



Minnesota Pollution Control Agency

520 Lafayette Road North | St. Paul, MN 55155-4194 | 651-296-6300 | 800-657-3864 | 651-282-5332 TTY | www.pca.state.mn.us

May 24, 2012

Mr. Mike Fix
Commander's Representative
Twin Cities Army Ammunition Plant
470 West Highway 96
Suite 100
Shoreview, MN 55126

RE: Consistency Test for the Fiscal Year 2011 Annual Performance Report, New Brighton/Arden Hills Superfund Site

Dear Mr. Fix:


Staff at the U.S. Environmental Protection Agency (U.S. EPA) and the Minnesota Pollution Control Agency (MPCA) have completed review of the Fiscal Year 2011 Annual Performance Report for the New Brighton/Arden Hills Superfund Site (FY11 APR). Our review of the FY11 APR included the following documents and communications:

1. Fiscal Year 2011 Annual Performance Report, draft report, prepared for the Commander, by Wenck Associates, Inc. on February, 2012;
2. U.S. EPA and MPCA comments on the Draft FY11 APR (dated March 22, 2012 and March 23, 2012 respectively).
3. U.S. Army responses to U.S. EPA and MPCA comments and redlines dated April 16, 2012.

Based upon our review of the referenced documentation, the U.S. EPA and MPCA have determined that, in accordance with Chapter XIV of the TCAAP Federal Facility Agreement, the Fiscal Year 2011 Annual Performance Report passes the Consistency Test.

If you have any questions, please contact Thomas Barounis, at 312-353-5577 or Deepa de Alwis, at 651-757-2572.

Sincerely

for 

Tom Barounis
Remedial Project Manager
U.S. EPA
Region V



Deepa de Alwis
Project Manager
Closed Landfill and Superfund Section
Remediation Division
MPCA

TB/DDA:csa

cc: Matt Bowers, Wenck Associates

FISCAL YEAR 2011 ANNUAL PERFORMANCE REPORT NEW BRIGHTON/ARDEN HILLS SUPERFUND SITE

**Distribution is limited to
U.S. Government Agencies only for
protection of privileged information.
Other requests for the document
must be referred to:**

**Commander
Twin Cities Army Ammunition Plant
470 West Highway 96, Suite 100
Shoreview, Minnesota
55126-3218**

Prepared for:

**Commander
Twin Cities Army Ammunition Plant
470 West Highway 96, Suite 100
ATTN: DAIM-BD-TW
Shoreview, Minnesota 55126-3218**

**June 2012
Final Report**

**WENCK ASSOCIATES, INC.
ALLIANT TECHSYSTEMS INC.
CONESTOGA-ROVERS & ASSOCIATES, INC.
STANTEC CONSULTING CORPORATION**

Table of Contents

NEW BRIGHTON/ARDEN HILLS SUPERFUND SITE

Fiscal Year 2011 Annual Performance Report

1.0 EXECUTIVE SUMMARY	1-1
2.0 INTRODUCTION.....	2-1
2.1 Purpose.....	2-1
2.2 Brief Overview of TCAAP	2-3
2.3 Hydrogeologic Units and Well Nomenclature.....	2-4
2.4 Data Collection, Management, and Presentation.....	2-5
3.0 OPERABLE UNIT 1: DEEP GROUNDWATER.....	3-1
3.1 Remedy Component #1: Alternate Water Supply/Well Abandonment.....	3-3
3.2 Remedy Component #2: Drilling Advisories	3-7
3.3 Remedy Component #3: Extract Groundwater.....	3-8
3.4 Remedy Component #4: Removal of VOCs by GAC	3-10
3.5 Remedy Component #5: Discharge of Treated Water.....	3-12
3.6 Remedy Component #6: Groundwater Monitoring with Verification of Continuing Aquifer Restoration.....	3-12
4.0 OPERABLE UNIT 2: SHALLOW SOIL AND DUMP SITES.....	4-1
4.1 Remedy Components #1 through #9: Soil Remediation.....	4-3
4.2 Remedy Component #10: Land Use Controls	4-3
5.0 OPERABLE UNIT 2: DEEP SOIL SITES.....	5-1
6.0 OPERABLE UNIT 2: SITE A SHALLOW GROUNDWATER.....	6-1
6.1 Remedy Component #1: Groundwater Monitoring	6-3
6.2 Remedy Component #2: Groundwater Containment and Mass Removal	6-4
6.3 Remedy Component #3A: Land Use Controls	6-4
6.4 Remedy Component #3B: Alternate Water Supply/Well Abandonment	6-6
6.5 Remedy Component #4: Discharge of Extracted Water.....	6-7
6.6 Remedy Component #5: Source Characterization/ Remediation	6-8
6.7 Overall Remedy for Site A Shallow Groundwater	6-9
7.0 OPERABLE UNIT 2: SITE C SHALLOW GROUNDWATER.....	7-1
7.1 Remedy Component #1: Groundwater and Surface Water Monitoring	7-2
7.2 Remedy Component #2: Groundwater Containment.....	7-3

Table of Contents (cont'd.)

7.3	Remedy Component #3: Discharge of Extracted Water	7-4
7.4	Remedy Component #4: Land Use Controls	7-4
7.5	Overall Remedy For Site C Shallow Groundwater.....	7-5
8.0 OPERABLE UNIT 2: SITE I SHALLOW GROUNDWATER.....		8-1
8.1	Remedy Component #1: Groundwater Monitoring	8-2
8.2	Remedy Component #2: Additional Investigation	8-3
8.3	Remedy Component #3: Land Use Controls	8-4
8.4	Overall Remedy for Site I Shallow Groundwater.....	8-4
9.0 OPERABLE UNIT 2: SITE K SHALLOW GROUNDWATER		9-1
9.1	Remedy Component #1: Groundwater Monitoring	9-1
9.2	Remedy Component #2: Sentinel Wells	9-2
9.3	Remedy Component #3: Hydraulic Containment.....	9-3
9.4	Remedy Component #4: Groundwater Treatment.....	9-4
9.5	Remedy Component #5: Treated Water Discharge	9-5
9.6	Remedy Component #6: Discharge Monitoring	9-6
9.7	Remedy Component #7: Additional Investigation	9-6
9.8	Remedy Component #8: Land Use Controls	9-7
9.9	Overall Remedy For Site K.....	9-8
9.10	Other Related Activity In FY 2011.....	9-9
10.0 OPERABLE UNIT 2: DEEP GROUNDWATER.....		10-1
10.1	Remedy Component #1: Hydraulic Containment and Contaminant Removal From the Source Area	10-4
10.2	Remedy Component # 2: Groundwater Treatment.....	10-17
10.3	Remedy Component #3: Treated Water Discharge	10-18
10.4	Remedy Component #4: Institutional Controls	10-18
10.5	Remedy Component #5: Review of New Technologies.....	10-19
10.6	Remedy Component #6: Groundwater Monitoring	10-21
10.7	Overall Remedy for Deep Groundwater	10-24
11.0 OPERABLE UNIT 3: DEEP GROUNDWATER.....		11-1
11.1	Remedy Component #1: Monitored Natural Attenuation.....	11-3
11.2	Remedy Component #2: Groundwater Monitoring	11-3
11.3	Remedy Component #3: Drilling Advisories	11-6
11.4	Overall Remedy for OU3.....	11-6
12.0 OTHER INSTALLATION RESTORATION ACTIVITIES DURING FY 2011.....		12-1
12.1	Building 102 Shallow Groundwater	12-1
12.2	Deep Groundwater Background Monitoring	12-4

Table of Contents (cont'd.)

12.3	Aquatic Studies	12-5
12.4	135 Primer/Tracer Area	12-6
12.5	Site A - Soil Area of Concern	12-6
12.6	National Guard EBS - Soil Areas of Concern	12-7
12.7	Property Transfer-Related Environmental Activities	12-7
13.0	REFERENCES.....	13-1

Table of Contents (cont'd.)

TABLES

1-1	Status of Remedial Actions
3-1	OU1 Pumping/VOC Mass Removal Data
3-2	OU1, PGAC Effluent Water Quality
3-3	Summary of OU1 Monitoring Requirements
3-4	OU1 Groundwater Quality Data
3-5	Group 1, 2, 3, 5, and 6 Mann-Kendall Summary and MAROS Conclusion
6-1	Summary of Site A Shallow Groundwater Monitoring Requirements
6-2	Site A Groundwater Quality Data
7-1	Summary of Site C Shallow Groundwater Monitoring Requirements
7-2	Water Quality Data for Site C Groundwater
7-3	Water Quality Data for Site C Surface Water
7-4	Contingency Locations for Site C Monitoring
8-1	Summary of Groundwater Monitoring Requirements, Fiscal Year 2011, Site I, OU2
8-2	Groundwater Quality Data, Fiscal Year 2011, Site I, OU2
9-1	Summary of Groundwater Monitoring Requirements, Fiscal Year 2011, Site K, OU2
9-2	Groundwater Quality Data, Fiscal Year 2011, Site K, OU2
9-3	Groundwater Elevation Monitoring, Fiscal Year 2011, Site K, OU2
9-4	Treatment System Concentrations (Organics), Fiscal Year 2011, Site K, OU2
9-5	Treatment System Concentrations (Inorganics), Fiscal Year 2011, Site K, OU2
9-6	Summary of Monthly VOC Removal, Fiscal Year 2011, Site K, OU2
10-1	Groundwater Cleanup Levels, TGRS, OU2
10-2	Extraction Well Water Pumped, Fiscal Year 2011, TGRS, OU2
10-3	Treatment Center Water Meter Totals, Fiscal Year 2011, TGRS, OU2
10-4	Pumphouse Down Time (Days), Fiscal Year 2011, TGRS, OU2
10-5	Down Time (Days) By Category, Fiscal Year 2011, TGRS, OU2

Table of Contents (cont'd.)

TABLES (continued)

- 10-6 VOC Mass Loading Summary, Fiscal Year 2011, TGRS, OU2
- 10-7 VOC Concentrations in TGRS Extraction Wells ($\mu\text{g/L}$), Fiscal Year 2011, TGRS, OU2
- 10-8 Groundwater Quality Data ($\mu\text{g/L}$), Fiscal Year 2011, TGRS, OU2
- 10-9 Summary of OU2 Deep Groundwater Monitoring Requirements, TGRS, OU2

- 11-1 Groundwater Quality Data ($\mu\text{g/L}$), Operable Unit 3, Fiscal Year 2011
- 11-2 Mann-Kendall Statistical Summary, Operable Unit 3, Fiscal Year 2011
- 11-3 Summary of Groundwater Monitoring Requirements, Operable Unit 3, Fiscal Year 2011

- 12-1 Building 102 Groundwater Quality Data

FIGURES

- 2-1 Conceptual Illustration of Operable Units
- 2-2 Operable Unit 2 Site Boundaries
- 2-3 Federally – Owned Property Within Operable Unit 2

- 3-1 Upper Unit 4, 1 $\mu\text{g/l}$ Trichloroethene Isoconcentration Map
- 3-2 New Brighton Municipal Wells: Trichloroethene Water Quality Trends
- 3-3 OU1 & OU3, Upper Unit 3, Trichloroethene Isoconcentration Map Summer 2011
- 3-4 OU1 & OU3, Lower Unit 3, Trichloroethene Isoconcentration Map Summer 2011
- 3-5 OU1 & OU3, Upper Unit 4, Trichloroethene Isoconcentration Map Summer 2011
- 3-6 OU2/OU1 Trichloroethene Cross-Section A-A' (North Half), Summer 2011
- 3-7 OU1 Trichloroethene Cross-Section A-A' (South Half), Summer 2011
- 3-8 OU2/OU3 Trichloroethene Cross-Section B-B' (South Half), Summer 2011
- 3-9 Upper Unit 4, 100 $\mu\text{g/l}$ Trichloroethene Isoconcentration Map
- 3-10 OU1, NBCGRS Mass Removal History
- 3-11 OU1 & OU3, Upper Unit 4, Potentiometric Map, Summer 2011

- 6-1 Site A, Groundwater Monitoring Plan (FY 2011)
- 6-2 Site A, Unit 1, Potentiometric Map - Summer 2011
- 6-3 Site A, Unit 1, Tetrachloroethene Isoconcentration Map, Summer 2011
- 6-4 Site A, Unit 1, cis-1,2-Dichloroethene Isoconcentration Map, Summer 2011
- 6-5 cis-1,2-Dichloroethene Cross Sections A-A', B-B', C-C' and D-D', Summer 2011
- 6-6 Site A, cis-1,2-Dichloroethene Water Quality Trends: Extraction Wells
- 6-7 Site A, cis-1,2-Dichloroethene Water Quality Trends: Monitoring Wells
- 6-8 Site A, cis-1,2-Dichloroethene Water Quality Trends: Contingency Locations
- 6-9 Site A, Groundwater Monitoring Plan (Beginning FY 2012)

Table of Contents (cont'd.)

FIGURES (continued)

- 7-1 Site C, Monitoring Plan (FY 2011)
- 7-2 Site C, Unit 1, Potentiometric Map, Summer 2011
- 7-3 Site C, Unit 1, Lead Results, Summer 2011
- 7-4 Site C, Cross-Section A-A'
- 7-5 Site C, Cross-Section B-B'
- 7-6 Site C, Lead Water Quality Trends: Monitoring Wells
- 7-7 Site C, Monitoring Plan (Beginning FY 2012)

- 8-1 Site I, Unit 1 Groundwater Quality Monitoring Locations
- 8-2 Site I, Unit 1 4/21/11 Groundwater Elevation Map and Geologic Cross Section
- 8-3 Geologic Cross Section A-A'

- 9-1 Site K, Unit 1 and Unit 3 Groundwater Monitoring Locations Map
- 9-2 Site K, Unit 1 and Unit 3 Groundwater Elevation Data, 06/01/11
- 9-3 Site K, Hydrogeologic Cross Section A-A', 06/01/11 (Q111)
- 9-4 Site K, Unit 1 and Unit 3 TCE Concentration Map, 06/01/11 (Q111)

- 10-1 TGRS Layout, Operable Unit 2
- 10-2 TGRS FY2011 Total Daily Flow Rates, Operable Unit 2
- 10-3 OU2, Upper Unit 3, Potentiometric Map, 6/1/11 (Q111), Operable Unit 2
- 10-4 OU2, Lower Unit 3, Potentiometric Map, 6/1/11 (Q111), Operable Unit 2
- 10-5 OU2, Upper Unit 4, Potentiometric Map, 6/1/11 (Q111), Operable Unit 2
- 10-6 TGRS Treatment System Performance, Operable Unit 2
- 10-7 OU2, Upper Unit 3, Trichloroethene Isoconcentration Map, Summer 2011
- 10-8 OU2, Lower Unit 3, Trichloroethene Isoconcentration Map, Summer 2011
- 10-9 OU2, Upper Unit 4, Trichloroethene Isoconcentration Map, Summer 2011
- 10-10 June 2011 Groundwater TRCLE Data, Cross-Section C-C', Operable Unit 2
- 10-11 June 2011 Groundwater TRCLE Data, Cross-Section C'-C'', Operable Unit 2
- 10-12 TGRS Annual Monitoring Data - West Portion, TRCLE Concentrations (µg/L) June 2011, Operable Unit 2

- 11-1 Site Plan, Operable Unit 3

- 12-1 Location of Building 102
- 12-2 Building 102, Unit 1, Potentiometric Map – Summer 2011
- 12-3 Trichloroethene Results – Summer 2011
- 12-4 cis-1,2-Dichloroethene Results – Summer 2011
- 12-5 Vinyl Chloride Results – Summer 2011
- 12-6 Geologic Cross Section A-A'
- 12-7 Geologic Cross Section B-B'

Table of Contents (cont'd.)

APPENDICES

- A FY 2011 – FY 2015 Monitoring Plans
 - A.1 Groundwater Monitoring Wells
 - A.2 Remedial Treatment Systems
 - A.3 Surface Water
 - A.4 Site Specific Lists of Required Analytes
 - A.5 New Brighton Operating Rates
- B FY 2011 Well Index
- C FY 2011 Data Collection and Management
 - C.1 Data Collection, Management, and Presentation
 - C.2 Deviations from Monitoring Program
 - C.3 Regulatory Approvals of Data Usability Reports
- D Comprehensive Groundwater Quality and Groundwater Level Databases
 - D.1 Comprehensive Groundwater Quality and Groundwater Level Databases
 - D.2 Operable Unit 1 Statistical Analysis
 - D.2.1 Well Groups and Statistical Evaluation Criteria Tables
 - D.2.2 Group 1 Kriging Evaluation
 - D.2.3 Group 1, 2, 3, 5, and 6 Mann-Kendall Evaluations
 - D.2.4 Group 3 and Group 5 Kriging Evaluation
 - D.2.5 Group 6 New Brighton Municipal Well Regression Analysis
- E Well Inventory Update, FY 2011
- F Site K and TGRS Operational Data
 - F.1 Inspection and Maintenance Activities, Fiscal Year 2011, Site K, OU2
 - F.2 Maintenance Activities, Fiscal Year 2011, TGRS, OU2
 - F.3 Maintenance Activities by Location, Fiscal Year 2011, TGRS, OU2
- G TGRS Chemical Data
 - G.1 TGRS Extraction Wells – TRCLE Versus Time
 - G.2 Influent/Effluent Database (µg/L), Fiscal Year 2011, TGRS, OU2
- H Operable Unit 3 Statistical Analysis
- I Annual Site Inspection Checklist for Land Use Controls

List of Acronyms

ATK	- Alliant Techsystems Inc.
APR	- Annual Performance Report
Army	- United States Army
Barr	- Barr Engineering
BGRS	- Boundary Groundwater Recovery System
COC	- Chemical of Concern
CRA	- Conestoga-Rovers & Associates, Inc.
DNAPL	- Dense Non-Aqueous Phase Liquid
EE/CA	- Engineering Evaluation/Cost Analysis
ERIS	- Environmental Restoration Information System
ESD	- Explanation of Significant Difference
EW	- Extraction Well
FFA	- Federal Facility Agreement
FS	- Feasibility Study
FY	- Fiscal Year
GAC	- Granular Activated Carbon
GOS	- TGRS Global Operation Strategy
gpm	- gallons per minute
HBV	- Health Based Value
HRC	- Hydrogen Release Compound™
HRL	- Health Risk Limits
IRA	- Interim Remedial Action
LUC	- Land Use Control
LUCRD	- Land Use Control Remedial Design
MCES	- Metropolitan Council Environmental Services
MCLs	- Maximum Contaminant Levels
MCLGs	- Maximum Contaminant Level Goals
MDH	- Minnesota Department of Health

List of Acronyms (Cont.)

MDL	- Method Detection Limit
MNA	- Monitored Natural Attenuation
MOS	- TGRS Micro Operation Strategy
MPCA	- Minnesota Pollution Control Agency
MW	- Monitoring Well
NB/AH	- New Brighton/Arden Hills
NBCGRS	- New Brighton Contaminated Groundwater Recovery System
NBM	- New Brighton Municipal
O&M	- Operation and Maintenance
OM	- Operating Minimum
OS	- TGRS Operating Strategy
OU	- Operable Unit
OU1TG	- OU1 Technical Group
PAR	- Performance Assessment Report
PCBs	- Polychlorinated Biphenyls
PGAC	- Permanent Granular Activated Carbon
PGRS	- Plume Groundwater Recovery System
PLC	- Programmable Logic Controller
PM	- Preventative Maintenance
POTW	- Publicly-Owned Treatment Works
ppb	- parts per billion
QAPP	- Quality Assurance Project Plan
RAB	- Restoration Advisory Board
RAWP	- Remedial Action Work Plan
RD/RA	- Remedial Design/Remedial Action
ROD	- Record of Decision
scfm	- Standard Cubic Feet per Minute

List of Acronyms (Cont.)

SDWA	- Safe Drinking Water Act
Stantec	- Stantec Consulting Corporation (formerly SECOR International, Inc.)
Shaw	- Shaw Environmental & Infrastructure, Inc. (formerly Stone & Webster)
SVE	- Soil Vapor Extraction
SW	- Surface Water
TCAAP	- Twin Cities Army Ammunition Plant
TGRS	- TCAAP Groundwater Recovery System
TWISS	- Tecumseh/Wenck Installation Support Services
µg/L	- Micrograms per liter
USAEC	- United States Army Environmental Command
USACHPPM	- US Army Center for Health Promotion & Preventive Medicine
USEPA	- United States Environmental Protection Agency
VOC	- Volatile Organic Compound
Wenck	- Wenck Associates, Inc.
WWP	- Wet Well Pump

List of Chemical Abbreviations

Note: The abbreviations below are those that were required for data entry into the U.S. Army Environmental Center (USAEC) Installation Restoration Data Management Information System (IRDMIS), which was replaced by the USAEC Environmental Restoration Information System (ERIS) in November 2001. These abbreviations, though not used in ERIS, are still used in some tables and appendices presented in this report.

111TCE	- 1,1,1-Trichloroethane
112TCE	- 1,1,2-Trichloroethane
11DCE	- 1,1-Dichloroethene
11DCLE	- 1,1-Dichloroethane
12DCE	- 1,2-Dichloroethenes (<i>cis</i> and <i>trans</i> isomers)
12DCLB	- 1,2-Dichlorobenzene
12DCLE	- 1,2-Dichloroethane
12DCLP	- 1,2-Dichloropropane
13DCLB	- 1,3-Dichlorobenzene
14DCLB	- 1,4-Dichlorobenzene
2CLEVE	- 2-Chloroethyl vinyl ether
AG	- Silver
BRDCLM	- Bromodichloromethane
C12DCE	- <i>cis</i> -1,2-Dichloroethene
C13DCP	- <i>cis</i> -1,3-Dichloropropene
C2H3CL	- Vinyl chloride
C2H5CL	- Chloroethane
C6H6	- Benzene
CCL3F	- Trichlorofluoromethane
CCL4	- Carbon tetrachloride
CH2CL2	- Methylene chloride
CH3CL	- Chloromethane
CHBR3	- Bromoform
CHCL3	- Chloroform

List of Chemical Abbreviations (Cont.)

CLC6H5	- Chlorobenzene
CU	- Copper
CYN	- Cyanide
DBRCLM	- Dibromochloromethane
EDTA	- Ethylenediaminetetraacetic Acid
ETC6H5	- Ethylbenzene
HG	- Mercury
MEC6H5	- Toluene
P4	- Phosphorus
PB	- Lead
SB	- Antimony
T12DCE	- trans-1,2-Dichloroethene
T13DCP	- trans-1,3-Dichloropropene
TCLEA	- Tetrachloroethane
TCLEE	- Tetrachloroethene
TCLTFE	- 1,1,2-Trichloro-1,2,2-trifluoroethane
TRCLE	- Trichloroethene
XYLEN	- Xylenes
ZN	- Zinc

1.0 Executive Summary

This Fiscal Year 2011 (FY 2011) Annual Performance Report (APR):

- Summarizes the status of remedy implementation; and
- Addresses how the remedies are performing,

for each of the three operable units related to the New Brighton/Arden Hills Superfund Site. [Figure 2-1](#) shows the approximate locations of the three operable units. Fiscal Year 2011 is defined as the period from October 1, 2010 through September 30, 2011.

Records of Decision (RODs) have been signed for each of the three operable units (OUs):

- OU1 ROD signed 1993, Amended 2006
- OU2 ROD signed 1997, Amended 2007 and 2009
- OU3 ROD signed 1992, Amended 2006

The RODs, and subsequent Amendments and Explanations of Significant Differences, present the major components of the final remedies for the media of concern. This report looks at each of the major components and addresses:

1. *Are the remedies being implemented? (Compliance check with the RODs and ROD Amendments)*
2. *Are the remedies doing what they are supposed to?*

[Table 1-1](#) summarizes the status of remedial actions at the end of FY 2011. Following are highlights of the accomplishments for each operable unit, as well as other activities during FY 2011.

Operable Unit 1 (OU1)

OU1 consists of the “north” plume of Volatile Organic Compound (VOC) groundwater contamination. The final remedy for OU1 consists of pumping from six municipal wells (New Brighton Municipal wells NBM #3, #4, #5, #6, #14, and #15) and treating the extracted groundwater through the Permanent Granular Activated Carbon (PGAC) system. Treated water is piped to the New Brighton water supply system for distribution as potable water. Other remedy components include providing alternate water supply and/or well abandonment to affected private wells, and drilling advisories for new well construction. Highlights for FY 2011 are:

- The Minnesota Department of Health (MDH) Special Well Construction Area remains in effect. The MDH has the regulatory responsibility to assure that wells constructed in the advisory area meet appropriate well construction and human health requirements. In FY 2011, there were no new recommendations for abandonment or alternate water supply.
- The PGAC treated 1.27 billion gallons of water and removed 574 pounds of VOCs during FY 2011. Approximately 22,091 pounds of VOCs have been removed since system startup.
- The effluent of the PGAC was in compliance with the applicable Safe Drinking Water Act criteria for the OU1 chemicals of concern.
- The treated groundwater was beneficially used in the New Brighton and Fridley municipal water supply systems.
- FY 2011 was a major sampling event. The statistical trend analysis, as developed by the OU1 Technical Group, indicate that aquifer restoration is occurring.

Operable Unit 2 (OU2)

OU2 is defined as the area occupied by TCAAP in 1983, when the New Brighton/Arden Hills Superfund Site was placed on the National Priorities List. The remedial action requirements were set forth in the OU2 ROD (1997), ROD Amendment #1 related to Site C-2 (2007), ROD Amendment #2 related to Site I groundwater (2009), ROD Amendment #3 related to various soil sites (2009), Explanation of Significant Differences #1 related to groundwater (2009), and Explanation of Significant Differences #2 related to various soil sites (2009). Highlights for activities within OU2 during FY 2011 are:

- Revision 2 to the OU2 Land Use Control Remedial Design (OU2 LUCRD) was approved in June 2011, which documented minor changes in property use designations within the portion of OU2 that is controlled by the Minnesota Army National Guard. Land use controls defined in the OU2 LUCRD continued to be implemented by the Army.
- Shallow Soil Sites
 - No activities other than ongoing Army implementation of land use controls.
- Deep Soil Sites
 - No activities other than ongoing Army implementation of land use controls.
- Site A Shallow Groundwater
 - In accordance with the “Site A Shallow Groundwater: 10-Year Evaluation Report” (July 2008), and with regulatory approval, the groundwater extraction system was shut down on September 24, 2008, in order to evaluate Monitored Natural Attenuation (through abiotic degradation) as a potential remedy component in lieu of groundwater extraction and discharge. The groundwater system remains in stand-by mode in the event that MNA does not adequately control plume migration and one or more extraction wells need to be restarted.

- As predicted in the 10-Year Report, water quality results for the third year of MNA show some wells with increasing VOC concentrations and some wells with decreasing concentrations.
 - Monitoring results from the four contingency wells located along the north side of County Road I did not exceed the approved trigger levels.
 - The three years of water quality results since the extraction system was shut down appear to show that a one-time “wave” of higher concentrations is moving through the Site A area. The higher concentrations likely originated from an area within a stagnation zone (i.e., an area between two adjacent extraction well capture zones that existed when the extraction system was operating), and these higher concentrations are now moving downgradient following system shutdown. The maximum concentration observed in this “wave” is decreasing as it travels downgradient.
 - Changes to monitoring frequencies at some wells that were recommended (and approved) in the FY 2010 APR will be implemented starting in FY 2012.
 - Continued monitoring and evaluation of MNA is recommended prior to any decision on whether or not to formally change the remedy to MNA; however, it appears that one to two more years of monitoring will be adequate to allow such a determination to be made.
 - The MDH Special Well Construction Area remains in effect. In FY 2011, there were no locations identified in need of well abandonment or alternate water supply.
- Site C Shallow Groundwater
 - In accordance with the “Site C Groundwater Extraction System Evaluation Report” (November 2008), and with regulatory approval, the groundwater extraction system was shut down on November 13, 2008. The system was shut off because lead concentrations in the three extraction wells had been below the groundwater cleanup level since March 2008 (i.e., the area of lead concentrations that exceeded the groundwater cleanup level was not even

reaching the extraction wells, so operation of the extraction system was no longer required to contain the plume). The groundwater system remains in stand-by mode in the event that one or more extraction wells need to be restarted.

- Only two monitoring wells located near the source area exceeded the groundwater cleanup level for lead in FY 2011. One extraction well exceeded the groundwater cleanup level for lead June 2011; however, this appeared to be an anomalous result, given that all other FY 2011 results were non-detect, including the September 2011 event which occurred thereafter.
 - None of the groundwater or surface water contingency locations exceeded the approved trigger levels in FY 2011.
 - The change to an annual monitoring frequency for the wells and surface water locations that was recommended (and approved) in the FY 2010 APR will be implemented starting in FY 2012.
 - Continued monitoring is recommended prior to any decision on whether or not to formally change the remedy to eliminate the groundwater extraction component.
- Site I Shallow Groundwater
 - Sampling at Site I indicated no significant changes in VOC concentrations in Unit 1 monitoring wells in FY 2011. One of the nine wells scheduled for sampling and hydraulic monitoring was dry, and one other well had insufficient water to collect samples. Therefore, groundwater samples were collected from seven of the nine wells scheduled for sampling in FY 2011.
 - Although two wells were unable to be sampled, previous investigations indicate the Unit 1 groundwater is discontinuous and does not extend beyond Site I; rather, the Unit 1 contaminants leak downward into Unit 3, which is hydraulically contained by the TGRS.

- Sampling of Site I has been moved from June to March/April to coincide with typically higher groundwater elevations; groundwater sampling occurred on April 21, 2011.
- Site K Shallow Groundwater
 - At Site K, the groundwater extraction trench and treatment system continued to operate as designed. The system captured and treated 6,451,130 gallons of water and maintained a continuous zone of capture downgradient of the former Building 103. A total of 20.1 pounds of VOCs were removed in FY 2011.
 - Groundwater samples were collected from all eleven wells scheduled for sampling in FY 2011. With the exception of relatively stable trichloroethene concentrations in 01U615, the overall trend throughout Site K Unit 1 monitoring wells continues to show a gradual decrease in trichloroethene concentrations over the last fifteen years of sampling.
 - In addition to the 11 routinely wells sampled, well 01U609 was sampled in June 2011 to monitor the effectiveness of the granular potassium permanganate placement during the 2009 Site K soils excavation.
- Deep Groundwater
 - The TCAAP Groundwater Recovery System (TGRS) operated in accordance with the OU2 ROD.
 - The TGRS operated at a rate sufficient to support the conclusion that the 5 µg/L TRCLE contour is hydraulically contained. In FY 2011, the total extraction well water pumped averaged 1,812 gpm, which is greater than the Global Operation Strategy (GOS) Operating Minimum (OM) (1,745 gpm).
 - In FY 2011, the TGRS extracted and treated approximately 952,379,000 gallons of water. The mass of VOCs removed was 1,834 pounds and is 262 pounds less than that achieved in FY 2010. The total VOC mass removed by the TGRS through FY 2011 is 205,379 pounds.

- Groundwater analytical data of the source area shows a general decrease in TRCLE concentration. This demonstrates that the TGRS is effectively removing VOC mass from the aquifer.
- Effluent VOC concentrations were below contaminant-specific requirements for all sampling events.

Operable Unit 3 (OU3)

- Operable Unit 3 (OU3): Deep Groundwater
 - Groundwater monitoring in FY 2011 was conducted during the annual event. Overall, the statistical evaluation showed the South Plume is decreasing in concentration at its center and stable at its edge. In addition, there is evidence of the North Plume commingling with the South Plume at the boundary between the two plumes.

Other Investigation and/or Remediation Activities Not Prescribed by a Current ROD

- Building 102 shallow groundwater
 - Building 102 shallow groundwater contamination is not part of the OU2 ROD and is being addressed by the Army as a non-time critical removal action. The EE/CA documenting groundwater investigation work and recommending MNA received regulatory approval in FY 2008. The Army Action Memorandum documenting the selection of MNA for Building 102 groundwater was signed early in FY 2009. OU2 ROD Amendment #4, which was under regulatory review at the end of FY 2011, will select the removal action remedy (MNA) as part of the overall remedy for OU2. Ongoing groundwater sampling is being conducted for performance monitoring, and this monitoring is conducted in accordance with the Quality Assurance Project Plan for MNA of Building 102 Groundwater that is updated and approved annually. Highlights from FY 2011 monitoring include:

- Some of the FY 2011 monitoring results were not consistent with historical results, with increases in VOC concentrations noted in some wells. Precipitation amounts were relatively high in spring and early summer, with groundwater levels at historic highs at this Site in June 2011, and this could possibly have been a contributing factor. Additional monitoring results will be needed before it can be concluded whether the FY 2011 results were anomalous or whether they represent a change in the plume configuration. If an actual change in the plume configuration is confirmed in the next monitoring event (June 2012), the adequacy of the monitoring locations should be reviewed.
 - The well adjacent to Rice Creek continued to show that shallow groundwater discharging to Rice Creek was below the cleanup levels for this site.
- Feasibility Study for Aquatic Sites
 - The Army submitted a revised Feasibility Study (FS) for Aquatic Sites in FY 2010. After review of this report, USEPA requested that the Army prepare a work plan for collection of additional Round Lake sediment data. The Army, USEPA, and MPCA agreed to separate the FS into two documents: one for Round Lake and one for Rice Creek, Sunfish Lake, Marsden Lake, and Pond G (RC-SL-ML-PG).
 - In FY 2011, the EPA and MPCA provided consistency for the RC-SL-ML-PG Feasibility Study. No Action was recommended for Rice Creek, Sunfish Lake, and Marsden Lake, while surface water hardness adjustment (through addition of lime) was recommended for Pond G in order to attain compliance with Minnesota surface water standards. Following public notice of a Proposed Plan, OU2 ROD Amendment #4, which documents selection of the recommended alternatives, was under regulatory review at the end of

FY 2011. A Pond G Remedial Design/Remedial Action (RD/RA) Work Plan was being prepared by the Army at the end of FY 2011.

- Also in FY 2011, the EPA and MPCA provided consistency for the QAPP for Round Lake Sediment Investigation, and this sampling work was completed in January – February 2011. A Draft Summary of Investigation Findings was submitted on May 6, 2011, and a meeting between Army, EPA, MPCA, MN DNR, USFWS, and the TCAAP RAB was held on June 1, 2011 for preliminary discussion of the findings. EPA and MPCA analysis of the data had not been completed as of the end of FY 2011.

Table 1-1

Status of Remedial Actions: FY 2011

Remedy Component	Is the component being implemented?	Is the component doing what it is supposed to?	Has the component undergone final closeout?	Comments
Operable Unit 1: Deep Groundwater				
#1: Alternate Water Supply/Well Abandonment	Yes	Yes	No	
#2: Drilling Advisories	Yes	Yes	No	
#3: Extract Groundwater	Yes	Yes	No	
#4: Removal of VOCs by GAC (Discharge Quality)	Yes	Yes	No	
#5: Discharge of Treated Water	Yes	Yes	No	
#6: Groundwater Monitoring with Verification of Continuing Aquifer Restoration	Yes	Yes	No	
Overall Remedy	Yes	Yes	No	
Operable Unit 2: Shallow Soil Sites				
#1-7: Soil Remediation				
Site A	Yes	Yes	Yes	
Site C	Yes	Yes	Yes	
Site E	Yes	Yes	Yes	
Site H	Yes	Yes	Yes	
Site 129-3	Yes	Yes	Yes	
Site 129-5	Yes	Yes	Yes	

Table 1-1 (continued)

Status of Remedial Actions: FY 2011

Remedy Component	Is the component being implemented?	Is the component doing what it is supposed to?	Has the component undergone final closeout?	Comments
Operable Unit 2: Shallow Soil Sites (continued)				
#1-7: Soil Remediation (continued)				
Grenade Range	Yes	Yes	Yes	
Outdoor Firing Range	Yes	Yes	Yes	
135 PTA Stormwater Ditch	Yes	Yes	Yes	
Trap Range Site	Yes	Yes	Yes	
Water Tower Area	Yes	Yes	Yes	
#8: Groundwater Monitoring	Yes	Yes	Yes	
#9: Characterization of Dumps				
Site B	Yes	Yes	Yes	
Site 129-15	Yes	Yes	Yes	
#10: Land Use Controls	Yes	Yes	No	Implementation of the OU2 Land Use Control Remedial Design (OU2 LUCRD) is an ongoing requirement.
Overall Remedy	Yes	Yes	Partially	

Table 1-1 (continued)

Status of Remedial Actions: FY 2011

Remedy Component	Is the component being implemented?	Is the component doing what it is supposed to?	Has the component undergone final closeout?	Comments
Operable Unit 2: Deep Soil Sites				
#1: Groundwater Monitoring	Yes	Yes	Yes	
#2: Restrict Site Access During Remediation	Yes	Yes	Yes	Long-term land use controls are addressed by Remedy Component #8.
#3: SVE Systems	Yes	Yes	Yes	
#4: Enhancements to SVE Systems	Yes	Yes	Yes	Neither system required operation with enhancements. Both SVE systems have been dismantled.
#5: Maintain Existing Site Caps	Yes	Yes	Yes	This remedy component was intended to minimize short-circuiting of airflow when the SVE systems were operating. The long-term land use controls for the cap/cover that must be maintained at Sites D and G (due to shallow soil contamination at Site D and the Site G dump) are addressed by Remedy Component #8.
#6: Maintain Surface Drainage Controls	Yes	Yes	Yes	
#7: Characterize Shallow Soils and Dump	Yes	Yes	Yes	
#8: Land Use Controls	Yes	Yes	No	Implementation of the OU2 Land Use Control Remedial Design (OU2 LUCRD) is an ongoing requirement.
Overall Remedy	Yes	Yes	Partially	

Table 1-1 (continued)

Status of Remedial Actions: FY 2011

Remedy Component	Is the component being implemented?	Is the component doing what it is supposed to?	Has the component undergone final closeout?	Comments
Operable Unit 2: Site A Shallow Groundwater				
#1: Groundwater Monitoring	Yes	Yes	No	
#2: Groundwater Containment/Mass Removal	Yes	Yes	No	The groundwater extraction system was shut off on 9/24/08 and is currently in standby while implementation of MNA is evaluated. If MNA is ultimately deemed an acceptable remedy, a ROD modification will be prepared to document the change in this remedy component.
#3A Land Use Controls	Yes	Yes	No	Implementation of the OU2 Land Use Control Remedial Design (OU2 LUCRD) is an ongoing requirement.
#3B: Drilling Advisory/Alternate Water Supply/Well Abandonment	Yes	Yes	No	
#4: Discharge of Extracted Water	Yes	Yes	No	See comment for Remedy Component #2.
#5: Source Characterization/Remediation	Yes	Yes	Yes	
Overall Remedy	Yes	Yes	No	

Table 1-1 (continued)

Status of Remedial Actions: FY 2011

Remedy Component	Is the component being implemented?	Is the component doing what it is supposed to?	Has the component undergone final closeout?	Comments
Operable Unit 2: Site C Shallow Groundwater				
#1: Groundwater and Surface Water Monitoring	Yes	Yes	No	
#2: Groundwater Containment	Yes	Yes	No	Since the lead plume no longer extends to the extraction wells, the groundwater extraction system was shut off on 11/13/08 and is currently in standby while ongoing groundwater and surface water monitoring continue.
#3: Discharge of Extracted Water	Yes	Yes	No	See comment for Remedy Component #2.
#4: Land Use Controls	Yes	Yes	No	Implementation of the OU2 Land Use Control Remedial Design (OU2 LUCRD) is an ongoing requirement.
Overall Remedy	Yes	Yes	No	
Operable Unit 2: Site I Shallow Groundwater				
#1: Groundwater Monitoring	Yes	Yes	No	
#2: Additional Investigation	Yes	Yes	Yes	
#3: Land Use Controls	Yes	Yes	No	Implementation of the OU2 Land Use Control Remedial Design (OU2 LUCRD) is an ongoing requirement.
Overall Remedy	Yes	Yes	No	

Table 1-1 (continued)

Status of Remedial Actions: FY 2011

Remedy Component	Is the component being implemented?	Is the component doing what it is supposed to?	Has the component undergone final closeout?	Comments
Operable Unit 2: Site K Shallow Groundwater				
#1: Groundwater Monitoring	Yes	Yes	No	
#2: Sentinel Wells	Yes	Yes	Yes	
#3: Hydraulic Containment	Yes	Yes	No	
#4: Groundwater Treatment	Yes	Yes	No	
#5: Treated Water Discharge	Yes	Yes	No	
#6: Discharge Monitoring	Yes	Yes	No	
#7: Additional Investigation	Yes	Yes	Yes	
#8: Land Use Controls	Yes	Yes	No	Implementation of the OU2 Land Use Control Remedial Design (OU2 LUCRD) is an ongoing requirement.
Overall Remedy	Yes	Yes	No	

Table 1-1 (continued)

Status of Remedial Actions: FY 2011

Remedy Component	Is the component being implemented?	Is the component doing what it is supposed to?	Has the component undergone final closeout?	Comments
Operable Unit 2: Deep Groundwater				
#1: Hydraulic Containment and Contaminant Mass Removal	Yes	Yes	No	
#2: Groundwater Treatment	Yes	Yes	No	
#3: Treated Water Discharge	Yes	Yes	No	
#4: Land Use Controls	Yes	Yes	No	Implementation of the OU2 Land Use Control Remedial Design (OU2 LUCRD) is an ongoing requirement.
#5: Review of New Technologies	Yes	Yes	No	
#6: Groundwater Monitoring	Yes	Yes	No	
Overall Remedy	Yes	Yes	No	
Operable Unit 3: Deep Groundwater				
#1: Monitored Natural Attenuation	Yes	Yes	No	
#2: Groundwater Monitoring	Yes	Yes	No	
#3: Drilling Advisories	Yes	Yes	No	
Overall Remedy	Yes	Yes	No	

2.0 Introduction

2.1 PURPOSE

This Fiscal Year 2011 Annual Performance Report (APR) is intended to:

- Summarize the status of remedy implementation; and
- Address how the remedies are performing,

for remedial actions at the New Brighton/Arden Hills Superfund Site (NB/AH Site). Fiscal Year 2011 (FY 2011) extended from October 1, 2010 through September 30, 2011.

The NB/AH Superfund Site has been divided into three areas designated “Operable Units.” Operable Unit 1 (OU1) encompasses deep groundwater sometimes referred to as the “North Plume.” Operable Unit 2 (OU2) includes soil, sediment, surface water, and groundwater contamination on the area that comprised the Twin Cities Army Ammunition Plant (TCAAP) in 1983, when the NB/AH Site was placed on the National Priorities List (NPL). OU2 also includes the Site A groundwater plume that extends off the north end of the federally-owned property. Operable Unit 3 (OU3) consists of the deep groundwater sometimes referred to as the “South Plume.” [Figure 2-1](#) shows the approximate locations of the three operable units.

Records of Decision (RODs) have been signed for each of the three operable units (OUs):

- OU1 ROD signed 1993, Amended 2006
- OU2 ROD signed 1997, Amended 2007 and 2009
- OU3 ROD signed 1992, Amended 2006

The RODs, and subsequent Amendments and Explanations of Significant Differences (ESDs), present the major components of the final remedies for the media of concern.

Monitoring activities and submittal of this report are in fulfillment of the Federal Facility Agreement (FFA) signed in 1987 between the United States Army (Army), United States Environmental Protection Agency (USEPA), and Minnesota Pollution Control Agency (MPCA).

Assessment of performance is answered with two questions:

1. *Are all of the remedies being implemented? (Compliance check with the RODs)*
2. *Are the remedies performing as required?*

To address these two questions, this report is broken into the three Operable Units. Using each ROD (along with subsequent modifications), the report addresses the major components of the selected remedy for each media. Performance standards are then presented for each of the major remedy components. The performance standards are used to determine when a remedy component has been successfully implemented and/or completed.

For some of the remedy components, the performance standards are clearly defined in the RODs (e.g., soil or groundwater cleanup levels). For other remedy components (e.g., alternate water supply) the performance standards are less clear in the RODs, but may have been agreed to through Work Plans or design documents.

With the performance standards identified, this report then addresses the two questions described above, often through a series of sub-questions. The questions are written in the text in an attempt to make the report focused and user friendly. To the extent possible, answers are in the form of figures, graphs, etc.

In addition to reporting on FY 2011, this document presents proposed monitoring for future years ([Appendix A](#)). Monitoring locations or frequencies that are new in this year's report are

shown highlighted in yellow. The monitoring plan shows FY 2011 through FY 2015. The monitoring plan covers a moving 5-year time span (i.e., next year FY 2011 will drop off and FY 2016 will be added).

This report represents the collaboration of work performed by the Army and Alliant Techsystems Inc. (ATK). On behalf of the Army, Wenck Associates, Inc. (Wenck) prepared Sections 2.0 through 7.0, 12.0, and 13.0 of this report. On behalf of ATK, Stantec Consulting Corporation (Stantec) prepared Sections 8.0 and 9.0, and Conestoga-Rovers & Associates, Inc. (CRA) prepared Sections 10.0 and 11.0. Wenck, Stantec, and CRA all contributed to Section 1.0.

2.2 BRIEF OVERVIEW OF TCAAP

TCAAP was constructed between August 1941 and January 1943 in the northern portion of the Minneapolis – St. Paul metropolitan area, in Ramsey County, and is surrounded by the cities of New Brighton, Arden Hills, Mounds View, and Shoreview, Minnesota ([Figure 2-1](#)).

TCAAP primarily produced and proof-tested small-caliber ammunition and related materials for the Army. Other uses included manufacture of munitions-related components, handling/storage of strategic and critical materials for other government agencies, and various non-military tenant activities. Production began in 1942 and then alternated between periods of activity and standby related to wars. The last manufacturing operations ceased in 2004.

During periods of activity, solvents were utilized as part of some manufacturing operations. Disposal of solvents and other wastes at the TCAAP property resulted in soil contamination and also groundwater contamination, which has migrated beyond the original TCAAP boundary. Groundwater contamination was first discovered in July 1981, which led to investigation of the soil and groundwater on and off the TCAAP property. It was determined that TCAAP was the source of contamination, and so the TCAAP property and area of affected groundwater

contamination was placed on the National Priorities List (NPL) in 1983 as the New Brighton/Arden Hills Superfund Site.

A number of known and potential contaminant source areas were initially identified on the TCAAP property: Sites A, B, C, D, E, F, G, H, I, J, K, 129-3, 129-5, and 129-15 (see [Figure 2-2](#) for locations). The 1997 OU2 ROD specified requirements for all of these sites except Site F (which was remediated prior to 1997) and Site J (a sewer line that was determined not to have a release of contamination). Other areas have also undergone investigation and/or remediation, namely the Grenade Range, Outdoor Firing Range, Trap Range, 135 Primer/Tracer Area (and adjacent stormwater ditch), 535 Primer/Tracer Area, Water Tower Area, and Building 102. These areas are also shown on [Figure 2-2](#).

Since 1983, when the NB/AH Site was placed on the NPL, the size of TCAAP has periodically shrunk as a result of property transfers. Some property has been transferred out of federal-ownership to the Minnesota Department of Transportation, Ramsey County, and the City of Arden Hills. Other property is still owned by the federal government, but control has been reassigned to the Army Reserve or the National Guard Bureau. The National Guard Bureau has licensed the property it controls to the Minnesota Army National Guard. [Figure 2-3](#) shows the property presently under federal ownership, along with the organizations responsible for control. The remaining 585 acres that is still controlled by TCAAP is in the process of being transferred out of federal control. It is likely that within the next few years, there will no longer be an organization or property called TCAAP. These property transfers do not alter the responsibilities of the U.S. Army under the FFA.

2.3 HYDROGEOLOGIC UNITS AND WELL NOMENCLATURE

For purposes of studies and work related to the NB/AH Superfund Site, four hydrogeologic units have been designated: Unit 1 through Unit 4. Descriptions of these four units are presented in [Appendix B](#), along with a description of the nomenclature system used for well designations

(e.g., 03U704). A well-designation cross-reference guide is included in [Table B-1](#) in [Appendix B](#). The well index includes all wells that are owned by or have been used by the Army in the past to gather groundwater elevation or water quality data, sorted by Minnesota unique number. Well information in the Appendix includes the Army designation (IRDMIS number), Minnesota unique number, and any other name(s) the wells may have. The Appendix also includes information about each well. Locations of wells that are included in the monitoring plan are shown on [Figure B-2](#) (OU1/OU3 wells) and [Figure B-3](#) (OU2 wells) in [Appendix B](#). With a known well name, the location of that well can be determined using the “Edit, Find” or “Edit, Search” function and typing in the well name, which will highlight the desired well name on the figure. Available information concerning a well, including well logs and other information, can be viewed in the [Appendix B Attachment](#), which is sorted by Minnesota unique number.

See the instructions on the attached DVD for more information on using [Appendix B](#).

2.4 DATA COLLECTION, MANAGEMENT, AND PRESENTATION

Performance monitoring data was collected in accordance with the:

- FY 2011 Monitoring Plan for Groundwater Monitoring Wells
- FY 2011 Monitoring Plan for Remedial Treatment Systems
- FY 2011 Monitoring Plan for Surface Water
- New Brighton Water System Sampling and Analysis Plan

Data was collected principally by four parties: Wenck on behalf of the Army; CRA and Stantec on behalf of ATK; and Barr Engineering (Barr) on behalf of the City of New Brighton.

[Appendix C](#) presents information on data collection, management, and presentation. Data tables are presented following the text at the end of each section in which it is referenced. The comprehensive groundwater level and groundwater quality databases from 1987 through FY 2011 are contained in [Appendix D.1](#).

Is the data complete and representative (are we making decisions based on complete and technically-sound information)?

Yes. The data was collected in accordance with the FY 2011 Monitoring Plan. Data was collected, verified, and validated in accordance with two separate Quality Assurance Project Plans (QAPPs): “QAPP for Performance Monitoring”, (Wenck, Revision 9, April 14, 2010) and “QAPP for Monitored Natural Attenuation of Building 102 Groundwater”, (Wenck, Revision 3, April 14, 2010). The Building 102 QAPP is applicable to only that specific site, and all other sites are covered by the Performance Monitoring QAPP.


The data tables in the various report sections and the comprehensive water quality databases ([Appendix D.1](#)) show the data qualifiers that were assigned to the data as a result of data verification and/or data validation. The data qualifiers assigned to FY 2011 data are explained in the footnotes of the data tables in the various report sections. Data verification (performed on 100 percent of the data) and data validation (performed on a minimum of 10 percent of the data) were provided to the USEPA and MPCA via submittal of quarterly Data Usability Reports (DURs) covering the data collected in FY 2011. The final MPCA/USEPA approval letter for the FY 2011 DURs is included in [Appendix C.3](#).

With regard to completeness, [Appendix C.2](#) summarizes any deviations from the FY 2011 Monitoring Plan. The field and laboratory completeness goals for performance monitoring are both 95%, except that the completeness goals for TGRS effluent, Site K effluent, and well inventory are 100%. Actual field and laboratory completeness were both 100%, meeting the overall completeness goals (wells that were dry, frozen or inoperative were not considered as missed samples, nor were well inventory locations where the well owner refused sample collection or was nonresponsive). Also, the actual field and laboratory completeness for the subset of samples with 100% completeness goals was 100%, meeting this goal. For Building 102 shallow groundwater, the field and laboratory completeness goals are both 95%, except that the completeness goals for well 01U048 (adjacent to Rice Creek) are 100%. Actual field and laboratory completeness were 100%, meeting the completeness goals.

With regard to QC samples, both QAPPs specify that field duplicates, equipment rinse blanks, and matrix spike/matrix spike duplicates are to be collected at overall frequencies of 10%, 10%, and 5%, respectively. Actual QC sample frequencies met these goals, with respective frequencies of 14%, 10% and 11% for performance monitoring; and 17%, 17% and 8% for Building 102 shallow groundwater.

With regard to data validation, the performance monitoring QAPP specifies that data validation be completed at an overall rate of 10%, with 100% validation of Site A antimony data and well inventory samples. The actual validation rate was 34%, and all of the data requiring 100% data validation was fully validated, meeting the specified validation rates for performance monitoring. For Building 102 shallow groundwater, the QAPP specifies a 100% data validation rate, and all of the data was fully validated.

The data for FY 2011 is deemed to be representative and meet data quality objectives based on: 1) adherence to QAPP-specified sampling and laboratory analytical procedures; 2) completion of data verification and data validation; and 3) comparability to historical results (any substantial deviations from historical and/or anticipated results are discussed within the site-specific sections of this report).



ANNUAL PERFORMANCE REPORT

Conceptual Illustration of Operable Units




Engineers - Scientists
Business Professionals
www.wenck.com

Wenck

1800 Pioneer Creek Center
Maple Plain, MN 55359-0429
1-800-472-2232

FY 2011

Figure 2-1



ANNUAL PERFORMANCE REPORT

Operable Unit 2 Site Boundaries



 Engineers - Scientists
 Business Professionals
www.wenck.com

Wenck

1800 Pioneer Creek Center
 Maple Plain, MN 55359-0429
 1-800-472-2232

FY 2011

Figure 2-2



ANNUAL PERFORMANCE REPORT

Federally - Owned Property
Within Operable Unit 2


Engineers - Scientists
Business Professionals
www.wenck.com

Wenck

1800 Pioneer Creek Center
Maple Plain, MN 55359-0429
1-800-472-2232

FY 2011

Figure 2-3

3.0 Operable Unit 1: Deep Groundwater

The reference for the OU1 ROD is:

RECORD OF DECISION
Groundwater Remediation
Operable Unit 1
At New Brighton/Arden Hills Superfund Site
1993, Amended 2006

The 2006 ROD amendment formalized the adoption of the statistical analysis of groundwater quality presented in the Annual Performance Reports since FY 2003.

Following are the six primary elements of the amended ROD, with the changed elements shown in italics:

1. Providing alternate water supplies to residents with private wells within the North Plume.
2. Implementing drilling advisories that would regulate the installation of new private wells within the North Plume as a Special Well Construction Area.
3. *Extracting groundwater from the North Plume using the New Brighton Contaminated Groundwater Recovery System (NBCGRS), subject to the following:*
 - a. *the initial aggregate groundwater extraction rate shall be consistent with the long-term operating history of the NBCGRS;*
 - b. *future decreases in the aggregate extraction rate shall be determined by the Army, USEPA, and MPCA using a transparent public process and rational*

engineering, scientific, and economic analyses at least as rigorous as those employed in the feasibility study that was the basis for the original remedy selection;

c. future changes to the aggregate or individual well extraction rates shall be made so as to assure that the rate of restoration of the aquifer will not be slowed or result in a duration of remedy longer than was contemplated by the original ROD;

d. the facilities comprising the NBCGRS may be modified as necessary to assure the restoration of the full areal and vertical extent of the aquifer in a timeframe as contemplated in 3.c, above.

4. Pumping the extracted groundwater to the PGAC Water Treatment Facility in New Brighton for removal of VOCs by a pressurized granular activated carbon (GAC) system.
5. Discharging all of the treated water to the New Brighton municipal distribution system.
6. *Monitoring the groundwater to verify effectiveness of the remedy through measurement of overall plume shrinkage (geographically) and decreasing contaminant concentrations.*

The last requirement (No. 6) is met by evaluating the groundwater chemical data according to statistical methods contained in the “OU1 Technical Group Technical Memorandum Statistical Evaluation Method For Water Quality Data, Operable Unit 1”, dated December 2004 (and any subsequent addendums or revisions approved by the USEPA and MPCA). The statistical analysis is conducted annually and is reported in the Annual Performance Reports.

Groundwater extraction is provided by six municipal wells: New Brighton Municipal (NBM) #3, #4, #5, #6, #14, and #15. The extracted water is treated in the Permanent Granular Activated

Carbon (PGAC) treatment facility for removal of VOCs, and is then used as part of the municipal water supply. NBM #3 through #6 were pre-existing wells. NBM #14 and NBM #15 began pumping in December 1996 and March 1998, respectively.

The remedy also relies on provision of an alternate water supply and/or well abandonment, as necessary, to manage risks for existing private water supply wells, and land use controls (drilling advisory) to prevent new water supply wells from being constructed into the affected portion of the aquifer.

The six major components of the remedy prescribed by the amended ROD are evaluated in the following sections.

3.1 REMEDY COMPONENT #1: ALTERNATE WATER SUPPLY/WELL ABANDONMENT

Description: “Providing an alternative water supply to residents with private wells within the North Plume.” (OU1 ROD, page 2)

- Clarified by the OU1 Alternate Water Supply Plan (Montgomery Watson, October 1995) to delete “residents with” since the remedy applies to other wells in addition to residential wells. This plan also identifies the criteria for determining what wells are eligible for an alternate water supply.
- Clarified by the OU1 Alternate Water Supply Plan to also include well abandonment.
- Clarified by the OU1 Alternate Water Supply Plan (page i-2) to also encompass OU3 and the OU2 Site A shallow groundwater plume.

Performance Standard (how do you know when you're done):

- For alternate water supply, when the owners of all wells that meet all of the following criteria have been offered and provided with an alternate water supply (or when the well owners have rejected the offers):
 - i. The well is located within the area affected by groundwater plumes that originate at OU2, as shown on [Figures E-2 and E-3 in Appendix E](#); and
 - ii. The well is completed in an affected aquifer; and
 - iii. The well contains detectable concentrations of the New Brighton/Arden Hills Superfund Site-related chemicals of concern identified on page 18 of the OU1 ROD (or page 26 of the OU3 ROD, or Table 1 of the OU2 ROD, as appropriate for the well location); and
 - iv. The well is used in a manner to cause exposure (uses are defined in the Alternate Water Supply Plan); and
 - v. The well owner does not already have an alternate water supply.

If eligible well owners refuse the offer to have an alternate water supply provided, this also satisfies the performance standard.

- For well abandonment, when the owners of all wells that meet all of the following criteria have been offered and provided abandonment (or when the well owners have rejected the offers):
 - i. The well is located within the area affected by groundwater plumes that originate at OU2; and
 - ii. The well is completed in an affected aquifer; and
 - iii. The well contains detectable concentrations of the New Brighton/Arden Hills Superfund Site-related chemicals of concern identified on page 18 of the OU1 ROD (or page 26 of the OU3 ROD, or Table 1 of the OU2 ROD, as appropriate for the well location); and

- iv. The well was constructed prior to the MDH Special Well Construction Area advisory; and
- v. The well is being used by the well owner or use was discontinued due to contamination; and
- vi. The well is used in a manner to cause exposure (uses are defined in the Alternate Water Supply Plan).

If eligible well owners refuse the offer for abandonment, this also satisfies the performance standard. An exception to abandonment would be if the well is needed for groundwater monitoring.

Is this remedy component being implemented?

Yes. The Alternate Water Supply and Well Abandonment Program has been implemented and is an ongoing program maintained by the Army. The process of identifying wells eligible for alternate water supply and/or abandonment is accomplished by maintaining a “well inventory” (information on the well inventory is presented in [Appendix E](#)). The well inventory is a database that was initially developed in 1992, and which has been periodically updated since then. For the purposes of the well inventory, a study area was established which encompasses the groundwater plume (the study area boundary is the same as the MDH Special Well Construction Area). The well inventory is intended to include all wells within the study area. Within the study area, areas of concern are defined by the edge of the groundwater plume, plus additional buffer area. The wells are grouped into categories based on factors such as location relative to the area of concern, type of use, active/non-active status, sealed, etc. Wells in categories with the potential to be impacted are periodically sampled to see if they qualify for alternate water supply and/or abandonment.

Thus, maintenance of the well inventory consists of the following tasks:

1. Check if the area of concern needs to be adjusted based on the extent of contamination,
2. Check if there are any previously unknown wells to be added to the database (in coordination with the MDH as described in [Appendix E](#)),
3. Sample wells on a prescribed schedule,
4. Take the appropriate course of action depending on the results,
5. Update the well inventory database with any new information (e.g., water quality results, owner information, construction information, well re-categorizing),
6. Report findings through the Annual Performance Report.

The following questions and answers summarize developments since the last Annual Performance Report with respect to Operable Unit 1.

Did the area of concern within OU1 change during FY 2011, as defined by the 1 µg/l contour line?

Yes, the area of concern (the 1 µg/l contour line) changed in FY 2011 as compared with FY 2009, which was the previous comprehensive sampling round. However, the area of concern did not increase in area beyond historical norms (see [Figure 3-1](#)); therefore, the well inventory study area encompasses the FY 2011 area of concern. The next scheduled “major” sampling event is FY 2013.

Were any additional water supply wells discovered within the area of concern for OU1 that are completed within an aquifer of concern?

No. (see [Appendix E](#) for additional information)

Were any water supply wells within the area of concern for OU1 sampled during FY 2011 (outside of those included in the OU1 performance monitoring plan)? If yes, what were the findings?

No water supply wells within the area of concern for OU1 were sampled during FY 2011.

Were any well owners offered an alternate water supply and/or well abandonment during FY 2011? No.

For OU1, are there any well owners that meet the criteria, but have not yet been provided an alternate water supply? No. Although the area of concern expanded in a small area along the northwestern plume shoulder, no known wells are located within the expanded area of concern.

For OU1, are there any wells that meet the criteria, but have not yet been abandoned? No.

Is any sampling of water supply wells (excluding those included in the OU1 performance monitoring plan) proposed prior to the next report?

No. FY 2012 is not a sampling event for well inventory wells as shown in [Appendix A.1](#). The next major event is in FY 2013.

Are there any changes or additional actions required for this remedy component? No.

3.2 REMEDY COMPONENT #2: DRILLING ADVISORIES

Description: “Implementing drilling advisories that would regulate the installation of new private wells within the North Plume as a Special Well Construction Area.”
(OU1 ROD, page 2)

Performance Standard (how do you know when you're done):

For initial implementation, when the MDH has issued a Special Well Construction Area Advisory. Implementation will continue until such time that the groundwater concentrations are below the cleanup levels.

Has the MDH issued a Special Well Construction Area Advisory?

Yes. It was issued in June 1996. In addition to covering OU1, the Special Well Construction Area also encompasses OU3 and the OU2 Site A shallow groundwater plume. In June 1999, the MPCA requested that the MDH extend the boundary of the Special Well Construction Area further to the southwest to the Mississippi River and Marshall Avenue to ensure that the southern boundary fully encompassed the plume. The MDH revised the Special Well Construction Area in December 1999. The current boundary is shown on [Figure E-1 \(Appendix E\)](#).

Are any changes or additional actions required for this remedy component? No.

3.3 REMEDY COMPONENT #3: EXTRACT GROUNDWATER

Description: “Extracting groundwater from the North Plume using the New Brighton Contaminated Groundwater Recovery System (NBCGRS), subject to the following:

- a. the initial aggregate groundwater extraction rate shall be consistent with the long-term operating history of the NBCGRS;
- b. future decreases in the aggregate extraction rate shall be determined by the Army, USEPA, and MPCA using a transparent public process and rational engineering, scientific, and economic analyses at least as rigorous as those employed in the feasibility study that was the basis for the original remedy selection;
- c. future changes to the aggregate or individual well extraction rates shall be made so as to assure that the rate of restoration of the aquifer will not be

slowed or result in a duration of remedy longer than was contemplated by the original ROD;

- d. the facilities comprising the NBCGRS may be modified as necessary to assure the restoration of the full areal and vertical extent of the aquifer in a timeframe as contemplated in 3.c, above.” (2006 OU1 ROD Amendment, page 5-2 & 5-3)

Through January 2008, the remedy component consisted of recovering deep (Unit 4) groundwater using three primary City of New Brighton municipal wells (NBM #4, #14, and #15) with three alternate wells (NBM #3, #5, and #6). NBM #3 and #4 were existing wells completed in both the Prairie du Chien and Jordan. NBM #5 and #6 were existing wells completed in the Jordan. NBM #14 and NBM #15 were constructed in the Prairie du Chien as part of the remedy and began pumping in December 1996 and March 1998, respectively. The locations of the recovery wells are shown on [Figure 3-1](#).

The extracted groundwater is used as part of the New Brighton water supply system, and as such, New Brighton took the lead on design and construction of the system, and is responsible for operation of the system. New Brighton contracted Barr Engineering to provide design and construction oversight services. The Army is paying for the OU1 remedy.

In 2006, New Brighton proposed to the Army modifying the agreement between the two parties to allow more flexibility in how they operate the NBCGRS, and to increase removal of contaminant mass from the aquifer. In November 2007, the USEPA and MPCA provided consistency approval of the revised pumping rates. [Appendix A.5](#) (Table D-1 and Table D-2 from the settlement agreement between the Army and New Brighton) presents the new pumping rates in effect as of January 2008.

The revised pumping approach does not affect the approved statistical analysis used to evaluate the effectiveness of the remedy as set forth by the OU1 ROD Amendment. The Army has made it clear to New Brighton that if the changes somehow cause statistical evaluation results that are

not in compliance with the OU1 ROD Amendment, then the pumping allocations will revert back to the previous scheme.

Performance Standard (how do you know when you're done):

When the NBCGRS is operating consistent with long-term NBCGRS operating rates.

During FY 2011, did the OU1 extraction system operate according to the New Brighton operational plan and consistent with past operations?

Yes. Based on past operations, the target average daily pumping rate is 3.168 million gallons per day (MGD) as shown in [Appendix A.5. Table 3-1](#) shows the volume of water pumped by the NBCGRS during FY 2011 was 1,266 million gallons, which translates to a daily average of 3.468 MGD. Hence, the pumping in FY 2011 exceeded the target and the system was operated in compliance with the amended ROD.

Are any changes or additional actions required for this remedy component? No.

3.4 REMEDY COMPONENT #4: REMOVAL OF VOCs BY GAC

Description: “Pumping the extracted groundwater to the Permanent Granular Activated Carbon (PGAC) Water Treatment Facility in New Brighton for removal of VOCs by a pressurized GAC system.” (OU1 ROD, page 2)

- Treatment by the PGAC (along with iron and manganese removal and chlorination) makes the recovered groundwater suitable for municipal drinking water purposes. The PGAC is located approximately one-third mile south of Interstate 694 near Silver Lake Road. The City of New Brighton is responsible for operation and maintenance of the PGAC, with cost reimbursement from the Army for the operations related to the remedy.

Performance Standard (how do you know when you're done):

When the treated water meets the Maximum Contaminant Levels (MCLs) and non-zero Maximum Contaminant Level Goals (MCLGs) established by the Safe Drinking Water Act (SDWA) for the chemicals of concern, as identified on page 18 of the OU1 ROD.

Did the treated water meet the MCLs and non-zero MCLGs established by the SDWA for the OU1 chemicals of concern?

Yes. [Table 3-2](#) shows that the PGAC effluent met the performance standard during FY 2011.

Treatment of extracted groundwater in the PGAC water treatment facility (remedy component #4) continues to provide effective treatment prior to its discharge into the City of New Brighton municipal water distribution system (remedy component #5). The treatment system is comprised of eight GAC vessels plumbed in parallel. Another eight GAC vessels are plumbed in series with the first eight to provide back-up treatment. The GAC vessels are labeled A or B and water is normally run in series (i.e., water passes through A then B, or B then A, depending on whether the most recent carbon change-out was the A or B vessel). Routine sampling occurs between the two sets of GAC vessels, such that when a detection occurs, a clean set of GAC vessels is present downstream of the sampling point. Upon detection, change-out of carbon in the lead vessels is conducted as soon as possible (typically about 1 to 2 months later). Upon changing carbon, the direction of flow is reversed so that the eight vessels with the new carbon become the downstream vessels (the “clean” vessels are always rotated into the downstream position).

[Table 3-2](#) shows that three carbon change-outs occurred in FY 2011: one in September-November 2010, one in April 2011, and one in September 2011.

Is any sampling of the treated water proposed prior to the next report?

Yes. Sampling will continue to be performed by the City of New Brighton or their contractor.

Are any changes or additional actions required for this remedy component? No.

3.5 REMEDY COMPONENT #5: DISCHARGE OF TREATED WATER

Description: “Discharging all of the treated water to the New Brighton municipal distribution system.” (OU1 ROD, page 2)

Performance Standard (how do you know when you’re done):

When the connection to the New Brighton municipal supply system has been completed and water is being discharged.

Is the treated water being discharged to the New Brighton municipal distribution system?
Yes.

Are any changes or additional actions required for this remedy component? No.

3.6 REMEDY COMPONENT #6: GROUNDWATER MONITORING WITH VERIFICATION OF CONTINUING AQUIFER RESTORATION

Description: “Monitoring the groundwater to verify the effectiveness of the remedy through measurement of overall plume shrinkage (geographically) and decreasing contaminant concentrations.” (2006 OU1 ROD Amendment, page 5-3)

Performance Standard (how do you know when you’re done):

When performance groundwater monitoring verifies aquifer restoration.

Is this remedy component being implemented?

Yes. Performance monitoring programs have been established to collect the data required to verify the effectiveness of remedy components #1 through #6. [Table 3-3](#) summarizes the performance monitoring requirements, implementing parties, and the specific documents that contain the monitoring plans.

Were the groundwater monitoring requirements for this remedy met?

Yes, FY 2011 was a major sampling year.

Is any groundwater monitoring proposed prior to the next report? Yes.

- Monitoring of the extraction wells and treatment system effluent will be performed by the City of New Brighton in accordance with the “New Brighton Water System Sampling and Analysis Plan,” June 1997.
- Other groundwater monitoring will be in accordance with the Groundwater Monitoring Plan included as [Appendix A.1](#). The next “major” event will be in FY 2013.

Does groundwater monitoring show aquifer restoration is occurring? Yes.

Trend graphs for trichloroethene in NBM #3, #4, #5, #6, #14, and #15 are shown in [Figure 3-2](#). Historical water quality values for the wells can be found in [Appendix D](#). At both NBM #3 and NBM #4, trichloroethene decreased between the start of pumping and 1991 and 1998, and have been relatively stable since then. NBM#3 shows a slight upward trend since 1998. At NBM #5 and #6, trichloroethene was trending downward in FY 2011, but remained within the historical range. At NBM #14, the trichloroethene concentrations show a continuing trend below the cleanup level for TCE in OU1 (5 µg/L), with the exception of the July 2011 sampling event. At NBM #15, the trichloroethene continued to show a downward trend compared with historical values, although the trend has leveled out somewhat since 2009. Overall, the water quality data from the extraction wells supports the interpretation that the system is providing aquifer restoration.

[Figure 3-3](#), [Figure 3-4](#), and [Figure 3-5](#) show the trichloroethene plumes in the Upper Unit 3, Lower Unit 3, and Unit 4 portions of the aquifer for FY 2011, along with cross-section lines. Cross-sections showing the plumes are presented in [Figure 3-6](#), [Figure 3-7](#), and [Figure 3-8](#). These figures show both the OU1 and OU3 plumes, which overlap to some extent and should be

viewed together. [Figure 3-1](#) shows the Upper Unit 4 1 µg/l trichloroethene contour for 1990, 1999, the previous comprehensive sampling round (FY 2009), and FY 2011 to help illustrate how the edge of the plume has behaved over this time. [Figure 3-9](#) shows how the Upper Unit 4 100 µg/l trichloroethene contour has behaved over the same time period. In general, the plumes continue to show overall decreasing concentrations (see statistical analysis below) while, as [Figure 3-1](#) and [Figure 3-9](#) show, the plume foot print remains similar to the last comprehensive sampling round in FY 2009.

The OU1 Technical Memorandum was prepared to develop statistical methods specifically selected to evaluate the long-term progress of remediation, plume evolution, and aquifer restoration in OU1. The OU1 Technical Memorandum states the objective of the statistical evaluation as follows:

“Verify progress in cleanup of the plume through measurement of overall geographic plume shrinkage and decreasing contaminant concentrations.”

The OUITG identified five issues that need to be statistically addressed, now and over time, to achieve this objective:

1. Measure changing concentrations immediately downgradient of the TGRS, as this area is the first to be affected by any potential escape of contaminants from TCAAP.
2. Measure changes in the geographical size of the plume over time.
3. Measure changes in concentrations immediately downgradient of the NBCGRS, as this is the first area to be affected by any potential escape of contaminants from NBCGRS capture.

4. Measure any unforeseen changes in plume configuration. This addresses the possibility that changing flow patterns may cause a shift in the plume but not necessarily any change in size. A plume shift may require a redistribution of pumping.
5. Measure the long-term trends in overall VOC concentrations (as an indicator of contaminant mass). This provides an overall picture of remedial progress.

The OUITG developed a series of five well groups designed to address each of the issues listed above. For each group, the appropriate statistical tools were specified and the statistical response threshold was identified that would trigger closer scrutiny by the Army and regulators (USEPA and MPCA). [Table D.2.8](#) in [Appendix D.2](#) shows the factors to consider and potential additional actions that may be implemented if statistical threshold is triggered. As [Table D.2.8](#) shows, a threshold trigger initiates a closer look at the data and the context of the data in terms of remedy performance or potential risk. A threshold trigger does not automatically require any specific action. The five groups, corresponding to the five issues discussed above, are:

1. Group 1: Downgradient of the TGRS. This zone is the area downgradient of the TGRS capture zone. This zone should show overall reductions over time in response to TGRS mass removal and containment. However, it is also the stagnation zone of the TGRS so groundwater velocities are reduced and response may be slow. Furthermore, individual wells near the stagnation zone may show increases in contaminant concentrations during some points in time, as the plume shifts in response to changes in pumping.
2. Group 2: Plume Edge Wells. This zone includes wells that define the edges of the plume downgradient of the TGRS. These are wells with low concentrations of VOCs (<100 µg/l) that will indicate a reduction in overall plume size if VOC concentrations continue to decline.

3. Group 3: Downgradient Sentinel Wells. This is a zone downgradient of the NBCGRS stagnation zone. This group includes three wells but more accurately is defined as a geographic area immediately downgradient of the NBCGRS. This group should help demonstrate improvement due to the VOC mass removal by the NBCGRS over time, analogous to Group 1 and the TGRS.
4. Group 4: Lateral Sentinel Wells. These are “clean” wells downgradient of the TGRS that are beyond the current plume boundaries. These wells should help identify large, unexpected, lateral changes in plume configuration, such as a shifting or expansion of the plume boundary.
5. Group 5: Global Plume Mass Wells. This group includes all the monitoring wells necessary to construct a contour map of the VOC plume. Production wells are not used in Group 5 since the data may not be comparable to monitoring well data. Some wells located within OU2 are included in Group 5 to support the contouring near the OU2 boundary. This group reflects the overall VOC mass in the aquifer and should show an overall reduction in VOC mass over time.

In October 2005, the Army received a consistency determination on:

Modification #1 to:

OU1 Technical Group Technical Memorandum Statistical Evaluation Method For Water Quality Data, Operable Unit 1” prepared by the Army, dated December 2004.

This modification created well Group 6 to address the Jordan portion of the Unit 4 aquifer.

6. Group 6: Jordan Wells. The group includes all Jordan monitoring wells, the Prairie du Chien wells nested with them, and New Brighton Municipal Wells 3, 4, 5, and 6. The inclusion of the Prairie du Chien wells is to facilitate comparing the

trends between it and the Jordan at these locations. This group will help identify any changes in the plume occurring in the Jordan portion of the aquifer.

Additional detail on the well groups and analysis is presented in the OU1 Technical Memorandum, Modification #1, and [Appendix D.2](#).

FY 2011 was a major sampling year, so new comprehensive plume mapping was completed ([Figures 3-3 through 3-8](#)). [Table 3-4](#) presents the FY 2011 groundwater quality data for OU1. These data were collected to support the statistical analysis developed by the OU1TG. Historical trichloroethene concentrations at any well can be viewed in the [Appendix D Groundwater Quality: Organic Data](#) spreadsheet included on the FY 2011 APR DVD.

The statistical analysis in [Appendix D.2](#) follows the format described in the OU1 Technical Memorandum and Modification #1.

[Table 3-5](#) presents a summary of the statistical results for all groups, from [Appendix D.2](#), reflecting the data collected through FY 2011. [Table 3-5](#) includes an assessment of the statistical thresholds that were triggered in the analysis and brief comments addressing these threshold triggers. Further discussion is presented below.

Group 1:

The Group 1 (downgradient of the TGRS) response threshold *was not* triggered for the North Plume sub-group, with a decreasing outcome. North Plume statistics continued to show a decreasing trend in FY 2011. The Area Weighted Concentration (AWC) concentration for the Group 1 North Plume was 36 µg/L in FY 2011, down from 38 µg/L in FY 2010. This value represents a weighted estimate of the average total VOC concentration just downgradient of the TGRS.

The Group 1 (downgradient of the TGRS) response threshold *was* triggered for the South Plume sub-group, with a stable outcome. The AWC for the South Plume was 4 µg/L and has been 4 or

5 µg/L over the analysis period (since 2004). The analysis of this sub-group is driven by the concentration at 03U801. The concentration in FY 2011 was 30 µg/L. Historically, this well peaked at 11,000 µg/L in 1993 and has consistently been below 70 µg/L since 1998. It has been stable at between 39 µg/L and 15 µg/L since 2002. Upgradient of the TGRS (within the capture zone) in this area, the South Plume concentrations continue to be over 100 µg/L.

Group 2:

Ten wells exhibited “increasing” or “no trend” trends in FY 2011, which triggered the thresholds identified for Group 2. Below is discussion following the order they are presented in [Table 3-5](#):

409549 (Increasing) Concentrations increased from 28 µg/L in FY 2005 to 61 µg/L in FY 2011. The trend statistics indicate high confidence the trend is upward. This well is in the central part of the north plume and the trend most likely reflects heterogeneity as the plume migrates through the area. Since it is in the center of the plume, it is in the flow path of the capture area of the NBCGRS. Since it is many years of travel-time beyond the TGRS, and in a part of the plume that is expected to vary over time, the trend is not indicative of a capture problem at the TGRS. The historical high concentration at the well was 220 µg/L in FY 1988.

409557 (Increasing): Concentrations increased from 27 µg/L in FY 2005 to 58 µg/L in FY 2011. This well is in the Unit 3 between the North and South Plumes and the trend most likely reflects lateral dispersion between the plumes. This dispersion can be reasonably expected as the plume ages and pumping patterns change. These findings do not impact the degree of capture at the New Brighton Well Field and does not indicate any problem with capture at the TGRS.

03L848 (No Trend): This well is in OU3. See discussion of OU3, Section 11.

03U672 (No Trend): Historically this well was non-detect for five of the six rounds in the trend. The statistics are driven by the single detection (3.1 µg/l) in 2001. The well is currently non-detect.

04U832 (Increasing): Concentrations increased from 3.5 µg/L in FY 2001 to 49 in FY 2011. Historically this well has been fairly stable with concentrations between 29 and 100 µg/L. The well is in the overlap area of the North and South plumes. Given the longer term stable history of this well, the trend statistics are driven by low concentrations in 2001 and 2003. This well appears to be more a part of the North Plume based on the presence of 1,1,1-trichloroethane in its VOC profile (the South Plume typically exhibits low to non-detect concentrations of 1,1,1 trichloroethane). Given its history there is no reason to be concerned about the present trend from a remedial performance standpoint. Given the distance of this well from the remedial systems, and moderate concentration, a fairly stable history would be expected.

04U843 (Increasing): Concentrations at this well have been erratic but generally increasing since its installation in 1987. As shown on the OU1 plume map ([Figure 3.5](#)) the well is along the northwest edge of the North Plume where contamination appears to be turning south toward the NBCGRS. It is located downgradient of the VOC “hot spot” at 04U847. Since the 04U847 area is outside of the TGRS capture zone, this well can be expected to increase as migration of the hot spot continues. This well has not approached the magnitude of 04U847, which has exceeded 1,000 µg/l over most of its history. This suggests that the hot spot is attenuated as it migrates and/or is located east of 04U843. The long-term trend for this well is unusual compared to overall decreases throughout the plume. Well 04U855 provides a monitoring point downgradient of 04U843 to define the edge of the plume adequately. Given that well 04U843 is close to the core of the plume, the trend most likely indicates long-term redistribution of the plume in this area. This does not impact the capture provided by the NBCGRS or suggest a problem with TGRS capture.

04U845 (No Trend): This well is in OU3. See discussion of OU3, Section 11.

04U846 (Increasing): Concentrations fluctuated between 0.83 µg/L and 21 µg/L from FY 1999 to FY 2011. Historically this well has been erratic with a maximum concentration of 120 µg/L in FY 1988. It is located along the southeast edge of the North Plume in an unusually tight bend in the plume as it enters the immediate hydraulic influence of the NBCGRS. The erratic trend

seems to reflect the unusual plume shape in this area. The proximity to the NBCGRS has likely created varying flow patterns in this area suggesting the erratic trend history reflects redistribution of the plume over time.

04U859 (No Trend): This well is in OU3. See discussion of OU3, Section 11.

04U861 (Increasing): This well was abandoned in 2006 due to redevelopment by the City of New Brighton in the immediate area.

The key factors that apply to Group 2 (from [Table D.2.5, Appendix D](#)) are contaminant concentrations, risk to human health and urgency of response needed. Except for 04U843, the data are generally well within historical ranges, and all locations are within the capture zones of the remedial systems. The trend at 04U843 is consistent with the migration of the hot spot upgradient of that well. There is nothing dramatic enough in these trends to suggest an expansion of the plume, so an immediate response is not needed. Human health is protected by the remedial systems and the Special Well Construction Area. In the larger context, the overall trends continue to be downward suggesting that these anomalies, while worth monitoring, are not indicative of a larger issue with long-term plume control. The current sampling frequency is adequate to continue to monitor the trends in these wells.

Group 3 and Group 5:

The trend in the Area Weighted Concentration (AWC) for the Group 3 (downgradient sentinel wells) was downward, showing improvement in the plume downgradient of the NBCGRS. The trend in the Group 5 (global plume mass wells) was stable with an AWC of 38 µg/l, only slightly above the calculated mean value of 36.67 µg/l from 2001 to 2011. The Group 3 AWC dropped to 16 µg/L in FY 2011 from 24 µg/L in FY 2001. The AWC represents a weighted average of the overall Unit 4 plume concentration. For further explanation of how the AWC is calculated see [Appendix D.2](#).

Group 5 Unit 3 Wells:

The Unit 3 portion of Group 5 is presented in [Table 3-5](#). Wells already in Group 2 were not included. No wells in this group triggered a threshold. Wells included in this group had a MAROS conclusion of decreasing, with the exception of the three abandoned wells included in the group (409597, 409596, and 03U831.)

Group 4:

In Group 4, no wells exceeded the cleanup level during FY 2011.

Group 6:

The three wells installed and sampled since FY 2005 provide additional data points between OU2 and the NBCGRS to help complete the understanding of the extent and magnitude of VOC concentrations in the Jordan portion of the aquifer.

04J847 remains stable and therefore the threshold was triggered. To examine the history more thoroughly a second trend was run utilizing all ten rounds of data collected since 2004. This represents the entire history of sampling at this well. This 'extended trend' is included in [Appendix D](#). The extended trend is decreasing, suggesting improvement over the seven years of monitoring. Based on this extended trend, continued annual monitoring is appropriate at this well given its stability and central location in the plume.

04J849 continued to show No Trend, which triggered the threshold for Group 6. However, the concentrations are below 0.5 µg/l, and are therefore not of concern. It is likely the trend is an artifact of analytical variability at these levels.

Well 04J822 shows an improved trend from increasing in FY 2007 to decreasing in FY 2010 and 2011. This well is in the central part of the plume and downgradient of the hot spot at well nest 04U847 to the northeast. The trend suggests there is not a horizontal expansion of the plume.

Well 04J708 shows a stable trend, however, all concentrations are below 5 µg/L, so a stable trend is acceptable.

Well 04J077 shows a stable trend. This well is located immediately down gradient of a TGRS extraction well, and is likely in a zone of stagnation near this well. Individual wells near the stagnation zone may show increases in contaminant concentrations during some points in time, as the plume shifts in response to changes in pumping

Jordan wells near the NBCGRS (04J836, 04J838) show No Trend or Increasing results. These results are not alarming, considering that they are likely due to the variability of pumping rates at the NBCGRS wells, which can cause plume shifts in the adjacent area.

Well 04J839 has an increasing trend, but concentrations are below 5 µg/L, so the trend is not significant. This is consistent with its low to moderate concentrations and proximity to the NBCGRS. The Jordan well in this area with the highest concentrations (04J837) shows a downward trend from 147 µg/l in FY 1998 to 1.6 µg/l in FY 2011.

Well 04J834 shows No Trend, however, all concentrations are below 1 µg/L, and therefore are not of concern.

The Group 6 nested Unit 4 wells are also shown on [Table 3-5](#) and generally correlate with their Jordan partners. This history suggests the NBCGRS is helping to reduce the Jordan concentrations in this area bringing the two parts of the aquifer to similar concentration and similar long-term improvement. 04U836 has an increasing trend. This well is within the influence of the NBCGRS and so can be expected to change as the plume shifts. Well 04U882, near St. Anthony, shows an increasing trend while the nested Jordan well 04J882 remains non-detect. This shows there is no downward vertical migration in this area.

The New Brighton Municipal well trends were analyzed using a linear regression for data since 1998 (see [Appendix D.2.5](#)). Due to the large number of data points, regression was considered

superior to the Mann-Kendall analysis. Data from FY 1998 were used to reflect the approximate time window used throughout the statistical analysis and to avoid skewing the analysis from the earlier high concentrations. All the New Brighton wells showed downward concentration trends, except NBM #3 and #4, which show a slight upward trend. This suggests that overall concentrations are decreasing at the New Brighton municipal well field, which agrees with the decreasing mass removal observed over the life of the system.

Overall Statistical Assessment:

There were individual threshold triggers identified in FY 2011. These triggers highlight specific areas of the plume that are changing over time. This type of behavior is expected in a large complex flow system such as OU1. The thresholds triggered do not suggest any problems with the remedial systems, but suggest movement within the established plumes. The area weighted analysis for Groups 1, 3, and 5 shows continuing overall improvement or stability in the plumes. The Group 6 wells correlate with nested Prairie Du Chien wells. Overall, therefore, the monitoring data indicates that aquifer restoration is occurring in the Prairie du Chien and Jordan. The Unit 3 plume appears to be in a more stable configuration and remains limited geographically. The threshold triggers do not indicate a need to change the monitoring program.

Overall, the data meet the statistical criteria developed in this document for assessing the remedial progress in the OU1 aquifers. There are no additional actions needed to address the individual threshold triggers identified. The data show continuing improvement in the OU1 plume through FY 2011. The statistical behavior of the OU3 plume is addressed in [Section 11.0](#).

How much VOC mass has been removed (at each well and total)?

[Table 3-1](#) shows that the NBCGRS removed 574 pounds of VOCs during FY 2011. The cumulative total VOCs removed by the NBCGRS is 22,091 pounds. The relative contribution from each extraction well is also shown on [Table 3-1](#).

[Figure 3-10](#) shows the annual VOC mass removed (listed at the top of the graph), annual pumping volumes, and the trend in annual mass removal per unit volume pumped since FY 1997

(when NBM #14 was brought online). The mass removal per unit volume pumped in FY 2011 slightly decreased compared to FY 2010. The trend in annual mass removal per unit volume pumped increased slightly in FY 2008 from FY 2007 and then decreases slightly from FY 2008 to FY 2009 and then again from FY 2009 to FY 2010. The mass removal has been on a general decreasing trend since FY 1998, when the last extraction well was brought online (NBM #15). This overall decline in the mass removal trend agrees with the trichloroethene trends in OU1 deep groundwater, which generally show a decreasing trend, and suggests that aquifer restoration is progressing.

Are any changes or additional actions required for this remedy component? No.

Table 3-1
OU1 Pumping / VOC Mass Removal Data

Fiscal Year 2011

	WELL #3			WELL #4			WELL #5			WELL #6			WELL #14			WELL #15			System Totals	
MONTH	VOC (µg/l)	WATER TREATED (mgallons)	VOC Mass Removed (lbs)	VOC (µg/l)	WATER TREATED (mgallons)	VOC Mass Removed (lbs)	VOC (µg/l)	WATER TREATED (mgallons)	VOC Mass Removed (lbs)	VOC (µg/l)	WATER TREATED (mgallons)	VOC Mass Removed (lbs)	VOC (µg/l)	WATER TREATED (mgallons)	VOC Mass Removed (lbs)	VOC (µg/l)	WATER TREATED (mgallons)	VOC Mass Removed (lbs)	TOTAL WATER TREATED BY EXTRACTION SYSTEM (mgallons)	TOTAL VOC'S REMOVED BY EXTRACTION SYSTEM (lbs)
TOTAL GALLONS PUMPED AND VOC'S REMOVED THROUGH SEPTEMBER 30, 2010																			22,543	21,517
OCTOBER	NS	0.615	0.000	82	11.585	7.928	77	29.816	19.161	54	1.477	0.666	2	0.988	0.020	25	35.467	7.400	80	35.178
NOVEMBER	NS	20.932	0.000	98	2.067	1.691	89	25.172	18.698	61	1.951	0.993	3	0.186	0.004	31	38.636	9.996	89	31.384
DECEMBER	81	30.665	20.730	85	8.949	6.349	76	16.930	10.739	60	8.283	4.148	2	0.190	0.004	21	35.584	6.237	101	48.209
JANUARY	97	26.760	21.664	89	13.000	9.656	97	14.150	11.455	68	12.982	7.368	3	0.165	0.004	23	35.548	6.824	103	56.975
FEBRUARY	96	27.307	21.879	82	9.688	6.630	94	23.801	18.672	64	11.633	6.214	3	4.777	0.112	22	16.428	3.016	94	56.527
MARCH	83	34.396	23.827	72	10.396	6.247	78	38.453	25.032	54	15.600	7.031	2	11.729	0.176	NS	0.000	0.000	111	62.318
APRIL	79	29.624	19.532	64	3.400	1.816	75	17.274	10.813	54	3.557	1.603	2	2.053	0.036	5	29.195	1.096	85	34.899
MAY	73	35.329	21.524	63	7.646	4.020	68	31.138	17.672	52	9.639	4.183	2	0.164	0.003	13	37.817	4.103	122	51.509
JUNE	80	23.333	15.579	68	13.669	7.758	76	32.852	20.838	57	16.792	7.988	3	1.174	0.025	16	38.471	5.137	126	57.330
JULY	NS	19.820	0.000	73	1.936	1.180	62	31.746	16.427	46	5.563	2.136	11	17.032	1.564	36	39.425	11.845	116	33.154
AUGUST	71	33.863	20.066	65	11.314	6.138	66	34.298	18.893	52	11.445	4.967	3	0.264	0.007	23	35.496	6.814	127	56.889
SEPTEMBER	70	33.037	19.301	65	12.204	6.621	66	23.858	13.142	51	10.075	4.288	3	0.187	0.005	22	34.653	6.363	114	49.723
Subtotal			184.102			66.033			201.541			51.585			1.960			68.832		
% of Total Mass			32.1			11.5			35.1			9.0			0.3			12.0		
TOTAL GALLONS TREATED AND VOC'S REMOVED FOR FISCAL YEAR 2011																			1,266	574
TOTAL GALLONS TREATED AND VOC'S REMOVED SINCE SYSTEM START UP																			23,809	22,091

Table 3-2

**OU1, PGAC Effluent Water Quality
Fiscal Year 2011**

Influent Well Monitoring							Operational Performance Monitoring															
Sampling Date	Well #3	Well #4	Well #5	Well #6	Well #14	Well #15	Contactor #1		Contactor #2		Contactor #3		Contactor #4		Contactor #5		Contactor #6		Contactor #7		Contactor #8	
							A	B	A	B	A	B	A	B	A	B	A	B	A	B	A	B
GAC replaced in contactors 1A, 2A, 3A, 4A, 5A, 6A, 7A, 8A September 15-November 3, 2010. "B" Vessels become the Lead Vessels.																						
5-year paint coating inspections also conducted, extending the changeout process. Well #3 had variable frequency drive failure on October 4-November 9, 2010 and was not in operation at time of October or November sampling events, therefore not sampled.																						
6-Oct-10	NS	82	77	54	2	25	0	0	0	0	0	0	0	0	NS	NS	NS	NS	NS	NS	NS	NS
8-Nov-10	NS	98	89	61	3	31	NS	0	NS	0	NS	0	NS	0	NS	0	NS	0	NS	0	NS	0
7-Dec-10	81	85	76	60	2	21	NS	0	NS	0	NS	0	NS	0	NS	0	NS	0	NS	0	NS	0
4-Jan-11	97	89	97	68	3	23	NS	0	NS	0	NS	0	NS	0	NS	0	NS	0	NS	0	NS	0
1-Feb-11	96	82	94	64	3	22	NS	0	NS	0	NS	0	NS	0	NS	0	NS	0	NS	0	NS	0
Well #15 had scheduled maintenance and repairs from February 15-April 8, 2011, and was not in operation at time of March sampling, therefore not sampled.																						
1-Mar-11	83	72	78	54	2	NS	NS	0	NS	0	NS	0	NS	0	NS	0	NS	0	NS	0	NS	0
7-Apr-11	79	64	75	54	2	5	NS	0	NS	0	NS	0	NS	0	NS	0	NS	0	NS	0	NS	0
GAC replaced in contactors 1B, 2B, 3B, 4B, 5B, 6B, 7B, 8B April 12-April 29, 2011. "A" Vessels become the Lead Vessels.																						
Well #6 not in operation at time of May or June sampling event, therefore not sampled in May or June.																						
4-May-11	73	63	68	52	2	13	0	NS	0	NS	0	NS	0	NS	0	NS	0	NS	0	NS	0	NS
1-Jun-11	80	68	76	57	3	16	0	NS	0	NS	0	NS	0	NS	0	NS	0	NS	0	NS	0	NS
Well #3 had variable frequency drive failure on June 22-July 13, 2011 and was not in operation at time of July sampling event, therefore not sampled.																						
11-Jul-11	NS	73	62	46	11	36	0	NS	0	NS	0	NS	0	NS	0	NS	0	NS	0	NS	0	NS
Contactor 6A was off line for maintenance of the 3-way plug valve at the time of the August sampling event, therefore not sampled.																						
16-Aug-11	71	65	66	52	3	23	0	NS	0	NS	0	NS	0	NS	0	NS	NS	NS	0	NS	0	NS
6-Sep-11	70	65	66	51	3	22	0	NS	0	NS	1.1	NS	0	NS	0	NS	0	NS	0	NS	0	NS
GAC replaced in contactors 1A, 2A, 3A, 4A, 5A, 6A, 7A, 8A September 13-September 30, 2011. "B" Vessels become the Lead Vessels.																						

Notes:

- 1) All water quality results shown are for Total VOCs (µg/l).
 2) NS = Not Sampled.

Table 3-3

**Summary of OU1 Monitoring Requirements
Fiscal Year 2011**

<u>Remedy Component</u>	<u>Monitoring Requirements</u>	<u>Implementing Party</u>	<u>Documents Containing the Monitoring Plan</u>
#1: Alternate Water Supply/Well Abandonment	a. Water quality data for the perimeter of the plume to define the area of concern	Army	OU1 Groundwater Monitoring Plan in the Annual Report
	b. Water quality data for water supply wells to determine eligibility for alternate supply/abandonment	Army	Well Inventory Report
#2: Drilling Advisories	a. Verification that drilling advisories are in place and functioning as intended	Army/MDH	N/A
#3: Extract Groundwater	a. Pumping volume and rates for each extraction well for comparison to target flowrates	New Brighton	New Brighton Water System Sampling and Analysis Plan
	b. Water levels from monitoring wells to draw contour maps, if desired	Army	OU1 Groundwater Monitoring Plan in the Annual Report
	c. Water quality, to assist in evaluation of statistical improvements in groundwater quality	Army	OU1 Groundwater Monitoring Plan in the Annual Report
#4: Removal of VOCs	a. Effluent water quality to demonstrate compliance with the Safe Drinking Water Act	New Brighton	New Brighton Water System Sampling and Analysis Plan
#5: Discharge of Treated Water	a. Verification of discharge	New Brighton	N/A
#6: Groundwater Monitoring with Verification of Continuing Aquifer Restoration	a. Water quality, to assist in evaluation of statistical improvements in groundwater quality.	Army	OU1 Groundwater Monitoring Plan in the Annual Report
	b. Water quality data throughout the North Plume to evaluate remedial progress	Army	OU1 Groundwater Monitoring Plan in the Annual Report

Table 3-4
OU1 Groundwater Quality Data

Fiscal Year 2011

		Trichloro- ethene (µg/l)	1,1-Dichloro- ethene (µg/l)	cis-1,2-Dichloro- ethene (µg/l)	1,1,1-Trichloro- ethane (µg/l)	1,1,2-Trichloro- ethane (µg/l)	1,1-Dichloro- ethane (µg/l)
OU1 Cleanup Level ⁽¹⁾		5	6	70	200	3	70
03U811	6/14/11	<1	<1	<1	<1	<1	<1
03U821	6/16/11	17	1.1	<1	JP 0.93	<1	JP 0.80
03U822	6/29/11	140	5.0	1.6	1.5	<1	6.9
03M843	6/10/11	<1	<1	<1	<1	<1	<1
03L811	6/9/11	JP 0.55	1.3	JP 0.35	<1	<1	1.1
03L822	6/29/11	180	5.1	2.5	3.6	<1	3.4
03L822 D	6/29/11	180	5.3	2.5	3.5	<1	3.5
03L832	6/15/11	1.7	<1	<1	<1	<1	<1
03L841	6/10/11	<1	<1	JP 0.41	<1	<1	JP 0.40
03L846	6/2/11	<1	11	17	<1	<1	16
04U821	6/16/11	25	1.8	<1	1.4	<1	1.5
04U834	6/9/11	JP 0.87	<1	<1	<1	<1	<1
04U836	6/22/11	57	4.4	JP 0.90	2.8	<1	3.7
04U837	6/14/11	1.0	<1	<1	<1	<1	<1
04U838	6/8/11	1.2	<1	<1	<1	<1	<1
04U839	6/8/11	1.2	<1	<1	<1	<1	<1
04U841	6/16/11	20	2.7	JP 0.69	2.6	<1	2.3
04U843	6/28/11	140	14	1.4	13	<1	9.0
04U844	6/29/11	200	17	2.5	20	<1	12
04U846	6/15/11	21	7.4	9.0	<1	<1	12
04U846 D	6/15/11	21	7.3	9.1	<1	<1	11
04U847	6/29/11	750	48	5.9	20	JP 0.42	39
04U849	6/21/11	79	6.6	JP 0.85	3.8	<1	5.7
04U850	6/28/11	98	7.0	3.1	2.7	<1	6.5
04U850 D	6/28/11	98	7.0	3.1	2.6	<1	6.4
04U855	6/15/11	3.0	<1	<1	<1	<1	<1
04U871	6/16/11	15	1.1	<1	JP 0.66	<1	3.4
04U872	6/15/11	3.2	<1	<1	<1	<1	JP 0.30

Table 3-4
OU1 Groundwater Quality Data

Fiscal Year 2011

		Trichloro- ethene (µg/l)	1,1-Dichloro- ethene (µg/l)	cis-1,2-Dichloro- ethene (µg/l)	1,1,1-Trichloro- ethane (µg/l)	1,1,2-Trichloro- ethane (µg/l)	1,1-Dichloro- ethane (µg/l)
OU1 Cleanup Level ⁽¹⁾		5	6	70	200	3	70
04U875	6/9/11	2.9	<1	<1	<1	<1	<1
04U877	6/8/11	JP 0.40	<1	<1	<1	<1	JP 0.31
04U877	D 6/8/11	JP 0.50	<1	<1	<1	<1	<1
04U879	6/14/11	<1	<1	<1	<1	<1	<1
04U880	6/7/11	<1	<1	<1	<1	<1	<1
04U881	6/14/11	3.6	JP 0.32	<1	<1	<1	<1
04U882	6/21/11	29	2.0	<1	1.7	<1	1.5
04U883	6/7/11	<1	<1	<1	<1	<1	<1
04J822	6/28/11	40	6.3	JP 0.95	7.5	<1	4.0
04J834	6/3/11	JP (0.30)	<1	<1	<1	<1	<1
04J836	6/22/11	1.4	<1	<1	<1	<1	<1
04J836	D 6/22/11	1.2	<1	<1	<1	<1	<1
04J837	6/15/11	1.6	<1	<1	<1	<1	JP 0.30
04J838	6/21/11	39	2.1	<1	1.0	<1	1.8
04J839	6/15/11	2.9	<1	<1	<1	<1	<1
04J847	6/30/11	660	40	5.7	31	<2	30
04J849	6/14/11	<1	<1	<1	<1	<1	<1
04J882	6/3/11	<1	<1	<1	<1	<1	<1
PJ#318	6/14/11	1.2	<1	<1	<1	<1	<1
200154	6/29/11	<1	<1	<1	<1	<1	<1
206688	6/23/11	9.4	JP 0.93	<1	JP 0.71	<1	JP 0.68
234546	6/29/11	13	JP 0.58	<1	JP 0.31	<1	JP 0.78
409547	6/9/11	JP 0.43	1.2	JP 0.76	JP 0.94	<1	2.0
409548	6/15/11	1.0	<1	<1	<1	<1	JP 0.42
409549	6/17/11	61	5.8	JP 0.70	4.0	<1	4.6
409550	6/21/11	31	JP 0.51	<1	1.9	<1	JP 0.38
409555	6/2/11	<1	<1	<1	<1	<1	<1

Table 3-4
OU1 Groundwater Quality Data

Fiscal Year 2011

			Trichloro- ethene (µg/l)	1,1-Dichloro- ethene (µg/l)	cis-1,2-Dichloro- ethene (µg/l)	1,1,1-Trichloro- ethane (µg/l)	1,1,2-Trichloro- ethane (µg/l)	1,1-Dichloro- ethane (µg/l)
OU1 Cleanup Level ⁽¹⁾			5	6	70	200	3	70
409555	D	6/2/11	<1	<1	<1	<1	<1	<1
409556		6/3/11	<1	<1	<1	<1	<1	<1
409557		6/21/11	58	13	2.9	6.4	<1	11
512761		6/29/11	4.3	<1	<1	<1	<1	<1

Notes:

- (1) Cleanup levels for OU1 deep groundwater are from page 18 of the OU1 ROD. Bolding (in red color) indicates exceedance of the cleanup level.
- D Duplicate sample.
- JP The value is below the reporting level, but above the method detection limit. Results should be considered estimated.

Table 3-5
Group 1, 2, 3, and 5 Mann-Kendall Summary and MAROS Conclusion

Group	Kendall S	N	Raw Trend	Confidence	COV	Raw Trend Decision	MAROS Conclusion	Threshold Triggered?	Comments
Group 2 Wells:									
409549	11	6	Increasing	97.20%	0.6661	Definite	Increasing	Yes	Incr. from 28 to 61 µg/L in 6 yrs.
409557	11	6	Increasing	97.20%	0.6533	Definite	Increasing	Yes	Near plume center, plume shifted slightly
03L673	-4	6	Decreasing	70.66%	0.5445	S or NT	Stable	No	
03L833	-13	6	Decreasing	99.17%	0.7895	Definite	Decreasing	No	
03L848	3	6	Increasing	64.00%	0.1895	S or NT	No Trend	Yes	See OU3 Discussion
03L859	-3	6	Decreasing	64.00%	0.3321	S or NT	Stable	No	
03U672	-5	6	Decreasing	76.50%	2.4495	S or NT	No Trend	Yes	See OU3 Discussion
03U805	-5	6	Decreasing	76.50%	0.3550	S or NT	Stable	No	
04U673	-5	6	Decreasing	76.50%	0.3388	S or NT	Stable	No	
04U821	-2	6	Decreasing	57.46%	0.2031	S or NT	Stable	No	
04U832	11	6	Increasing	97.20%	0.7015	Definite	Increasing	Yes	Stable over long term
04U833	-13	6	Decreasing	99.17%	1.6042	Definite	Decreasing	No	
04U841	-1	6	Decreasing	50.00%	0.1299	S or NT	Stable	No	
04U843	13	6	Increasing	99.17%	0.6948	Definite	Increasing	Yes	Near plume center, plume shifted slightly
04U845	3	6	Increasing	64.00%	0.6388	S or NT	No Trend	Yes	See OU3 Discussion
04U846	8	6	Increasing	89.62%	0.8080	S or NT	No Trend	Yes	Near plume center, looks stable
04U849									See Group 6 summary
04U854	-10	6	Decreasing	95.38%	0.2344	Definite	Decreasing	No	
04U859	1	6	Increasing	50.00%	0.6818	S or NT	No Trend	Yes	See OU3 Discussion
04U861 (abandoned)	11	6	Increasing	97.00%	1.0262	Definite	Increasing	Yes	Abandoned after 2006 sample,in New Brighton Development
04U875	-9	6	Decreasing	93.20%	0.8540	Probable	Decreasing	No	
04U877	-13	6	Decreasing	99.17%	0.6048	Definite	Decreasing	No	
206688	-4	6	Decreasing	70.66%	0.0719	S or NT	Stable	No	
Group 5	-5	6	Decreasing	76.50%	0.0907	S or NT	Stable	Yes	Raw trend is decreasing
Group 3	-14	6	Decreasing	99.46%	0.1378	Definite	Decreasing	No	
Group 1 NP	-14	6	Decreasing	99.46%	0.2813	Definite	Decreasing	No	
Group 1 SP	-8	6	Decreasing	89.62%	0.1192	S or NT	Stable	Yes	Stable, but avg. is <5 µg/L

Notes:

S or NT = Stable or No Trend

N = Number of data points

COV = Coefficient of Variance

Threshold Criteria defined in Table D.2.8

MAROS Decision Matrix

M-K S	Confidence	COV	Trend
S > 0	> 95%	na	Increasing
S > 0	90-95%	na	Pr. Incr.
S > 0	< 90%	na	No Trend
S <= 0	< 90%	>= 1	No Trend
S <= 0	< 90%	< 1	Stable
S < 0	90-95%	na	Pr. Decr.
S < 0	>95%	na	Decreasing

Table 3-5
Group 6 Mann-Kendall Summary and MAROS Conclusion

Group	Kendall S	N	Raw Trend	Confidence	COV	Raw Trend Decision	MAROS Conclusion	Threshold Triggered?	Comments
Group 6 OU1 Jordan Wells:									
04J822	-15	6	Decreasing	99.86%	0.2644	Definite	Decreasing	No	
04J834	-3	6	Decreasing	64.00%	0.2018	S or NT	Stable	Yes	All detection below 0.5 µg/L
04J836	6	6	Increasing	81.38%	0.8018	S or NT	No Trend	Yes	All detection below 5 µg/L
04J838	13	6	Increasing	99.17%	0.5494	Definite	Increasing	Yes	4.2-39 µg/L
04J837	-9	6	Decreasing	93.20%	0.7675	Probable	Decreasing	No	
04J839	9	6	Increasing	93.20%	0.7410	Probable	Increasing	Yes	All detections below 5 µg/L
04J847	-3	6	Decreasing	64.00%	0.0706	S or NT	Stable	Yes	Consistent results, mean 750 µg/L
04J849	-7	6	Decreasing	86.40%	1.5543	S or NT	No Trend	Yes	All detection below 0.5 µg/L
04J882	0	6	Zero	41.78%	NA	S or NT	NA	No	All ND
04J077	-6	6	Decreasing	81.38%	0.7351	S or NT	Stable	Yes	Raw trend is negative, mean 137 µg/L
04J702	-14	6	Decreasing	99.46%	0.6448	Definite	Decreasing	No	
04J708	-6	6	Decreasing	50.00%	0.1252	S or NT	Stable	Yes	All detection below 5 µg/L
04J713	-9	6	Decreasing	93.20%	1.6307	Probable	Decreasing	No	
Group 6 Nested Unit 4 wells:									
04U077	-11	6	Decreasing	97.20%	0.2971	Definite	Decreasing	No	
04U702	-3	6	Decreasing	64.00%	1.0042	S or NT	No Trend	Yes	Detections below 5 µg/L since 2003 Abandoned after 2006 sample for New Brighton Development
04U708	-6	6	Decreasing	81.38%	0.3338	S or NT	Stable	Yes	
04U713	-9	6	Decreasing	93.20%	0.6198	Probable	Decreasing	No	
04U834	-15	6	Decreasing	99.86%	1.1965	Definite	Decreasing	No	
04U836	11	6	Increasing	97.20%	0.6489	Definite	Increasing	Yes	Detections range 11 µg/L to 79 µg/L, mean of 39 µg/L
04U837	-5	6	Decreasing	76.50%	1.2680	S or NT	No Trend	Yes	Decreasing since 2005
04U838	0	6	Zero	41.78%	1.6303	S or NT	No Trend	Yes	0.30- 48 µg/L
04U839	6	6	Increasing	81.38%	0.4950	S or NT	No Trend	Yes	All detection below 5 µg/L
04U847	-4	6	Decreasing	70.66%	0.3040	S or NT	Stable	Yes	Mean 880 µg/L
04U849	5	6	Increasing	76.50%	0.3138	S or NT	No Trend	Yes	No evidence of migration to Jordan (04J849)
04U882	10	6	Increasing	95.38%	0.5925	Definite	Increasing	Yes	No evidence of migration to Jordan (04J882)

Notes:

S or NT = Stable or No Trend
N = Number of data points
COV = Coefficient of Variance

MAROS Decision Matrix

M-K S	Confidence	Trend
S > 0	> 95%	Increasing
S > 0	90-95%	Pr. Incr.
S > 0	< 90%	No Trend
S <= 0	< 90%	No Trend
S <= 0	< 90%	Stable
S < 0	90-95%	Pr. Decr.
S < 0	>95%	Decreasing

Table 3-5
Group 5 Unit 3 Mann-Kendall Summary and MAROS Conclusion

Group	Kendall S	N	Raw Trend	Confidence	COV	Raw Trend Decision	MAROS Conclusion	Threshold Triggered?	Comments
Group 5 Unit 3 Wells:									
409550	-14	6	Decreasing	99.46%	0.7891	Definite	Decreasing	No	
409597	-11	6	Decreasing	99.00%	0.3885	Definite	NA	NA	Abandoned for constr. after 2007 sampling
409596	-8	6	Decreasing	90.10%	0.6714	Probable	NA	NA	Abandoned for constr. after 2007 sampling
03U831	9	6	Increasing	93.20%	1.5885	Probable	NA	NA	Abandoned in 2006 for construction
03U821	-14	6	Decreasing	99.46%	0.4730	Definite	Decreasing	No	
03U822	-10	6	Decreasing	95.38%	0.3658	Definite	Decreasing	No	
03L822	-15	6	Decreasing	99.86%	0.5072	Definite	Decreasing	No	
03L809	-13	6	Decreasing	99.17%	0.6018	Definite	Decreasing	No	

Notes:


S or NT = Stable or No Trend

N = Number of data points

COV = Coefficient of Variance

MAROS Decision Matrix

M-K S	Confidence	COV	Trend
S > 0	> 95%	na	Increasing
S > 0	90-95%	na	Pr. Incr.
S > 0	< 90%	na	No Trend
S </= 0	< 90%	>/= 1	No Trend
S </= 0	< 90%	< 1	Stable
S < 0	90-95%	na	Pr. Decr.
S < 0	>95%	na	Decreasing



ANNUAL PERFORMANCE REPORT

Upper Unit 4,

1 µg/l Trichloroethene Isoconcentration Map


 Engineers - Scientists
 Business Professionals
www.wenck.com







Wenck


1800 Pioneer Creek Center
 Maple Plain, MN 55359-0429
 1-800-472-2232


FY 2011

Figure 3-1

FIGURE 3-2
NEW BRIGHTON MUNICIPAL WELLS: TRICHLOROETHENE WATER QUALITY TRENDS
Annual Performance Report









ANNUAL PERFORMANCE REPORT
OU1 & OU3, Lower Unit 3, Trichloroethene
Isoconcentration Map Summer 2011


Engineers - Scientists
Business Professionals
www.wenck.com

Wenck
1800 Pioneer Creek Center
Maple Plain, MN 55359-0429
1-800-472-2232

FY 2011
Figure 3-4





NOTES

- (1) CROSS SECTION: TOPOGRAPHY CONSTRUCTED WITH DATA FROM U.S.G.S. NEW BRIGHTON 7.5 MINUTE SERIES QUAD MAP DATED 1967 (PHOTOREVISED 1972, AND 1980); WELL LOCATIONS AND THE "LINE" OF SECTION ARE SHOWN ON FIGURES 3-3 THROUGH 3-5.
- (2) WELL NESTS, CONSISTING OF INDIVIDUAL WELLS IN THE SAME PROXIMITY, ARE REPRESENTED ON THE CROSS SECTION BY A SINGLE LINE WITH MULTIPLE WELL SCREENS
- (3) WELL 236122 HAS BEEN SEALED, BUT IS SHOWN SINCE IT WAS USED TO PREPARE THE CROSS SECTION

DISTANCE IN FEET

LEGEND

- GEOLOGIC CONTACT
- - - INFERRED GEOLOGIC CONTACT
- ▬ SCREENED INTERVAL OF WELL
- ▬ OPEN HOLE INTERVAL OF WELL
- ▬ TRICHLOROETHENE CONCENTRATION ($\mu\text{g/l}$) (VALUES IN PARENTHESES WERE NOT USED FOR CONTOURING PURPOSES)
- 10 — ISOCONCENTRATION CONTOUR ($\mu\text{g/l}$)
- - - 10 - - - ESTIMATED ISOCONCENTRATION CONTOUR ($\mu\text{g/l}$)
- ▬ (JP 0.48) THE VALUE IS ESTIMATED BECAUSE THE VALUE IS BELOW THE REPORTING LIMIT, BUT ABOVE THE METHOD DETECTION LEVEL.
- (NS) NOT SAMPLED


M: /1561/2011/SUMMER 2011.DWG

ANNUAL PERFORMANCE REPORT

OU2/OU1 TRICHLOROETHENE CROSS-SECTION A-A' (NORTH HALF), SUMMER 2011

FY 2011

FIGURE 3-6



M: /1561/2011/SUMMER 2011.DWG


ANNUAL PERFORMANCE REPORT

OU1 TRICHLOROETHENE CROSS-SECTION A-A' (SOUTH HALF), SUMMER 2011



FY 2011

FIGURE 3-7



NOTES

- (1) CROSS SECTION: TOPOGRAPHY CONSTRUCTED WITH DATA FROM U.S.G.S. NEW BRIGHTON 7.5 MINUTE SERIES QUAD MAP DATED 1967 (PHOTOREVISED 1972, AND 1980); WELL LOCATIONS AND THE "LINE" OF SECTION ARE SHOWN ON FIGURES 3-3 THROUGH 3-5.
- (2) WELL NESTS, CONSISTING OF INDIVIDUAL WELLS IN THE SAME PROXIMITY, ARE REPRESENTED ON THE CROSS SECTION BY A SINGLE LINE WITH MULTIPLE WELL SCREENS
- (3) NO INFORMATION WAS AVAILABLE ON THE WELL LOG FOR 03U029 AND 03U673 CONCERNING WELL CONSTRUCTION DETAILS, ESPECIALLY THE SCREENED INTERVALS. THE SCREENED INTERVALS FOR THESE WELLS WERE ASSUMED TO BE SIMILAR TO OTHER NEARBY UPPER UNIT 3 WELLS.

LEGEND

- | | | | |
|--|---------------------------------------------------------------|--|--------------------------------------------------------------------------------------------------------------|
| | GEOLOGIC CONTACT | | ESTIMATED ISOCONCENTRATION CONTOUR (µg/l) |
| | INFERRED GEOLOGIC CONTACT | | THE VALUE IS ESTIMATED BECAUSE THE VALUE IS BELOW THE REPORTING LIMIT, BUT ABOVE THE METHOD DETECTION LEVEL. |
| | SCREENED INTERVAL OF WELL | | ABANDONED |
| | OPEN HOLE INTERVAL OF WELL | | NOT SAMPLED |
| | TRICHLOROETHENE CONCENTRATION (µg/l) | | |
| | (VALUES IN PARENTHESES WERE NOT USED FOR CONTOURING PURPOSES) | | |

M: /1561/2011/SUMMER 2011.DWG


ANNUAL PERFORMANCE REPORT

OU2/OU3 TRICHLOROETHENE CROSS-SECTION B-B' (SOUTH HALF), SUMMER 2011



FY 2011

FIGURE 3-8



ANNUAL PERFORMANCE REPORT

Upper Unit 4,

100 µg/l Trichloroethene Isoconcentration Map



Engineers - Scientists
 Business Professionals
www.wenck.com


Wenck


1800 Pioneer Creek Center
 Maple Plain, MN 55359-0429
 1-800-472-2232

FY 2011

Figure 3-9

FIGURE 3-10
OU1, NBCGRS MASS REMOVAL HISTORY
Annual Performance Report





ANNUAL PERFORMANCE REPORT
OU1 & OU3, Upper Unit 4,
Potentiometric Map, Summer 2011


Engineers - Scientists
Business Professionals
www.wenck.com

Wenck
1800 Pioneer Creek Center
Maple Plain, MN 55359-0429
1-800-472-2232

FY 2011
Figure 3-11

4.0 Operable Unit 2: Shallow Soil and Dump Sites

The reference for the OU2 ROD is:

Twin Cities Army Ammunition Plant
New Brighton/Arden Hills Superfund Site
Operable Unit 2
RECORD OF DECISION
1997
Amendment #1: 2007
Amendment #2 and #3: 2009
ESD #1 and #2: 2009

[Sections 4.0](#) through [10.0](#) of this report address the various media and requirements prescribed by the OU2 ROD and/or subsequent Amendments and ESDs. This section, 4.0, specifically addresses the shallow soil and dump sites.

Through the OU2 Remedial Investigation/Feasibility Study (RI/FS) process, Sites A, C, E, H, 129-3, and 129-5 were found to have inorganic and/or organic contaminants above the cleanup goals specified in Table 1 of the OU2 ROD. Unpermitted landfills, or dumps, were identified within Sites A, B, E, H, and 129-15. The OU2 ROD (page 2) describes nine remedy components to address the shallow soil and dump sites.

The requirements for Site C-2 soil and sediment were later modified through ROD Amendment #1 (note: Site C groundwater and surface water is addressed separately in [Section 7.0](#)). Because the depth to groundwater is shallow at Site C-2, it was not feasible to remove all of the contaminated soil and sediment. The Amendment modified remedy component #2 related to excavation of soil, to allow the placement of a 4-foot thick soil cover over areas where contamination remains in-place above the cleanup levels. ROD Amendment #1 also specified an additional remedy component for Site C-2, namely land use controls.

OU2 ROD Amendment #2 addressed shallow groundwater at Site I, which is discussed in [Section 8.0](#).

OU2 ROD Amendment #3 affected the shallow soil and dump sites in four principal ways:

- The Amendment documented as final remedies the additional actions performed for shallow soil at Site D and the dump at Site G, after completion of the deep soil requirements set forth for these two sites in the OU2 ROD (see [Section 5.0](#) of this report for discussion of the deep soil).
- The Amendment documented the use of soil covers as part of the final remedy at Sites E, G, H, and 129-15.
- The Amendment documented final remedies for five sites with soil contamination that were not originally included in the OU2 ROD: Grenade Range, Outdoor Firing Range, 135 Primer/Tracer Area Stormwater Ditch, Trap Range, and Water Tower Area. At these sites, either previous removal actions had been completed that reduced soil contamination to below cleanup levels, or investigations had determined that no action or no further action was needed. The Amendment incorporated remedies for these sites into the overall remedy for OU2.
- The Amendment specified land use controls as an additional remedy component for shallow soil and dump Sites D, E, G, H, 129-15, Grenade Range, and Outdoor Firing Range. Land use controls are not needed for the 135 Primer/Tracer Area Stormwater Ditch or Trap Range because contamination levels are suitable for unlimited use/ unrestricted exposure. The water tower area is located within the area having blanket land use restrictions as specified in the LUCRD.

ESD #1 is discussed in [Section 6.0](#) (Site A shallow groundwater), [Section 9.0](#) (Site K shallow groundwater), and [Section 10.0](#) (OU2 deep groundwater).

ESD #2 specified land use controls as an additional remedy component for Sites A, C-1, 129-3, and 129-5. ESD #2 also documented that no further action is required at Site B Site B is located within the area having blanket land use restrictions.

At the end of FY 2011, ROD Amendment #4 was under regulatory review. This ROD amendment will document previously-completed soil removal actions conducted at two sites: the 535 Primer/Tracer Area and Site K. The Amendment will incorporate the remedies for these two soil sites into the overall remedy for OU2.

4.1 REMEDY COMPONENTS #1 THROUGH #9: SOIL REMEDIATION

The nine remedy components specified in the OU2 ROD (page 2) have been completed for the shallow soils and dumps at Sites A, C, D, E, G, H, 129-3, 129-5, 129-15, Grenade Range, Outdoor Firing Range, 135 Primer/Tracer Area Stormwater Ditch, and Water Tower Area. Remedy Components #1 through #8 addressed the characterization, excavation, sorting, treatment, disposal, site restoration, site access restrictions (during remedial actions), and limited period of post-remediation groundwater monitoring. Remedy Component #9 addressed the characterization of dumps at Sites B and 129-15. The characterization work at both sites led to a determination that no further action was required at Site B and construction of a cover at Site 129-15, which were documented through ESD #2 and OU2 ROD Amendment #3, respectively.

4.2 REMEDY COMPONENT #10: LAND USE CONTROLS

Description: OU2 ROD Amendments and ESDs made land use controls a part of the remedy for shallow soil and dump sites where contamination remains in-place above levels that allow for unlimited use and unrestricted exposure. Land use controls are also necessary to protect the integrity of the soil covers constructed at various sites.

Performance Standard (how do you know when you're done):

Initial implementation will be done when the USEPA and MPCA have provided consistency approval for an OU2 Land Use Control Remedial Design (LUCRD) document. Implementation will continue indefinitely unless further action is taken that would allow for unlimited use and unrestricted exposure.

Has a LUCRD document been approved to address land use control (LUC) issues for OU2, and is it being implemented?

Yes. The USEPA and MPCA provided consistency approval for the OU2 LUCRD in September 2010 and it is being implemented by the Army.

Was an annual site inspection for land use controls conducted in FY 2011?

Yes. On July 15, 2011, the Army, National Guard, and Wenck conducted the annual inspection of OU2 sites. The checklist that was completed during the inspection is included as [Appendix I](#).

Did the inspection identify any follow-up actions needed to maintain the protectiveness of the LUCs?

No.

5.0 Operable Unit 2: Deep Soil Sites

For purposes of the OU2 ROD, Sites D and G were considered deep soil sites because VOC contamination extended to depths between 50 and 170 feet. Some additional shallow soil contaminants were also present at Site D, and Site G also contains a dump. The OU2 ROD (pages 2-3) describes seven remedy components to be implemented for these two sites:

- Remedy Component #1: Groundwater Monitoring
- Remedy Component #2: Restrict Site Access (During Remedial Actions)
- Remedy Component #3: SVE Systems
- Remedy Component #4: Enhancements to the SVE Systems
- Remedy Component #5: Maintain Existing Site Caps
- Remedy Component #6: Maintain Surface Drainage Controls
- Remedy Component #7: Characterize Shallow Soils and Dump

For Remedy Component #1, ongoing groundwater monitoring in the vicinity of these two sites is completed as part of OU2 deep groundwater monitoring ([Section 10.0](#)) and is not discussed separately in this section.

Remedy Components #2 to #6 were related to continued operation of the SVE systems (that had been installed in 1986), along with modifications to the systems to enhance performance. The caps were in-place primarily to minimize short-circuiting of air flow, and also to minimize infiltration. Studies conducted after the 1997 ROD showed that enhancements to the SVE systems were not necessary, and in fact, the soil VOC concentrations had achieved the soil VOC cleanup levels. The systems were turned off in 1998 and were subsequently removed, hence completing Remedy Components #2 to #6 related to deep soil.

Regarding Remedy Component #7, additional shallow soil investigation work (for non-VOC contaminants) was completed at Site D, and characterization work of the dump was completed at Site G. Thus, this remedy component has been completed. The investigation/characterization work at both sites led to removal of shallow soils at Site D and construction of a cover at Site G, which were documented through OU2 ROD Amendment #3.

In summary, the deep soil requirements of the OU2 ROD have been completed. There are ongoing land use control requirements for the shallow soil at Site D and dump at Site G that are addressed in [Section 4.0](#).

6.0 Operable Unit 2: Site A Shallow Groundwater

Shallow groundwater at Site A has been impacted by VOCs and antimony. The selected remedy in the OU2 ROD incorporates the use of a groundwater extraction system, which began operation May 31, 1994. When operating, this system discharged the extracted groundwater to the sanitary sewer for treatment at a Publicly-Owned Treatment Works (POTW). However, as further discussed below, the groundwater system was shut off (with regulatory approval) on September 24, 2008, while implementation of Monitored Natural Attenuation (MNA) is evaluated as a potential remedy component in lieu of groundwater extraction and discharge. The groundwater system has not been removed and will be kept in place in the event that MNA does not adequately control plume migration and one or more extraction wells need to be restarted. The ROD prescribes five major components of the remedy, and until a decision is made to formally change the remedy, the original components of the ROD will be retained in this section (with discussion that is appropriate to the ongoing evaluation period for MNA).

The original 8-well groundwater extraction system that was selected in the OU2 ROD began operation May 31, 1994. On July 11, 2000, with regulatory approval, EW-5 through 8 (the “second line” of extraction wells) were shut down due to their VOC concentrations having declined below cleanup levels. In July 2008, the USEPA and MPCA approved the “Site A Shallow Groundwater: 10-Year Evaluation Report.” The 10-Year Report was prepared to fulfill a requirement of the ROD, which states that for shallow groundwater contamination at Site A, “should aquifer restoration not be attained within the ten-year lifespan of the remedy, additional remedial measures will be addressed”. Since the 10-year mark had been reached and contamination was still present above the cleanup levels, the 10-Year Report was prepared to discuss the status of the site and to evaluate any potential changes to the remedy that would be beneficial. MNA (through abiotic degradation) was the recommended alternative for Site A that was approved by the USEPA and MPCA.

In September 2008, the USEPA and MPCA approved the “Site A Shallow Groundwater: Monitoring and Contingency Plan,” and EW-1 through 4 (the “first line” of extraction wells) were then shut off on September 24, 2008. The Monitoring and Contingency Plan presented the monitoring plan to be implemented at the point that the extraction wells were shut off, and presented the contingency actions that will be taken by the Army if groundwater monitoring indicates that any of the identified trigger points are exceeded. These monitoring and contingency actions were incorporated into the APR, and thus any changes to monitoring and contingency actions must be approved by the USEPA and MPCA through revisions to the APR.

The decision to proceed with MNA was based in part on the MPCA and USEPA natural attenuation study at this site (2000), and also on follow-up MPCA/USEPA microcosm studies that have verified that abiotic degradation of VOCs in Site A groundwater is occurring at substantial rates. Such degradation acts to reduce contaminant mass and mobility by breaking down the contaminants as they move downgradient. The decision to proceed with MNA was also based on the absence of any likely receptors. The closest potential groundwater receptor is located approximately 1,000 feet downgradient from 01U352 (EW-2), and this domestic well has not been operable for many years (and even when it was, the water was only used for irrigation purposes). Beyond this unlikely receptor, there are no other existing downgradient receptors between it and Rice Creek, which is approximately 1,800 feet away.

If, after the initial trial period of extraction system shutdown, MNA is proven to be an acceptable long-term remedy for Site A shallow groundwater, the remedy will be formally changed. This change would presumably require an Explanation of Significant Difference (ESD), at a minimum, or possibly a ROD amendment. The length of the trial period was originally anticipated to be three to five years; however, review of future water quality data in future APRs will ultimately determine when the USEPA, MPCA, and Army are comfortable that the extraction system can be dismantled and the remedy can be formally changed to MNA. The end of FY 2011 was the end of the third year since the extraction wells were shut off.

6.1 REMEDY COMPONENT #1: GROUNDWATER MONITORING

Description: “Groundwater monitoring to track plume migration and remedy performance.”
(OU2 ROD, page 3)

Performance Standard (how do you know when you’re done):

When a performance groundwater monitoring program has been established and ongoing monitoring is in compliance with the program.

Is this remedy component being implemented?

Yes. [Table 6-1](#) summarizes the performance monitoring requirements, the implementing parties, and the documents that contain the monitoring plans. The FY 2011 Monitoring Plan is included in [Appendix A](#), and the FY 2011 water quality monitoring locations and frequencies are also summarized on [Figure 6-1](#). [Figure 6-2](#) presents groundwater elevation contours based on measurements in June 2011. The inferred groundwater flow direction confirms that the monitoring plan specifies the appropriate locations to track plume migration. Note that changes in sampling frequencies at some locations were proposed (and approved) in the FY 2010 APR and will begin in FY 2012 (see discussion in [Section 6.7](#)).

Were the groundwater monitoring requirements for this remedy met? Yes.

Is any groundwater sampling proposed prior to the next report? Yes.

- Groundwater sampling of water supply wells related to alternate water supply and well abandonment will be in accordance with recommendations in [Appendix E](#). The next “major” event will be in FY 2013.
- Other groundwater monitoring at Site A will be in accordance with the monitoring plan shown in [Appendix A.1](#).

Are any changes or additional actions required for this remedy component? Yes.

Monitoring locations are to remain unchanged; however, the previously-approved changes in sampling frequencies at some of the locations will begin in FY 2012 (see discussion in [Section 6.7](#)). Also, the FY 2010 APR had indicated that installation of an additional monitoring well was being considered in the area to the south/west of 01U158 due to the relatively high concentrations of cis-1,2-dichloroethene observed in this well. However, based on the significant declining trend in the cis-1,2-dichloroethene concentrations observed in 01U158 during the latter half of FY 2011, the additional well is not necessary (see discussion in [Section 6.7](#)). However, the need for an additional monitoring well will again be evaluated after results from the June 2012 sampling effort are received via a meeting between the Army and the US EPA and MPCA.

6.2 REMEDY COMPONENT #2: GROUNDWATER CONTAINMENT AND MASS REMOVAL

Description: “Use of existing gradient control wells to contain the contaminant plume and remove mass.” (OU2 ROD, page 3)

Is this remedy component being implemented?

No. As discussed previously, since the groundwater extraction system is currently shut off for evaluation of MNA, this remedy component is not currently being implemented.

6.3 REMEDY COMPONENT #3A: LAND USE CONTROLS

Description: The OU2 ROD (page 3) listed the following: “Institutional controls to restrict new well installations and provide alternate water supplies and well abandonment as necessary.” For ease of discussion, the requirement has been broken into two pieces, with this section focusing on the land use controls. OU2 ESD #1 clarified

the land use control component to include protection of the groundwater monitoring and extraction system infrastructure.

Performance Standard (how do you know when you're done):

For initial implementation, when the MDH has issued a Special Well Construction Area Advisory, and when the USEPA and MPCA have provided consistency approval for an OU2 Land Use Control Remedial Design (LUCRD) document. Implementation will continue until such time that the groundwater concentrations are below the cleanup levels.

Has the MDH issued a Special Well Construction Area Advisory for the area impacted by Site A?

Yes, it was issued in June 1996 and revised in December 1999; however, this revision did not affect the boundary for the Site A vicinity.

Has a LUCRD document been approved to address land use control (LUC) issues for OU2, including Site A groundwater, and is it being implemented?

Yes. The USEPA and MPCA provided consistency approval for the OU2 LUCRD in September 2010 and it is being implemented by the Army. Revision 2 of the OU2 LUCRD was approved by the USEPA and MPCA in FY 2011; however, this revision did not affect land use controls for Site A.

Was an annual site inspection for land use controls conducted in FY 2011?

Yes. On July 15, 2011, the Army, National Guard, and Wenck conducted the annual inspection of OU2 sites. The checklist that was completed during the inspection is included as [Appendix I](#).

Did the inspection identify any follow-up actions needed to maintain the protectiveness of the LUCs?

No.

6.4 REMEDY COMPONENT #3B: ALTERNATE WATER SUPPLY/WELL ABANDONMENT

Description: The OU2 ROD (page 3) listed the following: “Institutional controls to restrict new well installations and provide alternate water supplies and well abandonment as necessary.” For ease of discussion, the requirement has been broken into two pieces, with this section focusing on the alternate water supplies and well abandonment.

Performance Standard (how do you know when you’re done):

When well owners who qualify have been offered and provided with alternate water supply and/or have had their wells abandoned (or the offers have been rejected).

Is the remedy component being implemented?

Yes. The OU1 Alternate Water Supply and Well Abandonment Program is underway and was expanded to cover the area affected by the OU2 Site A shallow groundwater plume. See [Section 3.1](#) of this report for more information on this program.

Did the boundary of the Site A plume get any bigger during FY 2011, as defined by the 1 µg/L contour?

Yes. [Table 6-2](#) presents the FY 2011 groundwater quality data for Site A. Using this data, [Figure 6-3](#) shows the tetrachloroethene concentrations and [Figure 6-4](#) shows the cis-1,2-dichloroethene concentrations. The latter is a degradation product of the former, and represents the larger areal footprint. The cis-1,2-dichloroethene footprint did increase slightly from the previous year; however, the increase was small and was limited to areas located on Army-controlled property.

Were any additional water supply wells discovered within the area of concern for the Site A plume that are completed within the aquifer of concern? No.

Were any water supply wells within the Site A plume sampled during FY 2011? If yes, what were the findings? No wells were sampled.

Were any well owners offered an alternate supply and/or well abandonment in FY 2011?
No.

Within the Site A plume, are there any well owners that meet the criteria, but have not yet been provided an alternate water supply? No.

Within the Site A plume, are there any wells that meet the criteria, but have not yet been abandoned? No.

Is any sampling of water supply wells proposed prior to the next report? No.

Are any changes or additional actions required for this remedy component? No.

6.5 REMEDY COMPONENT #4: DISCHARGE OF EXTRACTED WATER

Description: “Discharge of extracted groundwater to a publicly-owned treatment works (POTW).” (OU2 ROD, page 3)

Is this remedy component being implemented?

No. As discussed previously, since the groundwater extraction system is currently shut off for evaluation of MNA, this remedy component is not currently being implemented.

6.6 REMEDY COMPONENT #5: SOURCE CHARACTERIZATION/ REMEDICATION

Description: “Source characterization/remediation.” (OU2 ROD, page 3)

Performance Standard (how do you know when you’re done):

For characterization, when the investigation has answered the questions needed to prepare remedial design documents. For remediation, when the contaminant concentrations in soil are below the cleanup levels specified in Table 1 of the OU2 ROD.

Is this remedy component being implemented?

Yes. Characterization work has been completed. Stone & Webster performed investigation work in 1997 and the final “Site A Investigation Report” was issued December 12, 1997. The report delineated the extent of both VOC-contaminated and metal-contaminated soils requiring remediation. The source of VOC-contaminated soils was found to be the “1945 Trench”.

Remediation has been completed. Shaw completed removal of metal-contaminated soils in FY 1999. Construction of an air sparging/soil vapor extraction (AS/SVE) system to remediate VOC-contaminated soils was completed by Stone & Webster in FY 2000, which began operation in early FY 2001. The AS system was shut off permanently in June 2001 due to a lack of increase in SVE VOC levels and due to concern regarding potential plume spreading. The AS system was being implemented voluntarily by the Army and was not a requirement of the OU2 ROD. Soil samples were collected within the source area in July 2002 (and previously in August 2001). In both events, the results showed minimal reduction in soil VOC concentrations. Since it appeared that many years of SVE system operation would be required before soil cleanup levels would be reached (if ever), the Army ceased SVE system operation on August 21, 2002, and submitted a work plan clarification to the USEPA and MPCA for excavation of the VOC-contaminated soils in the source area. The work plan clarification received regulatory approval in early FY 2003, and 688 cubic yards of contaminated soil were excavated by Shaw and transported off-site to a permitted disposal facility (see [Figure 6-3](#) and [6-4](#) for the location of the

soil excavation area at the former 1945 Trench). The Site A Former 1945 Trench Closeout Report (prepared by Shaw) received regulatory consistency in FY 2004.

Are any changes or additional actions required for this remedy component? No.

6.7 OVERALL REMEDY FOR SITE A SHALLOW GROUNDWATER

Performance Standard (how do you know when you're done):

When the cleanup levels in Table 1 of the OU2 ROD have been attained throughout the areal and vertical extent of the Site A plume (OU2 ROD, page 54).

Has the Site A shallow groundwater remedy been completed (i.e., have the cleanup levels in Table 1 of the OU2 ROD been attained throughout the areal and vertical extent of the Site A plume)?

No. [Table 6-2](#) presents the FY 2011 groundwater quality data and highlights the values that exceed a cleanup level. FY 2011 was the third year of data obtained for evaluation of MNA performance. In the June 2011 sampling event, tetrachloroethene exceeded the cleanup level of 7 µg/L in only two wells near the source area: 01U350 (8.1 µg/L) and 01U117 (7.1 µg/L). Tetrachloroethene in 01U126 had exceeded this cleanup level in December 2010, but was below the cleanup level in June 2011. The only other wells with exceedances of cleanup levels during FY 2011 were 01U353 (EW-3) and 01U158 (located downgradient from EW-3), which both exceeded the cleanup level of 70 µg/L for cis-1,2-dichloroethene. 01U158 was above the cleanup level in all four sampling events. EW-3 was above the cleanup level in the first two events but was below the cleanup level in the last two events.

What impact is MNA having on contaminant concentrations?

As evident in [Table 6-2](#), and on [Figure 6-3](#) and [6-4](#), tetrachloroethene and trichloroethene continue to be degraded to cis-1,2-dichloroethene via natural attenuation. This degradation occurs within the distance between the source area and the first line of extraction wells.

[Figure 6-5](#) shows the cis-1,2-dichloroethene concentrations plotted on geologic cross sections for

Site A to illustrate the vertical extent of contamination (the cross section locations are illustrated on [Figure 6-4](#)). Cis-1,2-dichloroethene continues to be degraded as the plume migrates via an abiotic process that likely involves the presence of the mineral magnetite in soils at Site A.

After the extraction system was shut off, the axis of the highest cis-1,2-dichloroethene concentrations shifted to the south during FY 2009, as evidenced by the concentration trends in the extraction wells ([Figure 6-6](#)). In June 2008, just prior to shutting the extraction system off, the cis-1,2-dichloroethene concentration in EW-2 was much higher than in EW-3 (350 versus 4.3 µg/L), with EW-1 and EW-4 both less than 3 µg/L. In December 2008, about three months after the extraction system was shut off, the cis-1,2-dichloroethene concentration in EW-2 decreased down to 16 µg/L and has remained near or below this level. Conversely, EW-3 remained at a relatively low concentration in December 2008 and March 2009, but increased sharply in subsequent events, reaching 950 µg/L in December 2009 and thereafter declining to 39 µg/L (below the cleanup level) in September 2011. VOC concentrations in EW-1 and EW-4 have remained low. This data shows that the axis of the highest concentrations of cis-1,2-dichloroethene shifted from the vicinity of EW-2 to the vicinity of EW-3.

The cis-1,2-dichloroethene trend at EW-3 (a significant increase followed by a significant decrease) appears to be the result of a one-time “wave” of higher concentrations that is moving through the Site A area. Such an area of higher concentrations could have been held in a stagnation zone between two adjacent extraction well capture zones (most likely between EW-2 and EW-3), and then when the extraction system was shut off, that area of higher concentrations started moving downgradient in a one-time event, creating the concentration “wave” that was observed at EW-3. A similar cis-1,2-dichloroethene concentration trend has now been observed at 01U158, which supports the idea of a one-time “wave” (see [Figure 6-7](#)). Prior to shutting the extraction system off, the cis-1,2-dichloroethene in 01U158 had been about 1 µg/L. Then, after shutting the extraction system off (and lagging behind the “wave” observed at EW-3), the concentration increased to 410 µg/L in April 2011, which was the peak concentration observed. Thereafter, the concentration declined in the last two events of FY 2011, reaching 120 µg/L in September 2011. It appears likely that the cis-1,2-dichloroethene concentration will fall below

the cleanup level of 70 µg/L in FY 2012 monitoring. However, as the “wave” continues to move downgradient, the next well downgradient from 01U158 may show a similar temporary increase in cis-1,2-dichloroethene concentrations. 01U140 is the next well downgradient (Figure 6-2), and a slight increase in the cis-1,2-dichloroethene concentration in 01U140 was observed from FY 2010 to FY 2011 (2.1 to 7.7 µg/L). This may be the beginning of the arrival of the “wave” at 01U140 (note that the monitoring frequency of 01U140 is increased to semiannual beginning in FY 2012). No significant increase has been observed in other wells downgradient of 01U140 (i.e., 01U039, 01U901, or 01U904). Note that increases in the cis-1,2-dichloroethene concentrations in wells downgradient of EW-1 through 4 were anticipated (10-Year Report), and were the reason for the increased monitoring frequency in some of the Site A wells.

The passing of this one-time “wave” of higher concentrations is not of concern from a risk standpoint. In addition to the one-time nature of the event, the peak observed concentration is declining as it moves downgradient (the peak of 410 µg/L at 01U158 was half the peak of 950 µg/L at EW-3), and there are no receptors downgradient (see discussion at the beginning of Section 6.0).

Were any trigger levels exceeded at any of the contingency locations?

No. The four contingency locations are 01U901, 902, 903 and 904, which are the four monitoring wells located along the north side of County Road I. The trigger level is equal to groundwater cleanup levels and no compounds of concern at Site A exceeded their respective cleanup levels in these four wells in FY 2011 (Table 6-2). Concentrations of the only detected compound of concern in these four wells, cis-1,2-dichloroethene, remained comparable to the FY 2010 concentrations, as shown on Figure 6-8. All of the FY 2011 cis-1,2-dichloroethene results in these wells were at or below 3 µg/L, versus the cleanup level (trigger level) of 70 µg/L.

Can it be determined whether MNA is an adequate long-term remedy for Site A in lieu of groundwater extraction and discharge? (If MNA is determined to be adequate, a recommendation to formally change the remedy should be made.)

No, the determination cannot be made yet. FY 2011 was the third year of evaluation following extraction system shutdown, and a time period of three to five years was anticipated before this determination could be made. However, as previously discussed, the cis-1,2-dichloroethene concentration trends in EW-3 and 01U158 in FY 2011 support the conclusion that a one-time “wave” of higher concentrations is moving downgradient. Furthermore, the concentrations that have been observed after the “wave” has passed are very encouraging, i.e., EW-3 declined to below the cleanup level and 01U158 appears to be headed below the cleanup level in FY 2012. Additional monitoring is still needed to fully confirm that this is a one-time “wave” effect; however, it appears likely that after another year or two of monitoring, it could be concluded that MNA is an adequate long-term remedy.

Do additional remedial measures need to be addressed?

No. However, beginning in FY 2012, the previously-approved monitoring plan shown on [Figure 6-9](#) will be implemented (the monitoring plan is also documented in [Appendix A](#)). Continued monitoring will provide the additional data needed for evaluation of MNA as a potential remedy.

Table 6-1

**Summary of Site A Shallow Groundwater Monitoring Requirements
Fiscal Year 2011**

<u>Remedy Component</u>	<u>Monitoring Requirements</u>	<u>Implementing Party</u>	<u>Documents Containing the Monitoring Plan</u>
#1: Groundwater Monitoring	Outlined below		
#2: Containment and Mass Removal	a. None. The groundwater extraction system was shut down in September 2008 and implementation of Monitored Natural Attenuation (MNA) is being evaluated.		
#3A: Land Use Controls	a. None		
#3B: Alternate Water Supply/Well Abandonment	a. See OU1, Remedy Component #1 which also includes the area north of Site A		
#4: Discharge of Extracted Water	a. None (see #2 above).		
#5: Source Characterization/ Remediation	a. None. VOC-contaminated soils in the source area (1945 Trench) were excavated and transported to a permitted offsite disposal facility in FY 2003.		
OR: Overall Remedy (Attainment of cleanup goals)	a. Water quality data throughout the Site A plume to evaluate attainment and to verify that Natural Attenuation is adequately controlling plume migration.	Army	Site A Monitoring Plan in the Annual Performance Report

Table 6-2
Site A Groundwater Quality Data

Fiscal Year 2011

		Tetra- chloro- ethene (µg/l)	Tri- chloro- ethene (µg/l)	1,1-Di- chloro- ethene (µg/l)	1,2-Di- chloro- ethane (µg/l)	cis-1,2-Di- chloro- ethene (µg/l)	Chloro- form (µg/l)	Benzene (µg/l)	Antimony (µg/l)
Site A Cleanup Level ⁽¹⁾		7	30	6	4	70	60	10	6
01U039	6/24/11	<1	<1	<1	<1	<1	<1	<1	---
01U102	6/24/11	1.7	JP 0.68	<1	<1	JP 0.77	<1	<1	---
01U103	6/23/11	<1	<1	<1	<1	<1	<1	<1	3.9
01U108	6/23/11	2.0	<1	<1	<1	<1	<1	<1	---
01U115	12/7/10	<1	<1	<1	<1	JP 0.54	<1	<1	---
01U115	4/5/11	<1	<1	<1	<1	JP 0.49	<1	<1	---
01U115	6/24/11	<1	<1	<1	<1	JP 0.44	<1	<1	---
01U115	9/8/11	<1	<1	<1	<1	JP 0.44	<1	<1	---
01U116	12/7/10	<1	<1	<1	<1	JP 0.34	<1	<1	---
01U116	4/5/11	<1	<1	<1	<1	JP 0.39	<1	<1	---
01U116	6/23/11	<1	JP 0.33	<1	<1	JP 0.35	<1	<1	---
01U116	9/8/11	<1	<1	<1	<1	JP 0.42	<1	<1	---
01U117	6/24/11	7.1	JP 0.80	<1	<1	7.6	<1	<1	---
01U126	12/7/10	9.6	<1	<1	<1	<1	<1	<1	---
01U126	6/23/11	5.5	<1	<1	<1	<1	<1	<1	---
01U127	6/23/11	<1	<1	<1	<1	<1	<1	<1	---
01U138	6/24/11	<1	<1	<1	<1	<1	<1	<1	---
01U139	12/8/10	<1	JP 0.41	<1	<1	10	<1	JP 0.49	---
01U139	4/5/11	<1	JP 0.33	<1	<1	12	<1	JP 0.58	---
01U139	6/24/11	<1	JP 0.81	<1	<1	17	<1	JP 0.52	---
01U139	9/8/11	<1	JP 0.77	<1	<1	28	<1	JP 0.43	---
01U140	6/24/11	<1	<1	<1	<1	7.7	<1	JP 0.62	---
01U157	12/8/10	<1	1.8	<1	<1	11	<1	<1	---
01U157	4/6/11	<1	1.6	<1	<1	8.7	<1	<1	---
01U157	6/24/11	<1	2.2	<1	<1	22	<1	<1	---
01U157	9/8/11	<1	1.8	<1	<1	19	<1	<1	---
01U158	12/8/10	<1	JP 0.92	JP 0.47	<1	340	<1	5.8	---
01U158	4/6/11	<1	JP 0.96	JP 0.58	<1	410	<1	7.1	---
01U158	6/24/11	<1	1.1	JP 0.48	<1	290	<1	6.2	---
01U158	9/8/11	<1	JP 0.65	<1	<1	120	<1	3.0	---
01U350	6/24/11	8.1	1.3	<1	<1	JP 0.59	<1	<1	---


Table 6-2
Site A Groundwater Quality Data

Fiscal Year 2011

			Tetra- chloro- ethene (µg/l)	Tri- chloro- ethene (µg/l)	1,1-Di- chloro- ethene (µg/l)	1,2-Di- chloro- ethane (µg/l)	cis-1,2-Di- chloro- ethene (µg/l)	Chloro- form (µg/l)	Benzene (µg/l)	Antimony (µg/l)
Site A Cleanup Level ⁽¹⁾			7	30	6	4	70	60	10	6
01U901		6/24/11	<1	<1	<1	<1	JP 0.38	<1	<1	---
01U901	D	6/24/11	<1	<1	<1	<1	JP 0.37	<1	<1	---
01U902		12/8/10	<1	<1	<1	<1	3.0	<1	<1	---
01U902		6/23/11	<1	<1	<1	<1	2.6	<1	<1	<1
01U902	D	6/23/11	<1	<1	<1	<1	2.9	<1	<1	<1
01U903		6/6/11	<1	<1	<1	<1	JP 0.37	<1	<1	---
01U904		12/8/10	<1	<1	<1	<1	1.4	<1	<1	---
01U904		6/24/11	<1	<1	<1 (JD22)	<1 (JD35)	1.7	<1 (JD30)	<1 (JD23)	JP 0.39 (UB0.48)
01U904	D	6/24/11	<1	<1	<1 (JD22)	<1 (JD35)	1.9	<1 (JD30)	<1 (JD23)	---
Extraction Wells:										
01U351 (EW-1)		12/7/10	<1	JP 0.39	<1	<1	JP 0.29	<1	<1	---
01U351 (EW-1)	D	12/7/10	<1	JP 0.37	<1	<1	<1	<1	<1	---
01U351 (EW-1)		4/6/11	<1	<1	<1	<1	JP 0.31	<1	<1	---
01U351 (EW-1)	D	4/6/11	<1	JP 0.32	<1	<1	JP 0.30	<1	<1	---
01U351 (EW-1)		7/7/11	JP 0.76	<1	<1	<1	<1	<1	<1	---
01U351 (EW-1)		9/7/11	JP 0.37	<1	<1	<1	<1	<1	<1	---
01U352 (EW-2)		12/7/10	<1	JP 0.26	<1	<1	7.4	<1	<1	---
01U352 (EW-2)	D	12/7/10	<1	<1	<1	<1	7.8	<1	<1	---
01U352 (EW-2)		4/5/11	JP 0.33	JP 0.44	<1	<1	12	<1	<1	---
01U352 (EW-2)		7/7/11	<1	<1	<1	<1	3.2	<1	<1	---
01U352 (EW-2)		9/8/11	<1	<1	<1	<1	6.5	<1	<1	---
01U353 (EW-3)		12/8/10	<1	1.1	JP 0.32	<1	240	<1	4.1	---
01U353 (EW-3)		4/6/11	JP 0.33	JP 0.85	<1	<1	170	<1	2.4	---
01U353 (EW-3)		7/7/11	<1	<1	<1	<1	41	<1	JP 0.93	---
01U353 (EW-3)		9/8/11	<1	<1	<1	<1	39	<1	JP 0.79	---
01U354 (EW-4)		12/8/10	<1	1.0	<1	<1	JP 0.92	<1	<1	---
01U354 (EW-4)		4/5/11	<1	JP 0.75	<1	<1	JP 0.58	<1	<1	---
01U354 (EW-4)		7/8/11	<1	<1	<1	<1	<1	<1	<1	---
01U354 (EW-4)		9/8/11	<1	<1	<1	<1	<1	<1	<1	---
01U354 (EW-4)	D	9/8/11	<1	<1	<1	<1	<1	<1	<1	---

Notes:

- (1) Cleanup levels for Site A Shallow Groundwater are from Table 1 of the OU2 ROD. Bolding (in red color) indicates exceedance of the cleanup level.
- Not Sampled.
- D Duplicate sample.
- JD The relative percent difference (rpd) between the matrix spike and matrix spike duplicate exceeded the QC limit (the rpd is listed after "JD"). Results should be considered estimated.
- JP The value is below the reporting level, but above the method detection limit. Results should be considered estimated.
- UB The sample result was less than 5 times the level detected in a blank (the result for the blank is listed after "UB").
The sample result can be considered non detect at an elevated detection limit.



ANNUAL PERFORMANCE REPORT

Site A, Groundwater Monitoring Plan (FY 2011)



Engineers - Scientists
Business Professionals
www.wenck.com

Wenck

1800 Pioneer Creek Center
Maple Plain, MN 55359-0429
1-800-472-2232

FY 2011

Figure 6-1



ANNUAL PERFORMANCE REPORT

Site A, Unit 1, Potentiometric Map - Summer 2011



Engineers - Scientists
Business Professionals
www.wenck.com

Wenck

1800 Pioneer Creek Center
Maple Plain, MN 55359-0429
1-800-472-2232

FY 2011

Figure 6-2



ANNUAL PERFORMANCE REPORT

Site A, Unit 1, Tetrachloroethene Isoconcentration Map, Summer 2011



Engineers - Scientists
Business Professionals
www.wenck.com

Wenck

1800 Pioneer Creek Center
Maple Plain, MN 55359-0429
1-800-472-2232

FY 2011

Figure 6-3



ANNUAL PERFORMANCE REPORT

Site A, Unit 1, cis-1,2-Dichloroethene Isoconcentration Map, Summer 2011







Engineers - Scientists
Business Professionals
www.wenck.com

Wenck

1800 Pioneer Creek Center
Maple Plain, MN 55359-0429
1-800-472-2232

FY 2011

Figure 6-4




NOTES:

1. RESULTS ARE FROM GROUNDWATER SAMPLES COLLECTED BETWEEN JUNE 6 AND JULY 8, 2011.
2. CONSTRUCTION INFORMATION ON RECOVERY WELLS AND PIEZOMETERS WAS GENERATED BY DAHL AND ASSOCIATES, INC. AS PART OF THE SITE A REMOVAL ACTION SYSTEM CONSTRUCTION. CONSTRUCTION INFORMATION ON MONITORING WELLS WAS PROVIDED BY FEDERAL CARTRIDGE COMPANY.

SCALE
V.E. = 6X

LEGEND



M:\1561\2011\Tcax02b6.dwg

ANNUAL PERFORMANCE REPORT

cis-1,2-Dichloroethene Cross Sections A-A', B-B', C-C' and D-D', Summer 2011

FY 2011

Figure 6-5

FIGURE 6-6
SITE A, cis-1,2-DICHLOROETHENE WATER QUALITY TRENDS: EXTRACTION WELLS
FY 2011 ANNUAL PERFORMANCE REPORT







FIGURE 6-7
SITE A, cis-1,2-DICHLOROETHENE WATER QUALITY TRENDS: MONITORING WELLS
FY 2011 ANNUAL PERFORMANCE REPORT













FIGURE 6-8
SITE A, cis-1,2-DICHLOROETHENE WATER QUALITY TRENDS: CONTINGENCY LOCATIONS
FY 2011 ANNUAL PERFORMANCE REPORT



7.0 Operable Unit 2: Site C Shallow Groundwater

Impacts to Site C shallow groundwater had not occurred at the time of the OU2 ROD (1997). In FY 1997, the U.S. Army Environmental Command (USAEC) sponsored a technology demonstration project to phytoremediate lead-contaminated soil at Site C. During the growing seasons, ethylenediaminetetraacetic acid (EDTA) and acetic acid were applied to the soils to improve the metals uptake by the crops and had the unintended consequence of causing migration of lead from the soils into the shallow groundwater at Site C, which is present within a few feet from the ground surface. In FY 2000, the MPCA took enforcement action, requiring that the Army implement corrective actions. Initially, the Army installed a groundwater recovery trench to contain the lead plume (operated between November 2000 and July 2001). On July 6, 2001, the Army began operating three extraction wells to contain the plume (replacing recovery trench operation), with discharge of extracted groundwater (treated as necessary) to a POTW. In FY 2004, a Stipulation Agreement was signed which resolved the enforcement action and directed that response actions be conducted under the authority of the FFA. The 2007 OU2 ROD Amendment #1 incorporated the existing groundwater extraction system as the final remedy.

On November 13, 2008, the groundwater system was shut off (with regulatory approval), since the lead concentrations in the three extraction wells had been below the groundwater cleanup level since March 2008 (i.e., the area of lead concentrations that exceeded the groundwater cleanup level was not even reaching the extraction wells, so operation of the extraction system was no longer required to contain the plume). The recommendation to shut the extraction system off was presented in the “Site C Groundwater Extraction System Evaluation Report,” which was approved by the USEPA and MPCA in November 2008. The groundwater system has not been removed and will be kept in place in the event that one or more extraction wells need to be restarted. The 2007 ROD Amendment #1 prescribes four major components of the remedy, and until a decision is made to formally change the remedy, the original components of ROD

Amendment #1 will be retained in this section (with discussion that is appropriate to the current remedy implementation status).

The Evaluation Report also presented the monitoring plan to be implemented at the point that the extraction wells were shut off, and presented the contingency actions that will be taken by the Army if groundwater and/or surface water monitoring indicates that any of the stated trigger points are exceeded. These monitoring and contingency actions have been incorporated into the APR, and thus any changes to monitoring and contingency actions must be approved by the USEPA and MPCA through revisions to the APR.

If, after an initial trial period of extraction system shutdown, it is proven that extraction system operation is no longer necessary, the remedy could be formally changed. This change would presumably require an Explanation of Significant Difference (ESD), at a minimum, or possibly a ROD amendment. However, given that groundwater cleanup levels may be reached throughout Site C within a few years, it may not be necessary to go through the process of formally changing the remedy. Future APRs will ultimately determine when the USEPA, MPCA, and Army are comfortable that the extraction system can be dismantled, and will also monitor the progress towards reaching the groundwater cleanup levels throughout the Site.

7.1 REMEDY COMPONENT #1: GROUNDWATER AND SURFACE WATER MONITORING

Description: “The existing Site C groundwater monitoring program will be revised as needed.”
“A new surface water monitoring plan will be prepared.”
(OU2 ROD Amendment #1, page 39-40)

Performance Standard (how do you know when you're done):

When a performance groundwater and surface water monitoring program has been established and ongoing monitoring is in compliance with the program.

Is this remedy component being implemented?

Yes. [Table 7-1](#) summarizes the performance monitoring requirements, the implementing parties, and the documents that contain the monitoring plans. The FY 2011 Monitoring Plan is included in [Appendix A](#), and the water quality monitoring locations and frequencies are also summarized on [Figure 7-1](#). [Figure 7-2](#) presents groundwater elevation contours based on measurements in June 2011. The inferred groundwater flow direction confirms that the monitoring plan specifies the appropriate locations to track plume migration. Note that the changes in sampling frequencies at some of the groundwater and surface water locations that were proposed (and approved) in the FY 2010 APR will begin in FY 2012 (see discussion in [Section 7.5](#)).

Were the groundwater monitoring requirements for this remedy met? Yes.

Is any groundwater sampling proposed prior to the next report? Yes. Groundwater and surface water monitoring at Site C will be in accordance with the monitoring plan shown in [Appendix A.1](#) and [A.3](#), respectively.

Are any changes or additional actions required for this remedy component? Yes. Monitoring locations are to remain unchanged; however, the previously-approved changes in sampling frequencies at some of the groundwater and surface water locations will begin in FY 2012 (see discussion in [Section 7.5](#)).

7.2 REMEDY COMPONENT #2: GROUNDWATER CONTAINMENT

Description: “Three extraction wells, EW-1 through EW-3, will continue collecting contaminated groundwater.” (OU2 ROD Amendment #1, page 38)

Is this remedy component being implemented?

No. As discussed previously, since the area of lead concentrations that exceed the groundwater cleanup level no longer extends to the extraction wells, the extraction system has been shut off and this remedy component is not currently being implemented.

7.3 REMEDY COMPONENT #3: DISCHARGE OF EXTRACTED WATER

Description: “Extracted groundwater will be pretreated onsite (as necessary) to meet the sanitary sewer discharge limit.” (OU2 ROD Amendment #1, page 38)

Is this remedy component being implemented?

No. As discussed previously, since the area of lead concentrations that exceed the groundwater cleanup level no longer extends to the extraction wells, the extraction system has been shut off and this remedy component is not currently being implemented.

7.4 REMEDY COMPONENT #4: LAND USE CONTROLS

Description: “LUCs will be established to protect the groundwater extraction, treatment, and monitoring system and to prohibit the drilling of water supply wells within the contaminated portion of the Unit 1 aquifer.” (OU2 ROD Amendment #1, page 39)

Performance Standard (how do you know when you’re done):

For initial implementation, when the USEPA and MPCA have provided consistency approval for an OU2 Land Use Control Remedial Design (LUCRD) document. Implementation will continue until such time that the groundwater concentrations are below the cleanup levels.

Has a LUCRD document been approved to address land use control (LUC) issues for OU2, including Site C groundwater, and is it being implemented?

Yes. The USEPA and MPCA provided consistency approval for the OU2 LUCRD in September 2010 and it is being implemented by the Army. Revision 2 of the OU2 LUCRD was approved by the USEPA and MPCA in FY 2011; however, this revision did not affect land use controls at Site C.

Was an annual site inspection for land use controls conducted in FY 2011?

Yes. On July 15, 2011, the Army, National Guard, and Wenck conducted the annual inspection of OU2 sites. The checklist that was completed during the inspection is included as [Appendix I](#).

Did the inspection identify any follow-up actions needed to maintain the protectiveness of the LUCs?

No.

7.5 OVERALL REMEDY FOR SITE C SHALLOW GROUNDWATER

Performance Standard (how do you know when you're done):

When the cleanup levels in Table 1 of OU2 ROD Amendment #1 have been attained throughout the areal and vertical extent of the Site C plume.

Has the Site C shallow groundwater remedy been completed (i.e., have the cleanup levels in Table 1 of the OU2 ROD Amendment #1 been attained throughout the areal and vertical extent of the Site C plume)?

No. [Table 7-2](#) and [7-3](#) present the FY 2011 groundwater and surface water quality data, respectively, and highlight the values that exceed the lead cleanup level. [Figure 7-3](#) shows the lead results for groundwater and surface water. [Figure 7-4](#) and [7-5](#) show the lead concentrations plotted on geologic cross sections for Site C to illustrate the vertical extent of contamination (the cross section locations are illustrated on [Figure 7-3](#)). In FY 2011, lead exceeded the groundwater cleanup level of 15 µg/L in the monitoring well nearest the source area (MW-13), with a

concentration of 51 µg/L. The third well downgradient from the source area (MW-14) also exceeded the groundwater cleanup level with a concentration of 48 µg/L. The only other groundwater cleanup level exceedance in FY 2011 was the June 2011 result for 01U552 (EW-2). This result was 22 µg/L; however, all other FY 2011 results for EW-2 were non-detect. Surface water monitoring results were all below the surface water cleanup level in FY 2011.

The water quality trends for MW-3, 13, 14, and 15 are shown on [Figure 7-6](#). MW-13, located closest to the source area, had a slight increase from the FY 2010 result, but overall, a steadily decreasing trend is evident. The MW-3 result decreased from the FY 2010 result and continued to show a decreasing trend overall. In fact, the FY 2011 result reached the groundwater cleanup level of 15 µg/L for the first time since 2001. The MW-14 result decreased from the FY 2010 result, but remained above the groundwater cleanup level. The MW-15 result, which was just above the groundwater cleanup level in FY 2010, was non-detect in FY 2011. The EW-2 result of 22 µg/L in the June 2011 event appeared to be an anomalous result, given that all other FY 2011 results were non-detect. Precipitation amounts were relatively high in spring and early summer, with groundwater levels at historic highs at Site C in June 2011, and this could possibly have been a contributing factor. Regardless of the cause of the June 2011 spike, the September 2011 result returned to the level that has been typically observed for this well (i.e., at or near non-detect).

Were any trigger levels exceeded at any of the contingency locations?

No. The Site C contingency locations and trigger levels are shown in [Table 7-4](#). Depending on the location, the trigger level is either equal to the groundwater cleanup level or the surface water cleanup level. The groundwater results ([Table 7-2](#)) and surface water results ([Table 7-3](#)) show that none of the trigger levels were exceeded in FY 2011. If a trigger level were to be exceeded, the Army would implement the contingency action(s) specified in the footnotes to [Table 7-4](#). Note that the June 2011 result of 22 µg/L did not result in an exceedance of the trigger for EW-2, given that the trigger is defined as a 3-event moving average.

Can it be determined whether the extraction system should be dismantled? (If the extraction system should be dismantled and site closure is not yet possible, a recommendation to formally change the remedy should be made.)

No, the determination cannot be made yet. FY 2011 was the third year of evaluation following extraction system shutdown. The somewhat elevated concentration at MW-14 and the June 2011 result at EW-2 suggest that additional monitoring is needed before this determination can be made. However, the decreasing lead concentration trends (overall) in the two monitoring wells closest to the source area (MW-3 and 13) continue to suggest that, overall, this site is trending towards meeting the cleanup levels.

Do additional remedial measures need to be addressed?

No. However, beginning in FY 2012, the previously-approved monitoring plan shown on [Figure 7-7](#) should be implemented (the monitoring plan is also documented in [Appendix A](#)). Continued monitoring will provide the additional data needed to determine if the extraction system can be dismantled.

Table 7-1

Summary of Site C Shallow Groundwater Monitoring Requirements
Fiscal Year 2011

<u>Remedy Component</u>	<u>Monitoring Requirements</u>	<u>Implementing Party</u>	<u>Documents Containing the Monitoring Plan</u>
#1: Groundwater and Surface Water Monitoring	Outlined below		
#2: Groundwater Containment	a. None. The groundwater extraction system was shut down in November 2008, since the area of groundwater that exceeded the groundwater cleanup level no longer extended to the extraction wells.		
#3: Discharge of Extracted Water	a. None (see #2 above).		
#4: LUCs to Restrict Well Installation and to Protect the Remedy Infrastructure	a. None.		
OR: Overall Remedy (Attainment of cleanup goals)	a. Groundwater quality data throughout the Site C plume to evaluate attainment and to verify that the groundwater extraction system can remain off. Also surface water data in the plume vicinity to verify that groundwater does not impact surface water above surface water standards.	Army	Site C Monitoring Plan in the Annual Report

Table 7-2
Water Quality Data for Site C Groundwater

Fiscal Year 2011

Sample Location	Date Collected	Lead (Dissolved) (µg/l)	
		L	D
Groundwater Cleanup Level ⁽¹⁾ :		15	
<u>Monitoring Wells:</u>			
01U561 (MW1)	6/23/11	0.15	U
01U562 (MW2)	6/23/11	0.15	U
01U563 (MW3)	6/23/11	15	
01U564 (MW4)	12/6/10	0.64	U
01U564 (MW4)	4/5/11	0.15	U
01U564 (MW4)	D 4/5/11	0.15	U
01U564 (MW4)	6/23/11	0.15	U
01U564 (MW4)	9/7/11	0.15	U
01U566 (MW6)	12/6/10	0.64	U
01U566 (MW6)	4/5/11	0.15	U
01U566 (MW6)	6/22/11	0.15	U
01U566 (MW6)	9/6/11	0.15	U
01U567 (MW7)	12/6/10	0.64	U
01U567 (MW7)	4/5/11	0.15	U
01U567 (MW7)	6/22/11	0.15	U
01U567 (MW7)	D 6/22/11	0.15	U
01U567 (MW7)	9/7/11	0.15	U
01U568 (MW8)	12/7/10	0.64	U
01U568 (MW8)	4/5/11	0.15	U
01U568 (MW8)	6/23/11	0.15	U
01U568 (MW8)	9/6/11	0.15	U
01U570 (MW10)	6/23/11	0.35	J
01U571 (MW11)	12/6/10	0.64	U
01U571 (MW11)	4/5/11	0.15	U
01U571 (MW11)	6/22/11	0.15	U
01U571 (MW11)	9/6/11	0.15	U
01U572 (MW12)	12/6/10	0.64	U
01U572 (MW12)	4/5/11	0.15	U
01U572 (MW12)	6/22/11	0.15	U
01U572 (MW12)	9/6/11	0.15	U
01U573 (MW13)	6/23/11	51	
01U574 (MW14)	6/23/11	48	
01U575 (MW15)	6/23/11	0.15	U
01U576 (MW16)	6/22/11	0.15	U

Table 7-2
Water Quality Data for Site C Groundwater

Fiscal Year 2011

Sample Location	Date Collected	Lead		
		(Dissolved)		
		(µg/l)	L	D
Groundwater Cleanup Level ⁽¹⁾ :		15		
01U045	6/22/11	0.15	U	
01U046	12/7/10	(Frozen)		
01U046	4/5/11	0.15	U	
01U046	6/22/11	0.15	U	
01U046	9/7/11	0.15	U	
01U085	6/22/11	0.15	U	
01U085	D 6/22/11	0.15	U	
<u>Extraction Wells:</u>				
01U551 (EW1)	12/6/10	0.64	U	
01U551 (EW1)	4/5/11	0.15	U	
01U551 (EW1)	6/22/11	0.15	U	
01U551 (EW1)	9/6/11	0.15	U	
01U552 (EW2)	12/6/10	0.64	U	
01U552 (EW2)	D 12/6/10	0.64	U	
01U552 (EW2)	4/5/11	0.15	U	
01U552 (EW2)	6/22/11	22		
01U552 (EW2)	9/6/11	0.15	U	
01U553 (EW3)	12/6/10	0.73	J	
01U553 (EW3)	4/5/11	0.60		UB2.7
01U553 (EW3)	6/22/11	0.45	J	
01U553 (EW3)	9/6/11	0.45	J	
01U553 (EW3)	D 9/6/11	0.40	J	

Notes:

Laboratory Concentration Qualifiers (L):

U Analyte was not detected above the Method Detection Limit (MDL).
J Reported value is between the Method Detection Limit (MDL) and the Reporting Limit (RL).

Data Validation Qualifiers (D):

UB The sample result was less than 5 times the level detected in a blank (the result for the blank is listed after "UB").
The sample result can be considered non detect at an elevated detection limit.

Other Notes:

D Duplicate
(1) The cleanup level for Site C Groundwater is from Table 1 of OU2 ROD Amendment #1. Bolding (in red color) indicates exceedance of the cleanup level.

Table 7-3
Water Quality Data for Site C Surface Water

Fiscal Year 2011

Sample Location	Date Collected	Lead (Dissolved) (µg/l)		
			L	D
Surface Water Cleanup Level ⁽¹⁾ :		6.9		
SW 05	4/4/11	0.17	J	
SW 05	4/5/11	0.16	J	
SW 05	4/6/11	0.16	J	
SW 05	6/20/11	0.15	U	
SW 05	6/21/11	0.15	U	
SW 05	6/22/11	0.15	U	
SW 05	9/6/2011	0.15	U	
SW 05	9/7/2011	0.15	U	
SW 05	9/8/2011	0.15	U	
SW 06	4/4/11	0.18	J	
SW 06	D 4/4/11	0.15	U	
SW 06	4/5/11	0.15	U	
SW 06	4/6/11	0.15	U	
SW 06	6/20/11	0.15	U	
SW 06	6/21/11	0.15	U	
SW 06	D 6/21/11	0.15	U	
SW 06	6/22/11	0.15	U	
SW 06	9/6/2011	0.19	J	
SW 06	9/7/2011	0.15	U	
SW 06	9/8/2011	0.15	U	
NE Wetland	4/4/11	0.15	U	
NE Wetland	4/5/11	0.15	U	
NE Wetland	4/6/11	0.22	J	
NE Wetland	6/20/11	0.15	U	
NE Wetland	6/21/11	0.15	U	
NE Wetland	6/22/11	0.41	J	
NE Wetland	9/6/11	0.21	J	
NE Wetland	D 9/6/11	0.33	J	
NE Wetland	9/7/11	0.15	U	
NE Wetland	9/8/11	0.15	U	

Notes:

Laboratory Concentration Qualifiers (L):

U Analyte was not detected above the Method Detection Limit (MDL).

J Reported value is between the Method Detection Limit (MDL) and the Reporting Limit (RL).

Data Validation Qualifiers (D):

(None)

Other Notes:

D Duplicate

(1) The cleanup level for Site C Surface Water is from Table 1 of OU2 ROD Amendment #1.

Table 7-4
Contingency Locations for Site C Monitoring


	Contingency Role	
	Trigger for Contingency Action ⁽¹⁾	Contingency Action
MW-4	If 3-event moving average > 15 µg/l	Note 3
MW-6	If 3-event moving average > 6.9 µg/l	Note 3
MW-7	If 3-event moving average > 15 µg/l	Note 3
MW-8	If 3-event moving average > 15 µg/l	Note 3
MW-11	If 3-event moving average > 15 µg/l	Note 3
MW-12	If 3-event moving average > 6.9 µg/l	Note 3
01U046	If 3-event moving average > 6.9 µg/l	Note 4
EW-1	If 3-event moving average > 15 µg/l	Note 5
EW-2	If 3-event moving average > 15 µg/l	Note 5
EW-3	If 3-event moving average > 15 µg/l	Note 5
SW5 ⁽²⁾	If one sampling event > 6.9 µg/l	Note 4
SW6 ⁽²⁾	If one sampling event > 6.9 µg/l	Note 6
NE Wetland ⁽²⁾	If one sampling event > 6.9 µg/l	Note 4

Notes:

- 1) Water quality monitoring is for dissolved lead in monitoring/extraction wells and surface water.
- 2) Surface water sampling is performed on three consecutive days and results are averaged for comparison to the trigger.
- 3) Army notify USEPA/MPCA within 1 week from receipt of data and submit an evaluation report within 30 days from notification.
- 4) Army notify USEPA/MPCA within 1 week from receipt of data; turn GW Extraction System back on; initiate monthly sampling of SW-5, SW-6, the NE Wetland, and the replacement wetland; and submit an evaluation report within 30 days from notification.
- 5) Army notify USEPA/MPCA within 1 week from receipt of data; turn GW Extraction System back on; and submit an evaluation report within 30 days from notification.
- 6) Army notify USEPA/MPCA within 1 week from receipt of data; turn GW Extraction System back on; initiate monthly sampling of SW-5, SW-6, the NE Wetland, and the replacement wetland; and submit an evaluation report within 30 days from notification. If SW-6 exceedance continues for 3 consecutive months, contain the surface water at SW-6, treat (if necessary) and discharge to sanitary sewer.

Legend

- EW-03 Extraction Well
- MW-16 Monitoring Well
- SW-6 Surface Water Sampling Locations
- Quarterly Monitoring Locations
(December omitted for surface water locations)
- Annual Monitoring Locations
- Ditch
- Location of Plot for Phytoremediation Demonstration
- ▨ Approximate Boundary of Wetland Constructed in 2007
- ⊥ Cross Section



ANNUAL PERFORMANCE REPORT

Site C Monitoring Plan (FY 2011)


Engineers - Scientists
Business Professionals
www.wenck.com

Wenck


1800 Pioneer Creek Center
Maple Plain, MN 55359-0429
1-800-472-2232

FY 2011

Figure 7-1

Legend

- 883- Groundwater Elevation Contours (ft)
- EW-03 Extraction Well/
884.17 Groundwater Elevation (ft)
- MW-16 Monitoring Well/
884.15 Groundwater Elevation (ft)
- SW-6 Surface Water Sampling Location
- Location of Plot for
Phytoremediation Demonstration
- Approximate Boundary of Wetland
Constructed in 2007
- Ditch
- Cross Section



ANNUAL PERFORMANCE REPORT

Site C, Unit 1, Potentiometric
Map, Summer 2011



Engineers - Scientists
Business Professionals
www.wenck.com

Wenck

1800 Pioneer Creek Center
Maple Plain, MN 55359-0429
1-800-472-2232

FY 2011


Figure 7-2

Legend

- **EW-03** Extraction Well
- **2.1** Lead Concentration (µg/L)
- + **MW-15** Monitoring Well
- + **1.6** Lead Concentration (µg/L)
- **SW-5** Surface Water Sampling Locations
- **0.77 B** Lead Concentration (µg/L)
- Location of Plot for Phytoremediation Demonstration
- Approximate Boundary of Wetland Constructed in 2007
- Ditch
- Cross Section

Lead Concentrations

- ≥ 15 µg/L (Groundwater Cleanup Level)
(values in parentheses were not used for contouring purposes)



ANNUAL PERFORMANCE REPORT

Site C, Unit 1, Lead
Results, Summer 2011



Engineers - Scientists
Business Professionals
www.wenck.com

Wenck

1800 Pioneer Creek Center
Maple Plain, MN 55359-0429
1-800-472-2232

FY 2011

Figure 7-3



M:\1561\2011\e-w xsec_rev1.dwg





ANNUAL PERFORMANCE REPORT

Site C, Cross-Section B-B'

FY 2011


Figure 7-5

FIGURE 7-6
SITE C, LEAD WATER QUALITY TRENDS: MONITORING WELLS
FY 2011 ANNUAL PERFORMANCE REPORT



Legend

- EW-03 Extraction Well
- MW-16 Monitoring Well
- SW-6 Surface Water Sampling Location
- Annual Monitoring Locations
- Ditch
- Location of Plot for Phytoremediation Demonstration
- ▨ Approximate Boundary of Wetland Constructed in 2007
- H Cross Section



ANNUAL PERFORMANCE REPORT

Site C, Monitoring Plan (Beginning FY 2012)



Engineers - Scientists
Business Professionals
www.wenck.com

Wenck

1800 Pioneer Creek Center
Maple Plain, MN 55359-0429
1-800-472-2232

FY 2011

Figure 7-7

8.0 Operable Unit 2: Site I Shallow Groundwater

VOCs have been identified in the Unit 1 (perched aquifer) at Site I. The selected remedy in the OU2 ROD (1997) consisted of four components:

- Groundwater monitoring
- Groundwater extraction
- POTW discharge
- Additional characterization

The additional investigation and Predesign Investigation Work Plan (Work Plan) were completed in FY 2000. Based on these documents, the remedy was proposed to consist of a dual-phase vacuum extraction system, which combined groundwater extraction with soil vapor extraction, to be installed beneath Building 502. A pilot test of dual-phase extraction subsequently determined that the technology was not feasible due to the low permeability of the Unit 1 aquifer beneath the building.

OU2 ROD Amendment #2 (2009) revised the requirements for shallow groundwater to the following:

- Groundwater monitoring
- Additional characterization
- Land use controls

These three major remedy components are evaluated in the following sections.

8.1 REMEDY COMPONENT #1: GROUNDWATER MONITORING

Description: “Groundwater monitoring to track remedy performance.” (OU2 ROD, page 3)

Performance Standard (how do you know when you’re done):

When a monitoring plan has been established and ongoing monitoring is in compliance with the plan.

Is the remedy component being implemented?

Yes. [Table 8-1](#) summarizes the performance monitoring requirements, the implementing parties, and the documents that contain the monitoring plans. [Appendix A](#) summarizes the FY 2011 monitoring plan and any deviations are explained in [Appendix C.2](#).

Eight Unit 1 monitoring wells were planned for sampling at Site I (Building 502) during FY 2011. These wells were 01U064, 01U632, 01U636, 01U639, 01U640, I01MW, I02MW, I05MW and I04MW as an alternate. [Figure 8-1](#) shows these well locations. For FY 2011, both monitoring wells 01U639 and 482089 (I04MW) were included on the list of monitoring locations. Of the two wells, well 01U639 is the primary sampling location and 482089 (I04MW) is the alternate sampling location in the event monitoring well 01U639 is dry. If it is not possible to collect a groundwater sample from 01U639, then an attempt is made to collect a sample from 482089 (I04MW). Well 01U639 is selected as the primary location because there are more years of analytical data associated with this location.

Well I02MW was dry at the time of sampling and hydraulic monitoring (see [Figure 8-2](#)). Well 01U639 had sufficient water to conduct hydraulic monitoring but had insufficient levels to conduct sampling with less than 1 inch of water in the well. Groundwater samples were collected from wells 01U064, 01U632, 01U636, 01U640, I01MW, I04MW, and I05MW. The groundwater samples were analyzed using EPA Method 8260 for VOCs.

The lack of water in Site I monitoring wells during previous years monitoring events has resulted in conducting the annual sampling in March or April to coincide with the typically higher groundwater elevation in early spring.

Is any groundwater sampling proposed prior to the next report? Yes. Groundwater monitoring at Site I will be in accordance with the monitoring plan shown in [Appendix A.1](#).

Are any changes or additional actions required for this remedy component? No.

8.2 REMEDY COMPONENT #2: ADDITIONAL INVESTIGATION

Description: “Additional characterization of the Unit 1 and Unit 2 soil and groundwater.”
(OU2 ROD, page 3)

Performance Standard (how do you know when you’re done):

When the work has been completed according to an Agency approved work plan.

Has the remedy component been implemented?

Yes. The results of the additional investigation were included in the Work Plan. The additional investigation resulted in a pilot study to evaluate the applicability of dual-phase vacuum extraction technology to the site. The report concluded that neither dual-phase extraction nor groundwater extraction is feasible at Site I. The May 2009 OU2 ROD Amendment removed the groundwater extraction and POTW discharge component of the remedy.

Are any changes or additional actions required for this remedy component? No.

8.3 REMEDY COMPONENT #3: LAND USE CONTROLS

Description: “LUCs will be established to protect the groundwater extraction, treatment, and monitoring system and to prohibit the drilling of water supply wells within the contaminated portion of the Unit 1 aquifer.” (OU2 ROD Amendment #1, page 39)

Performance Standard (how do you know when you’re done):

Implementation of the land use controls will continue until such time that the groundwater concentrations are below the cleanup levels.

Has a LUCRD document been approved to address land use control (LUC) issues for OU2, including Site I groundwater, and is it being implemented?

Yes. The USEPA and MPCA provided consistency approval for the Revision 2, OU2 LUCRD in June 2011 and it is being implemented by the Army.

Was an annual site inspection for land use controls conducted in FY 2011?

On July 15, 2011, the Army, National Guard, and Wenck conducted the annual inspection of OU2 sites. The checklist that was completed during the inspection is included as [Appendix I](#).

Did the inspection identify any follow-up actions needed to maintain the protectiveness of the LUCs?

No.

8.4 OVERALL REMEDY FOR SITE I SHALLOW GROUNDWATER

Performance Standard (how do you know when you’re done):

When the cleanup levels in Table 1 of the OU2 ROD have been attained throughout the areal and vertical extent of the Site I plume (OU2 ROD, page 55).

Has the Site I shallow groundwater remedy been completed (i.e., have the cleanup levels in Table 1 of the OU2 ROD been attained throughout the areal and vertical extent of the Site I plume)?

No. [Table 8-2](#) presents the FY 2011 groundwater quality data and highlights the values that exceed a cleanup level. Groundwater was present in sufficient volumes to collect groundwater monitoring samples from seven Site I monitoring well (01U064, 01U632, 01U636, 01U640, I01MW, I04MW, and I05M). The concentration of trichloroethene in 01U632 was above the cleanup level in FY 2011. The concentration of vinyl chloride in 01U064 has decreased over time, but was still above the cleanup level in FY 2011.

Do additional remedial measures need to be addressed? No.

TABLE 8-1

**SUMMARY OF GROUNDWATER MONITORING REQUIREMENTS
FISCAL YEAR 2011
SITE I, OU2
ARDEN HILLS, MINNESOTA**

<u>Remedy Component</u>	<u>Monitoring Requirements</u>	<u>Responsible Party</u>	<u>Document Containing the Monitoring Plan</u>
#1: Groundwater Monitoring	a. Groundwater quality and water levels to track remedy progress.	ATK	Site I Monitoring Plan in Annual Performance Report
#2: Additional Investigation	a. None (completed)		
#3: Land Use Controls	a. None		
OR: Overall Remedy	a. Water quality data to evaluate attainment.	ATK	Site I Monitoring Plan in Annual Performance Report

TABLE 8-2
GROUNDWATER QUALITY DATA
FISCAL YEAR 2011
SITE I, OU2
ARDEN HILLS, MINNESOTA

		<i>Trichloroethene</i>	<i>cis-1,2-Dichloroethene</i>	<i>trans-1,2-Dichloroethene</i>	<i>Vinyl chloride</i>
Site I Cleanup Level ⁽¹⁾		30	70 (total DCE)		0.2
Location	Date	µg/l	µg/l	µg/l	µg/l
01U064	4/21/2011	0.68 (J)	10	0.63 (J)	0.31 (J)
01U632	4/21/2011	140	27	0.43 (J)	<1
01U636	4/21/2011	<1	<1	<1	<1
01U639	4/21/2011	NS	NS	NS	NS
01U640	4/21/2011	<1	<1	<1	<1
482086 (I01MW)	4/21/2011	<1	<1	<1	<1
482088 (I02MW)	4/21/2011	Dry	Dry	Dry	Dry
482089 (I04MW)		29	<1	<1	<1
482089 (I04MW) D	4/21/2011	27	0.31 (J)	<1	<1
482087 (I05MW)	4/21/2011	3.3	0.73 (J)	<1	<1

Notes:

(1) Cleanup levels for Site I Shallow Groundwater are from the OU2 ROD
J - Value is estimated, analyte is between the method detection limit and reporting limit.

D - Duplicate Sample

NS - Not sampled due to insufficient water in the wells


Bolding indicates exceedances of cleanup levels



Legend

◆ Monitoring Well Location

NOTE:
WELL NOMENCLATURE:
ERIS OR MN UNIQUE # NAME
(COMMON NAME)



Geographic Information Systems

PREPARED FOR:
ALLIANT TECHSYSTEMS
TWIN CITY ARMY AMMUNITION PLANT
ARDEN HILLS, MINNESOTA

JOB NUMBER:
182602386

DRAWN BY:
TF

CHECKED BY:
AG

APPROVED BY:
AG

FIGURE:
8-1
DATE:
12/07/11





LEGEND:

- UNIT 1 MONITORING WELLS
- UNIT 3 MONITORING WELLS
- 948.38** GROUNDWATER ELEVATION (FEET AMSL)
- NM** NOT MEASURED
- GEOLOGIC CROSS SECTION LOCATION

NOTE:

WELL NOMENCLATURE:
ERIS OR MN UNIQUE # NAME
(COMMON NAME)





0 100 200
APPROXIMATE SCALE (FEET)



4444 CENTERVILLE ROAD, SUITE 140
WHITE BEAR LAKE, MINNESOTA 55127
PHONE (651) 255-5050 FAX (651) 255-5060

FOR:

ALLIANT TECHSYSTEMS
TWIN CITY ARMY AMMUNITION PLANT
ARDEN HILLS, MINNESOTA

JOB NUMBER:

182602386.200.0462

DRAWN BY:

KM

CHECKED BY:

AG

APPROVED BY:

AG

FIGURE:

8-3

DATE:

04/03/12

9.0 Operable Unit 2: Site K Shallow Groundwater

VOC contamination has been identified in the Unit 1 (perched aquifer) at former Building 103. The limits of the VOC plume in the perched groundwater have been defined to be beneath and immediately northwest of former Building 103.

The remedy selected in the OU2 ROD consisted of seven components that incorporated the existing groundwater extraction trench and air stripper, which began operation in August 1986. The remedy also included additional investigation of the unsaturated soils beneath the building slab. OU2 ESD #1 added land use controls as a remedy component in 2009.

9.1 REMEDY COMPONENT #1: GROUNDWATER MONITORING

Description: “Groundwater monitoring to track remedy performance.” (OU2 ROD, page 3)

Performance Standard (how do you know when you’re done):

When a monitoring plan is established and monitoring is in compliance with the plan.

Is the remedy component being implemented?

Yes. Table 9-1 summarizes the performance monitoring requirements, the implementing parties, and the documents that contain the monitoring plans. [Appendix A](#) summarizes the FY 2011 monitoring plan and any deviations are explained in [Appendix C.2](#).

Water levels are collected annually from the monitoring wells and bundle piezometers in the vicinity of the groundwater collection and treatment system. The comprehensive monitoring well sampling round was conducted in June 2011. [Figure 9-1](#) presents the sampling and water level monitoring locations. [Figure 9-1](#) also shows the cross-section alignment.

Is any groundwater sampling proposed prior to the next report? Yes. Groundwater monitoring at Site K will be in accordance with the monitoring plan shown in [Appendix A.1](#).

Are any changes or additional actions required for this remedy component? No.

9.2 REMEDY COMPONENT #2: SENTINEL WELLS

Description: “Installation of sentinel wells at the bottom of Unit 1 and top of Unit 3.” (OU2 ROD, page 3)

Performance Standard (how do you know when you’re done):

When the wells have been installed according to a regulator approved work plan.

Is the remedy component being implemented?

Yes. The upper Unit 3 sentinel well was installed in February 2000. The sentinel well was installed to monitor the potential for VOCs to migrate through the Unit 2 till and into the Unit 3 aquifer.

Existing piezometers were used to accomplish the deep Unit 1 sentry monitoring. Piezometers 01U625D, 01U626D, 01U627D, and 01U628D were used since they monitor the base of the Unit 1 aquifer near the trench. The issue is the potential for Dense Non-Aqueous Phase Liquids (DNAPLs) to migrate beneath the trench along the Unit 1/Unit 2 interface. These four piezometers are screened at that interface.

[Figure 9-1](#) shows the location of the upper Unit 3 sentinel well (03U621) and the piezometers.

What are the results of the Unit 1 piezometer and Unit 3 sentinel well sampling?

The piezometers (Unit 1 sentinel wells) were sampled in March 2000 and the results were discussed in the FY 2000 APR. The results did not indicate the presence of DNAPLs at the

Unit 2/Unit 3 interface. This was a one-time sampling event, as required by the MPCA/USEPA approved Predesign Investigation Work Plan, Site K, TCAAP, CRA, February 1999, and as documented in the Predesign Investigation Report, Site K, TCAAP, CRA, December 2001, for which concurrence was received.

The Unit 3 sentinel well (03U621) was sampled in March, July, and September 2000, of FY 2000, and in January 2001 for the quarterly sampling required by the Work Plan. After that, the well was incorporated into the regular TCAAP monitoring plan. The well was sampled in June 2011 for FY 2011. The results of the sample collected during FY 2011 are presented in [Table 9-2](#). Trichloroethene was detected in the Unit 3 sentinel well at a concentration of 0.61 µg/L, which is above the method detection limit but below the reporting limit.

Are any changes or additional actions required for this remedy component? No.

9.3 REMEDY COMPONENT #3: HYDRAULIC CONTAINMENT

Description: “Use of existing interceptor/recovery trench to contain the plume and remove impacted groundwater.” (OU2 ROD, page 3)

Performance Standard (how do you know when you’re done):

When the trench is operating as designed and capturing all groundwater exceeding the cleanup levels presented in Table 1 of the OU2 ROD, as described below.

Is the remedy component being implemented?

Yes. The groundwater collection system continues to provide capture (as described later) of the Unit 1 groundwater, upgradient of the trench and beneath the Building 103 slab, as designed.

Is the system providing hydraulic capture of the plume?

Yes. Water level data are presented in [Table 9-3](#). [Figure 9-2](#) presents a plan view of the groundwater contours from the June 2011 round of groundwater level measurements. At nested wells, the numerically lowest water elevation was used to create the plan view contours. Monitoring wells downgradient of the extraction trench show consistently higher water levels than those near and upgradient of the trench. This demonstrates that the horizontal hydraulic gradient has been reversed toward the extraction trench due to system operation.

Vertical capture was also effective as illustrated on [Figure 9-3](#). As seen in the figure, groundwater both upgradient and downgradient of the trench is captured and collected. The upward gradient beneath the trench indicates that groundwater does not migrate below the trench. The monitoring coverage provided by the bundle piezometers, demonstrates complete vertical and horizontal hydraulic capture.

[Figure 9-4](#) presents the trichloroethene concentrations from the June 2011 annual sampling event. The plume was originally defined based on data from all of the monitoring wells. The current monitoring well network is used to confirm the plume contours and measure the progress of remediation. Thus, the contours on [Figure 9-4](#) were drawn with consideration of the extensive historical data. Comparison of [Figure 9-4](#) to the groundwater elevation contour maps indicates that the VOC plume is hydraulically contained by the treatment system.

Are any changes or additional actions required for this remedy component? No.

9.4 REMEDY COMPONENT #4: GROUNDWATER TREATMENT

Description: “Treatment of contaminated groundwater using air stripping.”
(OU2 ROD, page 3)

Performance Standard (how do you know when you're done):

When the air stripping facility is treating water to the cleanup standards.

Is the remedy component being implemented?

Yes. During FY 2011, the treatment system functioned and was operational 99.9% of the time. During FY 2011, a regular maintenance schedule was maintained. [Appendix F.1](#) summarizes operational data and events at the groundwater extraction and treatment system.

Are any changes or additional actions required for this remedy component? No.

9.5 REMEDY COMPONENT #5: TREATED WATER DISCHARGE

Description: “Discharge of treated groundwater to Rice Creek.” (OU2 ROD, page 3)

Performance Standard (how do you know when you're done):

When the system is operating as designed with treated water discharge to the storm sewer that, in turn, discharges to Rice Creek. The water is required to meet the substantive requirements of Document No. MNU000579 (MPCA), which contains the state-accepted discharge limits for surface water. Sampling and analysis are performed to monitor performance (see below).

Is the remedy component being implemented?

Yes. See discussion in [Section 9.6](#).

Are any changes or additional actions required for this remedy component? No.

9.6 REMEDY COMPONENT #6: DISCHARGE MONITORING

Description: “Monitoring to track compliance with discharge requirements.”

(OU2 ROD, page 3)

Performance Standard (how do you know when you’re done):

When a monitoring plan is established and is being implemented in accordance with the plan.

Is the remedy component being implemented?

Yes. Treatment system monitoring consisted of quarterly influent and effluent sampling. Influent and effluent analytical results are presented in [Table 9-4 \(organics\)](#) and [Table 9-5 \(inorganics\)](#). The discharge met all the treatment requirements during FY 2011.

Are any changes or additional actions required for this remedy component? No.

9.7 REMEDY COMPONENT #7: ADDITIONAL INVESTIGATION

Description: “Additional characterization of the unsaturated Unit 1 soil.” (OU2 ROD, page 3)

Performance Standard (how do you know when you’re done):

When the additional investigation has been completed according to a regulator approved work plan.

Is the remedy component being implemented?

Yes. The Work Plan was approved in FY 1999. A report of the investigation results received a consistency determination from the Agencies on December 6, 2001. The report defined the extent of VOC contaminated soils beneath Building 103 and refined the location of the source area. The report and subsequent follow up sampling resolved anomalous dissolved zinc, lead,

and nickel data at two monitoring wells. Zinc, lead, and nickel are no longer groundwater concerns.

Are any changes or additional actions required for this remedy component? No.

9.8 REMEDY COMPONENT #8: LAND USE CONTROLS

Description: “LUCs will be established to protect the groundwater extraction, treatment, and monitoring system and to prohibit the drilling of water supply wells within the contaminated portion of the Unit 1 aquifer.” (OU2 ROD Amendment #1, page 39)

Performance Standard (how do you know when you’re done):

Implementation of the land use controls will continue until such time that the groundwater concentrations are below the cleanup levels.

Has a LUCRD document been approved to address land use control (LUC) issues for OU2, including Site K groundwater, and is it being implemented?

Yes. The USEPA and MPCA provided consistency approval for the Revision 2, OU2 LUCRD in June 2011 and it is being implemented by the Army.

Was an annual site inspection for land use controls conducted in FY 2011?

On July 15, 2011, the Army, National Guard, and Wenck conducted the annual inspection of OU2 sites. The checklist that was completed during the inspection is included as [Appendix I](#).

Did the inspection identify any follow-up actions needed to maintain the protectiveness of the LUCs? No.

9.9 OVERALL REMEDY FOR SITE K

Performance Standard (how do you know when you're done):

When the cleanup levels in Table 1 of the OU2 ROD have been attained throughout the areal and vertical extent of the Site K plume (OU2 ROD, page 55).

Has the Site K shallow groundwater remedy been completed (i.e., have the cleanup levels in Table 1 of the OU2 ROD been attained throughout the areal and vertical extent of the Site K plume)?

No. Overall, the remedy for Site K continued to operate consistent with past years and in compliance with the required performance criteria.

Table 9-6 presents the VOC mass removal and monthly flow rates. The treatment system captured and treated 6,451,130 gallons of water resulting in the removal of 20.1 pounds of VOCs from the aquifer in FY 2011. The cumulative mass removal is 284.4 pounds of VOCs.

As shown on Figure 9-2, trichloroethene concentrations range from non-detect to 8,700 µg/L. The FY 2011 concentrations at wells 01U615 and 01U611, which monitor the core of the plume, showed a decrease from 3,700 µg/L to 2,500 µg/L in 01U615 and an increase from 4,900 µg/L to 8,700 µg/L in 01U611 compared to the concentrations measured in FY 2010. The FY 2011 concentration of trichloroethene at 01U615 compares with historical concentrations from the last ten years of sampling, which have ranged from 1,800 µg/L to 7,300 µg/L. Trichloroethene concentrations at monitoring well 01U611 have been relatively stable over the last five years; however, over the last ten years concentrations have decreased an order of magnitude. With the exception of relatively stable trichloroethene concentrations in 01U615, the overall trend throughout Site K continues to show a gradual decrease in trichloroethene concentrations over the last fifteen years of sampling. Water levels measured during the FY 2011 monitoring were 3.33 feet higher at 01U615 and 0.13 feet higher at 01U611 compared to FY 2010 elevations. These wells have historically exhibited fluctuating groundwater elevations.

Three wells (01U128, 01U617, and 01U621) continue to exhibit low and relatively consistent concentrations of 1,2-dichloroethene downgradient of the groundwater collection system's capture zone. The concentrations at these wells were consistent with those measured in FY 2010 and previous years and are below the cleanup levels for Site K.

Do additional remedial measures need to be addressed? No.

9.10 OTHER RELATED ACTIVITY IN FY 2011

Well 01U609 was sampled in June 2011 to monitor the effectiveness of the granular potassium permanganate placement during the 2009 Site K soils excavation. The TCE concentration was 13,000 µg/L. In comparison with three previous sampling events conducted at this well, one of which was collected prior to the placement of the potassium permanganate and one which was conducted 4 months after, the TCE concentration over time does not exhibit any apparent trend.

TABLE 9-1

**SUMMARY OF GROUNDWATER MONITORING REQUIREMENTS
FISCAL YEAR 2011
SITE K, OU2
ARDEN HILLS, MINNESOTA**

<u>Remedy Component</u>	<u>Monitoring Requirements</u>	<u>Responsible Party</u>	<u>Documents Containing the Monitoring Plan</u>
#1: Groundwater Monitoring	Outlined below		
#2: Sentinel Wells	a. Water quality to monitor potential migration.	ATK	Site K Monitoring Plan in Annual Performance Report
#3: Hydraulic Containment	a. Water levels for use in drawing contour maps showing capture.	ATK	Site K Monitoring Plan in Annual Performance Report
	b. Pumping volumes and rates for reporting and mass removal calculation.	ATK	Site K Monitoring Plan in Annual Performance Report
#4: Groundwater Treatment	None		
#5: Treated Water Discharge	None		
#6: Discharge Monitoring	a. Treated effluent water quality for comparison to substantive requirements criteria for discharge maximum daily concentration.	ATK	Site K Monitoring Plan in Annual Performance Report
#7: Additional Investigation	a. None (completed).		

TABLE 9-2
GROUNDWATER QUALITY DATA
FISCAL YEAR 2011
SITE K, OU2
ARDEN HILLS, MINNESOTA

		Trichloroethene	cis-1,2-Dichloroethene	trans-1,2-Dichloroethene
Site K Cleanup Level ⁽¹⁾		30	70 (total DCE)	
Location	Date	µg/l	µg/l	µg/l
01U128	6/2/2011	<1.0	3.2	0.6 (J)
OW103 (01U603)	6/1/2011	<1.0	<1.0	<1.0
01U604	6/1/2011	<1.0	<1.0	<1.0
OW111 (01U611)	6/1/2011	8700	1700	2100
OW115 (01U615)	6/2/2011	2500	680	47
OW115 (01U615) D	6/2/2011	2400	580	40
OW117 (01U617)	6/2/2011	<1.0	6.7	0.71 (J)
OW118 (01U618)	6/2/2011	4.6	5	1.1
OW119 (01U619)	6/2/2011	0.32 (J)	<1.0	<1.0
OW121 (01U621)	6/2/2011	<1.0	0.68 (J)	<1.0
03U621	6/2/2011	0.61 (J)	<1.0	<1.0
482083 (K04MW)	6/2/2011	0.77 (J)	<1.0	<1.0
01U609*	6/2/2011	13,000	1100	150

Notes:

(1) Cleanup levels for Site K Shallow Groundwater are from the OU2 ROD.

D - Duplicate analysis.

J - Value is estimated, analyte is between the method detection limit and reporting limit.

* - Monitoring Well 01U609 is not included in the Site K Monitoring Plan and will not be sampled in future Site K annual sampling events.

Bolding indicates exceedance of the cleanup level.

TABLE 9-3

GROUNDWATER ELEVATION MONITORING
Fiscal Year 2011
SITE K, OU2
ARDEN HILLS, MINNESOTA

<i>Well ID</i>	<i>TOC Elevation</i>	<i>Depth to Water (ft. BGS)</i>	<i>Groundwater Elevation 6/1/2011</i>
01U047	880.31	5.14	875.17
01U048	885.32	9.91	875.41
01U052	886.51	10.80	875.71
01U065	883.90	9.99	873.91
01U128	883.69	7.71	875.98
01U601	892.68	6.85	885.83
01U602	889.35	3.81	885.54
01U603	887.31	7.45	879.86
01U604	888.98	9.59	879.39
01U605	887.76	8.98	878.78
01U607	891.01	4.92	886.09
01U608	889.30	2.77	886.53
01U609	889.33	3.23	886.10
01U611	889.29	3.97	885.32
01U612	886.91	7.05	879.86
01U613	892.07	6.61	885.46
01U615	888.66	8.90	879.76
01U616	890.37	7.62	882.75
01U617	887.72	7.88	879.84
01U618	891.52	8.63	882.89
01U619	891.75	5.83	885.92
01U620	888.65	7.07	881.58
01U621	886.57	5.85	880.72
01U624A	889.88	8.59	881.29
01U624B	889.88	8.60	881.28
01U624C	889.91	8.63	881.28
01U624D	889.89	8.61	881.28
01U625A	886.92	6.67	880.25
01U625B	886.91	6.68	880.23
01U625C	886.91	6.67	880.24
01U625D	886.92	6.69	880.23
01U626A	886.87	7.26	879.61
01U626B	886.88	7.11	879.77
01U626C	886.88	7.05	879.83
01U626D	886.88	7.00	879.88
01U627A	886.46	6.19	880.27
01U627B	886.47	6.50	879.97
01U627C	886.47	6.56	879.91
01U627D	886.48	6.56	879.92
01U628A	887.82	7.68	880.14
01U628B	887.83	7.74	880.09
01U628C	887.82	7.88	879.94
01U628D	887.84	7.91	879.93
482085 (K01MW)	891.24	4.91	886.33
482084 (K02MW)	891.35	4.85	886.50
482083 (K04MW)	887.66	5.31	882.35
03U621	887.01	33.96	853.05

TABLE 9-4

TREATMENT SYSTEM CONCENTRATIONS (ORGANICS)
FISCAL YEAR 2011
SITE K, OU2
ARDEN HILLS, MINNESOTA

<i>Location</i>	<i>Sample Date</i>	1,1-Dichloroethane	1,1-Dichloroethane	1,2-Dichloroethane	cis-1,2-Dichloroethene	trans-1,2-Dichloroethene	Trichloroethene	Vinyl chloride
Effluent	12/16/2010	<1		<1		<1		<1
Effluent	12/16/2010	<1 D	<1 D	<1 D	<1 D	<1 D	<1 D	<1 D
Effluent	3/2/2011	<1		<1		<1		<1
Effluent	6/2/2011	<1		<1	0.65 JP	<1	2.2	<1
Effluent	9/13/2011	<1		<1	0.72 JP	<1	0.94 JP	<1
Influent	12/16/2010	<1		<1	92	17	270	0.59 JP
Influent	3/2/2011	<1		<1	100	15	260	0.87 JP
Influent	3/2/2011	<1 D	<1 D	<1 D	100 D	15 D	260 D	0.9 D,JP
Influent	6/2/2011	<1		<1	94	14	340	0.95 JP
Influent	6/2/2011	<1 D	<1 D	<1 D	95 D	14 D	340 D	0.94 D,JP
Influent	9/13/2011	<1		<1	97	15	190	0.58 JP
Influent	9/13/2011	<1 D	<1 D	<1 D	100 D	15 D	190 D	0.71 D,JP
MDL	12/16/2010	0.22	0.26	0.22	0.22	0.22	0.23	0.28
MDL	3/2/2011	0.30	0.30	0.30	0.30	0.30	0.30	0.30
MDL	6/2/2011	0.30	0.30	0.30	0.30	0.30	0.30	0.30
MDL	9/13/2011	0.30	0.30	0.30	0.30	0.30	0.30	0.30
RL		1	1	1	1	1	1	1
REQ.		--	7.0	3.8	70	100	10	0.18

Notes:

Results are reported in µg/L unless otherwise noted.

RL - Reporting Limit

D - Duplicate Analysis

JP - Value Estimated. Result is less than reporting level but greater than method detection limit.

MDL - Method Detection Limit

REQ - Substantive Requirement Document Concentration Limit, Maximum Daily Effluent Concentration

TABLE 9-5
TREATMENT SYSTEM CONCENTRATIONS (INORGANICS)
FISCAL YEAR 2011
SITE K, OU2
ARDEN HILLS, MINNESOTA

<i>Location</i>	<i>Sample Date</i>	<i>Phosphorus Total</i>		<i>Copper</i>	<i>Cyanide</i>		<i>Lead</i>		<i>Mercury</i>		<i>Silver</i>		<i>Zinc</i>
Effluent	12/16/2010	420	JP	3.80	1.3	U	0.64	U	0.032	U	1.500	U	16
Effluent	3/2/2011	450	JP	2.20	5.0	U	0.32	JP	0.035	U	0.150	U	31 JE42
Effluent	6/2/2011	240	JP	3.20	5.0	U	0.43	JP, UCB.094	0.035	U	0.330	JP, UCB.847	62
Effluent	9/13/2011	380	JP	1.20	5.0	U	0.15	U	0.035	U	0.15	U	20 JD34, JE18
MDL	12/16/2010	77.0		0.830	1.30		0.640		0.032		1.500		2.40
MDL	3/2/2011	150.0		0.300	5.00		0.150		0.035		0.150		0.30
MDL	6/2/2011	150.0		0.300	5.00		0.150		0.035		0.150		0.30
MDL	9/13/2011	150.0		0.300	5.00		0.150		0.035		0.150		0.30
RL		500		2	10		2		0.100		2		3
REQ.		1000		21	17		106		0.2		3.4		134

Notes:

Results are reported in µg/L unless otherwise noted.

RL - Reporting Limit

MDL - Method Detection Limit

REQ - Substantive Requirement Document Concentration Limit, Maximum Daily Effluent Concentration

JP - Analyte value is between the MDL and RL.

U- Analyte not detected above Method Detection Limit

JE#- Serial dilution percent difference out of control limits; # = % Difference

JD# - RPD between sample and duplicate out of control limits; # = numerical difference between the results

UCB# - Contamination present in calibration blank and initial calibration blank; # = concentration present in Blanks

TABLE 9-6

**SUMMARY OF MONTHLY VOC REMOVAL
FISCAL YEAR 2011
SITE K, TCAAP
ARDEN HILLS, MINNESOTA**

Month	Total Monthly Flow (million gallons)	Total VOC Influent Concentration	Total VOC Effluent Concentration	Total VOCs in Treatment Center Discharge (g)	Total VOC Mass Removed (g)	Total VOC Mass Removed (lb)
Cumulative As Of September 2010 (FY10)						264.3
October ⁽¹⁾	0.58227	379.59	0	0.00	835.46	1.84
November ⁽¹⁾	0.47658	379.59	0	0.00	683.82	1.51
December	0.45152	379.59	0	0.00	647.86	1.43
January ⁽¹⁾	0.47385	375.90	0	0.00	673.30	1.48
February ⁽¹⁾	0.41931	375.90	0	0.00	595.80	1.31
March	0.46001	375.90	0	0.00	653.62	1.44
April ⁽¹⁾	0.59731	448.95	2.85	6.43	1007.23	2.22
May ⁽¹⁾	0.58609	448.95	2.85	6.31	988.30	2.18
June	0.55066	448.95	2.85	5.93	928.55	2.05
July ⁽¹⁾	0.63770	302.58	1.66	4.00	725.37	1.60
August ⁽¹⁾	0.58484	302.58	1.66	3.67	665.24	1.47
September	0.63100	302.58	1.66	3.96	717.75	1.58
Totals - FY11	6.45113			30.3	9122.3	20.1
Cumulative To Date						284.4

Notes:

- ⁽¹⁾ Influent and Effluent VOC concentrations from 12/16/10, 03/02/11, 06/02/11 and 09/13/11 quarterly samples, respectively.
 Calculations based on compounds with concentrations above the CRDL only.
 Analytical data has not received Level IV review and may be revised after completion of review.



Legend

- ANNUAL WELLS
- MONITORING WELLS
- CLASS 3 SENTINAL WELL
- TRENCH LOCATION
- CROSS SECTION LOCATION

NOTE:

1) WELL NOMENCLATURE:
ERIS OR MN UNIQUE # NAME
(COMMON NAME)

2) BUILDING 103 DEMOLISHED
IN 2006; CONCRETE SLAB
REMAINS





Photo Taken: April, 2009



Geographic Information Systems

Z:\TCAAP\GIS\Site K\2011\Figure9-1.mxd

PREPARED FOR: ALLIANT TECHSYSTEMS TWIN CITY ARMY AMMUNITION PLANT ARDEN HILLS, MINNESOTA		SITE K, UNIT 1 AND UNIT 3 GROUNDWATER MONITORING LOCATIONS MAP		FIGURE: 9-1
JOB NUMBER: 182602386	DRAWN BY: TF	CHECKED BY: AG	APPROVED BY: AG	DATE: 12/07/11



Legend

- ANNUAL WELLS
- MONITORING WELLS
- CLASS 3 SENTINAL WELL
- POTENTIOMETRIC SURFACE
- TRENCH LOCATION
- 874.10 GROUNDWATER ELEVATION (FEET AMSL)
- NOT USED FOR CONTOURING

NOTE:

- 1) WELL NOMENCLATURE:
ERIS OR MN UNIQUE # NAME
(COMMON NAME)
- 2) BUILDING 103 DEMOLISHED
IN 2006; CONCRETE SLAB
REMAINS





Photo Taken: April, 2009


LEGEND:



WATER TABLE




Horizontal Scale



1 inch = 50 feet

Vertical Scale



1 inch = 10 feet



Geographic Information Systems

Stantec

4444 Centerville Road, Suite 140, White Bear Lake, MN 55127 Phone 651.653.9112 www.stantec.com

PREPARED FOR:

ALLIANT TECHSYSTEMS
TWIN CITY ARMY AMMUNITION PLANT
ARDEN HILLS, MINNESOTA

JOB NUMBER:
182602386

DRAWN BY:

TF

CHECKED BY:

AG

APPROVED BY:

AG

FIGURE:

9-3

DATE:
12/07/11

SITE K
HYDROGEOLOGIC CROSS SECTION A-A'
06/01/11 (Q111)



Legend

- ANNUAL WELLS
- MONITORING WELLS
- CLASS 3 SENTINAL WELL
- TRENCH LOCATION
- TRICHLOROETHENE CONCENTRATION CONTOUR
- 4400 TRICHLOROETHENE CONCENTRATION ($\mu\text{g/L}$)
- ND NOT DETECTED
- J VALUE IS ESTIMATED

NOTE:

- 1) WELL NOMENCLATURE:
ERIS OR MN UNIQUE # NAME
(COMMON NAME)
- 2) BUILDING 103 DEMOLISHED
IN 2006; CONCRETE SLAB
REMAINS




Photo Taken: April, 2009



Geographic Information Systems

Z:\TCAAP\GIS\Site K\2011\Figure9-4.mxd

PREPARED FOR: ALLIANT TECHSYSTEMS TWIN CITY ARMY AMMUNITION PLANT ARDEN HILLS, MINNESOTA		SITE K, UNIT 1 AND UNIT 3 TCE CONCENTRATION MAP 06/01/11 (Q111)		FIGURE: 9-4
JOB NUMBER: 182602386	DRAWN BY: TF	CHECKED BY: AG	APPROVED BY: AG	DATE: 12/07/11

10.0 Operable Unit 2: Deep Groundwater

The selected remedy for the Deep Groundwater in the OU2 ROD consists of five remedial components that include continued use of the TGRS, with modifications to improve VOC contaminant removal from the source area. It also includes an annual review of new and emerging technologies potentially applicable to the Deep Groundwater. This report documents all performance and monitoring data collected from October 2010 through September 2011.

Historical Design and Evaluation of TGRS Remedial Action

In September 1987, a Record of Decision (1987 ROD) was prepared by the USEPA in order to implement the Interim Response Action Plan (IRAP) for TCAAP. The 1987 ROD provided specific criteria for the Boundary Groundwater Recovery System (BGRS). Following extensive interagency negotiations on the FFA and the ROD, the BGRS was started on October 19, 1987.

The BGRS consisted of six Unit 3 extraction wells (B1 through B6), that were connected by forcemain to an air stripping treatment facility. The initial six BGRS extraction wells (B1 through B6) were installed and pumping tests were conducted prior to start up of the BGRS. These pumping tests were documented in the BGRS Extraction Well Pumping Test Report.

Following the initial 90-day operation of the BGRS, the IRA–BGRS Performance Assessment Report (PAR) was prepared. The PAR assessed the hydraulic and treatment performance of the BGRS. The PAR presented an extensive database collected during the initial 90-day period of BGRS operation and prior pertinent data. The PAR also included a summary of the geology, hydrogeology, and remediation history for TCAAP. The PAR was subsequently approved by the MPCA and USEPA.

A pumping test on well B9 was conducted in August 1988 and formed the basis of the final design of the TGRS. This test, and the previous pumping tests, were utilized to determine the

pumping rate required to achieve the necessary zone of capture for the TGRS; based on the plume size at that time. The PAR stated that the overall pumping rate needed for the 17 extraction wells was 2,450 gpm. During the detailed design of the TGRS, the system was designed with the capacity to operate at a maximum theoretical rate of 2,900 gpm. The additional pumpage was included to provide a safety margin for the calculations and to allow for fluctuations in system operation.

The PAR made recommendations for expansion of the BGRS into the TGRS in order to meet the Phase II remediation criteria established in the 1987 ROD. These modifications were completed and the expanded system began operation on January 31, 1989.

The 1989 Annual Monitoring Report was the first report covering the fully configured TGRS. It concluded that the TGRS developed a continuous zone of capture that was approximately 4,500 feet wide at the TCAAP boundary. The zone of capture widened to approximately 8,300 feet upgradient of the boundary. This zone of capture was demonstrated at average system pumping rates of 2,400 to 2,700 gpm.

The 1989 Annual Monitoring Report was wider in scope than subsequent annual monitoring reports for the TGRS. The 1989 report was both a performance assessment report and a monitoring report. The 1989 report represented the first year of operation of the expanded TGRS. Thus, a more detailed and exhaustive performance assessment was appropriate and possible, as there were data available from non-pumping conditions for detailed comparison with pumping conditions. Between 1990 and 2002, the system continued to operate at an essentially steady state condition, so the TGRS was evaluated by comparing the pumping rates to those achieved for the 1989 evaluation.

In FY 2003, the Army received agency approval on the TGRS Operating Strategy (OS) document. The OS was based in part on findings from the 1989 Annual Monitoring Report and presented a Global Operation Strategy (GOS) for the entire TGRS extraction system and a Micro

Operation Strategy (MOS) for selected well groups. Evaluations now consider and compare actual pumping rates to the GOS and MOS rates presented in the Final TGRS OS.

TGRS Modifications

Since 1990, a number of modifications have been made to the TGRS operation in response to changes in plume configuration or operational issues. A brief summary of the major changes is presented below:

1. Source control well SC4 was shut down in November 1996 in response to insignificant VOC mass removal by this well. SC4 operated at an average extraction rate of 29 gpm in 1989 and 45 gpm prior to shut down.
2. Boundary extraction well B12 was shut down in November 1996. The plume in the B12 area had dropped below cleanup standards for several years. Well B12 operated at an average extraction rate of 139 gpm in 1989 and 190 gpm prior to shut down.
3. As per the OS, boundary extraction well B2 was shutdown and replaced with well B13 that began production in December 2002. The well screen in B2 became fouled and flow rates decreased from an average of nearly 200 gpm in the early 1990s to 52 gpm in 2002. During FY 2003, well B13 operated at maximum pumping capacity of nearly 100 gpm. The original design capacity for B13 was 200 gpm.
4. As per the OS, boundary extraction wells B7 and B10, and source control well SC3 were officially shut down in December 2002 due to the low TRCLE concentrations.
5. As per the OS, a larger capacity pump was installed at well B9 in December 2002 to raise the pumping rate from 150 gpm to approximately 300 gpm.
6. In July 2004, the TGRS was modified (Modification #3) as approved by the Agencies in May 2004. Pumps in Wells B1 and B13 were replaced and the pump in Well B13 was lowered to allow pumping below the well screen.
7. In March 2011, the TGRS was modified to allow for 2 air stripping tower treatment instead of the original design of 4 air stripping tower treatment. Wet Well Pumps 1 and 2 (WWP#1 and WWP#2 located in Wet Wells 1 and 2) and blowers 1 and 2 were shut

down and the valves to Towers 1 and 2 were closed. Groundwater is effectively treated by air stripping Towers 3 and 4 while Towers 1 and 2 remain in standby.

8. Flow rates at individual wells have been modified from time to time due to plume configuration changes, operational issues, and to maintain the OS.

10.1 REMEDY COMPONENT #1: HYDRAULIC CONTAINMENT AND CONTAMINANT REMOVAL FROM THE SOURCE AREA

Description: “Groundwater extraction to hydraulically contain the contaminated source area to the 5 µg/L TRCLE concentration contour and optimize the removal of contaminants from the source area through pumping of select wells.” (OU2 ROD, page 3)

Performance Standard (how do you know when you’re done):

When the TGRS is containing the contaminated source area to the 5 µg/L TRCLE contour and the system is operated to maximize the contaminant removal from the source area.

Is the remedy component being implemented?

Yes. The TGRS was operated in FY 2011 consistent with the requirements of the OU2 ROD.

[Table 10-1](#) presents the cleanup requirements for the TGRS from the OU2 ROD.

During FY 2011, the average extraction well water pumped was approximately 1,812 gpm. The total extraction well water pumping rate was above the GOS Total System Operational Minimum (1,745 gpm) where the Army and the agencies agree that OU2 ROD requirements are met with an adequate safety factor. Additionally, all of the individual well groupings were above their respective MOS minimums for FY 2011.

How is the system operated and what preventative maintenance measures were conducted during the year?

Summary of Operations

Beginning in FY 2003, the system operation changed to conform to the OS. Under the OS, groundwater is extracted from 9 wells along the southwest boundary of TCAAP (B1, B3, B4, B5, B6, B8, B9, B11, and B13) and three wells downgradient of interior source areas on TCAAP (SC1, SC2, and SC5). Prior to changes made per the OS, wells B2, B7, B10, and SC3 were also operating components of the system from November 1996 to December 2002. Wells B12 and SC4 had been shut down previously in November 1996. Submersible pumps in the extraction wells discharge into a common pressurized forcemain that carries the water to the treatment system. The treatment system is located adjacent to Building 116. The TGRS layout is presented on [Figure 10-1](#).

The TGRS was designed and constructed with three options for treated water discharge: recharge at the Arsenal Sand and Gravel Pit, discharge to Rice Creek, and discharge to the elevated water tank. Water stored in the elevated tank was “softened” and then “polished” with granular activated carbon (GAC) prior to distribution at the Facility. Due to the Army discontinuing all non-environmental services at the Facility in September 2007, the elevated water tank and the water softening and polishing equipment are no longer used. As such, the Arsenal Sand and Gravel Pit receives all of the extracted and treated water from the TGRS.

System Operation Specifications

In general, the influent and effluent water flow rates at the treatment plant are designed to be equal, thereby providing continuous operation of all processes and equipment. The following is a summary of the system design parameters:

- The groundwater extraction system, including the treatment center and 17 TGRS extraction wells, was originally designed to provide a theoretical hydraulic capacity of 2,900 gpm and a sustained daily average capacity of 2,730 gpm

- The influent to the treatment plant is divided between Towers 1 and 2, each receiving up to a maximum of 1,450 gpm.
- Wet Well Pumps 1 and 2 (WWP#1 and WWP#2 located in Wet Wells 1 and 2) transfer water to Towers 4 and 3, respectively. Each pump and tower handles up to a maximum of 1,450 gpm.
- Wet Well Pumps 3 and 4 (WWP#3 and WWP#4 located in Wet Well 3) discharge treated water to an end use at a combined rate of up to a maximum of 2,900 gpm.
- Air blowers provide air to the towers. The blowers for Towers 1 and 2 are designed to provide 6,000 – 7,000 standard cubic feet per minute (scfm) each. The blowers for Towers 3 and 4 are designed to provide 9,000 – 14,000 scfm each.

As stated earlier, the TGRS was modified to allow for 2 air stripping tower treatment instead of the original design of 4 air stripping tower treatment. This modification resulted in a reduction of energy use while still meeting the effluent discharge limit of 5 µg/L TCE. Wet Well Pumps 1 and 2 (40 horsepower each) and blowers 1 and 2 (5 horsepower each) were shut down and the valves to Towers 1 and 2 were closed. Since March 2010, groundwater has been effectively treated by air stripping Towers 3 and 4 while Towers 1 and 2 remain in standby.

Water level sensors within the wet wells communicate with the programmed logic controller (PLC) according to changing water levels. A complete and balanced operation should provide continuing water levels above the low-level sensors and below the high-level sensors. However, given the probability of unbalanced flows for any number of reasons (e.g., changing hydraulic heads, maintenance, repairs, temporary malfunctions), the PLC has provisions within its program to cycle-off the extraction well(s) or wet well pumps according to high water levels occurring in the wet wells; and in turn, cycle-off the wet well pumps according to low levels occurring within these wet wells.

The system operates such that the wet well pumps cycle rather than the extraction well pumps. The rationale behind this is that there are a relatively small number of motors, starters and electrically controlled valves associated with the wet wells when compared with the extraction

well field. This also provides for more continuous and complete hydraulic capture within the aquifer units. However, the extraction well field will cycle if necessary, starting with the least contaminated extraction well, B7 (if operating), and followed by the other extraction wells in a predetermined sequence.

In summary, the priority of operation is as follows:

- Maintain constant operation of all extraction wells and air stripping towers above the operating minimum;
- Maintain the desired flow rates at individual wells;
- If operating in four tower mode, maintain the WWP#1 and WWP#2 pumping rate equal to or slightly above the combined pumping rate of the extraction well field; and
- Maintain treatment center WWP#3 and WWP#4 pumping rate equal to or slightly above the WWP#1 and #2 pumping rate (if operating in four tower mode) or slightly above the combined pumping rate of the extraction well field (if operating in two tower mode).

FY 2011 Maintenance and Inspection Activity

During FY 2011, the following inspection and maintenance activities occurred:

Preventive Maintenance (PM): The extensive PM program allowed the operations staff to identify and repair or replace equipment to avoid a downtime failure. The program consists of monthly, quarterly and annual maintenance tasks. When required, further repair work was scheduled rather than waiting for the failure to occur. A broad range of system-specific information was collected during this year's PM. This information is used to direct future repair work.

Electrical Inspection and Temperature Survey: A system-wide electrical inspection and infrared temperature survey was performed to identify loose connections and overheating components. Component overheating often precedes equipment failure. Electrical components that were identified as failing were replaced.

Verification of Flow Meters: As part of the routine PM, flow meters in the pumphouses were compared to a factory-calibrated flow meter. Flow volume measurements before and after conducting maintenance on the meters were compared to verify the consistency of measurements. Meters found to be out of calibration were replaced or recalibrated.

Daily Tracking of Flow Rates: Pumphouse and treatment center meter readings were recorded in the course of the daily inspections. Daily meter readings were tabulated and the flow rates were calculated and reviewed by the operations staff. Early detection of changes in flow rate was critical in early identification of failing equipment. By early detection of flow rate changes, equipment repair was typically scheduled before a failure occurred.

Did the system operate at a rate sufficient for complete capture?

Yes. At 1,812 gpm, the total extraction well water pumped was above the GOS Total System Operational Minimum (1,745 gpm) where the Army and the agencies agree that capture is achieved with an adequate safety factor. [Figure 10-2](#) plots the daily average flow rate from October 1, 2010 through September 30, 2011, and shows that the TGRS operated above the OM for the majority of the time (315 days or 86.3 percent of the time) in FY 2011. On a monthly basis, total TGRS extraction rates were below 1,745 gpm during the following months:

- March 2011 (1,670 gpm, lower flow rate due to system modification to allow for 2 tower treatment, power outages, and PLC troubleshooting)
- June 2011 (1,491 gpm, lower flow rate due to tower cleaning)

[Appendix F.2](#) provides additional information on the various downtimes throughout FY 2011.

The monthly and annual volume of water pumped is presented in [Table 10-2](#) and [10-3](#).

[Table 10-2](#) presents the pumphouse metered monthly flow volumes of each extraction well. The individual pumphouse flow meters are used to determine the amount of groundwater extracted from the various MOS well groups, individual extraction wells, and the total amount of groundwater extracted during the fiscal year. [Table 10-3](#) presents the combined

pumphouse-metered flow volume (extraction wells) and the flow volumes metered at various stages in the treatment center along with historical data. These flow meters are used to evaluate the flow of water through the treatment process to ensure proper system operation.

As shown on [Table 10-3](#), the TGRS successfully captured and treated approximately 952,379,000 gallons of contaminated water from October 2010 through September 2011 based on the sum of the individual pumphouse flow meters. This converts to an average flow rate of 1,812 gpm.

The TGRS as a whole was operational 96.1 percent of the time (i.e., 350.7 days out of 365 days in FY 2011).

Monthly Flow Reports

Each month a Monthly Flow Report is prepared. The report includes the month's meter totalizer readings, calculated flow volumes and operational notes. Flow volumes are presented on a daily basis and are totaled to provide a monthly flow volume. A compilation of FY 2011 operational notes is presented in [Appendix F-2](#). During FY 2011, the sum of the individual pumphouse flow meters was used to measure total flow volumes in monthly reports for comparison with Operating Strategy limits. Daily variation in readings at individual wells is primarily due to differences in the time of day when meter readings were taken.

How much down time occurred during the year?

The down time for each extraction well, over the last five years, is presented in [Table 10-4](#). A summary of average down time for the pumphouses and the treatment center by the category of failure is presented in [Table 10-5](#). A description of each down time event, organized chronologically, is presented in [Appendix F-2](#). The same descriptions organized by affected pumphouse, treatment center, and forcemain is presented in [Appendix F-3](#).

Treatment center and extraction well down times resulted primarily from failure and subsequent repair of components in the pumphouses, treatment center, and electrical service. The treatment

center and extraction wells were shut down for repairs slightly more in FY 2011 than they were in FY 2010. The increased downtime is primarily due to additional preventative maintenance that included cleaning of the air stripping towers (preventative maintenance-related down time up from 0.04 days in FY 2010 to 6.9 days in FY 2011).

Description of Down Time Categories

Pumphouse component failures accounted for an average of 2.5 days down time per pumphouse. There was slightly less down time due to pumphouse maintenance in FY 2011 than there was in FY 2010. The major pumphouse repairs causing down time were:

- Troubleshooting at Pumphouse SC1
- Pump and/or motor failure and replacement at Pumphouses B3 and SC2
- Well redevelopment at Pumphouses SC1 and SC2

Treatment center component failures and repairs that caused pumphouse down time consisted of electric check valve maintenance, malfunctions and repairs, and electrical control equipment failures and subsequent repairs. Treatment center component failures, repairs, and adjustments accounted for an average of 1.9 days down time per pumphouse. The major treatment center repairs causing substantial down time were PLC issues in March and April.

Electrical service system failures accounted for an average of 1.3 days down time per pumphouse. Electrical storm damage and power grid failures were the primary causes of down time.

Preventative maintenance procedures accounted for an average of 6.9 days of down time per pumphouse. Preventative maintenance procedures are described in the project Operation and Maintenance Manual. In addition to the regular preventative maintenance, the air stripping towers were cleaned in FY 2011 and are the main factor in the increased down time in this category.

System modifications accounted for an average of 1.2 days down time per pumphouse. The treatment system was modified to allow for two tower operation in FY 2011.

Forcemain issues accounted for an average of 0.0 days down time per pumphouse. There was no down time related to forcemain issues in FY 2011.

Were there any major operational changes during the year?

Yes. Following approval by the regulatory agencies, temporary continuous pumping of monitoring well 03U003 occurred in order to increase VOC mass removal from the area around the well. The well was pumped beginning July 30, 2010 continuing into FY 2011. This well was pumped at an average rate of 14 gpm during FY 2011, from October 1, 2010 until November 1, 2010 when pumping stopped and the pump was removed from the well. Well 03U003 was pumped for a total of 32 days in FY 2011. Approximately 0.7 pounds of VOCs were removed by pumping well 03U003 in FY 2011.

The pumping of well 03U003 contributed approximately 1.3 gpm to the total annual average TGRS extraction rate of 1,812 gpm. As such, even without this short-term pumping measure the TGRS would have achieved an average extraction rate above the GOS Operational Minimum (1,745 gpm).

Did the system achieve hydraulic capture?

Yes. The total extraction well water pumped was above the GOS Operational Minimum where the Army and the agencies agree that capture is achieved with an adequate safety factor. A positive sign with respect to capture is the generally stable or decreasing TRCLE concentrations evident at many wells across the TGRS boundary since FY 2001.

Groundwater elevation measurements were collected in June 2011. [Appendix D](#) contains the water level database for the monitoring wells. [Figures 10-3](#) through [10-5](#) present the groundwater elevations for Upper Unit 3, Lower Unit 3, and Unit 4 during this time period. These figures present the potentiometric contours from three vertical portions of the aquifer. The

groundwater elevation contours and limits of capture in the three portions of the aquifer are similar to those observed in FY 2003 after the modification to the OS was implemented. The zone of capture created by the TGRS extends beyond the 5 µg/L TRCLE contour, in both the Unit 3 and the Unit 4 aquifers.

How much VOC mass was removed by the system and how is it changing with time?

As discussed above, the TGRS extracted and treated approximately 952,379,000 gallons of water from October 2010 through September 2011. Based on the monthly influent and effluent VOC concentrations and the monthly flow totals as measured by the extraction well flow meters, the TGRS removed a total of 1,834 pounds of VOCs from October 2010 through September 2011. The VOC mass removal in FY 2010 was 2,096 pounds. The decrease in FY 2011 reflects an overall decrease in plume concentration.

Average VOC influent concentrations decreased from 269 µg/L in FY 2010 to 232 µg/L in FY 2011 (13.8 percent lower). [Table 10-6](#) summarizes the individual VOC mass contribution of each extraction well and the entire system. Overall, the TGRS has removed over 100 tons (205,379 lbs) of VOCs from the aquifers since 1987 and 12.6 tons of VOCs since the end of FY 2001 (the TGRS OS was based on data through 2001). If the annual VOC mass removal from the TGRS is less than 1,709 pounds (50 percent of the FY 2001 mass removal) then the Army and agencies have agreed that review of the OS operating minimum rates should be conducted and potentially reduced. At 1,834 pounds in FY 2011, the VOC mass removal from the TGRS is at 54 percent of the FY 2001 mass removal.

The total mass removed is based on the monthly TGRS influent and effluent sampling and flow through the treatment system. The monthly sampling of the treatment system provides the best estimate of overall mass removal, compared to the individual extraction well sampling, due to the larger number of samples and consistency in the month-to-month analytical results.

The percent contributions for each well are based on the average flows from each well and the semi-annual VOC results from each well.

VOC samples were collected semi-annually from the operating extraction wells that comprise the TGRS. Wells B2, B7, B10, B12, SC3, and SC4 are shut down, but were temporarily operated for June 2011 sampling. [Table 10-7](#) presents a summary of the sampling results for the extraction wells. Variations in detection limits from round to round are the result of varying sample dilution performed by the laboratory. Dilutions are required due to the high concentrations of some analytes. The locations of the extraction wells are presented on [Figure 10-1](#).

[Appendix G-1](#) presents TRCLE versus time graphs for each extraction well. As shown, TRCLE concentrations have declined in each well and now many wells appear to be stable or still declining. Since FY 2001, the following extraction wells have shown the most improvement (greater than 50 percent reduction) in TRCLE concentrations:

- SC3 (5.5 µg/L in FY 2001 to 0.35 µg/L in FY 2011 – 94% reduction)
- B10 (5.1 µg/L in FY 2001 to 0.39 µg/L in FY 2011 – 92% reduction)
- B6 (230 µg/L in FY 2001 to 49 µg/L in FY 2011 – 79% reduction)
- B4 (500 µg/L in FY 2001 to 120 µg/L in FY 2011 – 76% reduction)
- B5 (410 µg/L in FY 2001 to 100 µg/L in FY 2011 – 76% reduction)
- B11 (4.8 µg/L in FY 2001 to 1.4 µg/L in FY 2011 – 71% reduction)
- SC2 (100 µg/L in FY 2001 to 32 µg/L in FY 2011 – 68% reduction)
- B3 (8.7 µg/L in FY 2001 to 3.9 µg/L in FY 2011 – 55% reduction)
- B1 (180 µg/L in FY 2001 to 84 µg/L in FY 2011 – 53% reduction)

These trends reflect the overall decline in OU2 deep groundwater contaminant concentrations. In addition, as discussed below, there has been a reduction in overall TGRS influent concentrations over the previous several years.

As [Table 10-6](#) illustrates, eight wells, B1, B4, B5, B6, B9, B13, SC1 and SC5, that are located in the centers of the plume, achieve the largest rates of VOC removal. These eight wells together accounted for over 98 percent of the VOC mass removed. As predicted, the pumping of Well

03U003 increased the mass removal in the well B11 area. However, the combined mass removal from these two wells amounts to 0.1% of the total TGRS mass removal.

The source control wells, SC1 through SC5, together accounted for over 68 percent of the VOC mass removed while accounting for only 8.3 percent of the water pumped by the system. SC5, in particular, removed nearly 65 percent of the total VOC mass at a rate of only approximately 98 gpm (5.4 percent of the total water pumped by the system). This illustrates the efficiency of extracting groundwater from near the source areas.

What do the long-term trends in the monitoring wells show?

A large majority of wells on and off TCAAP exhibit decreasing trends in TRCLE concentration, indicating an overall improvement in water quality both up gradient and down gradient of the TGRS. Due to the complexity of the flow system, changes in flow direction over time, and the variation in chemical transport properties across the study area, the trends may not reflect a uniform or easily predictable pattern.

Several wells were identified in previous APRs, or when reviewing the FY 2010 database, as having inconsistent or upward trends in TRCLE concentrations that warrant further observation and discussion:

<i>Well</i>	<i>Trend Observation</i>
03L806	Trend identified in FY 2001 APR. Dropped from 1000's of ppb in early 1990s. TRCLE decreased steadily from 410 ppb in 2001 to 140 ppb in 2005. Since 2006, TRCLE concentrations have varied between 120 ppb and 240 ppb with no apparent trend (200 ppb in 2011). Maintain annual sampling frequency.
04U806	Trend identified in FY 2001 APR. Dropped from 1000's of ppb in early to mid 1990s. TRCLE decreased steadily from 470 ppb in 2001 to 96 ppb in 2007. Since 2008, TRCLE concentrations have varied between 130 ppb and 380 ppb with no apparent trend (150 ppb in 2011). Maintain annual sampling frequency.
03U094	Trend identified during FY 2004 data review. TRCLE increased from 170 ppb in 2003 to 470 ppb in 2005. Since 2008, TRCLE concentrations have stabilized between 100 ppb and 120 ppb (100 ppb in 2011). Decrease sampling frequency to biennial (next event 2013).
03M806	Trend identified during FY 2003 data review. TRCLE concentrations dropped from near 900 ppb in 1987, to below 100 ppb from 1993 through 1996. Increased to 1300 ppb, a historical high concentration, in 2003. TRCLE concentrations have generally decreased from 680 ppb in 2008 to 320 ppb in 2011. Maintain annual sampling frequency.
03U711	Trend identified in FY 2001 APR. Dropped from near 1000 ppb in 1994 to 75 ppb in 1999. TRCLE concentrations have decreased from 250 ppb in 2004 to 54 ppb in 2011. Decrease sampling frequency to biennial (next event 2013).
03L809	Trend identified in FY 2001 APR. Dropped from over 3,000 ppb to 67 ppb through 1998. TRCLE concentrations have decreased from 220 ppb in 2007 to 90 ppb in 2011. Maintain biennial sampling frequency (next event 2013).

<i>Well</i>	<i>Trend Observation</i>
04U843	Trend identified in FY 2001 APR. Below 15 ppb from late 1980s through 1997, increased to between 22 ppb and 38 ppb from 1998 through 2001, dropped to below 1 ppb in 2003 but has been increasing at 87 ppb in 2007, 98 ppb in 2009, and 140 ppb in 2011. Well is nearly 1 mile from TGRS and is part of the OU1 sampling program and discussed in greater detail in Section 3. Maintain biennial sampling frequency (next event 2013).
04U841	Trend identified in FY 2001 APR. Below 10 ppb through 1995, increased to 25 ppb in 2001, decreased to 5 ppb in 2003, increased to 24 ppb by 2007, 18 ppb in 2009, and 20 ppb in 2011. Appears to be stabilizing around 20 ppb. Well is nearly 0.5 mile from TGRS and is part of the OU1 sampling program discussed in Section 3. Maintain biennial sampling frequency (next event 2013).
03U822	Trend identified during FY 2003 data review. Below 25 ppb through 1998, peaked at 375 ppb in 1999, decreased from 2003 (280 ppb) to 120 ppb in 2009. Increased slightly in 2011 to 140 ppb. Well is approximately 1 mile from TGRS and is part of the OU1 sampling program discussed in Section 3. Maintain biennial sampling frequency (next event 2013).
03L822	Trend identified in FY 2001 APR. Increased from below 5 ppb during early 1990s to over 600 ppb from 1999 through 2003. Steady decrease from 620 ppb in 2003 to 180 ppb in 2011. Well is approximately 1 mile from TGRS and is part of the OU1 sampling program discussed in Section 3. Well historically showed 1,1,1-trichloroethane as major contaminant. Maintain biennial sampling frequency (next event 2013).

10.2 REMEDY COMPONENT # 2: GROUNDWATER TREATMENT

Description: “Groundwater treatment using air stripping.” (OU2 ROD, page 3)

Performance Standard (how do you know when you’re done):

When the air stripping treatment facility is treating water and meeting the clean up requirements in Table 1 of the OU2 ROD.

Is the remedy component being implemented?

Yes. The air stripping treatment facility has been operating since 1986.

Did the treatment system meet the treatment requirements in the OU2 ROD?

Yes. Influent and effluent water was sampled on a monthly basis during FY 2011. The influent/effluent database for FY 2011 is contained in [Appendix G-2](#). [Figure 10-6](#) presents a graph of influent TRCLE versus time. This graph is cumulative and includes data from before 1989, when the system consisted of only six extraction wells. The average FY 2011 influent TRCLE concentration was 183 µg/L, down from 210 µg/L in FY 2010. FY 2011 represents the ninth year since the TGRS was reconfigured to achieve greater pumping in the centers of the VOC plumes and less pumping on the edges of the plumes where VOC concentrations are much lower. The decreasing TRCLE concentration could be due in part to the overall decrease in plume concentration.

[Figure 10-6](#) also presents a graph of the effluent TRCLE concentration versus time. As indicated, the effluent was below 5 µg/L TRCLE for all sampling events in FY 2011. A review of the FY 2011 database indicates that the effluent has also remained below the treatment requirements for all other VOC compounds specified in the OU2 ROD. Comparison of influent and effluent TRCLE concentrations indicates average removal efficiency of 99.3 percent. As expected, effluent concentrations of TRCLE increased slightly after the treatment was changed to two tower operation (two tower operation was tested in February 2011 and went into full

operation in March 2011) with a maximum TRCLE concentration of 2.4 µg/L that is still well below the discharge limit.

What was the mass of VOCs emitted into the air?

The air stripping towers remove VOCs with an efficiency of approximately 99.3 percent. Thus, the air emissions are essentially equal to the VOC mass removal rates presented in [Table 10-6](#). Air emissions therefore averaged 5.0 pounds/day based on the VOC mass removal rates. The total VOC emissions from October 2010 through September 2011 were 1,834 pounds.

10.3 REMEDY COMPONENT #3: TREATED WATER DISCHARGE

Description: “Discharge of treated water to the on-site gravel pit.” (OU2 ROD, page 3)

Performance Standard (how do you know when you’re done):

When the gravel pit is accommodating the discharge from the treatment system and allowing it to recharge to the aquifer.

Is the remedy component being implemented?

Yes. Based on visual observation during FY 2011, there were no noticeable changes in Gravel Pit performance. The Gravel Pit is accommodating the TGRS discharge as designed.

10.4 REMEDY COMPONENT #4: INSTITUTIONAL CONTROLS

Description: “Institutional controls to restrict access to contaminated aquifers and prevent exposure to contaminated groundwater.” (OU2 ROD, page 4)

Performance Standard (how do you know when you're done):

When a special well construction area and alternate water supply have been established and private wells in impacted areas have been sealed.

Is the remedy component being implemented?

Yes. There are no private users of groundwater on the property and the potable water supply is no longer used. The property is a government reservation, is fenced, and access is restricted to authorized personnel.

10.5 REMEDY COMPONENT #5: REVIEW OF NEW TECHNOLOGIES

Description: “Reviews of new and emerging technologies that have the potential to cost-effectively accelerate the timeframe for aquifer restoration. Reviews shall be performed by the Army and reported annually in accordance with the consistency provisions of the TCAAP FFA.” (OU2 ROD, page 4)

The intent is to consider new technologies of merit, which is not on any set schedule. To have merit, a new technology must have promise in reducing cost and the time for cleanup. There may be years where no technologies are considered. It is envisioned that at any time, any interested party (Army, USEPA, and MPCA) can suggest new technologies for consideration. If a technology is agreed to have merit by the Army, USEPA, and MPCA, then the Army will evaluate the technology. The level of effort for evaluations can range from simple literature searches to extensive treatability studies. On an annual basis, the Army will report on:

- Whether or not any new technologies were identified and considered to have merit that year
- The progress or results of any evaluations during that year
- Any planned evaluations for the following year

Performance Standard (how do you know when you're done):

When the Army reports on the status of any reviews of emerging technologies in the annual monitoring report.

Is the remedy component being implemented?

Yes. Beginning with the FY 1997 Annual Performance Report, the Army reports annually on the status of any reviews of emerging technologies.

- In September 2002, the MPCA and USEPA announced they would be conducting a natural attenuation microcosm study using carbon dating. In October 2002, Army drilled a boring at Site G to collect soil for the study. The study results were published in 2004.
- The MPCA identified a study involving the addition of vegetable oil to groundwater that is being monitored at the Navy site in Fridley, Minnesota, as a potential technology of interest.

Were any new technologies identified and considered to have merit during FY 2011?

No. The Army's review did not identify any new or emerging technologies that have the potential to cost-effectively accelerate the timeframe for aquifer restoration. Although not a new technology, the pumping of monitoring well 03U003 represented a modified approach to enhance VOC mass removal in the southern plume.

What is the status and/or findings of any previously initiated reviews of emerging technologies?

MPCA continued its research into natural attenuation processes at TCAAP. The MPCA and USEPA published the results of the microcosm study for deep groundwater sediments in 2004 showing that abiotic degradation of cis-DCE is an important factor contributing to the natural attenuation of this compound at the site. (*Non-biological Removal of cis-dichloroethylene and 1,1-dichloroethylene in aquifer sediment containing magnetite*. Environmental Science and Technology, 38: 1746-1752.)

Are any new reviews planned at this time for the coming year?

No. The Army will continue to look for emerging and new technologies, and attend relevant conferences that highlight emerging and new technologies. However, reviews of specific technologies are not planned in FY 2012.

10.6 REMEDY COMPONENT #6: GROUNDWATER MONITORING

Description: “Groundwater monitoring to track remedy performance.” (OU2 ROD, page 4)

Performance Standard (how do you know when you’re done):

When a regulator approved monitoring plan is in place and monitoring is conducted according to the plan.

Is the remedy component being implemented?

Yes. Monitoring in FY 2011 was consistent with the OU2 ROD. Water level measurements and water quality samples were collected as stated in [Appendix A.1](#). [Appendix A](#) summarizes the FY 2011 monitoring plan and any deviations are explained in [Appendix C-2](#). Monitoring was as follows:

Groundwater

TGRS groundwater level measurements were collected during December 2010 and June 2011 according to the monitoring plan. [Appendix D](#) contains the comprehensive groundwater quality and water level database for the TGRS monitoring wells. Water quality samples were collected from TGRS wells according to the monitoring plan. Groundwater samples were collected at wells stated in [Appendix A.1](#). All wells were sampled for VOC (8260B) analysis. FY 2011 was a "big round" year in the biennial sample program, so samples were collected from the full list of wells. [Table 10-8](#) presents the groundwater quality data for FY 2011. [Figures 10-7](#) through [10-9](#) present plan views of the TRCLE plumes and [Figures 10-10](#) and [10-11](#) present a cross sectional view of the plume along the property boundary.

Results from the 2011 groundwater sampling showed that most of the wells sampled continued to have declining or stable TRCLE concentrations. The most notable decreases were at 03U708 (steady decrease from 270 µg/L in 2002 to 39 µg/L in 2011), 03M806 (decrease from 680 µg/L in 2008 to 320 µg/L in 2011), and 03U711 (steady decrease from 250 µg/L in 2004 to 54 µg/L in 2011). Well 03U003 also showed a significant decrease in TRCLE concentration from 99 µg/L in 2009 to 41 µg/L in June 2011. The decrease at this well may be attributed to the temporary pumping that occurred in 2009 and 2010.

Several wells showed a slight increase in TRCLE concentration in 2011; however, the general trend at most wells since 1999 appears to be declining or stable. The increases were not significant, but were most notable at 03U029 (6.9 µg/L in 2009 to 21 µg/L in 2011) and 03U671 (35 µg/L in 2009 to 60 µg/L in 2011). However, these apparent increases do not warrant further sampling beyond the biennial events. Both wells are within the hydraulic capture zone of the TGRS system ([Figures 10-3](#) to [10-5](#)). A slight increase was also observed at well 03L806 (120 µg/L in 2010 to 200 µg/L in 2011), however, concentrations at the well have fluctuated up and down over the last several years and the 2011 result was similar to recent concentrations.

The TGRS OS estimated the width of the 5 µg/L TRCLE plume at the source area to be 3,600 feet based on FY 2001 analytical data. Since that time, 12.6 tons of VOCs have been

removed from the groundwater. TRCLE concentrations are decreasing across the site, especially at the following wells that have been below 5 µg/L since 2001: B10, SC4, 03L021, 03L833, 03U099, 03U701, 04J702, 04U701, 04U702, and 04U833. Monitoring well 03U672 along the southern end outside 5 µg/L TRCLE plume has decreased from 3.1 µg/L in 2001 to not detectable (below 1 µg/L) since 2003.

As a result, the width of TRCLE plume is narrowing. [Figure 10-12](#) shows FY 2011 TRCLE data with the 5 µg/L TRCLE contours for FY 2001 and FY 2011. Based on these contours, the estimated width of the source area TRCLE plume has decreased approximately 17 percent from 3,600 feet to 3,000 feet or approximately 83 percent of the FY 2001 width. According to the TGRS OS, overall TGRS operating goals will be reviewed if the source area plume width shrinks to 75 percent of the FY 2001 width (2,700 feet). At the boundary, the TRCLE plume narrowing is more pronounced, having decreased approximately 24 percent from 4,600 feet to 3,500 feet or approximately 76 percent of the FY 2001 width.

Treatment System

The TGRS treatment system influent and effluent was sampled monthly during FY 2011 in accordance with the FY 2011 monitoring plan. Groundwater samples from the extraction wells were collected in December 2010 and June 2011 in accordance with the FY 2011 monitoring plan.

Is additional monitoring proposed prior to the next report?

No additional monitoring for FY 2012 is proposed beyond that presented in the Monitoring Plan (Appendix A) of the FY 2010 APR. [Table 10-9](#) and [Appendix A](#) of this report provide FY 2012 monitoring requirements.

10.7 OVERALL REMEDY FOR DEEP GROUNDWATER

Did the TGRS meet the requirements of the OU2 ROD? Yes.

- Hydraulic capture in Unit 3 extends beyond the 5 µg/L TRCLE contour. This meets the VOC capture criterion in the OU2 ROD. Hydraulic capture in Unit 4 extends beyond the 5 µg/L TRCLE contour. This meets the VOC capture criterion in the OU2 ROD.
- The total extraction well water pumped was above the Total System Operational Minimum (1,745 gpm). The FY 2011 annual average extraction rate was 1,812 gpm. Additional pumping was conducted at well 03U003 during October 2010.
- The TGRS extracted and treated 952,379,000 gallons of water and removed 1,834 pounds of VOCs from October 2010 to September 2011. Average VOC influent concentrations decreased by 13.8% from FY 2010.
- Groundwater analytical data of the source area show a general decrease in TRCLE concentration. This demonstrates that the TGRS is effectively removing VOC mass from the aquifer.
- Effluent VOC concentrations were below contaminant-specific requirements for all sampling events.

Do any additional measures need to be addressed?

Not at this time.

TABLE 10-1
GROUNDWATER CLEANUP LEVELS
TGRS, OU2
ARDEN HILLS, MINNESOTA

<i>Substance</i>	<i>Expected Level in Discharge (ppb)</i>	<i>Operable Unit 2 Rod Requirements (ppb)</i>
<u><i>Volatile Organic Compounds (VOCs)</i></u>		
cis-1,2-Dichloroethene plus		
trans-1,2-Dichloroethene	<1	70
1,1-Dichloroethene	<1	6
1,1,1-Trichloroethane	<1	200
1,2-Dichloroethane	<1	4
Trichloroethene	<5	5
1,1-Dichloroethane	<1	70
Tetrachloroethene	<1	5

**EXTRACTION WELL WATER PUMPED
FISCAL YEAR 2011
TGRS, OU2
ARDEN HILLS, MINNESOTA**

<i>Volume of Water Pumped (gallons)</i>														
	B1	B3	B4	B5	B6	B8	B9	B11	B13	03U003	SC1	SC2	SC5	TOTAL
October 2010	9,845,800	6,952,900	8,641,900	9,642,800	10,301,200	6,755,600	13,440,200	5,858,800	4,209,000	636,400	664,500	507,300	4,887,600	82,344,000
(gpm)	221	156	194	216	231	151	301	131	94	14	15	11	109	1,845
November 2010	9,626,200	8,112,300	8,092,400	9,159,400	10,366,300	6,563,600	13,043,200	5,762,200	3,900,600	23,900	628,900	441,400	4,832,000	80,552,400
(gpm)	223	188	187	212	240	152	302	133	90	17	15	10	112	1,865
December 2010	10,037,000	8,138,800	8,380,600	9,397,200	10,499,700	6,588,000	13,500,500	5,720,500	3,869,400	0	633,500	1,695,500	4,921,600	83,382,300
(gpm)	225	182	188	211	235	148	302	128	87	0	14	38	110	1,868
January 2011	10,095,700	8,116,500	8,298,200	9,226,100	10,447,300	6,415,800	13,491,900	5,325,700	3,809,700	0	607,000	2,110,800	4,871,600	82,816,300
(gpm)	226	182	186	207	234	144	302	119	85	0	14	47	109	1,855
February 2011	9,166,000	5,706,500	7,643,600	8,310,300	8,654,800	5,938,400	12,175,600	4,526,100	3,380,300	0	530,700	1,972,300	4,339,000	72,343,600
(gpm)	227	142	190	206	215	147	302	112	84	0	13	49	108	1,794
March 2011	9,150,500	7,389,400	7,274,500	8,770,700	9,016,300	6,546,500	12,055,400	4,542,800	3,269,000	0	498,800	1,533,500	4,484,800	74,532,200
(gpm)	205	166	163	196	202	147	270	102	73	0	11	34	100	1,670
April 2011	9,449,700	7,647,400	7,249,000	9,808,300	9,342,100	7,992,900	11,642,100	4,422,300	3,201,400	0	653,500	1,241,500	4,441,500	77,091,700
(gpm)	219	177	168	227	216	185	269	102	74	0	15	29	103	1,785
May 2011	10,285,700	7,491,300	8,240,000	9,352,400	9,739,600	6,680,700	12,518,300	5,347,900	3,650,800	0	1,395,000	1,758,900	4,699,300	81,159,900
(gpm)	230	168	185	210	218	150	280	120	82	0	31	39	105	1,818
June 2011	9,909,300	3,705,800	7,424,500	8,880,600	9,166,500	6,463,000	6,243,200	4,920,500	3,376,300	0	1,185,200	843,000	2,276,700	64,394,600
(gpm)	229	86	172	206	212	150	145	114	78	0	27	20	53	1,491
July 2011	10,763,700	8,241,400	7,767,600	10,566,400	11,041,100	8,463,200	13,131,800	4,918,700	3,451,100	0	1,435,700	909,700	2,723,100	83,413,500
(gpm)	241	185	174	237	247	190	294	110	77	0	32	20	61	1,869
August 2011	10,700,300	8,814,900	7,353,400	10,980,700	11,896,300	9,381,800	13,277,100	4,572,700	3,252,000	0	1,423,300	1,579,600	4,637,200	87,869,300
(gpm)	240	197	165	246	266	210	297	102	73	0	32	35	104	1,968
September 2011	10,701,100	7,673,000	7,582,100	10,089,300	10,167,400	7,038,000	13,239,800	4,762,900	3,227,600	0	1,418,300	1,991,000	4,588,700	82,479,200
(gpm)	248	178	176	234	235	163	306	110	75	0	33	46	106	1,909
TOTAL FY 2011	119,731,000	87,990,200	93,947,800	114,184,200	120,638,600	84,827,500	147,759,100	60,681,100	42,597,200	660,300	11,074,400	16,584,500	51,703,100	952,379,000

Operational Minimum														
(gpm)	225	170	195	195	210	135	275	80	110	0	20	30	100	1,745

	<u>B11, B1, B13, 03U003</u>	<u>B4, B5, B6</u>	<u>B4, B5, B6, B8, B9</u>	<u>Total System</u>
FY11 Average Flow Rate (gpm)	426	626	1,068	1,812
MOS Operational Minimum (gpm)	415	600	1,010	1,745

TABLE 10-3

TREATMENT CENTER WATER METER TOTALS
FISCAL YEAR 2011
TGRS, OU2
ARDEN HILLS, MINNESOTA

	<i>Volume of Water Pumped (gallons)</i>								
	<i>Extraction Wells</i>	<i>Meter 1</i>	<i>Meter 2</i>	<i>Total Meters 1 & 2</i>	<i>Meter 3</i>	<i>Meter 4</i>	<i>Total Meters 3 & 4</i>	<i>Meter 5</i>	<i>Total Meters 5 & 6</i>
October 2010	82,344,000	32,865,000	48,917,000	81,782,000	266,000	83,783,000	84,049,000	0	0
November 2010	80,552,400	31,845,000	48,128,000	79,973,000	143,000	82,093,000	82,236,000	0	0
December 2010	83,382,300	33,731,000	49,823,000	83,554,000	305,000	85,170,000	85,475,000	0	0
January 2011	82,816,300	33,668,000	48,822,000	82,490,000	3,468,000	81,168,000	84,636,000	0	0
February 2011	72,343,600	30,055,000	41,818,000	71,873,000	6,143,000	67,935,000	74,078,000	0	0
March 2011	74,532,200	21,296,000	31,239,000	52,535,000	993,000	71,003,000	71,996,000	0	0
April 2011	77,091,700	0	0	0	1,388,000	69,283,000	70,671,000	0	0
May 2011	81,159,900	0	0	0	230,000	73,744,000	73,974,000	0	0
June 2011	64,394,600	0	0	0	327,000	57,683,000	58,010,000	0	0
July 2011	83,413,500	0	0	0	726,000	73,524,000	74,250,000	0	0
August 2011	87,869,300	0	0	0	1,069,000	76,110,000	77,179,000	0	0
September 2011	82,479,200	0	0	0	421,000	69,354,000	69,775,000	0	0
TOTAL FY 2011	952,379,000	183,460,000	268,747,000	452,207,000	15,479,000	890,850,000	906,329,000	0	0

TABLE 10-3

TREATMENT CENTER WATER METER TOTALS
FISCAL YEAR 2011
TGRS, OU2
ARDEN HILLS, MINNESOTA

<i>Volume of Water Pumped (gallons)</i>										
	<i>Extraction Wells</i>	<i>Meter 1</i>	<i>Meter 2</i>	<i>Total Meters 1 & 2</i>	<i>Meter 3</i>	<i>Meter 4</i>	<i>Total Meters 3 & 4</i>	<i>Meter 5</i>	<i>Meter 6</i>	<i>Total Meters 5 & 6</i>
FY 1989	1,033,353,676	501,826,000	560,836,000	1,062,662,000	383,736,000	587,596,000	971,332,000	493,681,000	582,955,000	1,076,636,000
FY 1990	1,008,415,750	493,915,000	526,417,000	1,020,332,000	371,391,000	588,642,000	960,033,000	487,946,000	543,726,000	1,031,672,000
FY 1991	1,382,327,590	666,166,000	708,313,000	1,374,479,000	523,702,000	789,947,000	1,313,649,000	601,307,000	649,621,000	1,250,928,000
FY 1992	1,401,346,600	68,289,000	724,328,000	1,407,227,000	557,169,000	772,509,000	1,329,678,000	767,707,000	677,735,000	1,445,442,000
FY 1993	1,388,206,172	666,814,000	725,341,000	1,392,155,000	504,027,000	651,149,000	1,155,176,000	729,078,000	762,791,000	1,491,869,000
FY 1994	1,245,663,275	660,700,000	659,953,000	1,320,653,000	457,210,000	715,668,000	1,172,878,000	653,913,000	550,131,000	1,204,044,000
FY 1995	1,369,361,500	706,114,000	683,982,000	1,390,096,000	500,275,000	739,744,000	1,240,019,000	495,616,000	274,507,000	770,123,000
FY 1996	1,341,763,220	734,443,000	629,327,000	1,363,770,000	503,518,000	754,399,000	1,257,917,000	4,000	600,035,000	600,039,000
FY 1997	1,213,035,110	688,312,000	568,804,600	1,257,116,600	538,625,000	586,515,000	1,125,140,000	13,000	578,900,000	578,913,000
FY 1998	1,196,007,900	624,784,000	540,353,000	1,220,604,000	511,065,000	603,871,000	1,114,936,000	58,000	178,076,000	178,134,000
FY 1999	1,158,224,870	623,500,000	496,773,200	1,177,206,200	398,620,000	718,384,000	1,117,004,000	26,000	17,000	43,000
FY 2000	1,148,448,350	635,724,000	489,669,000	1,183,258,000	389,709,000	663,807,000	1,053,516,000	0	0	0
FY 2001	1,113,163,360	614,341,000	443,167,000	1,113,164,000	318,517,000	718,661,000	1,037,178,000	0	0	0
FY 2002	917,318,879	491,082,800	434,959,700	926,042,500	225,460,000	650,839,000	876,299,000	0	0	0
FY 2003	904,295,450	545,281,000	345,993,000	891,274,000	125,965,000	750,518,000	876,483,000	0	0	0
FY 2004	908,718,760	518,391,900	376,889,660	895,281,560	216,177,000	680,633,000	896,810,000	0	0	0
FY 2005	895,339,710	520,073,000	363,275,000	883,348,000	224,823,000	658,405,000	883,228,000	0	0	0
FY 2006	929,715,590	534,305,000	377,499,000	911,804,000	266,299,000	669,900,000	936,199,000	0	0	0
FY 2007	945,317,300	447,901,000	487,701,000	935,602,000	281,061,000	833,161,000	1,114,222,000	0	0	0
FY 2008	943,318,161	424,289,615	512,634,095	936,923,709	217,134,430	778,717,620	995,852,050	0	0	0
FY 2009	925,232,745	357,698,000	552,505,000	910,203,000	173,004,000	795,057,000	968,061,000	0	0	0
FY 2010	933,789,205	368,260,000	556,160,000	924,420,000	61,957,000	894,152,000	956,109,000	0	0	0
FY 2011	952,379,000	183,460,000	268,747,000	452,207,000	15,479,000	890,850,000	906,329,000	0	0	0

TABLE 10-4

PUMPHOUSE DOWN TIME (DAYS)
FISCAL YEAR 2011
TGRS, OU2
ARDEN HILLS, MINNESOTA

<i>Well Name</i>	<i>FY11 Down Time (Days)</i>	<i>FY10 Down Time (Days)</i>	<i>FY09 Down Time (Days)</i>	<i>FY08 Down Time (Days)</i>	<i>FY07 Down Time (Days)</i>
B1	6.2	18.0	9.5	4.4	10.6
B2	(1)	(1)	(1)	(1)	(1)
B3	26.4	7.4	12.1	9.5	6.4
B4	6.4	9.3	16.4	34.7	6.0
B5	4.5	7.7	8.6	3.4	1.3
B6	5.7	12.0	10.2	4.5	2.2
B7	(1)	(1)	(1)	(1)	(1)
B8	4.2	8.2	23.2	21.7	8.6
B9	21.1	7.9	9.4	5.4	10.2
B10	(1)	(1)	(1)	(1)	(1)
B11	3.1	8.7	8.7	6.0	12.4
B12	(1)	(1)	(1)	(1)	(1)
B13	6.4	7.4	16.1	15.2	6.2
03U003	0.0 ⁽²⁾	4.8 ⁽³⁾	0.3 ⁽³⁾	(1)	(1)
SC1	17.8	17.2	10.8	5.8	8.9
SC2	37.0	7.5	14.2	11.9	21.8
SC3	(1)	(1)	(3)	(1)	(1)
SC4	(1)	(1)	(1)	(1)	(1)
SC5	33.3	13.8	21.0	3.9	18.5

Note:

⁽¹⁾ The extraction well was not in operation during the fiscal year.

⁽²⁾ The extraction well was in operation from 10/1/10 to 11/1/10 during the fiscal year.

⁽³⁾ The extraction well was in operation for only part of the fiscal year.

TABLE 10-5

**DOWN TIME (DAYS) BY CATEGORY
FISCAL YEAR 2011
TGRS, OU2
ARDEN HILLS, MINNESOTA**

<i>Category</i>	<i>Down Time (Days)</i>
Pumphouse Component	2.5
Treatment Center Component	1.9
Electrical Service	1.3
Miscellaneous	0.5
Preventive Maintenance	6.9
System Modification	1.2
Forcemain	0.0
Total System Equivalent	14.3

Anticipated Down Time for Fiscal Year 2012

Pumphouse Component	3.5
Treatment Center Component	3.0
Electrical Service	1.0
Miscellaneous	0.1
Preventive Maintenance	3.5
System Modification	1.0
Forcemain	2.0

TABLE 10-6

**VOC MASS LOADING SUMMARY
FISCAL YEAR 2011
TGRS, OU2
ARDEN HILLS, MINNESOTA**

<i>Well</i>	<i>Percent Contribution to VOC Mass Removal</i>	<i>FY 2011 Total Pounds VOCs Mass Removed</i>
B1	5.4%	99.3
B2 ¹	0.0%	0.0
B3	0.2%	4.1
B4	6.5%	119.8
B5	6.7%	123.4
B6	3.1%	57.7
B7 ¹	0.0%	0.0
B8	0.9%	16.2
B9	5.5%	100.1
B10 ¹	0.0%	0.0
B11	0.0%	0.8
B12 ¹	0.0%	0.0
B13	3.2%	58.6
03U003 ²	0.0%	0.7
SC1	3.5%	64.8
SC2	0.3%	5.9
SC3 ¹	0.0%	0.0
SC4 ¹	0.0%	0.0
SC5	64.5%	1,183
<i>Fiscal Year 2011 Total (lbs)</i>		1,834
<i>Daily Average (lbs/day)</i>		5.0

Notes:

¹ Extraction well was not in operation during the fiscal year.

² The extraction well was in operation from 10/1/10 to 11/1/10 during the fiscal year.

TABLE 10-6

VOC MASS LOADING SUMMARY
FISCAL YEAR 2011
TGRS, OU2
ARDEN HILLS, MINNESOTA

HISTORICAL TOTAL

<i>Fiscal Year</i>	<i>Pounds VOC Mass Removed</i>
2011	1,834
2010	2,096
2009	2,167
2008	2,292
2007	2,507
2006	2,552
2005	2,663
2004	3,291
2003 (First year of reconfigured system)	3,041
2002	2,852
2001	3,418
2000	4,499
1999	4,878
1998	6,132
1997	6,210
1996	10,655
1995	13,355
1994	15,070
1993	20,165
1992	24,527
1991	26,760
1990	18,005
1989 (First year of full scale system)	19,510
1988	4,800
1987	2,100
Total	205,379

VOC CONCENTRATIONS IN TGRS EXTRACTION WELLS (µg/L)
FISCAL YEAR 2011
TGRS, OU2
ARDEN HILLS, MINNESOTA

<i>Location</i>	<i>Alias</i>	<i>Date</i>	<i>Dup</i>	<i>1,1,1-Trichloroethane</i> µg/L	<i>1,1-Dichloroethane</i> µg/L	<i>1,1-Dichloroethene</i> µg/L	<i>1,2-Dichloroethane</i> µg/L	<i>cis-1,2-Dichloroethene</i> µg/L	<i>Tetrachloroethene</i> µg/L	<i>Trichloroethene</i> µg/L
03F302	B1	12/6/10		4.5	0.87 JP	1.3	< 1	4	2.6	84
03F302	B1	6/3/11		4.1	0.72 JP	0.97 JP	< 1	4.2	2.4	86
03F303	B2	6/3/11		< 1	0.48 JP	1.2	< 1	1.2	0.92 JP	25
03F304	B3	12/6/10		0.44 JP	0.6 JP	0.74 JP	< 1	< 1	< 1	4.3
03F304	B3	6/3/11		< 1	0.42 JP	0.49 JP	< 1	< 1	< 1	3.9
03F305	B4	12/6/10		8.8	5.6	4.9	< 1	2.7	< 1	140
03F305	B4	6/3/11		7.6	4.4	4	< 1	2.3	< 1	120
03F306	B5	12/6/10		4	3.5	3.3	< 1	0.74 JP	7.3	120
03F306	B5	6/3/11		3.7	3	2.8	< 1	0.66 JP	7	100
03F307	B6	12/6/10		0.9 JP	1.1	1.3	< 1	0.26 JP	< 1	58
03F307	B6	6/3/11		0.81 JP	0.8 JP	0.86 JP	< 1	< 1	< 1	49
03F308	B7	6/3/11		< 1	< 1	< 1	< 1	< 1	< 1	2.2
PJ#309	B8	12/6/10		1.5	0.9 JP	1	< 1	0.31 JP	< 1	21
PJ#309	B8	6/3/11		1.2	0.66 JP	0.77 JP	< 1	< 1	< 1	18
PJ#310	B9	12/6/10		4.8	4.2	4.7	< 1	1.5	< 1	73
PJ#310	B9	12/6/10	D	5	4.2	4.7	< 1	1.6	< 1	74
PJ#310	B9	6/3/11		4	3.3	3.5	< 1	1.2	< 1	58
PJ#311	B10	6/3/11		< 1	< 1	< 1	< 1	< 1	< 1	0.39 JP
03F312	B11	12/6/10		< 1	< 1	< 1	< 1	< 1	< 1	1.7
03F312	B11	6/3/11		< 1	< 1	< 1	< 1	< 1	< 1	1.4
PJ#313	B12	6/3/11		< 1	< 1	< 1	< 1	< 1	< 1	< 1

VOC CONCENTRATIONS IN TGRS EXTRACTION WELLS (µg/L)
FISCAL YEAR 2011
TGRS, OU2
ARDEN HILLS, MINNESOTA

<i>Location</i>	<i>Alias</i>	<i>Date</i>	<i>Dup</i>	<i>1,1,1-Trichloroethane</i> µg/L	<i>1,1-Dichloroethane</i> µg/L	<i>1,1-Dichloroethene</i> µg/L	<i>1,2-Dichloroethane</i> µg/L	<i>cis-1,2-Dichloroethene</i> µg/L	<i>Tetrachloroethene</i> µg/L	<i>Trichloroethene</i> µg/L
03F319	B13	12/6/10		3.2	1.1	1.2	< 1	6.4	0.67 JP	190
03F319	B13	6/3/11		1.8	0.5 JP	0.47 JP	< 1	3.9	0.54 JP	110
03U301	SC1	12/6/10		7.7	0.97 JP	1.6 JP	< 2	53	< 2	750
03U301	SC1	6/3/11		< 2	0.67 JP	1.1 JP	< 2	40	< 2	590
03U314	SC2	12/6/10		3.4	0.83 JP	0.51 JP	< 1	0.33 JP	< 1	40
03U314	SC2	6/3/11		5.7	0.52 JP	0.61 JP	< 1	< 1	< 1	33
03U314	SC2	6/3/11	D	5.8	0.5 JP	0.57 JP	< 1	< 1	< 1	32
03U315	SC3	6/3/11		< 1	< 1	< 1	< 1	< 1	< 1	0.35 JP
03U316	SC4	6/3/11		< 1	< 1	< 1	< 1	< 1	< 1	3.8
03U317	SC5	12/6/10		680	15	26	< 10	< 10	5.2 JP	2200
03U317	SC5	6/3/11		570	13	33	< 5	1.7 JP	4.6 JP	1800

Notes:

D - Field Duplicate

JP - Result is qualified as estimated since the detection is below the laboratory quantitation limit.

GROUNDWATER QUALITY DATA (µg/L)
FISCAL YEAR 2011
TGRS, OU2
ARDEN HILLS, MINNESOTA

			<i>1,1,1-Trichloroethane</i>	<i>1,1-Dichloroethane</i>	<i>1,1-Dichloroethene</i>	<i>1,2-Dichloroethane</i>	<i>cis-1,2-Dichloroethene</i>	<i>Tetrachloroethene</i>	<i>Trichloroethene</i>
<i>TGRS Cleanup Level⁽¹⁾</i>			200	70	6	4	70	5	5
<i>Location</i>	<i>Date</i>	<i>Dup</i>	<i>µg/L</i>	<i>µg/L</i>	<i>µg/L</i>	<i>µg/L</i>	<i>µg/L</i>	<i>µg/L</i>	<i>µg/L</i>
03L002	6/14/11		1.1	0.8 JP	1.7	< 1	< 1	< 1	19
03L007	6/13/11		< 1	< 1	< 1	< 1	< 1	< 1	< 1
03L014	6/17/11		29	1.9	2.2	< 1	1	< 1	87
03L017	6/14/11		< 1	< 1	< 1	< 1	< 1	< 1	< 1
03L018	6/20/11		< 1	< 1	< 1	< 1	< 1	< 1	< 1
03L020	6/13/11		0.48 JP	< 1	< 1	< 1	< 1	< 1	8.6
03L020	6/13/11	D	0.47 JP	< 1	< 1	< 1	< 1	< 1	8.4
03L021	6/16/11		< 1	< 1	< 1	< 1	< 1	< 1	3.2
03L077	6/15/11		2.5	< 1	1	< 1	< 1	< 1	34
03L078	6/14/11		< 1	< 1	< 1	< 1	< 1	< 1	< 1
03L079	6/14/11		< 1	< 1	< 1	< 1	< 1	< 1	1.6
03L084	6/16/11		< 1	< 1	< 1	< 1	< 1	< 1	0.33 JP
03L084	6/16/11	D	< 1	< 1	< 1	< 1	< 1	< 1	< 1
03L802	6/8/11		< 1	< 1	< 1	< 1	< 1	< 1	2.3
03L806	6/8/11		< 1	47	26	< 1	2.9	0.44 JP	200
03L809	6/13/11		2.9	0.96 JP	1.8	< 1	0.58 JP	< 1	90
03L833	6/9/11		< 1	< 1	< 1	< 1	< 1	< 1	2.7
03M002	6/16/11		1.3	3.3	2.4	< 1	0.58 JP	< 1	43
03M020	6/13/11		2	0.49 JP	0.45 JP	< 1	< 1	< 1	30
03M802	6/8/11		< 1	< 1	< 1	< 1	< 1	< 1	7.9
03M806	6/8/11		< 1	42	25	< 1	4.2	< 1	320
03U002	7/26/11		2.7	0.85 JP	0.97 JP	< 1	0.38 JP	< 1	22
03U003	11/1/10		16	1.7	3.3	< 1	6.1	< 1	100
03U003	6/21/11		2.3	0.41 JP	0.53 JP	< 1	0.85 JP	< 1	41
03U004	6/21/11		< 1	< 1	< 1	< 1	< 1	< 1	0.44 JP
03U005	6/13/11		< 1	< 1	< 1	< 1	< 1	< 1	< 1
03U007	6/13/11		< 1	< 1	< 1	< 1	< 1	< 1	< 1

GROUNDWATER QUALITY DATA (µg/L)
FISCAL YEAR 2011
TGRS, OU2
ARDEN HILLS, MINNESOTA

			<i>1,1,1-Trichloroethane</i>	<i>1,1-Dichloroethane</i>	<i>1,1-Dichloroethene</i>	<i>1,2-Dichloroethane</i>	<i>cis-1,2-Dichloroethene</i>	<i>Tetrachloroethene</i>	<i>Trichloroethene</i>
TGRS Cleanup Level ⁽¹⁾			200	70	6	4	70	5	5
Location	Date	Dup	µg/L	µg/L	µg/L	µg/L	µg/L	µg/L	µg/L
03U009	6/17/11		< 1	< 1	< 1	< 1	< 1	< 1	0.5 JP
03U014	6/17/11		< 1	< 1	< 1	< 1	< 1	< 1	< 1
03U017	6/14/11		0.34 JP	< 1	< 1	< 1	< 1	< 1	1.5
03U018	6/20/11		12	0.32 JP	1.1	< 1	6.5	< 1	26
03U020	6/13/11		15	0.9 JP	2.6	< 1	0.66 JP	< 1	54
03U021	6/16/11		99	4.5	11	< 1	2.7	< 1	230
03U021	6/16/11	D	100	4.5	11	< 1	2.4	< 1	240
03U027	6/14/11		0.94 JP	< 1	0.33 JP	< 1	0.64 JP	< 1	10
03U028	6/15/11		2.4	< 1	0.62 JP	< 1	3.6	< 1	41
03U029	6/15/11		1.5	< 1	< 1	< 1	1.9	< 1	21
03U030	6/17/11		< 1	< 1	< 1	< 1	1.6	0.36 JP	22
03U032	6/21/11		< 1	< 1	< 1	< 1	< 1	< 1	< 1
03U075	6/14/11		< 1	< 1	< 1	< 1	< 1	< 1	0.41 JP
03U077	6/15/11		1	< 1	< 1	< 1	< 1	< 1	14
03U078	6/14/11		2.8	< 1	0.8 JP	< 1	0.56 JP	21	95
03U079	6/14/11		1.5	< 1	< 1	< 1	< 1	< 1	19
03U092	6/20/11		0.56 JP	< 1	< 1	< 1	3	< 1	18
03U092	6/20/11	D	0.51 JP	< 1	< 1	< 1	3	< 1	18
03U093	6/20/11		57	0.38 JP	4.7	< 1	1.7	< 1	84
03U094	6/22/11		32	8.1	5.9	< 1	7.2	< 1	100
03U096	6/22/11		0.81 JP	1.3	0.48 JP	< 1	< 1	< 1	6.8
03U099	6/17/11		1.4	< 1	< 1	< 1	< 1	< 1	4.9
03U114	6/20/11		0.67 JP	< 1	< 1	< 1	< 1	< 1	4.6
03U659	6/15/11		2.7	< 1	0.42 JP	< 1	4.4	< 1	41
03U671	6/16/11		6.4	2.3	2.4	< 1	0.95 JP	2.8	60
03U672	6/13/11		< 1	< 1	< 1	< 1	< 1	< 1	< 1
03U701	6/16/11		< 1	< 1	< 1	< 1	< 1	< 1	1.6

GROUNDWATER QUALITY DATA (µg/L)
FISCAL YEAR 2011
TGRS, OU2
ARDEN HILLS, MINNESOTA

			<i>1,1,1-Trichloroethane</i>	<i>1,1-Dichloroethane</i>	<i>1,1-Dichloroethene</i>	<i>1,2-Dichloroethane</i>	<i>cis-1,2-Dichloroethene</i>	<i>Tetrachloroethene</i>	<i>Trichloroethene</i>
TGRS Cleanup Level ⁽¹⁾			200	70	6	4	70	5	5
Location	Date	Dup	µg/L	µg/L	µg/L	µg/L	µg/L	µg/L	µg/L
03U702	6/6/11		< 1	< 1	< 1	< 1	< 1	< 1	0.92 JP
03U702	6/6/11	D	< 1	< 1	< 1	< 1	< 1	< 1	0.92 JP
03U703	6/17/11		2.2	< 1	0.59 JP	< 1	2.5	11	52
03U708	6/7/11		5.9	2.2	2.4	< 1	0.98 JP	2.1	39
03U709	6/7/11		2.9	1.1	1.4	< 1	0.31 JP	< 1	32
03U709	6/7/11	D	2.8	1.2	1.4	< 1	0.38 JP	< 1	32
03U710	6/21/11		4	< 1	0.68 JP	< 1	0.83 JP	< 1	45
03U711	6/9/11		6.3	1.6	2.3	< 1	0.66 JP	0.92 JP	54
03U715	6/20/11		9.2	< 1	1.1	< 1	< 1	< 1	28
03U801	6/9/11		< 1	< 1	< 1	< 1	0.53 JP	< 1	30
03U803	6/9/11		< 1	< 1	< 1	< 1	< 1	< 1	1.6
03U804	6/9/11		< 1	< 1	< 1	< 1	< 1	< 1	0.75 JP
03U805	6/9/11		0.61 JP	12	4.6	< 1	1.3	0.57 JP	2.1
03U806	6/8/11		< 1	0.85 JP	0.63 JP	< 1	< 1	1.3	56
04J077	6/15/11		3.6	3.5	3.6	< 1	1.2	< 1	63
04J702	6/6/11		< 1	< 1	< 1	< 1	< 1	< 1	1.7
04J708	6/7/11		0.36 JP	0.46 JP	0.33 JP	< 1	< 1	< 1	3.9
04J713	6/7/11		< 1	< 1	< 1	< 1	< 1	< 1	< 1
04U002	6/14/11		< 1	< 1	< 1	< 1	< 1	< 1	1.7
04U002	6/14/11	D	< 1	< 1	< 1	< 1	< 1	< 1	1.7
04U007	6/13/11		< 1	< 1	< 1	< 1	< 1	< 1	< 1
04U020	6/13/11		< 1	< 1	< 1	< 1	< 1	< 1	0.83 JP
04U027	6/14/11		< 1	< 1	< 1	< 1	< 1	< 1	< 1
04U077	6/15/11		2.9	0.8 JP	1.6	< 1	< 1	< 1	50
04U510	6/17/11		< 1	< 1	< 1	< 1	< 1	< 1	< 1
04U701	6/16/11		< 1	< 1	< 1	< 1	< 1	< 1	4
04U702	6/6/11		< 1	< 1	< 1	< 1	< 1	< 1	1.8

GROUNDWATER QUALITY DATA (µg/L)
FISCAL YEAR 2011
TGRS, OU2
ARDEN HILLS, MINNESOTA

			<i>1,1,1-Trichloroethane</i>	<i>1,1-Dichloroethane</i>	<i>1,1-Dichloroethene</i>	<i>1,2-Dichloroethane</i>	<i>cis-1,2-Dichloroethene</i>	<i>Tetrachloroethene</i>	<i>Trichloroethene</i>
<i>TGRS Cleanup Level⁽¹⁾</i>			200	70	6	4	70	5	5
<i>Location</i>	<i>Date</i>	<i>Dup</i>	<i>µg/L</i>	<i>µg/L</i>	<i>µg/L</i>	<i>µg/L</i>	<i>µg/L</i>	<i>µg/L</i>	<i>µg/L</i>
04U708	6/7/11		< 1	< 1	< 1	< 1	< 1	< 1	0.44 JP
04U709	6/7/11		1.4	0.52 JP	1.4	< 1	< 1	< 1	21
04U711	6/9/11		< 1	< 1	< 1	< 1	< 1	< 1	0.69 JP
04U711	6/9/11	D	< 1	< 1	< 1	< 1	< 1	< 1	0.62 JP
04U713	6/7/11		< 1	< 1	< 1	< 1	< 1	< 1	0.31 JP
04U802	6/8/11		< 1	< 1	< 1	< 1	< 1	< 1	1
04U806	6/8/11		< 1	21	13	< 1	1.9	0.4 JP	150
04U833	6/9/11		< 1	< 1	< 1	< 1	< 1	< 1	0.84 JP
PJ#806	6/8/11		< 1	0.81 JP	0.55 JP	< 1	< 1	< 1	23

Notes:

⁽¹⁾ Cleanup levels for TGRS are from the OU2 ROD. Shading indicates exceedence of the cleanup level.


D - Field Duplicate

JP - Result is qualified as estimated since the detection is below the laboratory quantitation limit.

TABLE 10-9

SUMMARY OF OU2 DEEP GROUNDWATER MONITORING REQUIREMENTS
TGRS, OU2
ARDEN HILLS, MINNESOTA

<i>Remedy Component</i>	<i>Monitoring Requirements</i>	<i>Implementing Party</i>	<i>Documents Containing the Monitoring Plan</i>
#1 Hydraulic Containment and Mass Removal	a. Water levels to draw contour maps showing hydraulic zone of capture	ATK/Army	Deep groundwater monitoring plan in Annual Report
	b. Pumping volumes and rates for comparison to design rates	ATK/Army	Deep groundwater monitoring plan in Annual Report
	c. Influent and extraction well water quality for overall mass removal calculations	ATK/Army	Deep groundwater monitoring plan in Annual Report
#2 Groundwater Treatment	• Outlined below		
#3 Treated Water Discharge	• Effluent monitoring to verify attainment of treatment requirements	ATK/Army	Deep groundwater monitoring plan in Annual Report
#4 Land Use Controls	• None		
#5 Review of New Technologies	• None		
#6 Groundwater Monitoring	a. Water levels to draw contour maps showing hydraulic zone of capture	ATK/Army	Deep groundwater monitoring plan in Annual Report
	b. Groundwater quality to verify attainment of clean up goals	ATK/Army	Deep groundwater monitoring plan in Annual Report
Overall Remedy	a. Groundwater quality to verify attainment of clean up goals	ATK/Army	Deep groundwater monitoring plan in Annual Report








figure 10-2
TGRS FY2011 TOTAL DAILY FLOW RATES
OPERABLE UNIT 2
Arden Hills, Minnesota










<u>EXTRACTION WELL NAME CROSS REFERENCE</u>	
B1	03F302
B2	03F303
B3	03F304
B4	03F305
B5	03F306
B6	03F307
B7	03F308
B8	PJ#309
B9	PJ#310
B10	PJ#311
B11	03F312
B12	PJ#313
B13	03F319
SC1	03U301
SC2	03U314
SC3	03U315
SC4	03U316
SC5	03U317

figure 10-4
OU2, LOWER UNIT 3, POTENTIOMETRIC MAP
6/2/2011 (Q111)
OPERABLE UNIT 2
Arden Hills, Minnesota



<u>EXTRACTION WELL NAME CROSS REFERENCE</u>	
B1	03F302
B2	03F303
B3	03F304
B4	03F305
B5	03F306
B6	03F307
B7	03F308
B8	PJ#309
B9	PJ#310
B10	PJ#311
B11	03F312
B12	PJ#313
B13	03F319
SC1	03U301
SC2	03U314
SC3	03U315
SC4	03U316
SC5	03U317

figure 10-5
OU2, UPPER UNIT 4, POTENTIOMETRIC MAP
6/2/2011 (Q111)
OPERABLE UNIT 2
Arden Hills, Minnesota




NOTE: SAMPLES REPORTING CONCENTRATIONS OF NON-DETECT WERE PLOTTED AS ZERO. WHEN DUPLICATE SAMPLES WERE COLLECTED, THE HIGHER CONCENTRATION WAS REPORTED.

figure 10-6

**TGRS TREATMENT SYSTEM PERFORMANCE
OPERABLE UNIT 2
Arden Hills, Minnesota**





Legend


- 03L077 Monitoring Well Location
- 03F303 Extraction Well Location
- Trichloroethene concentrations (µg/L)
(Values in parentheses were not used for contouring purposes)
- 410.0 Estimated (Value is below the reporting limit but above the method detection limit)
- JP

- Cross-Section Line
- - - Site Boundary
- Operable Unit 2 of the New Brighton Arden Hills Superfund Site (the same area occupied by the Twin Cities Army Ammunition Plant in 1983, when the Site was placed on the NPL.)

Trichloroethene Concentrations

- 1-10 µg/L
- 10-100 µg/L
- 100-1,000 µg/L
- 1,000+ µg/L

- Notes:
- Middle Unit 3 wells with data are shown with data in parentheses, but were not used for contouring.
 - 03F extraction wells are shown with data in parentheses, but were not used for contouring.
 - Results are from groundwater samples collected in June 2011.
 - 2010 Aerial Photograph (Source: MN GEO)



Path: L:\156111\FY2011 APR\mxd\OU2 Lower Unit 3 TCE Iso map.mxd

ANNUAL PERFORMANCE REPORT

OU2, Lower Unit 3, Trichloroethene Isoconcentration Map, Summer 2011




Engineers - Scientists
Business Professionals
www.wenck.com


Wenck


1800 Pioneer Creek Center
Maple Plain, MN 55359-0429
1-800-472-2232

FY 2011

Figure 10-8







11.0 Operable Unit 3: Deep Groundwater

RECORD OF DECISION
Groundwater Remediation
Operable Unit 3
at New Brighton/Arden Hills Superfund Site
September 1992

RECORD OF DECISION AMENDMENT
For Operable Unit 3
New Brighton/Arden Hills Superfund Site
August 2006

A ROD Amendment was finalized in August 2006 that significantly changed the remedy for OU3. The basis for the OU3 ROD Amendment was the “Groundwater Statistical Evaluation, OU3” technical memorandum, which received consistency on May 2, 2005. This document presented a statistical evaluation showing that the South Plume has been receding since at least 1996, including the period after the Plume Groundwater Recovery System (PGRS) was shut off in 2001. The South Plume had receded well upstream of the PGRS and the PGRS was basically pumping clean water. The ROD Amendment removed the need for a pump and treat remedy, eliminating the PGRS extraction well and treatment train.

The PGRS was an off-post groundwater extraction and treatment system and municipal potable water supply. The PGRS consisted of New Brighton Municipal Well #13 (NBM #13) and a GAC treatment plant. New Brighton used the water for municipal supply. The PGRS was designed to contain the South Plume of VOC contamination emanating from the former TCAAP property and to prevent further downgradient migration. Recovered groundwater was treated and used by the City of New Brighton to fulfill its municipal water supply demand. [Figure 11-1](#) presents an OU3 site plan.

The PGRS began operating on May 3, 1994. In 1997, the PGRS influent dropped below the ROD required limits for all VOCs. In December 1999, under an agreement with the Agencies, the PGRS pumping rate was reduced from a nominal rate of 1,000 gpm to 400 gpm to help determine if the VOC reductions in concentration were the result of actual plume decreases or the result of dilution from over pumping. In conjunction with the flow rate decrease, a quarterly monitoring program was undertaken to monitor for potential “rebound” in VOC concentrations. By the end of FY 2000, no rebound was observed and a review of the historical database for all of OU3 and the associated source area in OU2 revealed that the entire South Plume had dramatically decreased in size and concentration since the early 1990s. The VOC concentration decreases were such that the leading edge of the South Plume, at the PGRS, dropped below the ROD requirements.

The results of this evaluation were presented to the Agencies on September 6, 2000, and a report titled “Plume History Evaluation, Operable Unit 3”, CRA, was submitted to the Agencies on October 10, 2000. The report documents the history of plume size and concentration reductions throughout OU3. Based on the dramatic reductions in plume size and concentration, the report recommended shutting down the PGRS. The Agencies subsequently accepted the recommendation. The City of New Brighton stopped significant pumping in August 2001 and the PGRS was maintained in standby status. During the period May 2003 through September 2003, the PGRS was operated solely to satisfy peak water supply demands and then was placed back into standby status. The PGRS remained in standby status throughout FY 2004, FY 2005, and FY 2006. The City conducted an evaluation of its municipal system to, in part, determine the future use of the PGRS extraction well and treatment system. The City decided the PGRS treatment system and well NBM #13 were not part of the City’s long-term water supply plan. During FY 2007, the PGRS treatment system was dismantled and NBM #13 was abandoned.

11.1 REMEDY COMPONENT #1: MONITORED NATURAL ATTENUATION

Description: “Monitored natural attenuation.”
(OU3 ROD Amendment, page 17)

Performance Standard (how do you know when you’re done):

When a monitoring program is established and monitoring is in compliance with the regulator approved Annual Monitoring Plan.

Is the remedy component being implemented?

Yes. [Appendix A](#) summarizes the FY 2011 monitoring plan and any deviations are explained in [Appendix C.2](#). Details of the groundwater monitoring program are discussed in Section 11.2.

11.2 REMEDY COMPONENT #2: GROUNDWATER MONITORING

Description: “Monitoring of the groundwater for VOCs to verify the effectiveness of the selected remedy and the natural attenuation of the South Plume.”
(OU3 ROD Amendment, page 17)

Performance Standard (how do you know when you’re done):

When a monitoring program is established and monitoring is in compliance with the regulator approved Annual Monitoring Plan.

Is the remedy component being implemented?

Yes. [Appendix A](#) summarizes the FY 2011 monitoring plan and any deviations are explained in [Appendix C.2](#).

Groundwater samples were collected from sixteen OU3 wells in FY 2011 as part of the OU1, OU2, and OU3 comprehensive biennial sampling round. Samples were collected as specified in

the monitoring plan and analyzed for VOCs by method SW846 8260. Well locations are shown on [Figure 11-1](#). The specific purpose of monitoring each well is provided in [Appendix A](#). Water elevations were also measured during the monitoring event and are presented in [Appendix D.1](#).

[Table 11-1](#) presents a summary of the analytical results. All of the wells sampled contained TRCLE concentrations similar to or below those reported for the previous sampling event (either 2009 or 2010). TRCLE concentrations in the downgradient sentry well, 04U863, remained less than 1.0 µg/L, as it has been since December 1999. TRCLE concentrations were also less than 1.0 µg/L in wells 03L854, 04U860, 04U866, and 04J866. Three wells, 03L848, 03U673, and 04U848, had TRCLE concentrations greater than 1.0 µg/L, but below the cleanup standard of 5 µg/L. The other eight wells had TRCLE concentrations above the cleanup standard of 5 µg/L, ranging from 7.2 µg/L to 160 µg/L.

1,1,1-Trichloroethane and its degradation products 1,1-dichloroethane and 1,1-dichloroethene were present in three wells at the boundary between OU1 and OU3 (03L859, 04U859, and 04U832), indicating a commingling of the North Plume and the South Plume at these locations. These parameters have also been detected at low concentrations at 03M848, a center-of-plume well, for several years, including FY 2011.

What were the results of the Statistical Analyses?

The Mann-Kendall statistical analysis was updated for nine edge-of-plume and center-of-plume wells sampled in 2011. A summary of the statistical analyses is presented in [Table 11-2](#). A spreadsheet and graph presenting the Mann-Kendall test results for the wells are provided in [Appendix H](#).

The trend for 03M848, which has historically been the center of the South Plume, changed from definitely decreasing to stable as some of the higher concentrations from previous years are removed from the six data point analysis. The TRCLE concentrations have decreased from 1400 µg/L in FY 1996 to 700 µg/L in FY 1999 to 450 µg/L as recently as FY 2003 to the current concentration of 160 µg/L in FY 2011. However, TRCLE concentrations at 03M848 have

ranged between 130 µg/L and 160 µg/L for the last five years indicating that the TRCLE concentration at the well may be stabilizing. The recent low-level detections of 1,1,1-trichloroethane and/or its degradation products at 03M848, may indicate that the North Plume is beginning to commingle with the South Plume at this well and may be a factor in the statistical trends.

The statistical analysis for well 04U859, which is classified as a center-of-plume well and is at the boundary with OU1, shows no trend. It had previously showed a stable trend. The presence of 1,1,1-trichloroethane, and its degradation products, which have historically been present in 04U859, indicates that the North Plume is present at this location and may be a factor in analysis.

The trend for wells 409548, 04U832, 04U845, and 04U848 located at the edge-of-plume remained unchanged since the last statistical analysis. A definitely decreasing trend was again noted at well 409548, no trend continued at well 04U832, a stable trend continued for well 04U845, and no trend continued at 04U848. Wells 03L673 and 04U673 changed from no trend to stable and well 03L848 changed from stable to no trend.

In summary, based on the data collected in FY 2011, the center of the South Plume, represented by 03M848, appears to indicate stabilizing concentrations, while the edge of the South Plume appears to remain stable. A stable trend at the edge of the plume indicates that the South Plume is not expanding. In addition, the presence of 1,1,1-trichloroethane, and its degradation products near the OU1-OU3 boundary indicates that the North Plume is commingling with the South Plume and may be a factor in the trends noted at the wells near the boundary. Recent data show that the North Plume may be present even toward the center of the South Plume.

Are contingency actions warranted?

No. The OU3 ROD Amendment requires contingency actions to be considered when the Mann-Kendall statistical analysis shows that a well at the edge of the South Plume has an increasing trend. No wells analyzed in FY 2011 showed an increasing trend.

What groundwater monitoring is proposed before the next report?

The OU3 monitoring requirements presented in [Table 11-3](#) are proposed. [Appendix A](#) presents the FY 2011 – FY 2015 monitoring plan.

11.3 REMEDY COMPONENT #3: DRILLING ADVISORIES

Description: “Continued implementation of the drilling advisories that regulates the installation of new private wells within OU3 as a Special Well Construction Area.”
(OU3 ROD Amendment, page 17)

Performance Standard (how do you know when you’re done):

When the Minnesota Department of Health (MDH) has issued a Special Well Construction Area Advisory.

Has the MDH issued a Special Well Construction Area Advisory?

Yes. It was issued in June 1996. The Special Well Construction Area encompasses OU1, OU3, and the OU2 Site A shallow groundwater plume. In June 1999, the MPCA requested that the MDH extend the boundary of the Special Well Construction Area further to the southwest to the Mississippi River and Marshall Avenue to ensure that the southern boundary fully encompassed the plume. The MDH revised the Special Well Construction Area in December 1999. The current boundary is shown on [Figure E-1 \(Appendix E\)](#).

Are any changes or additional actions required for this remedy component? No.

11.4 OVERALL REMEDY FOR OU3

Is the Remedy for OU3 Operating in Compliance with the OU3 ROD and OU3 ROD Amendment?

Yes. In FY 2011, groundwater monitoring took place as prescribed in the Annual Monitoring Plan. The comprehensive biennial sampling round of FY 2011 indicates that the South

Plume footprint remains stable, with stable or decreasing concentrations at the center of the plume.

Are any changes or additional actions required for OU3?

No. A limited annual groundwater sampling event will take place in FY 2012 as planned. No additional actions are necessary since no increasing trends were identified by the statistical analysis.

Monitoring well 04U861 was abandoned in February 2006 at the request of the City of New Brighton to allow for property redevelopment. The Army has committed to replacing 04U861 when the City completes property redevelopment. The schedule for redevelopment is uncertain; however, redevelopment is not expected to progress enough to allow for a replacement well to be installed in FY 2012.

GROUNDWATER QUALITY DATA (µg/L)
OPERABLE UNIT 3
FISCAL YEAR 2011

			<i>1,1,1-Trichloroethane</i>	<i>1,1,2-Trichloroethane</i>	<i>1,1-Dichloroethane</i>	<i>1,1-Dichloroethene</i>	<i>cis-1,2-Dichloroethene</i>	<i>Trichloroethene</i>
<i>OU3 Cleanup Level⁽¹⁾</i>			200	3	70	6	70	5
<i>Location</i>	<i>Date</i>	<i>Dup</i>	µg/L	µg/L	µg/L	µg/L	µg/L	µg/L
03L673	6/24/11		< 1	< 1	< 1	< 1	4.1	95
03L848	6/24/11		< 1	< 1	< 1	< 1	< 1	4.5
03L854	6/23/11		< 1	< 1	< 1	< 1	< 1	0.36 JP
03L859	6/24/11		2.5	< 1	5	3.8	0.73 JP	7.2
03M848	6/24/11		< 1	< 1	1.3	1.2	14	150
03M848	6/24/11	D	< 1	< 1	1.4	1.2	15	160
03U673	6/24/11		< 1	< 1	< 1	< 1	< 1	1.6
04J866	6/22/11		< 1	< 1	< 1	< 1	< 1	< 1
04U673	6/24/11		< 1	< 1	< 1	< 1	1.1	35
04U832	6/23/11		2	< 1	2.8	3.5	2.9	49
04U832	6/23/11	D	2	< 1	2.8	3.5	2.8	49
04U845	6/23/11		< 1	< 1	< 1	< 1	0.46 JP	11
04U848	6/24/11		< 1	< 1	< 1	< 1	< 1	4.6
04U854	6/23/11		< 1	< 1	< 1	< 1	0.32 JP	8.3
04U859	6/24/11		6.8	< 1	4.8	6.4	1.9	49
04U860	6/23/11		< 1	< 1	< 1	< 1	< 1	< 1
04U863	6/23/11		< 1	< 1	< 1	< 1	< 1	< 1
04U866	6/22/11		< 1	< 1	< 1	< 1	< 1	< 1

Notes:

⁽¹⁾ Cleanup levels for OU3 are from the OU3 ROD. Shading indicates exceedence of the cleanup level.

D - Field Duplicate

JP - Result is qualified as estimated since the detection is below the laboratory quantitation limit.

TABLE 11-2


**MANN-KENDALL STATISTICAL SUMMARY
OPERABLE UNIT 3
FISCAL YEAR 2011**

<i>Well</i>	<i>Kendall S</i>	<i>Number of Data Points</i>	<i>Raw Trend</i>	<i>Confidence</i>	<i>Coefficient of Variance</i>	<i>Raw Trend Decision</i>	<i>MAROS Conclusion</i>	<i>June 2011 TRCLE Conc.</i>
Edge of Plume Wells								
03L673	-4	6	Decreasing	75.25%	0.5445	Stable or No Trend	Stable	95
03L848	3	6	Increasing	64.00%	0.1924	Stable or No Trend	No Trend	4.5
409548	-11	6	Decreasing	97.20%	0.2288	Definite	Decreasing	1
04U673	-5	6	Decreasing	76.50%	0.3388	Stable or No Trend	Stable	35
04U832	1	6	Increasing	50.00%	0.1110	Stable or No Trend	No Trend	49
04U845	-8	6	Decreasing	89.80%	0.3383	Stable or No Trend	Stable	11
04U848	3	6	Increasing	64.00%	0.6817	Stable or No Trend	No Trend	4.6
Center of Plume Wells								
03M848	-4	6	Decreasing	70.25%	0.1619	Stable or No Trend	Stable	160
04U859	1	6	Increasing	50.00%	0.6818	Stable or No Trend	No Trend	49

TABLE 11-3

**SUMMARY OF GROUNDWATER MONITORING REQUIREMENTS
OPERABLE UNIT 3
FISCAL YEAR 2011**

<u>Remedy Component</u>	<u>Monitoring Requirements</u>	<u>Implementing Party</u>	<u>Documents Containing the Monitoring Plan</u>
#1 Monitored Natural Attenuation	Outlined below.		
#2 Groundwater Monitoring	a. Water levels for use in drawing contour maps.	ATK	OU3 Monitoring Plan in Annual Report
	b. Groundwater sampling to track progress of clean-up and attenuation of plume.	ATK	OU3 Monitoring Plan in Annual Report
#3 Drilling Advisories	a. Verification that drilling advisories are in place and functioning as intended.	Army/MDH	NA
OR: Overall Remedy	a. Water quality monitoring to verify attainment of clean-up goals.	ATK	OU3 Monitoring Plan in Annual Report



12.0 Other Installation Restoration Activities During FY 2011

This section summarizes the status of other activities that are related to the Installation Restoration Program, but are not required in the RODs for OU1 through OU3.

12.1 BUILDING 102 SHALLOW GROUNDWATER

Building 102, located as shown on [Figure 12-1](#), was constructed in 1942 and used periodically until the 1980s for the production of small caliber ammunition and various other munitions components. Between March 2002 and February 2004, shallow (Unit 1) groundwater contamination was discovered emanating from beneath Building 102 (discovered during the Phase I and Phase II Environmental Site Assessment in support of the future transfer of the remaining TCAAP property).

Additional groundwater investigation was conducted and is documented in a Groundwater Investigation Report approved by the USEPA and MPCA in FY 2006. The Army then proceeded to address the remedy for Building 102 shallow groundwater as a non-time critical removal action under CERCLA. To support the EE/CA, additional groundwater investigation was conducted in FY 2007 and FY 2008 to further define the extent and magnitude of groundwater contamination. Delineation was completed and COCs were identified, including trichloroethene and related chlorinated VOCs (trichloroethene was found to be degrading to cis-1,2-dichloroethene and vinyl chloride through abiotic degradation). The EE/CA documenting the additional investigation work and recommending a remedy for the Building 102 shallow groundwater was approved by the USEPA and MPCA in FY 2008.

The Army Action Memorandum documenting the final remedy selection for Building 102 groundwater (monitored natural attenuation) was signed early in FY 2009. The remedy also includes LUCs to prohibit installation of water supply wells into the contaminated portion of the Unit 1 aquifer and to protect the groundwater monitoring system infrastructure (i.e., monitoring wells). OU2 ROD Amendment #4, which was under regulatory review at the end of FY 2011, will formally document selection of MNA and LUCs for the Building 102 groundwater remedy, and will thus add this Site to the OU2 remedy.

Ongoing groundwater sampling is being conducted for performance monitoring, and this monitoring is conducted in accordance with the monitoring plan shown in [Appendix A.1](#) and with the Quality Assurance Project Plan for MNA of Building 102 Groundwater that is updated and approved annually.

Building 102 groundwater level data collected in June 2011 is shown as groundwater elevation contours on [Figure 12-2](#) (Site K water levels are also contoured on this figure to provide a more complete water level map in the site vicinity). Groundwater quality data collected in FY 2011 is shown in [Table 12-1](#). Groundwater quality data for June 2011 is also shown on plume maps for three of the chemicals of concern: trichloroethene ([Figure 12-3](#)), cis-1,2-dichloroethene ([Figure 12-4](#)), and vinyl chloride ([Figure 12-5](#)). The June 2011 results for vinyl chloride (chemical that has historically had the largest areal extent) are shown on geologic cross-sections A-A' ([Figure 12-6](#)) and B-B' ([Figure 12-7](#)).

As shown in [Table 12-1](#), cleanup levels have not been reached throughout the areal extent of the plume and the site cannot be closed. Concentrations of trichloroethene, cis-1,2-dichloroethene, and/or vinyl chloride exceed their respective cleanup levels in six of the monitoring wells at this site.

Natural attenuation continues to occur at this site, with trichloroethene being the primary VOC evident in the source area vicinity (01U579 and 01U580), and with primarily degradation products being present in downgradient wells (e.g., cis-1,2-dichloroethene in 01L582 and vinyl chloride in 01U048). Changes that were noted in the FY 2011 groundwater quality results include:

- 01U580 (source area): Trichloroethene decreased from 150 to 29 µg/L.
- 01U/01L584 (just downgradient of the source area on the west side): This well has historically had low to non-detect results for VOCs; however, the FY 2011 results for trichloroethene, cis-1,2-dichloroethene, and vinyl chloride were all increased, which resulted in the plume being widened in this vicinity on [Figures 12-3, 12-4, 12-5 and 12-7](#).
- 01L582 (further downgradient of the source area): cis-1,2-Dichloroethene increased from 19 to 140 µg/L and vinyl chloride increased from 0.19 to 0.71 µg/L.
- 01U048 (adjacent to Rice Creek): Vinyl chloride (only) was detected at 0.046 µg/L, which was an increase from the FY 2010 result (non-detect) and was at the upper end of the range of historical concentrations for this well.

The results for 01U/01L584 and 01L582 are not consistent with historical results. Precipitation amounts were relatively high in spring and early summer, with groundwater levels at historic highs at this Site in June 2011, and this could possibly have been a contributing factor.

Additional monitoring results will be needed before it can be concluded whether the FY 2012 results were anomalous or whether they represent a change in the plume configuration. If an actual change in the plume configuration is confirmed in the next monitoring event (June 2012), the adequacy of the monitoring locations should be reviewed. Until that time, no changes to the monitoring plan or to the natural attenuation remedy are needed.

Regarding the LUCs for Building 102 groundwater, the USEPA and MPCA provided consistency approval for the OU2 LUCRD in September 2010 and it is being implemented by the Army. Revision 2 of the OU2 LUCRD was approved by the USEPA and MPCA in FY 2011; however, this revision did not affect land use controls for the Building 102 site. On July 15,

2011, the Army, National Guard, and Wenck conducted the annual inspection of LUCs. The checklist that was completed during the inspection is included as [Appendix I](#). The inspection did not identify any follow-up actions that were needed to maintain the protectiveness of the LUCs for Building 102 groundwater.

12.2 DEEP GROUNDWATER BACKGROUND MONITORING

The Army voluntarily conducts monitoring at locations near the upgradient side of OU2 (the northeast corner and east side) to assess the quality of groundwater entering the operable unit. Locations of these wells are shown on [Figure B-3](#) in [Appendix B](#). The FY 2011 results were:

<u>Well</u>	<u>Trichloroethene</u>
03U007	<1.0
03U009	0.50 JP
03L007	<1.0
04U007	<1.0
04U510	<1.0

The results indicate that no significant contamination is flowing into OU2 from upgradient.

These locations will be sampled again in FY 2013 as shown in [Appendix A.1](#) (the wells are listed under TCAAP Groundwater Recovery System in the appendix).

12.3 AQUATIC STUDIES

The Tier II Ecological Risk Assessment Report for aquatic sites, prepared by the U.S. Army Center for Health Promotion and Preventative Medicine (USACHPPM), was approved by the MPCA and USEPA in December 2004. In June 2005, the Army submitted a draft feasibility study (FS) to support the risk management decisions with respect to “No Further Action” or “Implement a Remedy” for each aquatic site. As a result of comments on the draft FS, it was agreed to conduct additional sampling of Marsden Lake and Pond G, which was completed in 2008. A revised FS was submitted in January 2009. Based on comments received and resolution thereof, the Army then submitted a revised (redlined) FS in April 2010. After review of this report, USEPA and MPCA requested that the Army prepare a work plan for collection of additional Round Lake sediment data. Given the time required to collect the additional data, the Army, USEPA, and MPCA agreed to separate the FS into two documents: one for Round Lake and one for Rice Creek, Sunfish Lake, Marsden Lake, and Pond G (RC-SL-ML-PG).

The EPA and MPCA provided consistency for the RC-SL-ML-PG Feasibility Study on January 11, 2011. No Action was recommended for Rice Creek, Sunfish Lake, and Marsden Lake, while surface water hardness adjustment (through addition of lime) was recommended for Pond G in order to attain compliance with Minnesota surface water standards. A Proposed Plan documenting these recommended alternatives was public noticed on March 23, 2011. OU2 ROD Amendment #4, which documents selection of the recommended alternatives, was under regulatory review at the end of FY 2011. Also, a Pond G RD/RA Work Plan was being prepared by the Army at the end of FY 2011.

The EPA and MPCA provided consistency for the QAPP for Round Lake Sediment Investigation on January 4, 2011. The sediment sampling work was completed in January – February 2011. A Draft Summary of Investigation Findings was submitted on May 6, 2011, and a meeting between Army, EPA, MPCA, MN DNR, USFWS, and the TCAAP RAB was held on June 1, 2011 for preliminary discussion of the findings. On September 26, 2011, EPA and MPCA indicated that they had analyzed the data and that they believed they had reached supportable conclusions

regarding appropriate remediation goals for Round Lake sediments; however, they indicated a desire to see the sediment core dating results to potentially help support these conclusions. The core dating work had not yet been received as of the end of FY 2011.

12.4 135 PRIMER/TRACER AREA

The Preliminary Assessment report received regulatory approval in FY 2002. It was recommended that a Site Inspection be conducted. The Site Inspection (SI) investigation report received MPCA and USEPA approval in FY 2005. The SI report recommended that an Engineering Evaluation/Cost Analysis (EE/CA) be conducted to determine what, if any, remediation is required to address contamination observed in the soil. The 135 Primer/Tracer Area (PTA) is on property that is proposed to be transferred out of federal ownership. The Army is anticipating transfer of the western portion of the 135 PTA to Ramsey County as a no-cost public conveyance for purposes of a public trail corridor. At the end of FY 2011, Ramsey County was seeking regulatory approval of a QAPP for conducting soil investigation work on this portion of the 135 PTA in anticipation of the property transfer. Accountability for the eastern portion may be transferred to the National Guard Bureau, who would in turn license use of the property to the Minnesota Army National Guard. At the end of FY 2011, a QAPP was being prepared by the Army for additional soil investigation in the eastern portion of the 135 PTA, the results of which will ultimately support preparation of an EE/CA.

12.5 SITE A - SOIL AREA OF CONCERN

Soil samples collected in December 2009 as part of Minnesota Army National Guard environmental baseline survey (EBS) work indicated that metals contamination was present near the southern edge of the prior soil excavation area work that was completed in 1999. At the end of FY 2011, a QAPP was being prepared by the Army for additional soil investigation in this area of concern, the results of which will ultimately support preparation of an EE/CA.

12.6 NATIONAL GUARD EBS - SOIL AREAS OF CONCERN

Soil samples collected in June 1999 as part of Minnesota Army National Guard environmental baseline survey (EBS) work indicated that metals contamination was present at two areas of concern located just north of the southwest corner of the National Guard area (within a former open storage area and adjacent to a concrete foundation). At the end of FY 2011, a QAPP was being prepared by the Army for additional soil investigation in these areas of concern, the results of which will ultimately support preparation of an EE/CA.

12.7 PROPERTY TRANSFER-RELATED ENVIRONMENTAL ACTIVITIES

In 2002, the remaining 774 acres that were still under the control of TCAAP were declared excess to the needs of the Department of Defense. The Army Base Realignment and Closure Office funded environmental site assessment (ESA) work to collect information regarding the environmental condition of the property in order to facilitate property transfer. The work included document reviews and field sampling of various media. The findings were published in “Environmental Site Assessment for 774-Acre Excess Parcel, Phase I and Phase II Report, Twin Cities Army Ammunition Plant” (Plexus Scientific Corporation, February 20, 2004, final report). Based on comments from the MPCA and USEPA, additional samples were collected and analyzed in FY 2005. The Army prepared an “ESA Addendum Report” that was approved in FY 2006. Originally, it was proposed to transfer approximately 585 acres through a negotiated sale with the City of Arden Hills, who in turn had an agreement with a developer. In FY 2007, the developer collected additional samples of various media on the property proposed for transfer to Arden Hills. Some, but not all of the data from this work was made available to the regulators and Army. In FY 2009, the developer withdrew from its agreement with Arden Hills, who in turn withdrew its offer to purchase with the federal government. The federal government was then working towards a public auction of the remaining TCAAP property; however, in FY 2011, Ramsey County initiated discussions with the federal government regarding purchase of the property for the potential purpose of locating a new Minnesota Vikings stadium (and other

development). The public auction has been postponed pending the outcome with Ramsey County. No property transfer-related environmental investigation or cleanup work was performed in FY 2011.

**TABLE 12-1
BUILDING 102 GROUNDWATER QUALITY DATA**

Fiscal Year 2011

		Trichloroethene (µg/l)	cis-1,2- Dichloroethene (µg/l)	1,1- Dichloroethene (µg/l)	Vinyl Chloride (µg/l)	Vinyl Chloride ⁽²⁾ (µg/l)
Building 102 Cleanup Level ⁽¹⁾		5	70	6	0.18	0.18
01U048	6/1/11	<1	<1	<1	<1	JP 0.046
01U578	6/2/11	<1	<1	<1	<1	---
01U579	6/2/11	65	13	<1	<1	---
01U580	6/2/11	29	1.1	<1	<1	---
01U581	6/2/11	<1	<1	<1	<1	---
01U581	D 6/2/11	<1	<1	<1	<1	---
01L581	6/2/11	11	6.9	<1	JP 0.31	---
01L581	D 6/2/11	11	7.2	<1	JP 0.33	---
01U582	6/1/11	<1	JP 0.40	<1	<1	<0.05
01U582	D 6/1/11	---	---	---	---	<0.05
01L582	6/1/11	JP 0.45	140	JP 0.78	JP 0.71	0.45
01U583	6/1/11	<1	<1	<1	<1	---
01L583	6/1/11	<1	<1	<1	<1	---
01U584	6/1/11	21	13	<1	JP 0.30	---
01L584	6/1/11	JP 0.70	7.5	<1	JP 0.32	---

Notes:


(1) Cleanup levels for Building 102 Groundwater are from Table 3-5 of the Building 102 Groundwater EE/CA. Bolding (in red color) indicates exceedance of the cleanup level.

(2) This analysis of vinyl chloride is by Method 8260C-SIM to obtain a lower reporting limit for vinyl chloride.

--- Not sampled.

D Duplicate sample.

JP The value is below the reporting level, but above the method detection limit. Results should be considered estimated.



ANNUAL PERFORMANCE REPORT

Location of Building 102


Engineers - Scientists
Business Professionals
www.wenck.com

Wenck

1800 Pioneer Creek Center
Maple Plain, MN 55359-0429
1-800-472-2232

FY 2011


Figure 12-1

Legend

- 10— Trichloroethene Concentration Contours (µg/L)
- + 01U582 Monitoring Well Location
- <1 Trichloroethene Result (µg/L)
- - - Geologic Cross-Section Line
- Site K Plume

Note:

1. Results shown for Building 102 are from groundwater samples collected on June 1-2, 2011
2. Site K Plume is the 30 µg/L trichloroethene contour as shown in the FY 2009 Annual Performance Report
3. Results shown in parenthesis were not used for contouring purposes
4. 2010 Aerial Photograph (Source: MN GEO)



ANNUAL PERFORMANCE REPORT

Trichloroethene Results - Summer 2011



Engineers - Scientists
Business Professionals
www.wenck.com

Wenck

1800 Pioneer Creek Center
Maple Plain, MN 55359-0429
1-800-472-2232

FY 2011


Figure 12-3

Legend

- 10— cis-1,2-Dichloroethene Concentration Contours (µg/L)
- + Monitoring Well Location
- + cis-1,2-Dichloroethene Result (µg/L)
(values in parentheses were not used for contouring purposes)
- - - Geologic Cross-Section Line
- Site K Plume

Note:

1. Results shown for Building 102 are from groundwater samples collected June 1-2, 2011
2. Site K Plume is the 30 µg/L trichloroethene contour as shown in the FY 2009 Annual Performance Report
3. Results shown in parenthesis were not used for contouring purposes
4. 2010 Aerial Photograph (Source: MN GEO)



ANNUAL PERFORMANCE REPORT

cis-1,2-Dichloroethene Results - Summer 2011



Engineers - Scientists
Business Professionals
www.wenck.com

Wenck

1800 Pioneer Creek Center
Maple Plain, MN 55359-0429
1-800-472-2232

FY 2011


Figure 12-4

Legend

- 2— Vinyl Chloride Concentration Contours (µg/L)
- + 01U582 Monitoring Well Location
- + <1 Vinyl Chloride Result (µg/L)
- - - Geologic Cross-Section Line
- Site K Plume

Note:

1. Results shown for Building 102 are from groundwater samples collected June 1-2, 2011
2. Site K Plume is the 30 µg/L trichloroethene contour as shown in the FY 2009 Annual Performance Report
3. Results shown in parenthesis were not used for contouring purposes
4. 2010 Aerial Photograph (Source: MN GEO)



ANNUAL PERFORMANCE REPORT

Vinyl Chloride Results - Summer 2011



 Engineers - Scientists
 Business Professionals
www.wenck.com

Wenck

1800 Pioneer Creek Center
 Maple Plain, MN 55359-0429
 1-800-472-2232

FY 2011

Figure 12-5



Path: L:\1561\11\FY2011 APR\mxd\Building 102 Geologic Cross Section A-A'.mxd
 Date: 1/3/2012 Time: 11:33:21 AM User: ShuJC0243

ANNUAL PERFORMANCE REPORT

Geologic Cross Section A-A'




Engineers - Scientists
 Business Professionals
www.wenck.com

Wenck

1800 Pioneer Creek Center
 Maple Plain, MN 55359-0429
 1-800-472-2232

FY 2011

Figure 12-6



ANNUAL PERFORMANCE REPORT

Geologic Cross Section B-B'



Engineers - Scientists
Business Professionals
www.wenck.com

Wenck

1800 Pioneer Creek Center
Maple Plain, MN 55359-0429
1-800-472-2232

FY 2011

Figure 12-7

13.0 References

- Argonne National Laboratory, 1991. "Installation Restoration Program: Remedial Investigation Report for the Twin Cities Army Ammunition Plant." Final Report, April 1991.
- Barr Engineering Company, 1995. "Final Conceptual Design Report, Containment/Production Wells." February 1995.
- Conestoga-Rovers & Associates, 1986. "Groundwater Remediation Program Plan (GRPP)." June 1986.
- Conestoga-Rovers & Associates, 1987. "BGRS Extraction Well Pumping Test." April 1987.
- Conestoga-Rovers & Associates, 1988. "IRA-BGRS Performance Assessment Report." August 1988.
- Conestoga-Rovers & Associates, 1991. "IRA-TGRS: 1989 Annual Monitoring Report and Monitoring Plan." June 1991.
- Conestoga-Rovers & Associates, 1999. "Predesign Investigation Work Plan, Site K." February 1999.
- Conestoga-Rovers & Associates, 2001. "Predesign Investigation Report, Site K." December 2001.
- "Federal Facility Agreement." August 12, 1997.
- Fuller, D.B., 1994. Personal Communication from David Fuller, Federal Cartridge Company to William P. Johnsen, Wenck Associates, Inc. December 13, 1994.
- Montgomery Watson, 1995. "Operable Unit 1 Alternate Water Supply Plan." Final Report, October 1995.
- Montgomery Watson, 1996. "Remedial Design/Remedial Action, Quality Assurance Project Plan." September 1996.
- Montgomery Watson, 1997. "Operable Unit 2 Feasibility Study." Final Report, March 1997.
- Montgomery Watson, 1999. "Final Alternate Water Supply Construction Report for Period 1997 through 1998". March 1999 (updated April 17, 2000 and August 2, 2000).

OUI Technical Group, 2005. "Technical Memorandum, Statistical Evaluation Method for Operable Unit 1 Water Quality Data." Final Report, December 2005.

"Record of Decision (ROD) for Gradient Control System for TCAAP." 1987.

"Record of Decision, Groundwater Remediation Operable Unit 3 at New Brighton/Arden Hills Superfund Site." 1992, Amended 2006.

"Record of Decision, Groundwater Remediation Operable Unit 1 at New Brighton/Arden Hills Superfund Site." 1993, Amended 2006.

Tecumseh/Wenck Installation Support Services, 2003. "Land Use Control Implementation Plan." February 2003.

"Twin Cities Army Ammunition Plant, New Brighton/Arden Hills Superfund Site, Operable Unit 2, Record of Decision." 1997.

US Army, October 2008. "Action Memorandum-Building 102 Groundwater"

Wenck Associates Inc. and Keres Consulting Inc., January 2006. "Groundwater Investigation Report for Building 102, Twin Cities Army Ammunition Plant"

Wenck Associates Inc., July 2008. "Installation Restoration Program, Twin Cities Army Ammunition Plant, Building 102 Groundwater Engineering Evaluation/Cost Analysis," (EE/CA).

Wenck Associates Inc., July 2008. "Site A Shallow Groundwater 10-year Evaluation Report"

Wenck Associates Inc., November 2008. "Site C Groundwater Extraction System Evaluation Report"

Wenck Associates Inc., September 2010 (Revision 1). "Operable Unit 2 (OU2) Land Use Control Remedial Design, New Brighton/Arden Hills Superfund Site"

Appendix A

FY 2011 – FY 2015 Monitoring Plans

A.1 Groundwater Monitoring Wells

APPENDIX A.1

FY 2011 – FY 2015 MONITORING PLAN FOR GROUNDWATER MONITORING WELLS

Unit Designations:

01U - Upper Fridley Formation	03L - Lower Hillside Formation	SL - St. Lawrence
01L - Lower Fridley Formation	SP - St. Peter	UNK - Unknown
03U - Upper Hillside Formation	PC - Prairie du Chien	
03M - Middle Hillside Formation	J - Jordan	

Notes:

- (A) Indicates that the monitoring is the responsibility of ATK.
- (B) Indicates that the monitoring is the responsibility of the Army.
- (1) “L (A or B)” denotes a water level measurement by the appropriate party.
- (2) “Q (A or B)” denotes a water quality sampling by the appropriate party. The required analyte list for each specific site is shown in [Appendix A.4](#).
- (3) The designations refer to the following purposes:
 - ❖ Operable Unit 1 Water Quality
 - 1.a = To contour the perimeter of the plume which defines the area of concern for alternate water supply/well abandonment
 - OR = Overall remedy. To evaluate attainment of the cleanup levels throughout the plume
 - ❖ Operable Unit 1 Water Levels
 - 3.b = To contour water levels for evaluation of containment
 - ❖ Site A Water Quality
 - OR = Overall remedy. To evaluate attainment of the cleanup levels throughout the plume
 - ❖ Site A Water Levels
 - OR = Overall remedy. To evaluate groundwater flow direction relative to plume location
 - ❖ Site C Water Quality
 - OR = Overall remedy. To evaluate attainment of the cleanup levels throughout the plume
 - ❖ Site C Water Levels
 - OR = Overall remedy. To evaluate groundwater flow direction relative to plume location
 - ❖ Site I Water Quality
 - 1.a = To track remedy progress
 - OR = Overall remedy. To evaluate attainment of the cleanup levels throughout the plume
 - ❖ Site I Water Levels
 - 1.a = To track remedy progress
 - ❖ Site K Water Quality
 - OR = Overall remedy. To evaluate attainment of the cleanup levels throughout the plume
 - ❖ Site K Water Levels
 - 3.a = To contour water levels for evaluation of containment
 - ❖ TGRS Water Quality
 - OR = Overall remedy. To evaluate attainment of the cleanup levels throughout the plume
 - ❖ TGRS Water Levels
 - 1.a = To contour water levels for evaluation of containment
 - ❖ Operable Unit 3 Water Quality
 - OR = Overall remedy. To evaluate attainment of the cleanup levels throughout the plume
 - ❖ Operable Unit 3 Water Levels
 - 2.a = To contour water levels for evaluation of MNA remedy
- (4) Sampling performed by the City of Saint Anthony. Army collects sample only if in production and not being sampled by City of Saint Anthony, otherwise Army uses Saint Anthony data.
- (5) Sample extraction well annually or biennially, as shown, since it is no longer being pumped.
- (6) Wells 04U414 and 04U851 monitored every 5 years during event preceding 5-year review
- (7) Of the two wells, well 01U639 will be the primary sampling location and 482089 (I04MW) will be the alternate sampling location. If it is not possible to collect a groundwater sample from 01U639, then an attempt will be made to collect a sample from 482089 (I04MW).
- (8) Flexibility will be maintained to allow for groundwater sampling to occur in either March or April depending on current conditions.

APPENDIX A.1
FY 2011 - FY 2015 MONITORING PLAN FOR GROUNDWATER MONITORING WELLS

Well Information				Purpose For Monitoring (3)							
Unit	Well I.D.	Common Name	Notes	June 11	June 12	June 13	June 14	June 15	Water Quality	Water Level	Comments
Operable Unit 1				Note: Changes from the monitoring plan presented in the previous Annual Performance Report are highlighted in this appendix.							
03U	03U811			Q,L(B)	---	Q,L(B)	---	Q,L(B)	OR	3.b	
03U	03U821			Q,L(B)	---	Q,L(B)	---	Q,L(B)	OR	3.b	
03U	03U822			Q,L(B)	---	Q,L(B)	---	Q,L(B)	1.a, OR	None	
03U	03U831			---	---	---	---	---	---	---	abandoned 2006
03U	409550	PCA 6U3		Q,L(B)	---	Q,L(B)	---	Q,L(B)	OR	None	
03U	409596	BS118U3		---	---	---	---	---	---	---	aband.2007, may need replacement
03M	03M843			Q,L(B)	---	Q,L(B)	---	Q,L(B)	1.a, OR	None	
03L	03L811			Q,L(B)	---	Q,L(B)	---	Q,L(B)	OR	3.b	
03L	03L822			Q,L(B)	---	Q,L(B)	---	Q,L(B)	OR	None	
03L	03L832			Q,L(B)	---	Q,L(B)	---	Q,L(B)	OR	None	
03L	03L841			Q,L(B)	---	Q,L(B)	---	Q,L(B)	1.a, OR	None	
03L	03L846			Q,L(B)	---	Q,L(B)	---	Q,L(B)	1.a, OR	None	
03L	03L853			---	---	---	---	---	---	---	
03L	409556	PCA4L3		Q,L(B)	---	Q,L(B)	---	Q,L(B)	1.a, OR	None	
03L	409557	PCA1L3		Q,L(B)	---	Q,L(B)	---	Q,L(B)	1.a, OR	None	
03L	409597	BS118L3		---	---	---	---	---	---	---	aband. 2007, may need replacement
PC	04U821			Q,L(B)	---	Q,L(B)	---	Q,L(B)	OR	3.b	
PC	04U834			Q,L(B)	---	Q,L(B)	---	Q,L(B)	OR	None	
PC	04U836	MW-1		Q,L(B)	---	Q,L(B)	---	Q,L(B)	OR	3.b	
PC	04U837	MW-3		Q,L(B)	---	Q,L(B)	---	Q,L(B)	OR	3.b	
PC	04U838	MW-5		Q,L(B)	---	Q,L(B)	---	Q,L(B)	OR	3.b	
PC	04U839	MW-7		Q,L(B)	---	Q,L(B)	---	Q,L(B)	OR	3.b	
PC	04U841			Q,L(B)	---	Q,L(B)	---	Q,L(B)	OR	3.b	
PC	04U843			Q,L(B)	---	Q,L(B)	---	Q,L(B)	1.a, OR	3.b	
PC	04U844			Q,L(B)	---	Q,L(B)	---	Q,L(B)	OR	3.b	
PC	04U846			Q,L(B)	---	Q,L(B)	---	Q,L(B)	OR	3.b	
PC	04U847			Q,L(B)	---	Q,L(B)	---	Q,L(B)	OR	3.b	
PC	04U849			Q,L(B)	---	Q,L(B)	---	Q,L(B)	OR	3.b	
PC	04U850			Q,L(B)	---	Q,L(B)	---	Q,L(B)	OR	3.b	
PC	04U855			Q,L(B)	---	Q,L(B)	---	Q,L(B)	1.a, OR	3.b	
PC	04U871			Q,L(B)	Q,L(B)	Q,L(B)	Q,L(B)	Q,L(B)	OR	3.b	
PC	04U872			Q,L(B)	Q,L(B)	Q,L(B)	Q,L(B)	Q,L(B)	OR	3.b	
PC	04U875			Q,L(B)	---	Q,L(B)	---	Q,L(B)	1.a, OR	3.b	
PC	04U877			Q,L(B)	Q,L(B)	Q,L(B)	Q,L(B)	Q,L(B)	OR	3.b	
PC	04U879			Q,L(B)	---	Q,L(B)	---	Q,L(B)	1.a, OR	3.b	
PC	04U880			Q,L(B)	---	Q,L(B)	---	Q,L(B)	1.a, OR	3.b	

APPENDIX A.1
FY 2011 - FY 2015 MONITORING PLAN FOR GROUNDWATER MONITORING WELLS

Well Information				Purpose For Monitoring (3)							
Unit	Well I.D.	Common Name	Notes	June 11	June 12	June 13	June 14	June 15	Water Quality	Water Level	Comments
PC	04U881			Q,L(B)	---	Q,L(B)	---	Q,L(B)	1.a, OR	None	
PC	04U882			Q,L(B)	---	Q,L(B)	---	Q,L(B)	OR	None	
PC	04U883			Q,L(B)	---	Q,L(B)	---	Q,L(B)	1.a, OR	None	
PC	191942	BS118U4		---	---	---	---	---	---	---	aband. 2007, may need replacement
PC	200154	UM Golf Course		Q(B)	---	Q(B)	---	Q(B)	1.a, OR	---	
PC	200814	American Linen		---	---	---	---	---	---	---	
PC	206688	Cloverpond		Q(B)	---	Q(B)	---	Q(B)	1.a, OR	---	
PC	234547	Honeywell Ridgeway		---	---	---	---	---	---	---	
PC	409547	PCA1U4		Q,L(B)	---	Q,L(B)	---	Q,L(B)	OR	3.b	
PC	409548	PCA2U4		Q,L(B)	---	Q,L(B)	---	Q,L(B)	OR	3.b	
PC	409549	PCA3U4		Q,L(B)	---	Q,L(B)	---	Q,L(B)	OR	3.b	
PC	409555	PCA5U4		Q,L(B)	---	Q,L(B)	---	Q,L(B)	1.a, OR	3.b	
PC	512761	Gross Golf Course #2		Q,L(B)	---	Q,L(B)	---	Q,L(B)	OR	3.b	
PC	554216	New Brighton #14									See Appendix A.2
PC	582628	New Brighton #15									See Appendix A.2
J	04J822			Q,L(B)	Q,L(B)	Q,L(B)	Q,L(B)	Q,L(B)	OR	3.b	
J	04J834			Q,L(B)	---	Q,L(B)	---	Q,L(B)	OR	None	
J	04J835			---	---	---	---	---	---	---	
J	04J836	MW-2		Q,L(B)	---	Q,L(B)	---	Q,L(B)	OR	3.b	
J	04J837	MW-4		Q,L(B)	---	Q,L(B)	---	Q,L(B)	OR	3.b	
J	04J838	MW-6		Q,L(B)	---	Q,L(B)	---	Q,L(B)	OR	3.b	
J	04J839	MW-8		Q,L(B)	---	Q,L(B)	---	Q,L(B)	OR	3.b	
J	04J847			Q,L(B)	Q,L(B)	Q,L(B)	Q,L(B)	Q,L(B)	OR	3.b	
J	04J849			Q,L(B)	Q,L(B)	Q,L(B)	Q,L(B)	Q,L(B)	OR	3.b	
J	04J882			Q,L(B)	---	Q,L(B)	---	Q,L(B)	OR	None	
J	200524	St. Anthony #5	(4)	Q(B)	---	Q(B)	---	Q(B)	OR	---	Army gets St. Anthony Data
J	200803	St. Anthony #4	(4)	Q(B)	---	Q(B)	---	Q(B)	OR	---	Army gets St. Anthony Data
J	206796	New Brighton #5									See Appendix A.2
J	206797	New Brighton #6									See Appendix A.2
PC/J	200804	St. Anthony #3	(4)	Q(B)	---	Q(B)	---	Q(B)	OR	---	Army gets St. Anthony Data
PC/J	200812	Gross Golf #1		---	---	---	---	---	---	---	
PC/J	206792	New Brighton #4									See Appendix A.2
PC/J	206793	New Brighton #3									See Appendix A.2
PC/J	233221	R&D Systems, N. Well		---	---	---	---	---	---	---	
PC/J	234549	Reiner		---	---	---	---	---	1.a, OR	---	Well out of service
PC/J	PJ#318			Q,L(B)	---	Q,L(B)	---	Q,L(B)	OR	None	
UNK	234546	Honeywell Ridgeway		Q(B)	---	Q(B)	---	Q(B)	OR	---	

APPENDIX A.1
FY 2011 - FY 2015 MONITORING PLAN FOR GROUNDWATER MONITORING WELLS

Well Information				Purpose For Monitoring (3)							
Unit	Well I.D.	Common Name	Notes	June 11	June 12	June 13	June 14	June 15	Water Quality	Water Level	Comments
Operable Unit 2											
Site A Shallow Groundwater											
01U	01U038			L(B)	L(B)	L(B)	L(B)	L(B)	---	OR	
01U	01U039			Q,L(B)	Q,L(B)	Q,L(B)	Q,L(B)	Q,L(B)	OR	OR	Annual thru FY11, then semiannual
01U	01U040			L(B)	L(B)	L(B)	L(B)	L(B)	---	OR	
01U	01U041			L(B)	L(B)	L(B)	L(B)	L(B)	---	OR	
01U	01U063			L(B)	L(B)	L(B)	L(B)	L(B)	---	OR	
01U	01U067			L(B)	L(B)	L(B)	L(B)	L(B)	---	OR	
01U	01U102			Q,L(B)	Q,L(B)	Q,L(B)	Q,L(B)	Q,L(B)	OR	OR	
01U	01U103			Q,L(B)	Q,L(B)	Q,L(B)	Q,L(B)	Q,L(B)	OR	OR	
01U	01U104			L(B)	L(B)	L(B)	L(B)	L(B)	---	OR	
01U	01U105			L(B)	L(B)	L(B)	L(B)	L(B)	---	OR	
01U	01U106			L(B)	L(B)	L(B)	L(B)	L(B)	---	OR	
01U	01U107			L(B)	L(B)	L(B)	L(B)	L(B)	---	OR	
01U	01U108			Q,L(B)	Q,L(B)	Q,L(B)	Q,L(B)	Q,L(B)	OR	OR	
01U	01U110			L(B)	L(B)	L(B)	L(B)	L(B)	---	OR	
01U	01U115			Q,L(B)	Q,L(B)	Q,L(B)	Q,L(B)	Q,L(B)	OR	OR	Qtrly thru FY11, then annual
01U	01U116			Q,L(B)	Q,L(B)	Q,L(B)	Q,L(B)	Q,L(B)	OR	OR	Qtrly thru FY11, then annual
01U	01U117			Q,L(B)	Q,L(B)	Q,L(B)	Q,L(B)	Q,L(B)	OR	OR	
01U	01U118			L(B)	L(B)	L(B)	L(B)	L(B)	---	OR	
01U	01U119			L(B)	L(B)	L(B)	L(B)	L(B)	---	OR	
01U	01U120			L(B)	L(B)	L(B)	L(B)	L(B)	---	OR	
01U	01U125			---	---	---	---	---	---	---	
01U	01U126			Q,L(B)	Q,L(B)	Q,L(B)	Q,L(B)	Q,L(B)	OR	OR	Semiannual thru FY11, then annual
01U	01U127			Q,L(B)	Q,L(B)	Q,L(B)	Q,L(B)	Q,L(B)	OR	OR	
01U	01U133			L(B)	L(B)	L(B)	L(B)	L(B)	---	OR	
01U	01U135			L(B)	L(B)	L(B)	L(B)	L(B)	---	OR	

APPENDIX A.1
FY 2011 - FY 2015 MONITORING PLAN FOR GROUNDWATER MONITORING WELLS

Well Information				Purpose For Monitoring (3)							
Unit	Well I.D.	Common Name	Notes	June 11	June 12	June 13	June 14	June 15	Water Quality	Water Level	Comments
01U	01U136			L(B)	L(B)	L(B)	L(B)	L(B)	---	OR	
01U	01U137			L(B)	L(B)	L(B)	L(B)	L(B)	---	OR	
01U	01U138			Q,L(B)	Q,L(B)	Q,L(B)	Q,L(B)	Q,L(B)	OR	OR	
01U	01U139			Q,L(B)	Q,L(B)	Q,L(B)	Q,L(B)	Q,L(B)	OR	OR	Qtrly thru FY11, then semiannual
01U	01U140			Q,L(B)	Q,L(B)	Q,L(B)	Q,L(B)	Q,L(B)	OR	OR	Annual thru FY11, then semiannual
01U	01U141			L(B)	L(B)	L(B)	L(B)	L(B)	---	OR	
01U	01U145	Piezometer		L(B)	L(B)	L(B)	L(B)	L(B)	---	OR	
01U	01U146	Piezometer		L(B)	L(B)	L(B)	L(B)	L(B)	---	OR	
01U	01U147	Piezometer		L(B)	L(B)	L(B)	L(B)	L(B)	---	OR	
01U	01U148	Piezometer		L(B)	L(B)	L(B)	L(B)	L(B)	---	OR	
01U	01U149	Piezometer		L(B)	L(B)	L(B)	L(B)	L(B)	---	OR	
01U	01U150	Piezometer		L(B)	L(B)	L(B)	L(B)	L(B)	---	OR	
01U	01U151	Piezometer		L(B)	L(B)	L(B)	L(B)	L(B)	---	OR	
01U	01U152	Piezometer		L(B)	L(B)	L(B)	L(B)	L(B)	---	OR	
01U	01U153	Piezometer		L(B)	L(B)	L(B)	L(B)	L(B)	---	OR	
01U	01U154	Piezometer		L(B)	L(B)	L(B)	L(B)	L(B)	---	OR	
01U	01U155	Piezometer		L(B)	L(B)	L(B)	L(B)	L(B)	---	OR	
01U	01U156	Piezometer		L(B)	L(B)	L(B)	L(B)	L(B)	---	OR	
01U	01U157			Q,L(B)	Q,L(B)	Q,L(B)	Q,L(B)	Q,L(B)	OR	OR	Qtrly thru FY11, then semiannual
01U	01U158			Q,L(B)	Q,L(B)	Q,L(B)	Q,L(B)	Q,L(B)	OR	OR	Qtrly thru FY11, then semiannual
01U	01U350			Q,L(B)	Q,L(B)	Q,L(B)	Q,L(B)	Q,L(B)	OR	OR	
01U	01U351	EW-1		Q,L(B)	Q,L(B)	Q,L(B)	Q,L(B)	Q,L(B)	OR	OR	Qtrly thru FY11, then annual
01U	01U352	EW-2		Q,L(B)	Q,L(B)	Q,L(B)	Q,L(B)	Q,L(B)	OR	OR	Qtrly thru FY11, then semiannual
01U	01U353	EW-3		Q,L(B)	Q,L(B)	Q,L(B)	Q,L(B)	Q,L(B)	OR	OR	Qtrly thru FY11, then semiannual
01U	01U354	EW-4		Q,L(B)	Q,L(B)	Q,L(B)	Q,L(B)	Q,L(B)	OR	OR	Qtrly thru FY11, then semiannual
01U	01U355	EW-5		---	---	---	---	---	---	---	
01U	01U356	EW-6		---	---	---	---	---	---	---	
01U	01U357	EW-7		---	---	---	---	---	---	---	
01U	01U358	EW-8		---	---	---	---	---	---	---	
01U	01U901			Q,L(B)	Q,L(B)	Q,L(B)	Q,L(B)	Q,L(B)	OR	OR	Annual thru FY11, then semiannual
01U	01U902			Q,L(B)	Q,L(B)	Q,L(B)	Q,L(B)	Q,L(B)	OR	OR	Semiannual
01U	01U903			Q,L(B)	Q,L(B)	Q,L(B)	Q,L(B)	Q,L(B)	OR	OR	
01U	01U904			Q,L(B)	Q,L(B)	Q,L(B)	Q,L(B)	Q,L(B)	OR	OR	Semiannual

APPENDIX A.1
FY 2011 - FY 2015 MONITORING PLAN FOR GROUNDWATER MONITORING WELLS

Well Information				Purpose For Monitoring (3)							
Unit	Well I.D.	Common Name	Notes	June 11	June 12	June 13	June 14	June 15	Water Quality	Water Level	Comments
Site C Shallow Groundwater											
01U	01U045			Q,L(B)	Q,L(B)	Q,L(B)	Q,L(B)	Q,L(B)	OR	OR	
01U	01U046			Q,L(B)	Q,L(B)	Q,L(B)	Q,L(B)	Q,L(B)	OR	OR	Qtrly thru FY11, then annual
01U	01U085			Q,L(B)	Q,L(B)	Q,L(B)	Q,L(B)	Q,L(B)	OR	OR	
01U	01U551	EW-1		Q,L(B)	Q,L(B)	Q,L(B)	Q,L(B)	Q,L(B)	OR	OR	
01U	01U552	EW-2		Q,L(B)	Q,L(B)	Q,L(B)	Q,L(B)	Q,L(B)	OR	OR	Qtrly thru FY11, then annual
01U	01U553	EW-3		Q,L(B)	Q,L(B)	Q,L(B)	Q,L(B)	Q,L(B)	OR	OR	Qtrly thru FY11, then annual
01U	01U561	MW-1		Q,L(B)	Q,L(B)	Q,L(B)	Q,L(B)	Q,L(B)	OR	OR	
01U	01U562	MW-2		Q,L(B)	Q,L(B)	Q,L(B)	Q,L(B)	Q,L(B)	OR	OR	
01U	01U563	MW-3		Q,L(B)	Q,L(B)	Q,L(B)	Q,L(B)	Q,L(B)	OR	OR	
01U	01U564	MW-4		Q,L(B)	Q,L(B)	Q,L(B)	Q,L(B)	Q,L(B)	OR	OR	Qtrly thru FY11, then annual
01U	01U565	MW-5		L(B)	L(B)	L(B)	L(B)	L(B)	---	OR	
01U	01U566	MW-6		Q,L(B)	Q,L(B)	Q,L(B)	Q,L(B)	Q,L(B)	OR	OR	Qtrly thru FY11, then annual
01U	01U567	MW-7		Q,L(B)	Q,L(B)	Q,L(B)	Q,L(B)	Q,L(B)	OR	OR	Qtrly thru FY11, then annual
01U	01U568	MW-8		Q,L(B)	Q,L(B)	Q,L(B)	Q,L(B)	Q,L(B)	OR	OR	Qtrly thru FY11, then annual
01U	01U569	MW-9		L(B)	L(B)	L(B)	L(B)	L(B)	---	OR	
01U	01U570	MW-10		Q,L(B)	Q,L(B)	Q,L(B)	Q,L(B)	Q,L(B)	OR	OR	
01U	01U571	MW-11		Q,L(B)	Q,L(B)	Q,L(B)	Q,L(B)	Q,L(B)	OR	OR	Qtrly thru FY11, then annual
01U	01U572	MW-12		Q,L(B)	Q,L(B)	Q,L(B)	Q,L(B)	Q,L(B)	OR	OR	Qtrly thru FY11, then annual
01U	01U573	MW-13		Q,L(B)	Q,L(B)	Q,L(B)	Q,L(B)	Q,L(B)	OR	OR	
01U	01U574	MW-14		Q,L(B)	Q,L(B)	Q,L(B)	Q,L(B)	Q,L(B)	OR	OR	
01U	01U575	MW-15		Q,L(B)	Q,L(B)	Q,L(B)	Q,L(B)	Q,L(B)	OR	OR	
01U	01U576	MW-16		Q,L(B)	Q,L(B)	Q,L(B)	Q,L(B)	Q,L(B)	OR	OR	

APPENDIX A.1
FY 2011 - FY 2015 MONITORING PLAN FOR GROUNDWATER MONITORING WELLS

Well Information				Purpose For Monitoring (3)							
Unit	Well I.D.	Common Name	Notes	June 11	June 12	June 13	June 14	June 15	Water Quality	Water Level	Comments
Site I Shallow Groundwater											
01U	01U064		(8)	Q,L(A)	Q,L(A)	Q,L(A)	Q,L(A)	Q,L(A)	1a, OR	1a, OR	Sample in Mar/Apr
01U	01U632		(8)	Q,L(A)	Q,L(A)	Q,L(A)	Q,L(A)	Q,L(A)	1a, OR	1a, OR	Sample in Mar/Apr
01U	01U636		(8)	Q,L(A)	Q,L(A)	Q,L(A)	Q,L(A)	Q,L(A)	1a, OR	1a, OR	Sample in Mar/Apr
01U	01U639		(7) (8)	Q,L(A)	Q,L(A)	Q,L(A)	Q,L(A)	Q,L(A)	1a, OR	1a, OR	Sample in Mar/Apr
01U	01U640		(8)	Q,L(A)	Q,L(A)	Q,L(A)	Q,L(A)	Q,L(A)	1a, OR	1a, OR	Sample in Mar/Apr
01U	01U666		(8)	L(A)	L(A)	L(A)	L(A)	L(A)	---	1a, OR	GW elevations in Mar/Apr
01U	01U667		(8)	L(A)	L(A)	L(A)	L(A)	L(A)	---	1a, OR	GW elevations in Mar/Apr
01U	01U668		(8)	L(A)	L(A)	L(A)	L(A)	L(A)	---	1a, OR	GW elevations in Mar/Apr
01U	482086	I01MW	(8)	Q,L(A)	Q,L(A)	Q,L(A)	Q,L(A)	Q,L(A)	1a, OR	1a, OR	Sample in Mar/Apr
01U	482087	I05MW	(8)	Q,L(A)	Q,L(A)	Q,L(A)	Q,L(A)	Q,L(A)	1a, OR	1a, OR	Sample in Mar/Apr
01U	482088	I02MW	(8)	Q,L(A)	Q,L(A)	Q,L(A)	Q,L(A)	Q,L(A)	1a, OR	1a, OR	Sample in Mar/Apr
01U	482089	I04MW	(7) (8)	Q,L(A)	Q,L(A)	Q,L(A)	Q,L(A)	Q,L(A)	1a, OR	1a, OR	Sample in Mar/Apr
01U	482090	I03MW	(8)	L(A)	L(A)	L(A)	L(A)	L(A)	---	1a, OR	GW elevations in Mar/Apr

APPENDIX A.1
FY 2011 - FY 2015 MONITORING PLAN FOR GROUNDWATER MONITORING WELLS

Well Information				Purpose For Monitoring (3)							
Unit	Well I.D.	Common Name	Notes	June 11	June 12	June 13	June 14	June 15	Water Quality	Water Level	Comments
Site K Shallow Groundwater											
01U	01U047			L(A)	L(A)	L(A)	L(A)	L(A)	---	3.a	
01U	01U048			L(A)	L(A)	L(A)	L(A)	L(A)	---	3.a	
01U	01U052			L(A)	L(A)	L(A)	L(A)	L(A)	---	3.a	
01U	01U065			L(A)	L(A)	L(A)	L(A)	L(A)	---	3.a	
01U	01U128			Q,L(A)	Q,L(A)	Q,L(A)	Q,L(A)	Q,L(A)	OR	3.a	
01U	01U601			L(A)	L(A)	L(A)	L(A)	L(A)	---	3.a	
01U	01U602			L(A)	L(A)	L(A)	L(A)	L(A)	---	3.a	
01U	01U603			Q,L(A)	Q,L(A)	Q,L(A)	Q,L(A)	Q,L(A)	OR	3.a	
01U	01U604			Q,L(A)	Q,L(A)	Q,L(A)	Q,L(A)	Q,L(A)	OR	3.a	
01U	01U605			L(A)	L(A)	L(A)	L(A)	L(A)	---	3.a	
01U	01U607			L(A)	L(A)	L(A)	L(A)	L(A)	---	3.a	
01U	01U608			L(A)	L(A)	L(A)	L(A)	L(A)	---	3.a	
01U	01U609			L(A)	L(A)	L(A)	L(A)	L(A)	---	3.a	
01U	01U611			Q,L(A)	Q,L(A)	Q,L(A)	Q,L(A)	Q,L(A)	OR	3.a	
01U	01U612			L(A)	L(A)	L(A)	L(A)	L(A)	---	3.a	
01U	01U613			L(A)	L(A)	L(A)	L(A)	L(A)	OR	3.a	
01U	01U615			Q,L(A)	Q,L(A)	Q,L(A)	Q,L(A)	Q,L(A)	OR	3.a	
01U	01U616			L(A)	L(A)	L(A)	L(A)	L(A)	---	3.a	
01U	01U617			Q,L(A)	Q,L(A)	Q,L(A)	Q,L(A)	Q,L(A)	OR	3.a	
01U	01U618			Q,L(A)	Q,L(A)	Q,L(A)	Q,L(A)	Q,L(A)	OR	3.a	
01U	01U619			Q,L(A)	Q,L(A)	Q,L(A)	Q,L(A)	Q,L(A)	OR	3.a	
01U	01U620			L(A)	L(A)	L(A)	L(A)	L(A)	OR	3.a	
01U	01U621			Q,L(A)	Q,L(A)	Q,L(A)	Q,L(A)	Q,L(A)	OR	3.a	
01U	01U624			L(A)	L(A)	L(A)	L(A)	L(A)	---	3.a	
01U	01U625			L(A)	L(A)	L(A)	L(A)	L(A)	---	3.a	
01U	01U626			L(A)	L(A)	L(A)	L(A)	L(A)	---	3.a	
01U	01U627			L(A)	L(A)	L(A)	L(A)	L(A)	---	3.a	
01U	01U628			L(A)	L(A)	L(A)	L(A)	L(A)	---	3.a	
01U	482083	K04-MW		Q,L(A)	Q,L(A)	Q,L(A)	Q,L(A)	Q,L(A)	OR	3.a	
01U	482084	K02-MW		L(A)	L(A)	L(A)	L(A)	L(A)	---	3.a	
01U	482085	K01-MW		L(A)	L(A)	L(A)	L(A)	L(A)	---	3.a	
03U	03U621			Q,L(A)	Q,L(A)	Q,L(A)	Q,L(A)	Q,L(A)	OR	3.a	

APPENDIX A.1
FY 2011 - FY 2015 MONITORING PLAN FOR GROUNDWATER MONITORING WELLS

Well Information				Purpose For Monitoring (3)							
Unit	Well I.D.	Common Name	Notes	June 11	June 12	June 13	June 14	June 15	Water Quality	Water Level	Comments
Deep Groundwater (TGRS)											
03F	03F302	B1									See Appendix A.2
03F	03F303	B2	(5)	Q,L(A)	Q,L(A)	Q,L(A)	Q,L(A)	Q,L(A)	OR	1.a	
03F	03F304	B3									See Appendix A.2
03F	03F305	B4									See Appendix A.2
03F	03F306	B5									See Appendix A.2
03F	03F307	B6									See Appendix A.2
03F	03F308	B7	(5)	Q,L(A)	---	Q,L(A)	---	Q,L(A)	OR	1.a	
03F	03F312	B11									See Appendix A.2
03F	03F319	B13									See Appendix A.2
03U	03U001			L(A)	---	L(A)	---	L(A)	---	1.a	
03U	03U002			Q,L(A)	---	Q,L(A)	---	Q,L(A)	OR	1.a	
03U	03U003			Q,L(A)	---	Q,L(A)	---	Q,L(A)	OR	1.a	
03U	03U004			Q,L(A)	---	Q,L(A)	---	Q,L(A)	OR	1.a	
03U	03U005			Q,L(A)	---	Q,L(A)	---	Q,L(A)	OR	1.a	
03U	03U007			Q,L(A)	---	Q,L(A)	---	Q,L(A)	Background	1.a	
03U	03U008			L(A)	---	L(A)	---	L(A)	---	1.a	
03U	03U009			Q,L(A)	---	Q,L(A)	---	Q,L(A)	Background	1.a	
03U	03U010			L(A)	---	L(A)	---	L(A)	---	1.a	
03U	03U011			L(A)	---	L(A)	---	L(A)	---	1.a	
03U	03U012			L(A)	---	L(A)	---	L(A)	---	1.a	
03U	03U013			L(A)	---	L(A)	---	L(A)	---	1.a	
03U	03U014			Q,L(A)	---	Q,L(A)	---	Q,L(A)	OR	1.a	
03U	03U015			L(A)	---	L(A)	---	L(A)	---	1.a	
03U	03U016			L(A)	---	L(A)	---	L(A)	---	1.a	
03U	03U017			Q,L(A)	---	Q,L(A)	---	Q,L(A)	OR	1.a	
03U	03U018			Q,L(A)	---	Q,L(A)	---	Q,L(A)	OR	1.a	
03U	03U019			L(A)	---	L(A)	---	L(A)	---	1.a	
03U	03U020			Q,L(A)	---	Q,L(A)	---	Q,L(A)	OR	1.a	
03U	03U021			Q,L(A)	---	Q,L(A)	---	Q,L(A)	OR	1.a	
03U	03U022			L(A)	---	L(A)	---	L(A)	---	1.a	
03U	03U023			L(A)	---	L(A)	---	L(A)	---	1.a	
03U	03U024			L(A)	---	L(A)	---	L(A)	---	1.a	
03U	03U025			L(A)	---	L(A)	---	L(A)	---	1.a	

APPENDIX A.1
FY 2011 - FY 2015 MONITORING PLAN FOR GROUNDWATER MONITORING WELLS

Well Information				Purpose For Monitoring (3)							
Unit	Well I.D.	Common Name	Notes	June 11	June 12	June 13	June 14	June 15	Water Quality	Water Level	Comments
03U	03U026			L(A)	---	L(A)	---	L(A)	---	1.a	
03U	03U027			Q,L(A)	---	Q,L(A)	---	Q,L(A)	OR	1.a	
03U	03U028			Q,L(A)	---	Q,L(A)	---	Q,L(A)	OR	1.a	
03U	03U029			Q,L(A)	---	Q,L(A)	---	Q,L(A)	OR	1.a	
03U	03U030			Q,L(A)	---	Q,L(A)	---	Q,L(A)	OR	1.a	
03U	03U031			L(A)	---	L(A)	---	L(A)	---	1.a	
03U	03U032			Q,L(A)	---	Q,L(A)	---	Q,L(A)	OR	1.a	
03U	03U075			Q,L(A)	---	Q,L(A)	---	Q,L(A)	OR	1.a	
03U	03U076			L(A)	---	L(A)	---	L(A)	---	1.a	
03U	03U077			Q,L(A)	---	Q,L(A)	---	Q,L(A)	OR	1.a	
03U	03U078			Q,L(A)	---	Q,L(A)	---	Q,L(A)	OR	1.a	
03U	03U079			Q,L(A)	---	Q,L(A)	---	Q,L(A)	OR	1.a	
03U	03U082			L(A)	---	L(A)	---	L(A)	---	1.a	
03U	03U083			L(A)	---	L(A)	---	L(A)	---	1.a	
03U	03U084			L(A)	---	L(A)	---	L(A)	---	1.a	
03U	03U087			L(A)	---	L(A)	---	L(A)	---	1.a	
03U	03U088			L(A)	---	L(A)	---	L(A)	---	1.a	
03U	03U089			L(A)	---	L(A)	---	L(A)	---	1.a	
03U	03U090			L(A)	---	L(A)	---	L(A)	---	1.a	
03U	03U092			Q,L(A)	---	Q,L(A)	---	Q,L(A)	OR	1.a	
03U	03U093			Q,L(A)	Q,L(A)	Q,L(A)	Q,L(A)	Q,L(A)	OR	1.a	
03U	03U094			Q,L(A)	---	Q,L(A)	---	Q,L(A)	OR	1.a	
03U	03U096			Q,L(A)	---	Q,L(A)	---	Q,L(A)	OR	1.a	
03U	03U097			---	---	---	---	---	---	---	
03U	03U099			Q,L(A)	Q,L(A)	Q,L(A)	Q,L(A)	Q,L(A)	OR	1.a	
03U	03U111			L(A)	---	L(A)	---	L(A)	---	1.a	
03U	03U112			L(A)	---	L(A)	---	L(A)	---	1.a	
03U	03U113			L(A)	---	L(A)	---	L(A)	---	1.a	
03U	03U114			Q,L(A)	---	Q,L(A)	---	Q,L(A)	OR	1.a	
03U	03U121			---	---	---	---	---	---	---	
03U	03U129			---	---	---	---	---	---	---	
03U	03U301	SC1									See Appendix A.2
03U	03U314	SC2									See Appendix A.2
03U	03U315	SC3	(5)	Q,L(A)	---	Q,L(A)	---	Q,L(A)	OR	1.a	
03U	03U316	SC4	(5)	Q,L(A)	---	Q,L(A)	---	Q,L(A)	OR	1.a	
03U	03U317	SC5									See Appendix A.2
03U	03U521			---	---	---	---	---	---	---	
03U	03U647			L(A)	---	L(A)	---	L(A)	---	1.a	
03U	03U648			L(A)	---	L(A)	---	L(A)	---	1.a	
03U	03U658			L(A)	---	L(A)	---	L(A)	---	1.a	

APPENDIX A.1
FY 2011 - FY 2015 MONITORING PLAN FOR GROUNDWATER MONITORING WELLS

Well Information				Purpose For Monitoring (3)							
Unit	Well I.D.	Common Name	Notes	June 11	June 12	June 13	June 14	June 15	Water Quality	Water Level	Comments
03U	03U659			Q,L(A)	---	Q,L(A)	---	Q,L(A)	OR	1.a	
03U	03U671			Q,L(A)	---	Q,L(A)	---	Q,L(A)	OR	1.a	
03U	03U672			Q,L(A)	---	Q,L(A)	---	Q,L(A)	OR	1.a	
03U	03U674			L(A)	---	L(A)	---	L(A)	---	1.a	
03U	03U675			---	---	---	---	---	---	---	
03U	03U676			L(A)	---	L(A)	---	L(A)	---	1.a	
03U	03U701			Q,L(A)	---	Q,L(A)	---	Q,L(A)	OR	1.a	
03U	03U702			Q,L(A)	---	Q,L(A)	---	Q,L(A)	OR	1.a	
03U	03U703			Q,L(A)	---	Q,L(A)	---	Q,L(A)	OR	1.a	
03U	03U704			L(A)	---	L(A)	---	L(A)	---	1.a	
03U	03U705			L(A)	---	L(A)	---	L(A)	---	1.a	
03U	03U706			L(A)	---	L(A)	---	L(A)	---	1.a	
03U	03U707			L(A)	---	L(A)	---	L(A)	---	1.a	
03U	03U708			Q,L(A)	Q,L(A)	Q,L(A)	Q,L(A)	Q,L(A)	OR	1.a	
03U	03U709			Q,L(A)	---	Q,L(A)	---	Q,L(A)	OR	1.a	
03U	03U710			Q,L(A)	---	Q,L(A)	---	Q,L(A)	OR	1.a	
03U	03U711			Q,L(A)	---	Q,L(A)	---	Q,L(A)	OR	1.a	
03U	03U715			Q,L(A)	---	Q,L(A)	---	Q,L(A)	OR	1.a	
03U	03U716			L(A)	---	L(A)	---	L(A)	---	1.a	
03U	03U801			Q,L(A)	Q,L(A)	Q,L(A)	Q,L(A)	Q,L(A)	OR	1.a	
03U	03U803			Q,L(A)	---	Q,L(A)	---	Q,L(A)	OR	1.a	
03U	03U804			Q,L(A)	---	Q,L(A)	---	Q,L(A)	OR	1.a	
03U	03U805			Q,L(A)	---	Q,L(A)	---	Q,L(A)	OR	1.a	
03U	03U806			Q,L(A)	Q,L(A)	Q,L(A)	Q,L(A)	Q,L(A)	OR	1.a	
03U	519288	E101-MW		---	---	---	---	---	---	---	
03U	519289	E102-MW		---	---	---	---	---	---	---	
03U	519290	E103-MW		---	---	---	---	---	---	---	
03M	03M001			L(A)	---	L(A)	---	L(A)	---	1.a	
03M	03M002			Q,L(A)	---	Q,L(A)	---	Q,L(A)	OR	1.a	
03M	03M003			L(A)	---	L(A)	---	L(A)	---	1.a	
03M	03M004			L(A)	---	L(A)	---	L(A)	---	1.a	
03M	03M005			L(A)	---	L(A)	---	L(A)	---	1.a	
03M	03M007			L(A)	---	L(A)	---	L(A)	---	1.a	
03M	03M010			L(A)	---	L(A)	---	L(A)	---	1.a	
03M	03M012			L(A)	---	L(A)	---	L(A)	---	1.a	
03M	03M013			L(A)	---	L(A)	---	L(A)	---	1.a	
03M	03M017			L(A)	---	L(A)	---	L(A)	---	1.a	
03M	03M020			Q,L(A)	---	Q,L(A)	---	Q,L(A)	OR	1.a	
03M	03M713			L(A)	---	L(A)	---	L(A)	---	1.a	

APPENDIX A.1
FY 2011 - FY 2015 MONITORING PLAN FOR GROUNDWATER MONITORING WELLS

Well Information					Purpose For Monitoring (3)						
Unit	Well I.D.	Common Name	Notes	June 11	June 12	June 13	June 14	June 15	Water Quality	Water Level	Comments
03M	03M802			Q,L(A)	Q,L(A)	Q,L(A)	Q,L(A)	Q,L(A)	OR	1.a	
03M	03M806			Q,L(A)	Q,L(A)	Q,L(A)	Q,L(A)	Q,L(A)	OR	1.a	
03L	03L001			L(A)	---	L(A)	---	L(A)	---	1.a	
03L	03L002			Q,L(A)	---	Q,L(A)	---	Q,L(A)	OR	1.a	
03L	03L003			L(A)	---	L(A)	---	L(A)	---	1.a	
03L	03L004			L(A)	---	L(A)	---	L(A)	---	1.a	
03L	03L005			L(A)	---	L(A)	---	L(A)	---	1.a	
03L	03L007			Q,L(A)	---	Q,L(A)	---	Q,L(A)	Background	1.a	
03L	03L010			L(A)	---	L(A)	---	L(A)	---	1.a	
03L	03L012			L(A)	---	L(A)	---	L(A)	---	1.a	
03L	03L013			L(A)	---	L(A)	---	L(A)	---	1.a	
03L	03L014			Q,L(A)	---	Q,L(A)	---	Q,L(A)	OR	1.a	
03L	03L017			Q,L(A)	---	Q,L(A)	---	Q,L(A)	OR	1.a	
03L	03L018			Q,L(A)	---	Q,L(A)	---	Q,L(A)	OR	1.a	
03L	03L020			Q,L(A)	---	Q,L(A)	---	Q,L(A)	OR	1.a	
03L	03L021			Q,L(A)	---	Q,L(A)	---	Q,L(A)	OR	1.a	
03L	03L027			L(A)	---	L(A)	---	L(A)	---	1.a	
03L	03L028			L(A)	---	L(A)	---	L(A)	---	1.a	
03L	03L029			L(A)	---	L(A)	---	L(A)	---	1.a	
03L	03L077			Q,L(A)	---	Q,L(A)	---	Q,L(A)	OR	1.a	
03L	03L078			Q,L(A)	---	Q,L(A)	---	Q,L(A)	OR	1.a	
03L	03L079			Q,L(A)	---	Q,L(A)	---	Q,L(A)	OR	1.a	
03L	03L080			L(A)	---	L(A)	---	L(A)	---	1.a	
03L	03L081			L(A)	---	L(A)	---	L(A)	---	1.a	
03L	03L084			Q,L(A)	---	Q,L(A)	---	Q,L(A)	OR	1.a	
03L	03L113			L(A)	---	L(A)	---	L(A)	---	1.a	
03L	03L802			Q,L(A)	Q,L(A)	Q,L(A)	Q,L(A)	Q,L(A)	OR	1.a	
03L	03L806			Q,L(A)	Q,L(A)	Q,L(A)	Q,L(A)	Q,L(A)	OR	1.a	
03L	03L809			Q,L(A)	---	Q,L(A)	---	Q,L(A)	OR	1.a	
03L	03L833			Q,L(A)	---	Q,L(A)	---	Q,L(A)	OR	1.a	
PC	04U001			L(A)	---	L(A)	---	L(A)	---	1.a	
PC	04U002			Q,L(A)	---	Q,L(A)	---	Q,L(A)	OR	1.a	
PC	04U003			L(A)	---	L(A)	---	L(A)	---	1.a	
PC	04U007			Q,L(A)	---	Q,L(A)	---	Q,L(A)	Background	1.a	

APPENDIX A.1
FY 2011 - FY 2015 MONITORING PLAN FOR GROUNDWATER MONITORING WELLS

Well Information				Purpose For Monitoring (3)							
Unit	Well I.D.	Common Name	Notes	June 11	June 12	June 13	June 14	June 15	Water Quality	Water Level	Comments
PC	04U012			L(A)	---	L(A)	---	L(A)	---	1.a	
PC	04U020			Q,L(A)	---	Q,L(A)	---	Q,L(A)	OR	1.a	
PC	04U027			Q,L(A)	---	Q,L(A)	---	Q,L(A)	OR	1.a	
PC	04U077			Q,L(A)	---	Q,L(A)	---	Q,L(A)	OR	1.a	
PC	04U510			Q,L(A)	---	Q,L(A)	---	Q,L(A)	Background	1.a	
PC	04U701			Q,L(A)	---	Q,L(A)	---	Q,L(A)	OR	1.a	
PC	04U702			Q,L(A)	---	Q,L(A)	---	Q,L(A)	OR	1.a	
PC	04U708			Q,L(A)	---	Q,L(A)	---	Q,L(A)	OR	1.a	
PC	04U709			Q,L(A)	---	Q,L(A)	---	Q,L(A)	OR	1.a	
PC	04U711			Q,L(A)	Q,L(A)	Q,L(A)	Q,L(A)	Q,L(A)	OR	1.a	
PC	04U713			Q,L(A)	---	Q,L(A)	---	Q,L(A)	OR	1.a	
PC	04U714			L(A)	---	L(A)	---	L(A)	---	1.a	
PC	04U802			Q,L(A)	Q,L(A)	Q,L(A)	Q,L(A)	Q,L(A)	OR	1.a	
PC	04U806			Q,L(A)	Q,L(A)	Q,L(A)	Q,L(A)	Q,L(A)	OR	1.a	
PC	04U833			Q,L(A)	Q,L(A)	Q,L(A)	Q,L(A)	Q,L(A)	OR	1.a	
J	04J077			Q,L(A)	Q,L(A)	Q,L(A)	Q,L(A)	Q,L(A)	OR	1.a	
J	04J702			Q,L(A)	---	Q,L(A)	---	Q,L(A)	OR	1.a	
J	04J708			Q,L(A)	---	Q,L(A)	---	Q,L(A)	OR	1.a	
J	04J713			Q,L(A)	---	Q,L(A)	---	Q,L(A)	OR	1.a	
J	04J714			L(A)	---	L(A)	---	L(A)	---	1.a	
PC/J	PJ#003			L(A)	---	L(A)	---	L(A)	---	1.a	
PC/J	PJ#027			L(A)	---	L(A)	---	L(A)	---	1.a	
PC/J	PJ#309	B8									See Appendix A.2
PC/J	PJ#310	B9									See Appendix A.2
PC/J	PJ#311	B10	(5)	Q,L(A)	---	Q,L(A)	---	Q,L(A)	OR	1.a	
PC/J	PJ#313	B12	(5)	Q,L(A)	---	Q,L(A)	---	Q,L(A)	OR	1.a	
PC/J	PJ#802			L(A)	---	L(A)	---	L(A)	---	1.a	
PC/J	PJ#806			Q,L(A)	Q,L(A)	Q,L(A)	Q,L(A)	Q,L(A)	OR	1.a	
---	Staff Gauges			L(A)	---	L(A)	---	L(A)	---	---	

Unit 1 Wells

01U	01U035			---	---	---	---	---	---	---	
01U	01U043			---	---	---	---	---	---	---	
01U	01U044			---	---	---	---	---	---	---	
01U	01U045			---	---	---	---	---	---	---	
01U	01U046			---	---	---	---	---	---	---	
01U	01U060			---	---	---	---	---	---	---	
01U	01U072			---	---	---	---	---	---	---	
01U	01U085			---	---	---	---	---	---	---	

APPENDIX A.1
FY 2011 - FY 2015 MONITORING PLAN FOR GROUNDWATER MONITORING WELLS

Well Information				Purpose For Monitoring (3)							
Unit	Well I.D.	Common Name	Notes	June 11	June 12	June 13	June 14	June 15	Water Quality	Water Level	Comments
Operable Unit 3											
03U	03U673			Q,L(A)	---	Q,L(A)	---	Q,L(A)	OR	2.a	
03M	03M848			Q,L(A)	Q,L(A)	Q,L(A)	Q,L(A)	Q,L(A)	OR	2.a	
03L	03L673			Q,L(A)	---	Q,L(A)	---	Q,L(A)	OR	2.a	
03L	03L832			L(A)	---	L(A)	---	L(A)	---	2.a	
03L	03L848			Q,L(A)	---	Q,L(A)	---	Q,L(A)	OR	2.a	
03L	03L854			Q,L(A)	---	Q,L(A)	---	Q,L(A)	OR	2.a	
03L	03L859			Q,L(A)	#NAME?	Q,L(A)	---	Q,L(A)	OR	2.a	
03L	03L860			L(A)	---	L(A)	---	L(A)	---	2.a	
03L	03L861			---	---	---	---	---	---	---	Abandoned FY06
03L	476837	MW15H		---	---	---	---	---	---	---	
PC	04U414	414U4	(6)	---	---	Q,L(A)	---	---	OR	2.a	
PC	04U673			Q,L(A)	---	Q,L(A)	---	Q,L(A)	OR	2.a	
PC	04U832			Q,L(A)	---	Q,L(A)	---	Q,L(A)	OR	2.a	Contingency Action for FY08
PC	04U845			Q,L(A)	---	Q,L(A)	---	Q,L(A)	OR	2.a	Contingency Action for FY08
PC	04U848			Q,L(A)	---	Q,L(A)	---	Q,L(A)	OR	2.a	
PC	04U851		(6)	---	---	Q,L(A)	---	---	OR	2.a	
PC	04U852			---	---	---	---	---	---	---	Abandoned FY09
PC	04U854			Q,L(A)	---	Q,L(A)	---	Q,L(A)	OR	2.a	
PC	04U859			Q,L(A)	---	Q,L(A)	---	Q,L(A)	OR	2.a	
PC	04U860			Q,L(A)	---	Q,L(A)	---	Q,L(A)	OR	2.a	
PC	04U861			---	---	---	---	---	---	---	Abandoned FY06
PC	04U863	323U4		Q,L(A)	Q,L(A)	Q,L(A)	Q,L(A)	Q,L(A)	OR	2.a	
PC	04U864	324U4		---	---	---	---	---	---	---	Abandoned FY09
PC	04U865	325U4		---	---	---	---	---	---	---	Abandoned FY09
PC	04U866	326U4		Q,L(A)	---	Q,L(A)	---	Q,L(A)	OR	2.a	
PC	520931	NBM #13		---	---	---	---	---	---	---	Abandoned FY07
J	04J864	324 J		---	---	---	---	---	---	---	Abandoned FY09
J	04J866	326 J		Q,L(A)	---	Q,L(A)	---	Q,L(A)	OR	2.a	

APPENDIX A.1
FY 2011 - FY 2015 MONITORING PLAN FOR GROUNDWATER MONITORING WELLS

Well Information				Purpose For Monitoring (3)							
Unit	Well I.D.	Common Name	Notes	June 11	June 12	June 13	June 14	June 15	Water Quality	Water Level	Comments
Other Installation Restoration Activities											
Building 102 Shallow Groundwater											
01U	01U048			Q,L(B)	Q,L(B)	Q,L(B)	Q,L(B)	Q,L(B)	OR	OR	
01U	01U578			Q,L(B)	Q,L(B)	Q,L(B)	Q,L(B)	Q,L(B)	OR	OR	
01U	01U579			Q,L(B)	Q,L(B)	Q,L(B)	Q,L(B)	Q,L(B)	OR	OR	
01U	01U580			Q,L(B)	Q,L(B)	Q,L(B)	Q,L(B)	Q,L(B)	OR	OR	
01U	01U581			Q,L(B)	Q,L(B)	Q,L(B)	Q,L(B)	Q,L(B)	OR	OR	
01U	01U582			Q,L(B)	Q,L(B)	Q,L(B)	Q,L(B)	Q,L(B)	OR	OR	
01U	01U583			Q,L(B)	Q,L(B)	Q,L(B)	Q,L(B)	Q,L(B)	OR	OR	
01U	01U584			Q,L(B)	Q,L(B)	Q,L(B)	Q,L(B)	Q,L(B)	OR	OR	
01L	01L581			Q,L(B)	Q,L(B)	Q,L(B)	Q,L(B)	Q,L(B)	OR	OR	
01L	01L582			Q,L(B)	Q,L(B)	Q,L(B)	Q,L(B)	Q,L(B)	OR	OR	
01L	01L583			Q,L(B)	Q,L(B)	Q,L(B)	Q,L(B)	Q,L(B)	OR	OR	
01L	01L584			Q,L(B)	Q,L(B)	Q,L(B)	Q,L(B)	Q,L(B)	OR	OR	

APPENDIX A.1
FY 2011 - FY 2015 MONITORING PLAN FOR GROUNDWATER MONITORING WELLS

Well Information									Purpose For Monitoring (3)		
Unit	Well I.D.	Common Name	Notes	June 11	June 12	June 13	June 14	June 15	Water Quality	Water Level	Comments
Well Inventory											
(Entries under "Notes" refer to the well inventory category)											
---	249608	Rapit Printing Inc	1a	---	---	Q(B)	---	---	Well Inventory	---	2520 Larpenteur Ave
---	S00444	Minneapolis Parks & Rec Dep	1a	---	---	Q(B)	---	---	Well Inventory	---	Ontario & E River Rd (Erie), Dartmouth Triangle
---	200173	KSTP Radio TV	1b	---	---	Q(B)	---	---	Well Inventory	---	3415 University Ave
---	200180	Town & Country Golf Course	1b	---	---	Q(B)	---	---	Well Inventory	---	2279 Marshal Ave
---	200522	Windsor Green	1b	---	---	Q(B)	---	---	Well Inventory	---	Silver Lake Rd & Cty Rd E
---	200523	Windsor Green	1b	---	---	Q(B)	---	---	Well Inventory	---	Silver Lake Rd & Cty Rd E
---	234338	Bosell	1b	---	---	Q(B)	---	---	Well Inventory	---	1575 14th Ave NW
---	234421	BioClean (BioChem)	1b	---	---	Q(B)	---	---	Well Inventory	---	2151 Mustang Dr
---	234469	Palkowski, T.	1b	---	---	Q(B)	---	---	Well Inventory	---	2816 Hwy 88
---	234544	R&D Systems	1b	---	---	Q(B)	---	---	Well Inventory	---	2201 Kennedy St NE
---	249632	Montzka, Harold	1b	---	---	Q(B)	---	---	Well Inventory	---	2301 N Upland Crest NE
---	433298	Town & Country Golf Course	1b	---	---	Q(B)	---	---	Well Inventory	---	2279 Marshall Ave
---	509052	Shriners Hospital	1b	---	---	Q(B)	---	---	Well Inventory	---	2025 E River Rd
---	756236	Alcan	1c	---	---	Q(B)	---	---	Well Inventory	---	150 26th Ave SE
---	S00437	Northern Star Co	1c	---	---	Q(B)	---	---	Well Inventory	---	3171 5th St SE
---	107405	Dimmick, Kay	2a	---	---	Q(B)	---	---	Well Inventory	---	4355 Hwy 10
---	200176	Waldorf Paper Products	2b	---	---	Q(B)	---	---	Well Inventory	---	2236 Myrtle Ave
---	249007	Walton, Toni	2b	---	---	Q(B)	---	---	Well Inventory	---	4453 Old Hwy 10
---	537801	Midway Industrial	2b	---	---	Q(B)	---	---	Well Inventory	---	4759 Old Hwy 8
---	S00002	Midland Hills Country Club	2b	---	---	Q(B)	---	---	Well Inventory	---	2001 N Fulham St
---	200076	Old Dutch Foods, Inc	2c	---	---	Q(B)	---	---	Well Inventory	---	2375 Terminal Rd
---	236029	R&D Systems, South Well	2c	---	---	Q(B)	---	---	Well Inventory	---	2201 Kennedy St NE
---	236439	Waldorf Paper Products	2c	---	---	Q(B)	---	---	Well Inventory	---	2250 Wabash Ave
---	249185	Novotny, Mark	4a	---	---	Q(B)	---	---	Well Inventory	---	1706 Malvern St
---	S00295	Moncada, Jairo	4a	---	---	Q(B)	---	---	Well Inventory	---	2351 Summer St, new owner
---		Amundsen, Jason & Lucy	4a	---	---	Q(B)	---	---	Well Inventory	---	2816 St. Anthony Blvd
---		Hermes, Margo	4a	---	---	Q(B)	---	---	Well Inventory	---	2935 Old Hwy 8
---		Holland, Justin	7a	---	---	---	---	---	Well Inventory	---	1475 16th St NW, well sealed in FY 2010
---		Macdonald, Jason	4a	---	---	Q(B)	---	---	Well Inventory	---	1672 14th Ave NW
---		Purdy, Garland	4a	---	---	Q(B)	---	---	Well Inventory	---	2816 Silver Lake Rd, new owner

A.2 Remedial Treatment Systems

APPENDIX A.2

FY 2011 - FY 2015 MONITORING PLAN FOR REMEDIAL TREATMENT SYSTEMS

OU1: DEEP GROUNDWATER ⁽¹⁾

<u>Location</u>	<u>Sampling Frequency</u>	<u>Parameters</u>
<ul style="list-style-type: none"> Extraction Wells NBM#4, #14, and #15 (and also NBM#3, #5, and #6) PGAC Effluent 	<ul style="list-style-type: none"> - Monthly - Monthly - Monthly 	<ul style="list-style-type: none"> - Pumping Volumes - Water Quality ⁽²⁾ - Water Quality ⁽²⁾

OU2: SITE K REMEDIAL ACTION

<u>Location</u>	<u>Sampling Frequency</u>	<u>Parameters</u>
<ul style="list-style-type: none"> Extracted Groundwater Treatment System Effluent [Outfall 391 (010)] 	<ul style="list-style-type: none"> - Monthly - See Appendix A.3 	<ul style="list-style-type: none"> - Pumping Volume - See Appendix A.3

OU2: TCAAP GROUNDWATER RECOVERY SYSTEM (TGRS)

<u>Location</u>	<u>Sampling Frequency</u>	<u>Parameters</u>
<ul style="list-style-type: none"> Extraction Wells Treatment System Influent Treatment System Effluent 	<ul style="list-style-type: none"> - Monthly - Semi-Annually - Semi-Annually - Monthly - Monthly - Monthly 	<ul style="list-style-type: none"> - Pumping Volumes - Water Levels - Water Quality ⁽²⁾ - Pumping Volumes - Water Quality ⁽²⁾ - Water Quality ⁽²⁾

Notes:

- (1) Performed by the City of New Brighton using their Sampling and Analysis Plan.
(2) The required analyte list for each specific site is presented in Appendix A.4.

A.3 Surface Water

APPENDIX A.3
FY 2011 - FY 2015 MONITORING PLAN
FOR SURFACE WATER

Analysis	Analytical Method	Units	Site K Effluent (Outfall 010)	Site C Surface Water Locations		
				(SW-5)	(SW-6)	(NE Wetland)
Flow Rate	---	gal/day	Continuous			
Total Flow	---	gal	M			
pH	(field)	(pH)	Q			
Cyanide	9012A	µg/l	Q			
Copper	6020	µg/l	Q			
Lead	6020	µg/l	Q	3Q through FY11; then annual (June)	3Q through FY11; then annual (June)	3Q through FY11; then annual (June)
Mercury	7470A	µg/l	Q			
Phosphorus (Total)	365.4	µg/l	Q			
Silver	6020	µg/l	Q			
Zinc	6020	µg/l	Q			
Trichloroethene	8260C	µg/l	Q			
1,1-Dichloroethene	8260C	µg/l	Q			
1,1-Dichloroethane	8260C	µg/l	Q			
Cis-1,2-Dichloroethene	8260C	µg/l	Q			
Trans-1,2-Dichloroethene	8260C	µg/l	Q			
Vinyl Chloride	8260C	µg/l	Q			
1,2-Dichloroethane	8260C	µg/l	Q			

Notes:

M = Measurement required once per month

Q = Analysis required once per quarter

3Q = Analysis required in three quarters (March, June, and September)

A.4 Site Specific Lists of Required Analytes

APPENDIX A.4

SITE SPECIFIC LISTS OF REQUIRED ANALYTES

Note: Cleanup levels (in µg/l) from each Record of Decision are shown below for use in determining the required method detection limits. Also note that these lists represent the minimum list of analytes. A larger analyte list may be utilized by the monitoring organization, if so desired.

OU1 (DEEP GROUNDWATER) ⁽¹⁾

1,1-Dichloroethane	70
1,1-Dichloroethene	6
cis-1,2-Dichloroethene	70
1,1,1-Trichloroethane	200
1,1,2-Trichloroethane	3
Trichloroethene	5

SITE A (SHALLOW GROUNDWATER) ⁽²⁾

Antimony*	6
1,1-Dichloroethane	6
1,2-Dichloroethane	4
Benzene	10
Chloroform	60
cis-1,2-Dichloroethene	70
Tetrachloroethene	7
Trichloroethene	30

*Antimony is only monitored at these wells:
01U103, 01U902 and 01U904 (June only)

SITE C (SHALLOW GROUNDWATER) ⁽³⁾

Lead	15
------	----

SITE I (SHALLOW GROUNDWATER) ⁽²⁾

1,2-Dichloroethene (cis and trans)	70
Trichloroethene	30
Vinyl Chloride	0.2

SITE K (SHALLOW GROUNDWATER) ⁽²⁾

1,2-Dichloroethene (cis and trans)	70
Trichloroethene	30

OU2 (DEEP GROUNDWATER) ⁽²⁾

1,1,1-Trichloroethane	200
1,1-Dichloroethane	70
1,1-Dichloroethene	6
1,2-Dichloroethane	4
cis-1,2-Dichloroethene	70
Tetrachloroethene	5
Trichloroethene	5

OU3 (DEEP GROUNDWATER) ⁽⁴⁾

1,1-Dichloroethane	70
1,1-Dichloroethene	6
cis-1,2-Dichloroethene	70
1,1,1-Trichloroethane	200
1,1,2-Trichloroethane	3
Trichloroethene	5

Notes:

- (1) From Page 18 of the OU1 Record of Decision.
- (2) From Table 1 of the OU2 Record of Decision.
- (3) From Table 1 of the OU2 Record of Decision - Amendment #1.
- (4) From Page 26 of the OU3 Record of Decision.

Analytical Methods:

VOCs: SW-846 Method 8260C

Antimony & Lead: SW-846 Method 6020

APPENDIX A.4 (cont'd)
SITE SPECIFIC LISTS OF REQUIRED ANALYTES

OTHER INSTALLATION RESTORATION ACTIVITIES

BUILDING 102 SHALLOW GROUNDWATER⁽⁵⁾

Vinyl Chloride ⁽⁶⁾	0.18
cis-1,2-Dichloroethene	70
Trichloroethene	5
1,1-Dichloroethene	6

WELL INVENTORY SAMPLING

VOCs (report full VOC list)

Notes:

(5) From Table 3-5 of the Building 102 Groundwater Engineering Evaluation/Cost Analysis (EE/CA).

(6) Vinyl chloride is also analyzed by SW-846 Method 8260C - SIM at wells 01U048, 01U582, and 01L582.

Analytical Methods:

VOCs: SW-846 Method 8260C (see Note 6 above)

Metals: SW-846 Method 6020

A.5 New Brighton Operating Rates

Table D-1
Remedial Production Ranges for Normal Operation
(Effective January 2008)

NBCGRS Well	Estimated Physical Capacity Range			Remedial Production Range		Flow Rate Equivalents (24-hr Production Basis)	
	Normal Individual Low (gpm)	Normal Individual High (gpm) (See Note 1)	Peak Combined High (gpm) (See Note 1)	Lower Limit (MGD)	Upper Limit (MGD)	Lower Limit (gpm)	Upper Limit (gpm)
3 (See Note 2)	300	600	400	0.000	0.576	0	400
4 (See Note 2)	500	1,100	900	1.152	1.296	800	900
3 + 4 (See Note 2)	800	n/a	1,300	1.152	1.872	800	1,300
5	400	850	750	0.864	1.080	600	750
6	400	850	750	0.000	1.080	0	750
5 + 6 (See Note 3)	800	1,700	1,500	0.864	2.160	600	1,500
14	500	1,200	1,000	0.000	1.440	0	1,000
15	500	1,200	1,000	1.152	1.440	800	1,000
TOTAL WELL CAPACITY	2,600	n/a	4,800	3.168	6.912	2,200	4,800
TREATMENT CAPACITY		3,200	5,000				
NBCGRS SYSTEM LIMIT		3,200	4,800				

NOTES:

1. During peak production periods with all wells running, individual well capacities are limited by interference, high drawdown, and high system head losses
2. While shown individually to illustrate normal operational intent, enforceable target is for combined Well 3 plus Well 4 since the wells are located in close proximity and effectively operate as a single point source. Wells 3 and 4 can be used interchangeably to produce total daily target.
3. While shown individually to illustrate normal operational intent, enforceable target is for combined Well 5 plus Well 6 since the wells are located in close proximity and effectively operate as a single point source. Wells 5 and 6 can be used interchangeably to produce total daily target.


Michael R. Fix
Twin Cities Army Ammunition Plant


Grant M. Wyffels
City of New Brighton

Table D-2
Alternate Remedial Production Ranges for Contingent Events
(Effective January 2008)

Event	Normal Operation			Well 3 and/or 4 Down			Well 5 and/or 6 Down			Well 14 Down			Well 15 Down		
Well / Pair	Priority	Lower Limit (MGD)	Upper Limit (MGD)	Priority	Lower Limit (MGD)	Upper Limit (MGD)	Priority	Lower Limit (MGD)	Upper Limit (MGD)	Priority	Lower Limit (MGD)	Upper Limit (MGD)	Priority	Lower Limit (MGD)	Upper Limit (MGD)
3 + 4	2	1.152	1.872	NA	0.000	0.000	2	1.440	1.872	2	1.152	1.872	1	1.440	1.872
5 + 6	3	0.864	2.160	2	1.728	2.160	NA	0.000	0.000	3	0.864	2.160	2	1.728	2.160
14	4	0.000	1.440	3	1.152	1.440	3	1.152	1.440	NA	0.000	0.000	3	0.720	1.152
15	1	1.152	1.440	1	1.152	1.440	1	1.152	1.440	1	1.152	1.440	NA	0.000	0.000
Total		3.168	6.912		4.032	5.040		3.744	4.752		3.168	5.472		3.888	5.184

Appendix B

Well Index

APPENDIX B
NEW BRIGHTON/ARDEN HILLS SUPERFUND SITE WELL INDEX
FISCAL YEAR 2011

Purpose

The purpose of the well index is to identify all wells, both past and present, that:

- Have been used to collect water quality data or groundwater elevations in regard to work at the New Brighton/Arden Hills Superfund Site (including private wells and offsite monitoring wells sampled by the Army); or
- Are owned by the Army; or
- Are located within the boundaries of OU2 (the former TCAAP property)

In addition, the well index aims to identify the current status (in use, sealed, abandoned, etc.) of these wells.

The well index does not include wells identified in the Well Inventory Update (Appendix E) that have not been sampled by the Army at any point in history.

The list contained in the well index is by no means a compilation of all available data. Other data may exist regarding an individual well that was not discovered or searched out during the course of this effort. The list is intended to be a reasonable effort to gather the data concerning the wells that is readily available. Therefore, if additional data is desired concerning a certain well, it may be possible to search out and obtain that data from records not searched during the course of the investigation.

Background

OU2 and OU1/OU3 wells have been installed in four hydrogeologic units beneath the site. These hydrogeologic units, as referred to in this report, are conceptually illustrated on [Figure B-1](#) and are described below:

- Unit 1: This unit, referred to as the Fridley Formation, consists of alluvium and lacustrine deposits above the Twin Cities Formation (Unit 2). The formation is made up of fine- to medium-grained sand and clayey silt, which acts as an unconfined aquifer with an estimated hydraulic conductivity of 8.3×10^{-3} cm/sec (International Technology Corp. 1992). The Unit 1 deposits are discontinuous at the New Brighton/Arden Hills Superfund Site (NB/AH Site) and range in thickness from zero to 50 feet. They are predominantly limited to the north, east, and southwest portions of the site. Groundwater in Unit 1 is also discontinuous.
- Unit 2: Known as the Twin Cities Formation, Unit 2 consists of Quaternary aged glacial till and, similar to Unit 1, is discontinuous at the NB/AH Site. Unit 2

is generally regarded as an aquitard to vertical migration of groundwater; however, sand and gravel lenses may contain water.

Unit 3: This unit consists primarily of the Quaternary aged Hillside Sand Formation, which is continuous beneath OU2. Near the center of OU2, the Hillside Sand Formation is overlain by the Arsenal Sand, which forms a kame. There is no distinct lithologic contact between the Hillside Sand and the Arsenal Sand, and both are considered included in Unit 3. Unit 3 ranges in thickness from 25 to 450 feet. For monitoring purposes, the Unit 3 aquifer thickness has been arbitrarily subdivided into thirds designated as upper, middle, and lower.

Unit 4: This unit consists collectively of bedrock from the Prairie du Chien Group and Jordan Formation (Ordovician and Cambrian periods, respectively). For monitoring purposes, the Prairie du Chien Group is referred to as Upper Unit 4, while the Jordan Formation is Lower Unit 4. The Jordan Formation varies from fine- to coarse-grained quartz sandstone. The Prairie du Chien Group in the NB/AH Site area consists of a finely crystalline dolomite of the Oneota Formation, as well as quartz sandstone and dolomite members of the Shakopee Formation. A more detailed description of the bedrock geology can be found in the Remedial Investigation Report (Argonne National Laboratory, 1991).

In order to identify the hydrogeologic unit in which each well is completed, the United States Army Environmental Center (USAEC), formerly the United States Army Toxic and Hazardous Materials Agency (USATHAMA), developed a standardized identification system for wells at the NB/AH Site (referred to as the Army Designation or IRDMIS number). Well designations consist of six characters, such as 03U093. The first two characters represent the hydrogeologic unit in which the well is completed, as follows:

01	-	Unit 1
03	-	Unit 3
04	-	Unit 4: Prairie du Chien Group <u>or</u> Jordan Formation
PJ	-	Unit 4: Prairie du Chien Group <u>and</u> Jordan Formation

The third character represents the relative position of the well screen or open hole within the specified hydrogeologic unit, as follows:

U	-	upper portion
M	-	middle portion
L	-	lower portion
J	-	Jordan Sandstone
F	-	fully penetrating Unit 3
#	-	open hole (total or partial thickness)

The remaining three characters represent the well number, as follows:

001 thru 500	USAEC wells and additional wells installed by others adjacent to an existing well with the 001-500 designation.
--------------	-----------------------------------------------------------------------------------------------------------------

501 thru 600	NB/AH Site wells.
601 thru 800	OU2 Alliant wells.
801 thru 999	OU1/OU3 Alliant wells.

OU1/OU3 wells installed by parties other than USAEC, the Army, or Alliant are designated by their Minnesota unique number. [Table B-1](#) is sorted by unique number, but includes the IRDMIS number and any other name(s) the wells may have. The well type in this table is abbreviated as follows:

UN	-	Unknown
MUNI	-	Municipal
MON	-	Monitoring
DOM	-	Domestic
IND	-	Industrial
P.S.	-	Public Supply
COM	-	Commercial
IRR	-	Irrigation
ABAND	-	Abandoned
PIEZ.	-	Piezometer
REM	-	Remedial

In recent years, as property transfer of the remaining land that is still identified as TCAAP becomes more imminent, it became apparent that an updated well index with more information concerning each well would be of importance to pass on to future land owners. In addition, as groundwater quality continues to improve and contaminant plumes continue to shrink in vertical and horizontal extent, the index will function as a check to make sure that all Army owned wells are sealed and that all traces of the wells are removed from the area.

The FY 2011 Appendix B [Table B-1](#) shows the most current well index. The well index continues to be a work in progress. Additional records continue to surface regarding individual wells, as new wells are drilled and old wells are sealed and removed.

[Figures B-2](#) and [B-3](#) show the location of wells identified in [Table B-1](#). With a known well name, the location of that well can be determined using the “Edit, Find” or “Edit, Search” function and then typing in the desired well name, which will highlight this well name on the figure.

The [Appendix B Attachment](#) contains available documentation for each well, including boring logs (if available). The attachment is sorted by Minnesota unique number. To view the information concerning a well, click in the desired well number in the bookmarks with the mouse.

FY 2011 Update

During FY 2011 effort was undertaken to update the existing well index. Four additional well sealing records were added to the database (MN Unique #s 416080, 524051, 524047, 524050). No other significant changes were made compared with the FY 2010 version of the index. The

well index, [Table B-1](#), was compared with the wells identified in Appendix D, which contains historical water quality and groundwater elevation data. A number of wells were identified in Appendix D that do not exist in the well index. More efforts will continue to be made in the coming years to add information concerning the location and status of these wells to the well index in Appendix B.

Future updates to Appendix B

- The repository at the current TCAAP office is planned to be searched for additional well information.
- The well maintenance permit and well owner columns are intended to be completed for each well in the index.

Appendix B Table B-1 and Attachment

Available Well Information
Sorted by Minnesota Unique Well Number

[Appendix B Table B-1](#) contains a summary of all information available concerning a certain well, and is sorted by Minnesota unique well number.

To search for detailed records regarding a well, open the appropriate file below and select the bookmark corresponding to the Minnesota unique well number of the well being searched. If the unique number is unknown for a well, it is included and sorted in the Appendix B Attachment by IRDMIS name or OTHER. Records included in the Appendix B Attachment that may or may not be available for each well include:

- The County Well Index well log,
- Access agreement(s),
- Correspondence related to the well,
- Field notes and boring logs,
- Well construction diagrams,
- Documentation of well modifications, and
- Sealing records.

Appendix B Attachment

1. [Wells Numbered 104772 through 194772](#)
2. [Wells Numbered 200070 through 225906](#)
3. [Wells Numbered 231741 through 235753](#)
4. [Wells Numbered 236066 through 257443](#)
5. [Wells Numbered 265735 through 482709](#)
6. [Wells Numbered 500248 through IRDMIS and OTHER](#)





Figure B-1

Conceptual Illustration of
Site Geology



ANNUAL PERFORMANCE REPORT

OU1 & OU3 Well Location







Engineers - Scientists
Business Professionals
www.wenck.com

Wenck

1800 Pioneer Creek Center
Maple Plain, MN 55359-0429
1-800-472-2232

FY 2011

Figure B-2



Appendix C

FY 2011 Data Collection and Management

C.1 Data Collection, Management, and Presentation

APPENDIX C.1

DATA COLLECTION, MANAGEMENT, AND PRESENTATION

1.0 INTRODUCTION

A groundwater monitoring program was initiated in January 1984 to obtain water level and water quality data at OU1, OU2 and OU3. Each year has been divided into quarters with each quarter assigned a number. Accordingly, FY 2011 was comprised of Quarter 109 (October through December), Quarter 110 (January through March), Quarter 111 (April through June), and Quarter 112 (July through September). Water sampling, water level measurements, and laboratory analyses were conducted in accordance with three separate Quality Assurance Project Plans (QAPPs): “QAPP for Performance Monitoring”, (Wenck, Revision 9, April 14, 2010) and “QAPP for Monitored Natural Attenuation of Building 102 Groundwater”, (Wenck, Revision 3, April 14, 2010). The Building 102 QAPP is applicable to only that specific site, and all other sites are covered by the Performance Monitoring QAPP.

Prior to November 1, 2001, data collected from OU1, OU2 and OU3 was stored in the U.S. Army Environmental Command (USAEC) Installation Restoration Data Management Information System (IRDMIS). USAEC replaced the IRDMIS System on November 1, 2001, with a new system, the Environmental Restoration Information System (ERIS), which incorporated all of the data that had previously been entered into IRDMIS. The Army has continued to enter data into ERIS; however, ERIS is not being used as the primary database for the OU1, OU2 and OU3 data. The historical databases in [Appendix D.1](#) are the primary databases.

2.0 GROUNDWATER LEVELS AND GROUNDWATER QUALITY

2.1 Data Collection and Management

Groundwater level and groundwater quality data were collected in accordance with the FY 2011 Annual Monitoring Plan ([Appendix A](#)), which established the monitoring responsibilities for both the Army and Alliant. Water level monitoring and water sampling were conducted by Wenck for the Army and by CRA and Stantec for Alliant. Laboratory analysis of samples from all sites was performed by ALS Laboratory Group, Salt Lake City, Utah. [Appendix A.4](#) contains lists of required analytes, as referenced by the monitoring plans in [Appendix A](#). The lists are site-specific, based on the chemicals of concern. At sites other than Site C, halogenated volatile organic compounds are the parameters of primary interest, though some of the sites (or specific wells at a site) are sampled for aromatic volatile organic compounds and/or metals. At Site C, dissolved lead is the only chemical of concern. [Appendix C.2](#) presents deviations from the FY 2011 Annual Monitoring Plan.

Data verification and validation was conducted in accordance with procedures and requirements outlined in the two QAPPs. Data qualifiers assigned to data through data verification and/or data validation appear in the data tables included within the individual sections of this report, with qualifier definitions given in footnotes to the tables. Data qualifiers are also included in the historical databases ([Appendix D.1](#)), which include a database of organic water quality, a database of inorganic water quality (excluding Site C), and a database for Site C water quality (for both groundwater and surface water). Data verification was performed by Wenck for the Wenck-collected data, CRA for the CRA-collected data, and Diane Short & Associates, Inc., Lakewood, Colorado, for the Stantec-collected data. Data validation was performed by CRA for the CRA-collected data, and Diane Short & Associates for the Wenck- and Stantec-collected data. Data verification and validation information from the three sampling firms was compiled by Wenck into quarterly Data Usability Reports (DURs) that were submitted to the MPCA and USEPA for review. If any MPCA/USEPA-requested revisions were necessary, a final DUR was resubmitted. The final MPCA/USEPA approval letter for the FY 2011 DURs is included in [Appendix C.3](#).

For water level measurements, the depth to water from the surveyed top of the well casing elevation was measured. Groundwater elevations were calculated by subtracting the depth to water from the surveyed top of the well casing elevation and are included in the historical water elevation database ([Appendix D.1](#)).

2.2 Groundwater Elevation Contour Maps

The most extensive water level monitoring event performed during FY 2011 was in June (Quarter 111). This data was used to prepare groundwater elevation contour maps for deep groundwater at OU2 and for shallow groundwater at Sites A, C, K and Building 102. The ongoing Site I annual monitoring was moved from June to March/April to coincide with typically higher groundwater elevations. Groundwater elevation contour maps are included within the individual sections of this report. No groundwater elevation contour maps are prepared for deep groundwater at OU1/OU3.

2.3 Groundwater Quality Contour Maps and Cross-Sections

The most extensive sampling event performed during FY 2011 was in June (Quarter 111). This data was used to prepare groundwater quality isoconcentration contour maps and/or cross-sections for deep groundwater at OU1/OU3 and OU2 (OU3 is shown on the same figures as OU1 in the OU1 section of this report), and for shallow groundwater at Sites A, C, I, K and Building 102. Contour maps were generated by hand, based on the observed contaminant concentrations and the extent of past site contamination. These maps are included within the individual sections of this report.

For deep groundwater at OU1/OU3 and OU2, isoconcentration maps and cross-sections are provided for trichloroethene, since this is the primary chemical of concern on a concentration basis. These isoconcentration maps include individual maps for Upper Unit 3, Lower Unit 3, and Upper Unit 4. To complement the isoconcentration maps, cross-sections were prepared to illustrate the vertical distribution of trichloroethene. One section line passes through the source area at Site G in OU2 and follows the north plume (OU1) through well 582628 (NBM#15) of the

New Brighton Contaminated Groundwater Recovery System (NBCGRS). A second section line passes through the source area at Site I in OU2 and follows the south plume (OU3).

Contaminant concentrations for Middle Unit 3 wells and wells that fully penetrate Unit 3 (03F) (including any recovery wells that fully penetrate Unit 3 and that are being sampled as a monitoring well) are shown in parentheses on the Lower Unit 3 isoconcentration maps, but were not used for contouring purposes except when no Lower Unit 3 wells are located in the vicinity. Similarly, wells completed in the Jordan aquifer (04J) and wells completed as open holes intersecting both the Prairie du Chien and Jordan aquifers (PJ#) are shown with the data in parentheses on the Upper Unit 4 isoconcentration maps, but were not used for contouring purposes.

For Site A shallow groundwater, an isoconcentration map is provided for cis-1,2-dichloroethene, since this is the chemical of concern with the largest aerial extent at Site A, and also for tetrachloroethene, which illustrates the source area and contaminant degradation. Cross-sections were also prepared for Site A to illustrate the vertical distribution of cis-1,2-dichloroethene. The isoconcentration maps for Site A were prepared only for Unit 1, since this is the only contaminated aquifer.

For Site C shallow groundwater, an isoconcentration map is provided for dissolved lead, since this is the only chemical of concern at Site C. Results for surface water monitoring is also shown on this same map to show that impacts to surface water are not occurring as a result of the shallow groundwater contamination. Cross-sections were also prepared for Site C to illustrate the vertical distribution of dissolved lead. The isoconcentration map for Site C was prepared only for Unit 1, since this is the only contaminated aquifer.

For Site I shallow groundwater, an isoconcentration map (Unit 1) is provided for trichloroethene, since this is the primary chemical of concern on a concentration basis.

For Site K shallow groundwater, an isoconcentration map is provided for trichloroethene, since this is the primary chemical of concern on a concentration basis. The isoconcentration map for Site K was prepared only for Unit 1, since this is the only contaminated aquifer.

For Building 102 shallow groundwater, an isoconcentration map is provided for vinyl chloride, since this is the chemical of concern that has historically had the largest aerial extent at Building 102, and also for trichloroethene and cis-1,2-dichloroethene, which illustrates the source area and contaminant degradation. Cross-sections were also prepared for Building 102 to illustrate the vertical distribution of vinyl chloride. The isoconcentration maps for Building 102 were prepared only for Unit 1, since this is the only contaminated aquifer.

Contaminant concentrations for recovery wells that are actively pumping are shown in parentheses on the isoconcentration maps. These values were considered, but were generally not used alone to prepare the isoconcentration contours. Concentrations of recovery wells generally represent an average contaminant value for all groundwater being drawn to the well; hence, the concentrations do not necessarily represent a discrete location or depth. Contaminant concentrations for recovery wells that are not actively pumping are fully utilized for purposes of contouring.

C.2 Deviations from Monitoring Program

APPENDIX C.2
DEVIATIONS FROM MONITORING PROGRAM

Fiscal Year 2011

OU2: Site C Shallow Groundwater

December 2010:

Well 01U046: No sample collected: well was frozen.

OU2 Site I

April 2011:

Well I01MW: Bailed dry after 0.3 gallons removed (just over 1 well volume).

Well I02MW: No sample collected, well was dry.

Well 01U639: No sample collected, insufficient water in well (less than ½ inch), sample was taken from alternate location I04MW..

Well 01U640: Bailed dry after 0.25 gallons removed (just over 1 well volume).

Well 01U632: Bailed dry after 1.5 gallons removed (just over 1 well volume).

OU2 Site K

June 2011:

Well 01U611: Bailed dry after 1.25 gallons removed (just over 1 well volume).

Well 01U604: Bailed dry after 1.75 gallons removed (just over 1 well volume).

Well 01U615: Bailed dry after 3 gallons removed (just over 1 well volume).

Well 01U617: Bailed dry after 6 gallons removed (just over 1 well volume).

C.3 Regulatory Approvals of Data Usability Reports



UNITED STATES ENVIRONMENTAL PROTECTION AGENCY

REGION 5

77 WEST JACKSON BOULEVARD
CHICAGO, IL 60604-3590

February 21, 2012

REPLY TO THE ATTENTION OF: SR-6J

Mr. Michael R. Fix
Commander's Representative
Twin Cities Army Ammunition Plant
470 West Highway 96 - Suite 100
Shoreview, MN 55126

Subject: Approval of Data Usability Reports Numbers 69, 70, 71 and 72

Dear Mr. Fix:

This letter shall serve to document that the U.S. Environmental Protection Agency (EPA) and the Minnesota Pollution Control Agency (MPCA) received and reviewed draft versions of Data Usability Reports (DURs) 69, 70, 71 and 72. EPA and MPCA provided the U.S. Army (Army) with comments on the DURs. The DURs were revised to the satisfaction of EPA and MPCA and the following final DURs were received:

- Data Usability Report Number 69 (DUR 69), TCAAP FY 2011 Performance Monitoring Program, 1st Quarter Monitoring (October – December, 2010), March 7, 2011;
- Data Usability Report Number 70 (DUR 70), TCAAP FY 2011 Performance Monitoring Program, 2nd Quarter Monitoring (January – March, 2011), November 29, 2011;
- Data Usability Report Number 71 (DUR 71), TCAAP FY 2011 Performance Monitoring Program, 3rd Quarter Monitoring (April – June, 2010), February 6, 2012;
- Data Usability Report Number 72 (DUR 72), TCAAP FY 2011 Performance Monitoring Program, 4th Quarter Monitoring (July – September, 2011), February 10, 2011.

Based upon our review of the information provided by the Army, USEPA and MPCA agree that the subject DURs are acceptable. You are hereby advised that the USEPA and the MPCA approve Data Usability Report Numbers 69, 70, 71 and 72. If you have any questions, please contact Tom Barounis of the EPA at (312) 353-5577 or Deepa de Alwis of the MPCA at (651) 757-2572.

Sincerely,

Tom Barounis
Remedial Project Manager
U.S. Environmental Protection Agency
Region 5

for Deepa de Alwis
Project Manager
Closed Landfill and Superfund Section
Remediation Division
Minnesota Pollution Control Agency

Appendix D

Comprehensive Groundwater Quality and Groundwater Level Databases

D.1 Comprehensive Groundwater Quality and Groundwater Level Databases

APPENDIX D.1 COMPREHENSIVE GROUNDWATER QUALITY AND GROUNDWATER LEVEL DATABASES

The historical groundwater tables are located on this DVD in a directory named Appendix D.1. This directory contains four Microsoft Excel files:

<u>File</u>	<u>Contents</u>
Compelev_FY11	Groundwater elevations
Compowq_FY11	Groundwater quality: organic data
Compinwq_FY11	Groundwater quality: inorganic data (excluding Site C)
Site C wq_FY11	Groundwater quality: inorganic data (Site C only)

D.2 Operable Unit 1 Statistical Analysis

D.2.1 Well Groups and Statistical Evaluation Criteria Tables

Table D.2.1
Statistical Evaluation
Well Groups

Group 1 – Downgradient of TGRS

03U806	04U806	03L802	03U801
03M806	PJ#806	04U802	03U711
03L806	03M802	PJ#802*	04U711

Group 2 – Areal Extent of Plume

03U805	409557	04U841	04U875
03U672	04U673	04U843	04U877
03L848	04U832	04U833	206688
03L673	04U845	04U846	04U849
03L833	04U854	04U861 abandoned	04U821
03L859	04U859	409549	191942 abandoned

Group 3 ** – Downgradient Sentinel

04U871	04U875	04U851	
--------	--------	--------	--

Group 4 – Lateral Sentinel

03U831 abandoned	03L846	409556	409548
03U811	03L832	04U855	04U839
03U804	03L861 abandoned	04U879	04U838
03U673	03L854	04U860	04U848
03U672	03L841	409547	04J839
03M843	03L811	04U863	

Group 5 – Global Plume

04J077	04U702	04U848	04U877
04J702	04U709	04U851	04U879
04J708	04U711	04U852 abandoned	04U880
04J713	04U713	04U855	04U881
04J834	04U802	04U859	04U882
04J864 abandoned	04U806	04U860	200154
04J866	04U832	04U861 abandoned	234546
04J882	04U833	04U863	234549 out of service
04U002	04U834	04U864 abandoned	409547
04U020	04U841	04U865 abandoned	409548
04U027	04U843	04U866	409549
04U077	04U844	04U871	409555
04U673	04U845	04U872	512761
04U701	04U846	04U875	PJ#318

Group 5 Unit 3 wells (evaluated as individual trends)

03L822	03U821	03U822	03L822
409550	409596	409597	03U831 abandoned

Group 6 – Jordan Aquifer

04J077	04J838	04U713	04U882
04J702	04J839	04U834	NBM#3
04J708	04J882	04U836	NBM#4
04J713	04J847	04U837	NBM#5
04J822	04J849	04U838	NBM#6
04J834	04U077	04U839	
04J836	04U702	04U847	
04J837	04U708	04U849	

- * PJ#802 will not be monitored or used for evaluation unless 04U802 shows TCE concentrations greater than 1 ppb.
- ** Group 3 is analyzed as a rectangular area taken from the Group 5 contouring.

Table D.2.2
MAROS Decision Matrix

Mann-Kendall S	Confidence	Coefficient of Variance	Trend Conclusion
$S > 0$	> 95%	NA	Increasing
$S > 0$	90-95%	NA	Probably Increasing
$S > 0$	< 90%	NA	No Trend
$S \leq 0$	< 90%	≥ 1	No Trend
$S \leq 0$	< 90%	< 1	Stable
$S < 0$	90-95%	NA	Probably Decreasing
$S < 0$	>95%	NA	Decreasing

Table D.2.3
Summary of Groups, Purpose, and Statistical Tests

Well Group	Purpose	Measure	Time Window/ Monitoring Frequency	Test	Response Threshold
Group 1	AWC Immediately Downgradient of TGRS	AWC Trend	6 years/annual	Mann-Kendall and MAROS	Stable, Increasing, or No Trend
Group 2	Defining Plume Size (Low Concentration Edges)	Individual Well Trend for TCE	12 years/biennial	Mann-Kendall and MAROS	Increasing or No Trend
Group 3	AWC Immediately Downgradient of NBCGRS	AWC Trend	12 years/biennial	Mann-Kendall and MAROS	Stable, Increasing, or No Trend
Group 4	Lateral (Clean) Sentinel Wells	Individual Well Concentration	12 years/biennial	Individual Concentrations	Greater than ROD goals
Group 5	Global Plume Mass Reduction	AWC Trend	12 years/biennial	Mann-Kendall and MAROS	Stable, Increasing, or No Trend
Group 6	Evaluating and comparing trends in Jordan Aquifer	Individual Well Trend for TCE	12 years/biennial	Mann-Kendall and MAROS	Stable, Increasing or No Trend

Note: A Response Threshold is the test result(s) that triggers further response. See text for additional explanation of response process.

AWC = Area-Weighted Concentration.

Table D.2.4
Group 1 – Downgradient of TGRS, Evaluation Process




Table D.2.5
Group 2 – Areal Extent of Plume, Evaluation Process




Table D.2.6
Group 3 and Group 5 – Downgradient Sentinel and Global Plume, Evaluation Processes




Table D.2.7
Group 4 – Lateral Sentinel Wells, Evaluation Process




Table D.2.8

Responses to Threshold Indicators

Factors to Consider

- Contaminant concentrations
- Location (vertical and horizontal)
- Surrounding data
- Risks to human health or the environment
- Need for urgency in response

Possible Evaluation Responses

- Perform additional or confirmation sampling
- Write up in the Annual Performance Report
- Perform separate evaluation and write-up (Tech Memo)


Possible Long-Term Responses

- Increase sampling frequency
- Modify operation of remedial system(s)
- Perform new remedy evaluation
- Install additional monitoring well(s)
- Modify the Special Well Construction Area
- Control risk at the receptors

Note: Threshold responses to be described and evaluated in the Annual Performance Reports.

Table D.2.9


Group 6 – Jordan Aquifer, Evaluation Process



D.2.2 Group 1 Kriging Evaluation

2011

North Plume Cross-Section June 2011 Total VOC Data



South Plume Cross-Section June 2011 Total VOC Data




TABLE 1

VOC CONCENTRATIONS IN TGRS MONITORING WELLS

		1,1,1-Trichloroethane	1,1-Dichloroethane	1,1-Dichloroethene	1,2-Dichloroethane	cis-1,2-Dichloroethene	Tetrachloroethene	Trichloroethene	
Location	Date	µg/L	µg/L	µg/L	µg/L	µg/L	µg/L	µg/L	Total VOCs
03L802	6/8/11	ND	ND	ND	ND	ND	ND	2.30	2.3
03M802	6/8/11	ND	ND	ND	ND	ND	ND	7.90	7.9
03U801	6/9/11	ND	ND	ND	ND	0.53	ND	30.00	30.53
04U802	6/8/11	ND	ND	ND	ND	ND	ND	1.00	1
03L806	6/8/11	ND	47	26	ND	2.9	0.44	200	276.34
03M806	6/8/11	ND	42	25	ND	4.2	ND	320	391.2
03U711	6/9/11	6.3	1.6	2.3	ND	0.66	0.92	54	65.78
03U806	6/8/11	ND	0.85	0.63	ND	ND	1.3	56	58.78
04U711	6/9/11	ND	ND	ND	ND	ND	ND	0.69	0.69
04U806	6/8/11	ND	21	13	ND	1.9	0.4	150	186.3
PJ#806	6/8/11	ND	0.81	0.55	ND	ND	ND	23	24.36

Notes:

South Plume

North Plume

ND=Non-detect

Assumptions:

non-detect values were treated as 0

Any value with a data qualifier (e.g. JP) treated as the detection.

D.2.3 Group 1, 2, 3, 5, and 6 Mann-Kendall Evaluations

Summary Table

Table 3-5
Group 1, 2, 3, and 5 Mann-Kendall Summary and MAROS Conclusion

Group	Kendall S	N	Raw Trend	Confidence	COV	Raw Trend Decision	MAROS Conclusion	Threshold Triggered?	Comments
Group 2 Wells:									
409549	11	6	Increasing	97.20%	0.6661	Definite	Increasing	Yes	Incr. from 28 to 61 µg/L in 6 yrs.
409557	11	6	Increasing	97.20%	0.6533	Definite	Increasing	Yes	Near plume center, plume shifted slightly
03L673	-4	6	Decreasing	70.66%	0.5445	S or NT	Stable	No	
03L833	-13	6	Decreasing	99.17%	0.7895	Definite	Decreasing	No	See OU3 Discussion
03L848	3	6	Increasing	64.00%	0.1895	S or NT	No Trend	Yes	
03L859	-3	6	Decreasing	64.00%	0.3321	S or NT	Stable	No	See OU3 Discussion
03U672	-5	6	Decreasing	76.50%	2.4495	S or NT	No Trend	Yes	
03U805	-5	6	Decreasing	76.50%	0.3550	S or NT	Stable	No	Stable over long term
04U673	-5	6	Decreasing	76.50%	0.3388	S or NT	Stable	No	
04U821	-2	6	Decreasing	57.46%	0.2031	S or NT	Stable	No	Stable over long term
04U832	11	6	Increasing	97.20%	0.7015	Definite	Increasing	Yes	
04U833	-13	6	Decreasing	99.17%	1.6042	Definite	Decreasing	No	Stable over long term
04U841	-1	6	Decreasing	50.00%	0.1299	S or NT	Stable	No	
04U843	13	6	Increasing	99.17%	0.6948	Definite	Increasing	Yes	Near plume center, plume shifted slightly
04U845	3	6	Increasing	64.00%	0.6388	S or NT	No Trend	Yes	See OU3 Discussion
04U846	8	6	Increasing	89.62%	0.8080	S or NT	No Trend	Yes	Near plume center, looks stable
04U849									See Group 6 summary
04U854	-10	6	Decreasing	95.38%	0.2344	Definite	Decreasing	No	See OU3 Discussion
04U859	1	6	Increasing	50.00%	0.6818	S or NT	No Trend	Yes	
04U861 (abandoned)	11	6	Increasing	97.00%	1.0262	Definite	Increasing	Yes	Abandoned after 2006 sample, in New Brighton Development
04U875	-9	6	Decreasing	93.20%	0.8540	Probable	Decreasing	No	
04U877	-13	6	Decreasing	99.17%	0.6048	Definite	Decreasing	No	
206688	-4	6	Decreasing	70.66%	0.0719	S or NT	Stable	No	
Group 5	-5	6	Decreasing	76.50%	0.0907	S or NT	Stable	Yes	Raw trend is decreasing
Group 3	-14	6	Decreasing	99.46%	0.1378	Definite	Decreasing	No	
Group 1 NP	-14	6	Decreasing	99.46%	0.2813	Definite	Decreasing	No	Stable, but avg. is <5 µg/L
Group 1 SP	-8	6	Decreasing	89.62%	0.1192	S or NT	Stable	Yes	

Notes:

S or NT = Stable or No Trend

N = Number of data points

COV = Coefficient of Variance

Threshold Criteria defined in Table D.2.8

MAROS Decision Matrix

M-K S	Confidence	COV	Trend
S > 0	> 95%	na	Increasing
S > 0	90-95%	na	Pr. Incr.
S > 0	< 90%	na	No Trend
S <= 0	< 90%	>= 1	No Trend
S <= 0	< 90%	< 1	Stable
S < 0	90-95%	na	Pr. Decr.
S < 0	>95%	na	Decreasing

Table 3-5
Group 6 Mann-Kendall Summary and MAROS Conclusion

Group	Kendall S	N	Raw Trend	Confidence	COV	Raw Trend Decision	MAROS Conclusion	Threshold Triggered?	Comments
Group 6 OU1 Jordan Wells:									
04J822	-15	6	Decreasing	99.86%	0.2644	Definite	Decreasing	No	
04J834	-3	6	Decreasing	64.00%	0.2018	S or NT	Stable	Yes	All detection below 0.5 µg/L
04J836	6	6	Increasing	81.38%	0.8018	S or NT	No Trend	Yes	All detection below 5 µg/L
04J838	13	6	Increasing	99.17%	0.5494	Definite	Increasing	Yes	4.2-39 µg/L
04J837	-9	6	Decreasing	93.20%	0.7675	Probable	Decreasing	No	
04J839	9	6	Increasing	93.20%	0.7410	Probable	Increasing	Yes	All detections below 5 µg/L
04J847	-3	6	Decreasing	64.00%	0.0706	S or NT	Stable	Yes	Consistent results, mean 750 µg/L
04J849	-7	6	Decreasing	86.40%	1.5543	S or NT	No Trend	Yes	All detection below 0.5 µg/L
04J882	0	6	Zero	41.78%	NA	S or NT	NA	No	All ND
04J077	-6	6	Decreasing	81.38%	0.7351	S or NT	Stable	Yes	Raw trend is negative, mean 137 µg/L
04J702	-14	6	Decreasing	99.46%	0.6448	Definite	Decreasing	No	
04J708	-6	6	Decreasing	50.00%	0.1252	S or NT	Stable	Yes	All detection below 5 µg/L
04J713	-9	6	Decreasing	93.20%	1.6307	Probable	Decreasing	No	
Group 6 Nested Unit 4 wells:									
04U077	-11	6	Decreasing	97.20%	0.2971	Definite	Decreasing	No	
04U702	-3	6	Decreasing	64.00%	1.0042	S or NT	No Trend	Yes	Detections below 5 µg/L since 2003 Abandoned after 2006 sample for New Brighton Development
04U708	-6	6	Decreasing	81.38%	0.3338	S or NT	Stable	Yes	
04U713	-9	6	Decreasing	93.20%	0.6198	Probable	Decreasing	No	
04U834	-15	6	Decreasing	99.86%	1.1965	Definite	Decreasing	No	
04U836	11	6	Increasing	97.20%	0.6489	Definite	Increasing	Yes	Detections range 11 µg/L to 79 µg/L, mean of 39 µg/L
04U837	-5	6	Decreasing	76.50%	1.2680	S or NT	No Trend	Yes	Decreasing since 2005
04U838	0	6	Zero	41.78%	1.6303	S or NT	No Trend	Yes	0.30- 48 µg/L
04U839	6	6	Increasing	81.38%	0.4950	S or NT	No Trend	Yes	All detection below 5 µg/L
04U847	-4	6	Decreasing	70.66%	0.3040	S or NT	Stable	Yes	Mean 880 µg/L
04U849	5	6	Increasing	76.50%	0.3138	S or NT	No Trend	Yes	No evidence of migration to Jordan (04J849)
04U882	10	6	Increasing	95.38%	0.5925	Definite	Increasing	Yes	No evidence of migration to Jordan (04J882)

Notes:

S or NT = Stable or No Trend

N = Number of data points

COV = Coefficient of Variance

MAROS Decision Matrix

M-K S	Confidence	Trend
S > 0	> 95%	Increasing
S > 0	90-95%	Pr. Incr.
S > 0	< 90%	No Trend
S <= 0	< 90%	No Trend
S <= 0	< 90%	Stable
S < 0	90-95%	Pr. Decr.
S < 0	>95%	Decreasing

Table 3-5
Group 5 Unit 3 Mann-Kendall Summary and MAROS Conclusion

Group	Kendall S	N	Raw Trend	Confidence	COV	Raw Trend Decision	MAROS Conclusion	Threshold Triggered?	Comments
Group 5 Unit 3 Wells:									
409550	-14	6	Decreasing	99.46%	0.7891	Definite	Decreasing	No	
409597	-11	6	Decreasing	99.00%	0.3885	Definite	NA	NA	Abandoned for constr. after 2007 sampling
409596	-8	6	Decreasing	90.10%	0.6714	Probable	NA	NA	Abandoned for constr. after 2007 sampling
03U831	9	6	Increasing	93.20%	1.5885	Probable	NA	NA	Abandoned in 2006 for construction
03U821	-14	6	Decreasing	99.46%	0.4730	Definite	Decreasing	No	
03U822	-10	6	Decreasing	95.38%	0.3658	Definite	Decreasing	No	
03L822	-15	6	Decreasing	99.86%	0.5072	Definite	Decreasing	No	
03L809	-13	6	Decreasing	99.17%	0.6018	Definite	Decreasing	No	

Notes:

S or NT = Stable or No Trend

N = Number of data points

COV = Coefficient of Variance

MAROS Decision Matrix

M-K S	Confidence	COV	Trend
S > 0	> 95%	na	Increasing
S > 0	90-95%	na	Pr. Incr.
S > 0	< 90%	na	No Trend
S <= 0	< 90%	>= 1	No Trend
S <= 0	< 90%	< 1	Stable
S < 0	90-95%	na	Pr. Decr.
S < 0	>95%	na	Decreasing

Mann-Kendall Plots


Well: Group 1 NP

Date TVOC (µg/L) Mann-Kendall Calculation:

6/18/2005	67.00	1						
6/8/2006	67.00	1	0					
6/11/2007	49.00	1	-1	-1				
6/11/2009	42.00	1	-1	-1	-1			
6/16/2010	38.00	1	-1	-1	-1	-1		
6/9/2011	36.00	1	-1	-1	-1	-1	-1	

N	6	5	4	3	2	1		15
sum		-4	-4	-3	-2	-1		-14
Possibles	15							

Mean 49.83
STNDEV 14.02022
COV 0.281342
Trend: Negative
Confidence (lookup) 99.5%



S -14
tau -0.93333

Decision Matrix


M-K S	Confidence	COV	Trend
S > 0	> 95%	na	Increasing
S > 0	90-95%	na	Pr. Incr.
S > 0	< 90%	na	No Trend
S <= 0	< 90%	>= 1	No Trend
S <= 0	< 90%	< 1	Stable
S < 0	90-95%	na	Pr. Decr.
S < 0	>95%	na	Decreasing

Well: Group 1 SP

Date	TVOC (µg/L)	Mann-Kendall Calculation:					
6/18/2004	5.00	1					
6/8/2006	5.00	1	0				
6/11/2007	4.00	1	-1	-1			
6/11/2009	4.00	1	-1	-1	0		
6/11/2010	4.00	1	-1	-1	0	0	
6/9/2011	4.00	1	-1	-1	0	0	0

N	6	5	4	3	2	1	15
sum		-4	-4	0	0	0	-8
Possibles	15						

Mean 4.33
 STNDEV 0.516398
 COV 0.119169
 Trend: Negative
 Confidence (lookup) 89.6%



S -8
 tau -0.53333

Decision Matrix


M-K S	Confidence	COV	Trend
S > 0	> 95%	na	Increasing
S > 0	90-95%	na	Pr. Incr.
S > 0	< 90%	na	No Trend
S <= 0	< 90%	>= 1	No Trend
S <= 0	< 90%	< 1	Stable
S < 0	90-95%	na	Pr. Decr.
S < 0	>95%	na	Decreasing

Well: Group 3

Date	TVOC (µg/L)	Mann-Kendall Calculation:					
6/18/2001	24.00	1					
6/18/2003	21.00	1	-1				
6/18/2005	21.00	1	-1	0			
6/11/2007	20.00	1	-1	-1	-1		
6/11/2009	18.00	1	-1	-1	-1	-1	
6/29/2011	16.00	1	-1	-1	-1	-1	-1

N	6	5	4	3	2	1	15
sum		-5	-3	-3	-2	-1	-14
Possibles	15						

Mean 20.00
 STNDEV 2.75681
 COV 0.13784
 Trend: Negative
 Confidence (lookup) 99.5%



S -14
 tau -0.93333

Decision Matrix


M-K S	Confidence	COV	Trend
S > 0	> 95%	na	Increasing
S > 0	90-95%	na	Pr. Incr.
S > 0	< 90%	na	No Trend
S <= 0	< 90%	>= 1	No Trend
S <= 0	< 90%	< 1	Stable
S < 0	90-95%	na	Pr. Decr.
S < 0	>95%	na	Decreasing

Well: Group 5

Date	TVOC (µg/L)	Mann-Kendall Calculation:						
6/18/2001	41.00	1						
6/18/2003	34.00	1	-1					
6/18/2005	39.00	1	-1	1				
6/18/2007	36.00	1	-1	1	-1			
6/18/2009	32.00	1	-1	-1	-1	-1		
6/29/2011	38.00	1	-1	1	-1	1	1	

N	6	5	4	3	2	1	0	-1	-2	-3	-4	5
sum		-5	2	-3	0	1	0	0	0	0	0	-5
Possibles	15											

Mean 36.67
 STNDEV 3.32666
 COV 0.090727
 Trend: Negative
 Confidence (lookup) 76.5%



S -5
 tau -0.33333

Decision Matrix

M-K S	Confidence	COV	Trend
S > 0	> 95%	na	Increasing
S > 0	90-95%	na	Pr. Incr.
S > 0	< 90%	na	No Trend
S <= 0	< 90%	>= 1	No Trend
S <= 0	< 90%	< 1	Stable
S < 0	90-95%	na	Pr. Decr.
S < 0	>95%	na	Decreasing


Well: 03U672

Date	TCE (µg/L)	Mann-Kendall Calculation:						
6/18/2001	3.1	1						
6/1/2003	0.0	1	-1					
6/17/2005	0.0	1	-1	0				
6/18/2007	0.0	1	-1	0	0			
6/15/2009	0.0	1	-1	0	0	0		
6/13/2011	0.0	1	-1	0	0	0	0	

N	6	5	4	3	2	1	15
sum		-5	0	0	0	0	-5
Possibles	15						

Mean 0.52
STNDEV 1.2655697
COV 2.44948974

Trend: Negative
Confidence (lookup) 76.5%



S -5
tau -0.333333

Decision Matrix


M-K S	Confidence	COV	Trend
S > 0	> 95%	na	Increasing
S > 0	90-95%	na	Prob. Incr.
S > 0	< 90%	na	No Trend
S <= 0	< 90%	>= 1	No Trend
S <= 0	< 90%	< 1	Stable
S < 0	90-95%	na	Prob. Decr.
S < 0	>95%	na	Decreasing

Well: 03U805

Date	TCE (µg/L)	Mann-Kendall Calculation:						
6/15/2001	3.00	1						
6/1/2003	2.20	1	-1					
6/15/2005	1.50	1	-1	-1				
6/20/2007	0.94	1	-1	-1	-1			
6/15/2009	2.40	1	-1	1	1	1		
6/9/2011	2.10	1	-1	-1	1	1	-1	

N	6	5	4	3	2	1		15
sum		-5	-2	1	2	-1		-5
Possibles	15							

Mean 2.02
 STNDEV 0.7183778
 COV 0.3550467
 Trend: Negative
 Confidence (lookup) 76.5%



S -5
 tau -0.33333

Decision Matrix


M-K S	Confidence	COV	Trend
S > 0	> 95%	na	Increasing
S > 0	90-95%	na	Pr. Incr.
S > 0	< 90%	na	No Trend
S <= 0	< 90%	>= 1	No Trend
S <= 0	< 90%	< 1	Stable
S < 0	90-95%	na	Pr. Decr.
S < 0	>95%	na	Decreasing

Well: 03U821

Date	TCE (µg/L)	Mann-Kendall Calculation:					
6/26/1997	47.00	1					
6/16/2003	27.00	1	-1				
6/10/2005	19.00	1	-1	-1			
6/13/2007	19.00	1	-1	-1	0		
6/11/2009	18.00	1	-1	-1	-1	-1	
6/16/2011	17.00	1	-1	-1	-1	-1	-1

N	6	5	4	3	2	1	15
sum		-5	-4	-2	-2	-1	-14
Possibles	15						

Mean 24.50
 STNDEV 11.58879
 COV 0.473012
 Trend: Negative
 Confidence (lookup) 99.5%



S -14
 tau -0.93333

Decision Matrix


M-K S	Confidence	COV	Trend
S > 0	> 95%	na	Increasing
S > 0	90-95%	na	Pr. Incr.
S > 0	< 90%	na	No Trend
S <= 0	< 90%	>= 1	No Trend
S <= 0	< 90%	< 1	Stable
S < 0	90-95%	na	Pr. Decr.
S < 0	>95%	na	Decreasing

Well: 03U822

Date	TCE (µg/L)	Mann-Kendall Calculation:						
6/16/1999	250.00	1						
6/25/2001	280.00	1	1					
6/16/2003	160.00	1	-1	-1				
6/10/2005	140.00	1	-1	-1	-1			
6/17/09	120.00	1	-1	-1	-1	-1		
6/29/11	140.00	1	-1	-1	-1	0	1	

N	6	5	4	3	2	1		15
sum		-3	-4	-3	-1	1		-10
Possibles	15							

Mean 181.67
 STNDEV 66.45801
 COV 0.365824
 Trend: Negative
 Confidence (lookup) 95.4%



S -10
 tau -0.66667

Decision Matrix

M-K S	Confidence	COV	Trend
S > 0	> 95%	na	Increasing
S > 0	90-95%	na	Pr. Incr.
S > 0	< 90%	na	No Trend
S <= 0	< 90%	>= 1	No Trend
S <= 0	< 90%	< 1	Stable
S < 0	90-95%	na	Pr. Decr.
S < 0	>95%	na	Decreasing


Well: 03U831

Date	TCE (µg/L)	Mann-Kendall Calculation:					
6/23/1998	0.00	1					
6/15/1999	0.00	1	0				
6/15/2001	0.00	1	0	0			
6/9/2003	0.00	1	0	0	0		
6/7/2005	22.00	1	1	1	1	1	
2/1/2006	32.00	1	1	1	1	1	1

Abandoned

N	6	5	4	3	2	1	15
sum		2	2	2	2	1	9
Possibles	15						

Mean 9.00
 STNDEV 14.29685
 COV 1.588539
 Trend: Positive
 Confidence (lookup) 93.20%



S 9
 tau 0.6

Decision Matrix


M-K S	Confidence	COV	Trend
S > 0	> 95%	na	Increasing
S > 0	90-95%	na	Pr. Incr.
S > 0	< 90%	na	No Trend
S <= 0	< 90%	>= 1	No Trend
S <= 0	< 90%	< 1	Stable
S < 0	90-95%	na	Pr. Decr.
S < 0	>95%	na	Decreasing

Well: 03L673

Date	TCE (µg/L)	Mann-Kendall Calculation:						
6/1/2003	6.30	1						
6/15/2004	180.00	1	1					
6/22/2005	150.00	1	1	-1				
6/21/2007	110.00	1	1	-1	-1			
6/18/2009	110.00	1	1	-1	-1	0		
6/24/2011	95.00	1	1	-1	-1	-1	-1	

N	6	5	4	3	2	1	0	15
sum		5	-4	-3	-1	-1	0	-4
Possibles	15							

Mean 108.55
 STNDEV 59.103426
 COV 0.5444811
 Trend: Negative
 Confidence (lookup) 70.7%



S -4
 tau -0.26667

Decision Matrix


M-K S	Confidence	COV	Trend
S > 0	> 95%	na	Increasing
S > 0	90-95%	na	Prob. Incr.
S > 0	< 90%	na	No Trend
S <= 0	< 90%	>= 1	No Trend
S <= 0	< 90%	< 1	Stable
S < 0	90-95%	na	Prob. Decr.
S < 0	>95%	na	Decreasing

Well: 03L809

Date	TCE (µg/L)	Mann-Kendall Calculation:					
6/18/2001	520.00	1					
6/19/2003	410.00	1	-1				
6/9/2005	440.00	1	-1	1			
6/20/2007	220.00	1	-1	-1	-1		
6/12/2009	120.00	1	-1	-1	-1	-1	
6/13/2011	90.00	1	-1	-1	-1	-1	-1

N	6	5	4	3	2	1	15
sum		-5	-2	-3	-2	-1	-13
Possibles	15						

Mean 300.00
 STNDEV 180.5547
 COV 0.601849
 Trend: Negative
 Confidence (lookup) 99.2%



S -13
 tau -0.86667

Decision Matrix


M-K S	Confidence	COV	Trend
S > 0	> 95%	na	Increasing
S > 0	90-95%	na	Pr. Incr.
S > 0	< 90%	na	No Trend
S <= 0	< 90%	>= 1	No Trend
S <= 0	< 90%	< 1	Stable
S < 0	90-95%	na	Pr. Decr.
S < 0	>95%	na	Decreasing

Well: 03L822

Date	TCE (µg/L)	Mann-Kendall Calculation:					
6/25/2001	640.0	1					
6/16/2003	620.0	1	-1				
6/14/2005	400.0	1	-1	-1			
6/15/2007	280.0	1	-1	-1	-1		
6/17/2009	230.0	1	-1	-1	-1	-1	
6/29/2011	180.0	1	-1	-1	-1	-1	-1

N	6	5	4	3	2	1		15
sum		-5	-4	-3	-2	-1		-15
Possibles	15							

Mean 391.67
 STNDEV 198.637
 COV 0.507158
 Trend: Negative
 Confidence (lookup) 99.9%



S -15
 tau -1

Decision Matrix


M-K S	Confidence	COV	Trend
S > 0	> 95%	na	Increasing
S > 0	90-95%	na	Pr. Incr.
S > 0	< 90%	na	No Trend
S <= 0	< 90%	>= 1	No Trend
S <= 0	< 90%	< 1	Stable
S < 0	90-95%	na	Pr. Decr.
S < 0	>95%	na	Decreasing

Well: 03L848

Date	TCE (µg/L)	Mann-Kendall Calculation:						
6/12/2001	3.5	1						
6/1/2003	3.8	1	1					
6/21/2005	5.8	1	1	1				
6/21/2007	5.3	1	1	1	-1			
6/17/2009	4.8	1	1	1	-1	-1		
6/24/2011	4.5	1	1	1	-1	-1	-1	

N	6	5	4	3	2	1	0	15
sum		5	4	-3	-2	-1	0	3
Possibles	15							

Mean 4.62
 STNDEV 0.8750238
 COV 0.1895358
 Trend: Positive
 Confidence (lookup) 64.0%



S 3
 tau 0.2

Decision Matrix


M-K S	Confidence	COV	Trend
S > 0	> 95%	na	Increasing
S > 0	90-95%	na	Prob. Incr.
S > 0	< 90%	na	No Trend
S </= 0	< 90%	>/= 1	No Trend
S </= 0	< 90%	< 1	Stable
S < 0	90-95%	na	Prob. Decr.
S < 0	>95%	na	Decreasing

Well: 03L833

Date	TCE (µg/L)	Mann-Kendall Calculation:						
6/13/2001	13.00	1						
6/1/2003	7.80	1	-1					29.70
6/9/2005	4.90	1	-1	-1				20.80
6/14/2007	3.10	1	-1	-1	-1			16.00
6/12/2009	1.30	1	-1	-1	-1	-1		13.00
6/9/2011	2.70	1	-1	-1	-1	-1	1	7.80

N	6	5	4	3	2	1		15
sum		-5	-4	-3	-2	1		-13
Possibles	15							

Mean 5.47
 STNDEV 4.315862
 COV 0.789487
 Trend: Negative
 Confidence (lookup) 99.2%



S -13
 tau -0.86667

Decision Matrix

M-K S	Confidence	COV	Trend
S > 0	> 95%	na	Increasing
S > 0	90-95%	na	Prob. Incr.
S > 0	< 90%	na	No Trend
S <= 0	< 90%	>= 1	No Trend
S <= 0	< 90%	< 1	Stable
S < 0	90-95%	na	Prob Decr.
S < 0	>95%	na	Decreasing


Well: 03L859

Date	TCE (µg/L)	Mann-Kendall Calculation:						
6/4/1997	2.86	1						
6/15/2004	10.00	1	1					
6/22/2005	8.90	1	1	-1				
6/21/2007	9.00	1	1	-1	1			
6/21/2009	7.80	1	1	-1	-1	-1		
6/24/2011	7.20	1	1	-1	-1	-1	-1	

N	6	5	4	3	2	1	15
sum		5	-4	-1	-2	-1	-3
Possibles	15						

Mean 7.63
STNDEV 2.5327192
COV 0.3320873

Trend: Negative
Confidence (lookup) 64.0%



S -3
tau -0.2

Decision Matrix


M-K S	Confidence	COV	Trend
S > 0	> 95%	na	Increasing
S > 0	90-95%	na	Prob. Incr.
S > 0	< 90%	na	No Trend
S <= 0	< 90%	>= 1	No Trend
S <= 0	< 90%	< 1	Stable
S < 0	90-95%	na	Prob. Decr.
S < 0	>95%	na	Decreasing

Well: 04U077

Date	TCE (µg/L)	Mann-Kendall Calculation:						
6/8/2001	110.00	1						
6/13/2003	94.00	1	-1					
6/7/2005	98.00	1	-1	1				
6/12/2007	95.00	1	-1	1	-1			
6/9/2009	55.00	1	-1	-1	-1	-1		
6/15/2011	50.00	1	-1	-1	-1	-1	-1	

N	6	5	4	3	2	1	15
sum		-5	0	-3	-2	-1	-11
Possibles	15						

Mean 83.67
 STNDEV 24.85692
 COV 0.297095
 Trend: Negative
 Confidence (lookup) 97.2%



S -11
 tau -0.73333

Decision Matrix


M-K S	Confidence	COV	Trend
S > 0	> 95%	na	Increasing
S > 0	90-95%	na	Pr. Incr.
S > 0	< 90%	na	No Trend
S <= 0	< 90%	>= 1	No Trend
S <= 0	< 90%	< 1	Stable
S < 0	90-95%	na	Pr. Decr.
S < 0	>95%	na	Decreasing

Well: 04U673

Date	TCE (µg/L)	Mann-Kendall Calculation:						
6/1/03	15	1						
6/15/2004	51	1	1					
6/22/2005	49	1	1	-1				
6/21/2007	42	1	1	-1	-1			
6/18/2009	38	1	1	-1	-1	-1		
6/24/2011	35	1	1	-1	-1	-1	-1	

N	6	5	4	3	2	1	15
sum		5	-4	-3	-2	-1	-5
Possibles	15						

Mean 38.33
 STNDEV 12.987173
 COV 0.3387958
 Trend: Negative
 Confidence (lookup) 76.5%



S -5
 tau -0.33333

Decision Matrix


M-K S	Confidence	COV	Trend
S > 0	> 95%	na	Increasing
S > 0	90-95%	na	Prob. Incr.
S > 0	< 90%	na	No Trend
S <= 0	< 90%	>= 1	No Trend
S <= 0	< 90%	< 1	Stable
S < 0	90-95%	na	Prob. Decr.
S < 0	>95%	na	Decreasing

Well: 04U702

Date	TCE (µg/L)	Mann-Kendall Calculation:					
6/7/2001	8.30	1					
6/16/2003	1.60	1	-1				
6/8/2005	1.40	1	-1	-1			
6/11/2007	1.20	1	-1	-1	-1		
6/10/2009	2.10	1	-1	1	1	1	
6/6/2011	1.80	1	-1	1	1	1	-1

N	6	5	4	3	2	1		15
sum		-5	0	1	2	-1		-3
Possibles	15							

Mean 2.73
 STNDEV 2.744935
 COV 1.004244
 Trend: Negative
 Confidence (lookup) 64.0%



S -3
 tau -0.2

Decision Matrix


M-K S	Confidence	COV	Trend
S > 0	> 95%	na	Increasing
S > 0	90-95%	na	Pr. Incr.
S > 0	< 90%	na	No Trend
S <= 0	< 90%	>= 1	No Trend
S <= 0	< 90%	< 1	Stable
S < 0	90-95%	na	Pr. Decr.
S < 0	>95%	na	Decreasing

Well: 04U708

Date	TCE (µg/L)	Mann-Kendall Calculation:						
6/7/2001	0.80	1						
6/20/2003	1.10	1	1					
6/9/2005	0.95	1	1	-1				
6/11/2007	1.10	1	1	0	1			
6/3/2009	0.57	1	-1	-1	-1	-1		
6/7/2011	0.44	1	-1	-1	-1	-1	-1	

N	6	5	4	3	2	1		15
sum		1	-3	-1	-2	-1		-6
Possibles	15							

Mean 0.83
 STNDEV 0.275947
 COV 0.333807
 Trend: Negative
 Confidence (lookup) 81.4%



S -6
 tau -0.4

Decision Matrix


M-K S	Confidence	COV	Trend
S > 0	> 95%	na	Increasing
S > 0	90-95%	na	Pr. Incr.
S > 0	< 90%	na	No Trend
S <= 0	< 90%	>= 1	No Trend
S <= 0	< 90%	< 1	Stable
S < 0	90-95%	na	Pr. Decr.
S < 0	>95%	na	Decreasing

Well: 04U713

Date	TCE (µg/L)	Mann-Kendall Calculation:						
6/12/2001	1.20	1						
6/12/2003	0.90	1	-1					
6/9/2005	0.49	1	-1	-1				
6/11/2007	0.19	1	-1	-1	-1			
6/10/2009	0.57	1	-1	-1	1	1		
6/7/2011	0.31	1	-1	-1	-1	1	-1	

N	6	5	4	3	2	1		15
sum		-5	-4	-1	2	-1		-9
Possibles	15							

Mean 0.61
 STNDEV 0.378048
 COV 0.61975
 Trend: Negative
 Confidence (lookup) 93.2%



S -9
 tau -0.6

Decision Matrix

M-K S	Confidence	COV	Trend
S > 0	> 95%	na	Increasing
S > 0	90-95%	na	Pr. Incr.
S > 0	< 90%	na	No Trend
S <= 0	< 90%	>= 1	No Trend
S <= 0	< 90%	< 1	Stable
S < 0	90-95%	na	Pr. Decr.
S < 0	>95%	na	Decreasing


Well: 04U821

Date	TCE (µg/L)	Mann-Kendall Calculation:						
3/15/1995	20.90	1						
6/16/2003	33.00	1	1					
6/13/2005	25.00	1	1	-1				
6/13/2007	29.00	1	1	-1	1			
6/12/2009	19.00	1	-1	-1	-1	-1		
6/16/2011	25.00	1	1	-1	0	-1	1	

N	6	5	4	3	2	1	15
sum		3	-4	0	-2	1	-2
Possibles	15						

Mean 25.32
STNDEV 5.1421461
COV 0.2031131

Trend: Negative
Confidence (lookup) 57.5%



S -2
tau -0.13333

Decision Matrix


M-K S	Confidence	COV	Trend
S > 0	> 95%	na	Increasing
S > 0	90-95%	na	Prob. Incr.
S > 0	< 90%	na	No Trend
S <= 0	< 90%	>= 1	No Trend
S <= 0	< 90%	< 1	Stable
S < 0	90-95%	na	Prob. Decr.
S < 0	>95%	na	Decreasing

Well: 04U832

Date	TCE (µg/L)	Mann-Kendall Calculation:						
6/14/2001	3.5	1						
6/1/2003	4.1	1	1					
6/23/2005	41	1	1	1				
6/22/2007	56	1	1	1	1			
6/19/2009	46	1	1	1	1	-1		
6/23/2011	49	1	1	1	1	-1	1	

N	6	5	4	3	2	1	0	15
sum		5	4	3	-2	1	0	11
Possibles	15							

Mean 33.27
 STNDEV 23.336809
 COV 0.7015073
 Trend: Positive
 Confidence (lookup) 97.2%



S 11
 tau 0.733333

Decision Matrix


M-K S	Confidence	COV	Trend
S > 0	> 95%	na	Increasing
S > 0	90-95%	na	Prob. Incr.
S > 0	< 90%	na	No Trend
S <= 0	< 90%	>= 1	No Trend
S <= 0	< 90%	< 1	Stable
S < 0	90-95%	na	Prob. Decr.
S < 0	>95%	na	Decreasing

Well: 04U833

Date	TCE (µg/L)	Mann-Kendall Calculation:					
6/14/2001	29.00	1					
6/18/2004	3.50	1	-1				
6/9/2005	3.30	1	-1	-1			
6/14/2007	1.60	1	-1	-1	-1		
6/12/2009	2.60	1	-1	-1	-1	1	
6/9/2011	0.84	1	-1	-1	-1	-1	-1

N	6	5	4	3	2	1	15
sum		-5	-4	-3	0	-1	-13
Possibles	15						

Mean 6.81
 STNDEV 10.919536
 COV 1.6042413
 Trend: Negative
 Confidence (lookup) 99.2%



S -13
 tau -0.86667

Decision Matrix

M-K S	Confidence	COV	Trend
S > 0	> 95%	na	Increasing
S > 0	90-95%	na	Prob. Incr.
S > 0	< 90%	na	No Trend
S <= 0	< 90%	>= 1	No Trend
S <= 0	< 90%	< 1	Stable
S < 0	90-95%	na	Prob. Decr.
S < 0	>95%	na	Decreasing

Well: 04U834


Date	TCE (µg/L)	Mann-Kendall Calculation:					
6/25/2001	24.00	1					
6/17/2003	15.00	1	-1				
6/24/2004	3.70	1	-1	-1			
6/21/2005	2.50	1	-1	-1	-1		
6/12/2009	1.40	1	-1	-1	-1	-1	
6/9/2011	0.87	1	-1	-1	-1	-1	-1

N	6	5	4	3	2	1	15
sum		-5	-4	-3	-2	-1	-15
Possibles	15						

Mean 7.91
 STNDEV 9.466679
 COV 1.196547

Trend: Negative

Confidence (lookup) 99.9%



S -15
 tau -1

Decision Matrix

M-K S	Confidence	COV	Trend
S > 0	> 95%	na	Increasing
S > 0	90-95%	na	Pr. Incr.
S > 0	< 90%	na	No Trend
S <= 0	< 90%	>= 1	No Trend
S <= 0	< 90%	< 1	Stable
S < 0	90-95%	na	Pr. Decr.
S < 0	>95%	na	Decreasing


Well: 04U836

Date TCE (µg/L) Mann-Kendall Calculation:

6/20/2001	11.00	1							
6/10/2003	18.00	1	1						
6/21/2005	37.00	1	1	1					
6/15/2007	32.00	1	1	1	-1				
6/23/2009	79.00	1	1	1	1	1			39.00
6/22/2011	57.00	1	1	1	1	1	-1		

N	6	5	4	3	2	1		15
sum		5	4	1	2	-1		11
Possibles	15							

Mean 39.00
 STNDEV 25.30613
 COV 0.648875
 Trend: Positive
 Confidence (lookup) 97.2%



S 11
 tau 0.733333

Decision Matrix


M-K S	Confidence	COV	Trend
S > 0	> 95%	na	Increasing
S > 0	90-95%	na	Pr. Incr.
S > 0	< 90%	na	No Trend
S <= 0	< 90%	>= 1	No Trend
S <= 0	< 90%	< 1	Stable
S < 0	90-95%	na	Pr. Decr.
S < 0	>95%	na	Decreasing

Well: 04U837

Date	TCE (µg/L)	Mann-Kendall Calculation:						
6/21/2001	2.60	1						
6/10/2003	2.20	1	-1					
6/15/2005	19.00	1	1	1				
6/12/2007	5.00	1	1	1	-1			
6/18/2009	2.40	1	-1	1	-1	-1		
6/14/2011	1.00	1	-1	-1	-1	-1	-1	

N	6	5	4	3	2	1		15
sum		-1	2	-3	-2	-1		-5
Possibles	15							

Mean 5.37
 STNDEV 6.805194
 COV 1.268049
 Trend: Negative
 Confidence (lookup) 76.5%



S -5
 tau -0.33333

Decision Matrix


M-K S	Confidence	COV	Trend
S > 0	> 95%	na	Increasing
S > 0	90-95%	na	Pr. Incr.
S > 0	< 90%	na	No Trend
S <= 0	< 90%	>= 1	No Trend
S <= 0	< 90%	< 1	Stable
S < 0	90-95%	na	Pr. Decr.
S < 0	>95%	na	Decreasing

Well: 04U838

Date	TCE (µg/L)	Mann-Kendall Calculation:						
6/20/2001	1.40	1						
6/9/2003	0.30	1	-1					
6/7/2005	18.00	1	1	1				
6/12/2007	48.00	1	1	1	1			
6/23/2009	1.20	1	-1	1	-1	-1		
6/8/2011	1.20	1	-1	1	-1	-1	0	

N	6	5	4	3	2	1		15
sum		-1	4	-1	-2	0		0
Possibles	15							

Mean 11.68
 STNDEV 19.04693
 COV 1.630265
 Trend: Zero
 Confidence (lookup) 41.8%



S 0
 tau 0

Decision Matrix


M-K S	Confidence	COV	Trend
S > 0	> 95%	na	Increasing
S > 0	90-95%	na	Pr. Incr.
S > 0	< 90%	na	No Trend
S <= 0	< 90%	>= 1	No Trend
S <= 0	< 90%	< 1	Stable
S < 0	90-95%	na	Pr. Decr.
S < 0	>95%	na	Decreasing

Well: 04U839

Date	TCE (µg/L)	Mann-Kendall Calculation:						
6/18/2001	0.34	1						
6/6/2003	1.40	1	1					
6/7/2005	0.57	1	1	-1				
6/8/2007	0.57	1	1	-1	0			
6/9/2009	0.89	1	1	-1	1	1		
6/8/2011	1.2	1	1	-1	1	1	1	

N	6	5	4	3	2	1		15
sum		5	-4	2	2	1		6
Possibles	15							

Mean 0.83
 STNDEV 0.410045
 COV 0.495024
 Trend: Positive
 Confidence (lookup) 81.4%



S 6
 tau 0.4

Decision Matrix


M-K S	Confidence	COV	Trend
S > 0	> 95%	na	Increasing
S > 0	90-95%	na	Pr. Incr.
S > 0	< 90%	na	No Trend
S <= 0	< 90%	>= 1	No Trend
S <= 0	< 90%	< 1	Stable
S < 0	90-95%	na	Pr. Decr.
S < 0	>95%	na	Decreasing

Well: 04U841

Date	TCE (µg/L)	Mann-Kendall Calculation:						
6/14/1999	25.00	1						
6/21/2001	5.00	1	-1					
6/11/2003	19.00	1	-1	1				
6/9/2005	24.00	1	-1	1	1			
6/9/2009	18.00	1	-1	1	-1	-1		
6/16/2011	20.00	1	-1	1	1	-1	1	

N	6	5	4	3	2	1	15
sum		-5	4	1	-2	1	-1
Possibles	15						

Mean 20.25
 STNDEV 2.6299556
 COV 0.1298744
 Trend: Negative
 Confidence (lookup) 50.0%



S -1
 tau -0.06667

Decision Matrix


M-K S	Confidence	COV	Trend
S > 0	> 95%	na	Increasing
S > 0	90-95%	na	Prob. Incr.
S > 0	< 90%	na	No Trend
S <= 0	< 90%	>= 1	No Trend
S <= 0	< 90%	< 1	Stable
S < 0	90-95%	na	Prob Decr.
S < 0	>95%	na	Decreasing

Well: 04U843

Date	TCE (µg/L)	Mann-Kendall Calculation:						
6/14/1999	38.00	1						
6/21/2001	0.00	1	-1					
6/12/2003	60.00	1	1	1				
6/7/2005	87.00	1	1	1	1			
6/15/2009	98.00	1	1	1	1	1		
6/28/2011	140.00	1	1	1	1	1	1	0

N	6	5	4	3	2	1		15
sum		3	4	3	2	1		13
Possibles	15							

Mean 70.50
 STNDEV 48.9806084
 COV 0.6947604
 Trend: Positive
 Confidence (lookup) 99.2%



S 13
 tau 0.866667

Decision Matrix


M-K S	Confidence	COV	Trend
S > 0	> 95%	na	Increasing
S > 0	90-95%	na	Prob. Incr.
S > 0	< 90%	na	No Trend
S <= 0	< 90%	>= 1	No Trend
S <= 0	< 90%	< 1	Stable
S < 0	90-95%	na	Prob. Decr.
S < 0	>95%	na	Decreasing

Well: 04U845

Date	TCE (µg/L)	Mann-Kendall Calculation:						
6/13/2001	4.3	1						
6/1/2003	4	1	-1					
6/22/2005	20	1	1	1				
6/22/2007	15	1	1	1	-1			
6/13/2009	6.3	1	1	1	-1	-1		
6/23/2011	11	1	1	1	-1	-1	1	

N	6	5	4	3	2	1	15
sum		3	4	-3	-2	1	3
Possibles	15						

Mean 10.10
 STNDEV 6.4516665
 COV 0.6387789
 Trend: Positive
 Confidence (lookup) 64.0%



S 3
 tau 0.2

Decision Matrix

M-K S	Confidence	COV	Trend
S > 0	> 95%	na	Increasing
S > 0	90-95%	na	Prob. Incr.
S > 0	< 90%	na	No Trend
S <= 0	< 90%	>= 1	No Trend
S <= 0	< 90%	< 1	Stable
S < 0	90-95%	na	Prob Decr.
S < 0	>95%	na	Decreasing

Well: 04U846


Date	TCE (µg/L)	Mann-Kendall Calculation:						
6/9/1999	0.83	1						
6/15/2001	21.00	1	1					
6/9/2003	4.20	1	1	-1				
6/10/2005	6.70	1	1	-1	1			
6/9/2009	10.00	1	1	-1	1	1		
6/15/2011	21.00	1	1	0	1	1	1	

N	6	5	4	3	2	1	-1	14
sum		5	-3	3	2	1	0	8
Possibles	15							

Mean 10.62
STNDEV 8.5825414
COV 0.8080221

Trend: Positive

Confidence (lookup) 89.6%



S 8
tau 0.533333

Decision Matrix


M-K S	Confidence	COV	Trend
S > 0	> 95%	na	Increasing
S > 0	90-95%	na	Prob. Incr.
S > 0	< 90%	na	No Trend
S <= 0	< 90%	>= 1	No Trend
S <= 0	< 90%	< 1	Stable
S < 0	90-95%	na	Prob Decr.
S < 0	>95%	na	Decreasing

Well: 04U847

Date	TCE (µg/L)	Mann-Kendall Calculation:						
6/17/2003	680.0	1						
6/24/2004	1200.0	1	1					
6/15/2005	1200.0	1	1	0				
6/18/2007	880.0	1	1	-1	-1			
6/19/2009	570.0	1	-1	-1	-1	-1		
6/29/2011	750.0	1	1	-1	-1	-1	1	

N	6	5	4	3	2	1		15
sum		3	-3	-3	-2	1		-4
Possibles	15							

Mean 880.00
 STNDEV 267.507
 COV 0.303985
 Trend: Negative
 Confidence (lookup) 70.7%



S -4
 tau -0.26667

Decision Matrix

M-K S	Confidence	COV	Trend
S > 0	> 95%	na	Increasing
S > 0	90-95%	na	Pr. Incr.
S > 0	< 90%	na	No Trend
S <= 0	< 90%	>= 1	No Trend
S <= 0	< 90%	< 1	Stable
S < 0	90-95%	na	Pr. Decr.
S < 0	>95%	na	Decreasing


Well: 04U849

Date TCE (µg/L) Mann-Kendall Calculation:

3/21/1994	46.60	1						
3/23/1995	43.0	1	-1					
6/12/2003	33.00	1	-1	-1				
6/16/2005	52.00	1	1	1	1			
6/12/2009	45.00	1	-1	1	1	-1		
6/21/2011	79.00	1	1	1	1	1	1	

N	6	5	4	3	2	1		15
sum		-1	2	3	0	1		5
Possibles	15							

Mean 49.77
STNDEV 15.61559
COV 0.313776
Trend: Positive
Confidence (lookup) 76.5%



S 5
tau 0.333333

Decision Matrix


M-K S	Confidence	COV	Trend
S > 0	> 95%	na	Increasing
S > 0	90-95%	na	Pr. Incr.
S > 0	< 90%	na	No Trend
S <= 0	< 90%	>= 1	No Trend
S <= 0	< 90%	< 1	Stable
S < 0	90-95%	na	Pr. Decr.
S < 0	>95%	na	Decreasing

Well: 04U854

Date	TCE (µg/L)	Mann-Kendall Calculation:						
6/5/1997	17.60	1						
6/16/2004	14.00	1	-1					
6/23/2005	11.00	1	-1	-1				
6/21/2007	11.00	1	-1	-1	0			
6/18/2009	9.80	1	-1	-1	-1	-1		
6/23/2011	11.00	1	-1	-1	0	0	1	

N	6	5	4	3	2	1	15
sum		-5	-4	-1	-1	1	-10
Possibles	15						

Mean 12.40
 STNDEV 2.9065443
 COV 0.2343987
 Trend: Negative
 Confidence (lookup) 95.4%



S -10
 tau -0.66667

Decision Matrix

M-K S	Confidence	COV	Trend
S > 0	> 95%	na	Increasing
S > 0	90-95%	na	Prob. Incr.
S > 0	< 90%	na	No Trend
S <= 0	< 90%	>= 1	No Trend
S <= 0	< 90%	< 1	Stable
S < 0	90-95%	na	Prob. Decr.
S < 0	>95%	na	Decreasing


Well: 04U859

Date	TCE (µg/L)	Mann-Kendall Calculation:						
6/13/2001	8.4	1						
6/1/2003	4.4	1	-1					
6/22/2005	71	1	1	1				
6/21/2007	60	1	1	1	-1			
6/18/2009	50	1	1	1	-1	-1		
6/24/2011	49	1	1	1	-1	-1	-1	

N	sum	6	5	4	3	2	1	15
Possibles		15	3	4	-3	-2	-1	1

Mean 40.47
STNDEV 27.5920762
COV 0.68184702

Trend: Positive
Confidence (lookup) 50.0%



S 1
tau 0.066667

Decision Matrix

M-K S	Confidence	COV	Trend
S > 0	> 95%	na	Increasing
S > 0	90-95%	na	Prob. Incr.
S > 0	< 90%	na	No Trend
S </= 0	< 90%	>/= 1	No Trend
S </= 0	< 90%	< 1	Stable
S < 0	90-95%	na	Prob. Decr.
S < 0	>95%	na	Decreasing


Well: 04U861 (abandoned)

Date	TCE (µg/L)	Mann-Kendall Calculation:					
6/29/1998	17.10	1					
6/7/1999	28.00	1	1				
6/11/2001	19	1	1	-1			
6/1/2003	46	1	1	1	1		
6/23/2005	200	1	1	1	1	1	
2/8/2006	160	1	1	1	1	1	-1

Abandoned

N	6	5	4	3	2	1	15
sum		5	2	3	2	-1	11
Possibles	15						

Mean 78.35
 STNDEV 80.400342
 COV 1.026169
 Trend: Positive
 Confidence (lookup) 97.00%



S 11
 tau 0.733333

Decision Matrix


M-K S	Confidence	COV	Trend
S > 0	> 95%	na	Increasing
S > 0	90-95%	na	Prob. Incr.
S > 0	< 90%	na	No Trend
S <= 0	< 90%	>= 1	No Trend
S <= 0	< 90%	< 1	Stable
S < 0	90-95%	na	Prob Decr.
S < 0	>95%	na	Decreasing

Well: 04U875

Date	TCE (µg/L)	Mann-Kendall Calculation:						
6/9/1999	9.5	1						
6/19/2001	7.1	1	-1					
6/12/2003	2.5	1	-1	-1				
6/22/2005	1.3	1	-1	-1	-1			
6/12/2009	0.98	1	-1	-1	-1	-1		
6/9/2011	2.9	1	-1	-1	1	1	1	

N	6	5	4	3	2	1		15
sum		-5	-4	-1	0	1		-9
Possibles	15							

Mean 4.05
STNDEV 3.4559321
COV 0.8540195
Trend: Negative
Confidence (lookup) 93.2%



S -9
tau -0.6

Decision Matrix

M-K S	Confidence	COV	Trend
S > 0	> 95%	na	Increasing
S > 0	90-95%	na	Prob. Incr.
S > 0	< 90%	na	No Trend
S <= 0	< 90%	>= 1	No Trend
S <= 0	< 90%	< 1	Stable
S < 0	90-95%	na	Prob. Decr.
S < 0	>95%	na	Decreasing


Well: 04U877

Date	TCE (µg/L)	Mann-Kendall Calculation:						
6/13/2003	0.98	1						
6/23/2004	2.00	1	1					
6/16/2005	0.80	1	-1	-1				
6/6/2006	0.68	1	-1	-1	-1			
6/9/2009	0.56	1	-1	-1	-1	-1		
6/8/2011	0.50	1	-1	-1	-1	-1	-1	

N	6	5	4	3	2	1	15
sum		-3	-4	-3	-2	-1	-13
Possibles	15						

Mean 0.92
STNDEV 0.55641711
COV 0.60480121

Trend: Negative
Confidence (lookup) 99.2%



S -13
tau -0.86667

Decision Matrix

M-K S	Confidence	COV	Trend
S > 0	> 95%	na	Increasing
S > 0	90-95%	na	Prob. Incr.
S > 0	< 90%	na	No Trend
S <= 0	< 90%	>= 1	No Trend
S <= 0	< 90%	< 1	Stable
S < 0	90-95%	na	Prob. Decr.
S < 0	>95%	na	Decreasing


Well: 04U882

Date	TCE (µg/L)	Mann-Kendall Calculation:						
6/21/2001	4.50	1						
6/11/2003	5.70	1	1					
6/17/2005	23.00	1	1	1				
6/12/2007	29.00	1	1	1	1			
6/23/2009	20.00	1	1	1	-1	-1		
6/21/2011	29.00	1	1	1	1	0	1	

N	6	5	4	3	2	1		15
sum		5	4	1	-1	1		10
Possibles	15							

Mean 18.53
STNDEV 10.980285
COV 0.5924614

Trend: Positive
Confidence (lookup) 95.4%



S 10
tau 0.666667

Decision Matrix


M-K S	Confidence	COV	Trend
S > 0	> 95%	na	Increasing
S > 0	90-95%	na	Prob. Incr.
S > 0	< 90%	na	No Trend
S <= 0	< 90%	>= 1	No Trend
S <= 0	< 90%	< 1	Stable
S < 0	90-95%	na	Prob. Decr.
S < 0	>95%	na	Decreasing

Well: 04J077

Date	TCE (µg/L)	Mann-Kendall Calculation:						
6/21/2004	300	1						
6/7/2005	140	1	-1					
6/9/2006	55	1	-1	-1				
6/12/2007	210	1	-1	1	1			
6/9/2009	55	1	-1	-1	0	-1		
6/15/2011	63	1	-1	-1	1	-1	1	

N	6	5	4	3	2	1	15
sum		-5	-2	2	-2	1	-6
Possibles	15						

Mean 137.17
 STNDEV 100.8274
 COV 0.735072
 Trend: Negative
 Confidence (lookup) 81.4%



S -6
 tau -0.4

Decision Matrix


M-K S	Confidence	COV	Trend
S > 0	> 95%	na	Increasing
S > 0	90-95%	na	Pr. Incr.
S > 0	< 90%	na	No Trend
S <= 0	< 90%	>= 1	No Trend
S <= 0	< 90%	< 1	Stable
S < 0	90-95%	na	Pr. Decr.
S < 0	>95%	na	Decreasing

Well: 04J702

Date	TCE (µg/L)	Mann-Kendall Calculation:					
6/7/2001	8.80	1					
6/16/2003	8.20	1	-1				
6/8/2005	8.20	1	-1	0			
6/11/2007	2.70	1	-1	-1	-1		
6/10/2009	2.20	1	-1	-1	-1	-1	
6/6/2011	1.70	1	-1	-1	-1	-1	-1

N	6	5	4	3	2	1	15
sum		-5	-3	-3	-2	-1	-14
Possibles	15						

Mean 5.30
 STNDEV 3.417601
 COV 0.64483
 Trend: Negative
 Confidence (lookup) 99.5%



S -14
 tau -0.93333

Decision Matrix


M-K S	Confidence	COV	Trend
S > 0	> 95%	na	Increasing
S > 0	90-95%	na	Pr. Incr.
S > 0	< 90%	na	No Trend
S <= 0	< 90%	>= 1	No Trend
S <= 0	< 90%	< 1	Stable
S < 0	90-95%	na	Pr. Decr.
S < 0	>95%	na	Decreasing

Well: 04J708

Date	TCE (µg/L)	Mann-Kendall Calculation:						
6/7/2001	3.80	1						
6/12/2003	3.70	1	-1					
6/9/2005	4.50	1	1	1				
6/6/2007	4.60	1	1	1	1			
6/3/2009	3.30	1	-1	-1	-1	-1		
6/7/2011	3.90	1	1	1	-1	-1	1	

N	6	5	4	3	2	1	15
sum		1	2	-1	-2	1	1
Possibles	15						

Mean 3.97
 STNDEV 0.496655
 COV 0.125207
 Trend: Positive
 Confidence (lookup) 50.0%



S 1
 tau 0.066667

Decision Matrix

M-K S	Confidence	COV	Trend
S > 0	> 95%	na	Increasing
S > 0	90-95%	na	Pr. Incr.
S > 0	< 90%	na	No Trend
S <= 0	< 90%	>= 1	No Trend
S <= 0	< 90%	< 1	Stable
S < 0	90-95%	na	Pr. Decr.
S < 0	>95%	na	Decreasing

Well: 04J713


Date	TCE (µg/L)	Mann-Kendall Calculation:					
6/12/2001	0.26	1					
6/12/2003	0.15	1	-1				
6/9/2005	0.00	1	-1	-1			
6/11/2007	0.00	1	-1	-1	0		
6/10/2009	0.00	1	-1	-1	0	0	
6/7/2011	0.00	1	-1	-1	0	0	0

N	6	5	4	3	2	1	15
sum		-5	-4	0	0	0	-9
Possibles	15						

Mean 0.07
 STNDEV 0.11143
 COV 1.630684

Trend: Negative

Confidence (lookup) 93.2%



S -9
 tau -0.6

Decision Matrix

M-K S	Confidence	COV	Trend
S > 0	> 95%	na	Increasing
S > 0	90-95%	na	Pr. Incr.
S > 0	< 90%	na	No Trend
S <= 0	< 90%	>= 1	No Trend
S <= 0	< 90%	< 1	Stable
S < 0	90-95%	na	Pr. Decr.
S < 0	>95%	na	Decreasing


Well: 04J822

Date	TCE (µg/L)	Mann-Kendall Calculation:						
6/6/2006	87.00	1						
12/11/2006	85.00	1	-1					
6/13/2007	83.00	1	-1	-1				
6/25/2008	77.00	1	-1	-1	-1			
6/16/2009	57.00	1	-1	-1	-1	-1		71.50
6/28/2011	40.00	1	-1	-1	-1	-1	-1	

N	6	5	4	3	2	1	15
sum		-5	-4	-3	-2	-1	-15
Possibles	15						

Mean 71.50
STNDEV 18.9076704
COV 0.26444294

Trend: Negative
Confidence (lookup) 99.9%



S -15
tau -1

Decision Matrix


M-K S	Confidence	COV	Trend
S > 0	> 95%	na	Increasing
S > 0	90-95%	na	Pr. Incr.
S > 0	< 90%	na	No Trend
S <= 0	< 90%	>= 1	No Trend
S <= 0	< 90%	< 1	Stable
S < 0	90-95%	na	Pr. Decr.
S < 0	>95%	na	Decreasing

Well: 04J834

Date	TCE (µg/L)	Mann-Kendall Calculation:						
6/15/2001	0.31	1						
6/9/2003	0.29	1	-1					
6/8/2005	0.38	1	1	1				
6/4/2007	0.35	1	1	1	-1			
6/4/2009	0.20	1	-1	-1	-1	-1		
6/3/2011	0.30	1	-1	1	-1	-1	1	

N	6	5	4	3	2	1		15
sum		-1	2	-3	-2	1		-3
Possibles	15							

Mean 0.31
 STNDEV 0.061563
 COV 0.201846
 Trend: Negative
 Confidence (lookup) 64.0%



S -3
 tau -0.2

Decision Matrix


M-K S	Confidence	COV	Trend
S > 0	> 95%	na	Increasing
S > 0	90-95%	na	Pr. Incr.
S > 0	< 90%	na	No Trend
S <= 0	< 90%	>= 1	No Trend
S <= 0	< 90%	< 1	Stable
S < 0	90-95%	na	Pr. Decr.
S < 0	>95%	na	Decreasing

Well: 04J836

Date	TCE (µg/L)	Mann-Kendall Calculation:						
6/20/2001	0.41	1						
6/10/2003	0.82	1	1					
6/21/2005	3.70	1	1	1				
6/13/2007	4.20	1	1	1	1			
6/22/2009	1.30	1	1	1	-1	-1		
6/22/2011	1.40	1	1	1	-1	-1	1	

N	6	5	4	3	2		14
sum		5	4	-1	-2		6
Possibles	15						

Mean 1.97
STNDEV 1.580866
COV 0.801792
Trend: Positive
Confidence (lookup) 81.4%



S 6
tau 0.4

Decision Matrix


M-K S	Confidence	COV	Trend
S > 0	> 95%	na	Increasing
S > 0	90-95%	na	Pr. Incr.
S > 0	< 90%	na	No Trend
S <= 0	< 90%	>= 1	No Trend
S <= 0	< 90%	< 1	Stable
S < 0	90-95%	na	Pr. Decr.
S < 0	>95%	na	Decreasing

Well: 04J837

Date	TCE (µg/L)	Mann-Kendall Calculation:						
6/23/2001	27.00	1						
6/16/2003	13.00	1	-1					
6/20/2005	14.00	1	-1	1				
6/8/2007	15.00	1	-1	1	1			
6/19/2009	2.50	1	-1	-1	-1	-1		
6/15/2011	1.60	1	-1	-1	-1	-1	-1	

N	6	5	4	3	2	1		15
sum		-5	0	-1	-2	-1		-9
Possibles	15							

Mean 12.18
 STNDEV 9.351025
 COV 0.767526
 Trend: Negative
 Confidence (lookup) 93.2%



S -9
 tau -0.6

Decision Matrix


M-K S	Confidence	COV	Trend
S > 0	> 95%	na	Increasing
S > 0	90-95%	na	Pr. Incr.
S > 0	< 90%	na	No Trend
S <= 0	< 90%	>= 1	No Trend
S <= 0	< 90%	< 1	Stable
S < 0	90-95%	na	Pr. Decr.
S < 0	>95%	na	Decreasing

Well: 04J838

Date	TCE (µg/L)	Mann-Kendall Calculation:						
6/23/2001	12.00	1						
6/9/2003	4.20	1	-1					
6/17/2005	30.00	1	1	1				
6/12/2007	31.00	1	1	1	1			
6/22/2009	35.00	1	1	1	1	1		
6/21/2011	39.00	1	1	1	1	1	1	

N	6	5	4	3	2	1	15
sum		3	4	3	2	1	13
Possibles	15						

Mean 25.20
 STNDEV 13.84485
 COV 0.549399
 Trend: Positive
 Confidence (lookup) 99.2%



S 13
 tau 0.866667

Decision Matrix


M-K S	Confidence	COV	Trend
S > 0	> 95%	na	Increasing
S > 0	90-95%	na	Pr. Incr.
S > 0	< 90%	na	No Trend
S <= 0	< 90%	>= 1	No Trend
S <= 0	< 90%	< 1	Stable
S < 0	90-95%	na	Pr. Decr.
S < 0	>95%	na	Decreasing

Well: 04J839

Date	TCE (µg/L)	Mann-Kendall Calculation:						
6/18/2001	0.00	1						
6/5/2003	0.48	1	1					
6/17/2005	3.20	1	1	1				
6/8/2007	1.90	1	1	1	-1			
6/10/2009	3.60	1	1	1	1	1		
6/15/2011	2.90	1	1	1	-1	1	-1	

N	6	5	4	3	2	1		15
sum		5	4	-1	2	-1		9
Possibles	15							

Mean 2.01
 STNDEV 1.491934
 COV 0.741027
 Trend: Positive
 Confidence (lookup) 93.2%



S 9
 tau 0.6

Decision Matrix


M-K S	Confidence	COV	Trend
S > 0	> 95%	na	Increasing
S > 0	90-95%	na	Pr. Incr.
S > 0	< 90%	na	No Trend
S <= 0	< 90%	>= 1	No Trend
S <= 0	< 90%	< 1	Stable
S < 0	90-95%	na	Pr. Decr.
S < 0	>95%	na	Decreasing

Well: 04J847

Date	TCE (µg/L)	Mann-Kendall Calculation:						
12/11/2006	740	1						
6/18/2007	770	1	1					
6/25/2008	820	1	1	1				
6/9/2009	740	1	0	-1	-1			
6/10/2010	770	1	1	0	-1	1		750
6/30/2011	660	1	-1	-1	-1	-1	-1	

N	6	5	4	3	2	1		15
sum		2	-1	-3	0	-1		-3
Possibles	15							

Mean 750.00
 STNDEV 52.91503
 COV 0.070553
 Trend: Negative
 Confidence (lookup) 64.0%



S -3
 tau -0.2

Decision Matrix

M-K S	Confidence	COV	Trend
S > 0	> 95%	na	Increasing
S > 0	90-95%	na	Pr. Incr.
S > 0	< 90%	na	No Trend
S <= 0	< 90%	>= 1	No Trend
S <= 0	< 90%	< 1	Stable
S < 0	90-95%	na	Pr. Decr.
S < 0	>95%	na	Decreasing


Well: 04J847 (ext.)

[illegible]

Mean	826.50
STNDEV	113.0401
COV	0.13677

Trend: Negative

Confidence (lookup)	99.54%
---------------------	--------



S -29

tau	-0.64444
-----	----------

Decsion Matrix

M-K S	Confidence	COV	Trend
S > 0	> 95%	na	Increasing
S > 0	90-95%	na	Pr. Incr.
S > 0	< 90%	na	No Trend
S <= 0	< 90%	>= 1	No Trend
S <= 0	< 90%	< 1	Stable
S < 0	90-95%	na	Pr. Decr.
S < 0	>95%	na	Decreasing

Well: 04J849


Date	TCE (µg/L)	Mann-Kendall Calculation:						
12/11/2006	0.21	1						
6/12/2007	0.24	1	1					
6/25/2008	0.00	1	-1	-1				
6/16/2009	0.00	1	-1	-1	0			
6/8/2010	0.00	1	-1	-1	0	0		
6/14/2011	0.00	1	-1	-1	0	0	0	

N	6	5	4	3	2	1	15
sum		-3	-4	0	0	0	-7
Possibles	15						

Mean 0.08
STNDEV 0.116576
COV 1.554349

Trend: Negative

Confidence (lookup) 86.4%



S -7
tau -0.46667

Decision Matrix


M-K S	Confidence	COV	Trend
S > 0	> 95%	na	Increasing
S > 0	90-95%	na	Pr. Incr.
S > 0	< 90%	na	No Trend
S </= 0	< 90%	>= 1	No Trend
S </= 0	< 90%	< 1	Stable
S < 0	90-95%	na	Pr. Decr.
S < 0	>95%	na	Decreasing

Well: 04J882

Date	TCE (µg/L)	Mann-Kendall Calculation:						
6/15/2001	0.00	1						
6/6/2003	0.00	1	0					
6/8/2005	0.00	1	0	0				
6/6/2007	0.00	1	0	0	0			
6/5/2009	0.00	1	0	0	0	0		
6/3/2011	0.00	1	0	0	0	0	0	

N	6	5	4	3	2	1	15
sum		0	0	0	0	0	0
Possibles	15						

Mean	0.00
STNDEV	0
COV	#DIV/0!
Trend:	Zero
Confidence (lookup)	41.8%



S	0
tau	0

Decision Matrix


M-K S	Confidence	COV	Trend
S > 0	> 95%	na	Increasing
S > 0	90-95%	na	Pr. Incr.
S > 0	< 90%	na	No Trend
S <= 0	< 90%	>= 1	No Trend
S <= 0	< 90%	< 1	Stable
S < 0	90-95%	na	Pr. Decr.
S < 0	>95%	na	Decreasing

Well: 206688

Date	TCE (µg/L)	Mann-Kendall Calculation:						
6/9/1999	9.70	1						
6/23/2004	11.00	1	1					
6/6/2005	9.50	1	-1	-1				
6/11/2007	11.00	1	1	0	1			
6/19/2009	10.00	1	1	-1	1	-1		
6/23/2011	9.40	1	-1	-1	-1	-1	-1	

N	6	5	4	3	2	1	15
sum		1	-3	1	-2	-1	-4
Possibles	15						

Mean 10.10
 STNDEV 0.7266361
 COV 0.0719442
 Trend: Negative
 Confidence (lookup) 70.7%



S -4
 tau -0.26667

Decision Matrix


M-K S	Confidence	COV	Trend
S > 0	> 95%	na	Increasing
S > 0	90-95%	na	Prob. Incr.
S > 0	< 90%	na	No Trend
S <= 0	< 90%	>= 1	No Trend
S <= 0	< 90%	< 1	Stable
S < 0	90-95%	na	Prob. Decr.
S < 0	>95%	na	Decreasing

Well: 409549

Date	TCE (µg/L)	Mann-Kendall Calculation:						
6/19/2001	7.9	1						
6/11/2003	20	1	1					
6/10/2005	28	1	1	1				
6/13/2007	18	1	1	-1	-1			
6/10/2009	29	1	1	1	1	1		
6/17/2011	61	1	1	1	1	1	1	

N	6	5	4	3	2	1		15
sum		5	2	1	2	1		11
Possibles	15							

Mean 27.32
 STNDEV 18.19455
 COV 0.66606
 Trend: Positive
 Confidence (lookup) 97.2%



S 11
 tau 0.733333

Decision Matrix


M-K S	Confidence	COV	Trend
S > 0	> 95%	na	Increasing
S > 0	90-95%	na	Prob. Incr.
S > 0	< 90%	na	No Trend
S <= 0	< 90%	>= 1	No Trend
S <= 0	< 90%	< 1	Stable
S < 0	90-95%	na	Prob Decr.
S < 0	>95%	na	Decreasing

Well: 409550

Date	TCE (µg/L)	Mann-Kendall Calculation:					
6/25/2001	200.00	1					
6/13/2003	100.00	1	-1				
6/14/2005	80.00	1	-1	-1			
6/15/2007	47.00	1	-1	-1	-1		
6/12/2009	31.00	1	-1	-1	-1	-1	
6/21/2011	31.00	1	-1	-1	-1	-1	0

N	6	5	4	3	2	1	15
sum		-5	-4	-3	-2	0	-14
Possibles	15						

Mean 81.50
 STNDEV 64.30785
 COV 0.789053
 Trend: Negative
 Confidence (lookup) 99.5%



S -14
 tau -0.93333

Decision Matrix

M-K S	Confidence	COV	Trend
S > 0	> 95%	na	Increasing
S > 0	90-95%	na	Pr. Incr.
S > 0	< 90%	na	No Trend
S <= 0	< 90%	>= 1	No Trend
S <= 0	< 90%	< 1	Stable
S < 0	90-95%	na	Pr. Decr.
S < 0	>95%	na	Decreasing


Well: 409557

Date	TCE (µg/L)	Mann-Kendall Calculation:						
6/20/2001	13	1						
6/1/2003	4.1	1	-1					
6/9/2005	27	1	1	1				
6/11/2007	40	1	1	1	1			
6/11/2009	37	1	1	1	1	-1		
6/21/2011	58	1	1	1	1	1	1	

N	sum	6	5	4	3	2	1	15
Possibles		15	3	4	3	0	1	11

Mean 29.85
STNDEV 19.5021794
COV 0.65333934

Trend: Positive
Confidence (lookup) 97.2%



S 11
tau 0.733333

Decision Matrix


M-K S	Confidence	COV	Trend
S > 0	> 95%	na	Increasing
S > 0	90-95%	na	Prob. Incr.
S > 0	< 90%	na	No Trend
S <= 0	< 90%	>= 1	No Trend
S <= 0	< 90%	< 1	Stable
S < 0	90-95%	na	Prob. Decr.
S < 0	>95%	na	Decreasing

Well: 409596

Date	TCE (µg/L)	Mann-Kendall Calculation:						
3/15/1993	14.40	1						
3/18/1994	15.50	1	1					
3/20/1995	7.26	1	-1	-1				
6/13/2003	1.50	1	-1	-1	-1			
6/9/2005	5.40	1	-1	-1	-1	1		
6/14/2007	5.40	1	-1	-1	-1	1	0	
abandoned								

N	6	5	4	3	2	1		15
sum		-3	-4	-3	2	0		-8
Possibles	15							

Mean 8.24
 STNDEV 5.534841
 COV 0.671432
 Trend: Negative
 Confidence (lookup) 90.10%



S -8
 tau -0.53333

Decision Matrix


M-K S	Confidence	COV	Trend
S > 0	> 95%	na	Increasing
S > 0	90-95%	na	Pr. Incr.
S > 0	< 90%	na	No Trend
S <= 0	< 90%	>= 1	No Trend
S <= 0	< 90%	< 1	Stable
S < 0	90-95%	na	Pr. Decr.
S < 0	>95%	na	Decreasing

Well: 409597

Date	TCE (µg/L)	Mann-Kendall Calculation:					
6/23/1998	147.00	1					
6/15/1999	180.00	1	1				
6/23/2001	110.00	1	-1	-1			
6/13/2003	87.00	1	-1	-1	-1		
6/14/2005	94.00	1	-1	-1	-1	1	
6/15/2007	59.00	1	-1	-1	-1	-1	-1
Abandoned							

N	6	5	4	3	2	1	15
sum		-3	-4	-3	0	-1	-11
Possibles	15						

Mean 112.83
 STNDEV 43.8334
 COV 0.388479
 Trend: Negative
 Confidence (lookup) 99.00%




S -11
 tau -0.73333

Decision Matrix

M-K S	Confidence	COV	Trend
S > 0	> 95%	na	Increasing
S > 0	90-95%	na	Pr. Incr.
S > 0	< 90%	na	No Trend
S <= 0	< 90%	>= 1	No Trend
S <= 0	< 90%	< 1	Stable
S < 0	90-95%	na	Pr. Decr.
S < 0	>95%	na	Decreasing



D.2.4 Group 3 and Group 5 Kriging Evaluation

Total VOC Concentrations in Upper Unit 4 - 2011







D.2.5 Group 6 New Brighton Municipal Well
 Regression Analysis

NEW BRIGHTON MUNICIPAL WELLS: Regression Analysis Since 1998: TRICHLOROETHENE



NEW BRIGHTON MUNICIPAL WELLS: Regression Analysis Since 1998: TRICHLOROETHENE



Appendix E

Well Inventory Update, FY 2011

APPENDIX E
WELL INVENTORY UPDATE
FISCAL YEAR 2011

Purpose

The purpose of well inventory is to identify wells that have been impacted or could potentially be impacted by contaminants from the New Brighton/Arden Hills Superfund Site.

Background

Developing and maintaining the well inventory is a process that was initiated in 1991, with the work efforts documented in several update reports since that time. Beginning in FY 1999, the update reporting was incorporated into the Annual Performance Reports.

The well inventory “study area,” as defined by the Minnesota Pollution Control Agency, is shown on [Figure E-1](#), and coincides with the Minnesota Department of Health (MDH) Special Well Construction Area.

The aquifers of concern are defined by the 1 µg/L trichloroethene contour for the Unit 3 and Unit 4 aquifers, and the 1 µg/L cis-1,2-dichloroethene contour for the Unit 1 aquifer north of OU2.

The “area of concern” for the Unit 3 and Unit 4 aquifers is created by adding a quarter mile buffer area outside the 1 µg/L trichloroethene contour. The area of concern for the Unit 3 and Unit 4 aquifers is shown on [Figure E-2](#).

The area of concern for the Unit 1 aquifer north of OU2 is delineated by city streets. The area of concern for the Unit 1 aquifer is shown on [Figure E-3](#).

Wells within the study area are categorized based on location, depth/aquifer, and use. Well categories for the well inventory are described in [Table E-1](#).

Program Requirements

The well inventory program requirements have evolved over time, with changes documented through the update reports. A flowchart that describes the annual requirements for maintaining the well inventory database is shown on [Figure E-4](#). Requirements are summarized below.

Near the beginning of each fiscal year, a database of study area wells is acquired from the MDH. This MDH database query is limited to study area wells that were constructed, sealed, or disclosed in the previous fiscal year. The MDH database consists of three lists:

1. Constructed Wells (generated through drillers submitting Water Well Records);
2. Sealed Wells (generated through drillers submitting Well Sealing Records); and
3. Disclosed Wells (made known through property transfer).

With the new MDH information, the well inventory database is updated by recategorizing wells, as necessary, and by adding any new wells that are within the study area. Any new wells found in Categories 1a, 1b, 1c, 2a, 2b, 2c, or 4a are targeted for sampling in that fiscal year; however, an attempt to reclassify any new category 4a wells will be made prior to sampling. Wells that are not sampled due to non-responsive well owners are targeted for sampling in the next major sampling event.

Category 4 wells are those with an unknown depth or unknown location, or both. Ideally, there should be no wells in Category 4. Each year, an attempt is made to reclassify Category 4 wells into one of the other categories. This is accomplished through phone calls, letters, and/or site visits in an attempt to obtain additional information. Any wells which are re-classified as Category 1a, 1b, 1c, 2a, 2b, or 2c are targeted for sampling in that fiscal year.

“Major” well inventory sampling events occur every four years and are shown in [Appendix A.1](#). The major sampling events are scheduled to coincide with the biennial sampling events for performance purposes as delineated in the APR. For each major event, all wells in Categories 1a, 1b, 1c, 2a, 2b, 2c, and 4a are targeted for sampling. After every sampling event, each well owner is mailed a copy of their testing results. Wells that are not sampled due to non-responsive well owners are targeted for sampling in the next major sampling event.

For each sampling event, if any well has a detection which exceeds the applicable New Brighton/Arden Hills Superfund Site groundwater cleanup level for that contaminant (or an additivity of 1.0, similar to the MDH Hazard Index calculation), the well is evaluated using the flow chart presented in [Figure E-4](#) to determine the timing of additional sampling. Wells that are used for drinking water are sampled again within one month of data validation. Wells that are not used for drinking water, but have possible contact exposure risks, are sampled the next fiscal year. If a cleanup level exceedance is confirmed (two consecutive events), and the contaminant concentrations in the well are proportional to contaminant concentrations of the New Brighton/Arden Hills Superfund Site OU1 plume, the Army offers to abandon the well and/or provide an alternate water supply.

The annual reporting requirements for the New Brighton/Arden Hills Superfund Site well inventory will include:

- A list of any wells found or reclassified.
- Analytical results and a summary of sampling efforts from that fiscal year.
- Recommendations for participation in the Well Abandonment/Alternate Water Supply Program.
- An updated well inventory database that lists wells by well category.
- An updated database listing water quality of wells.

FY 2011 Update

The updated MDH database was provided to Wenck on December 10, 2010. MDH generates the database from specific Township, Range, and Section data. This comprehensive database was screened to extract the lists of wells that were constructed, disclosed, or sealed between October 1, 2009 and September 30, 2010. Further investigative efforts were primarily focused on determining each well's location (inside or outside the study area and/or area of concern), status (active, inactive, or sealed), and water use (supply/non-supply).

Newly constructed active and inactive wells, and wells of unknown status that were determined to be located within the study area, are presented in [Table E-3](#). Twenty four wells were identified within the study area. Four of the wells were environmental boreholes, two were recovery wells, and eighteen were monitoring wells. All were classified into Category 6.

Disclosed wells that were identified as being in use, inactive, or of unknown status (but not sealed) and that were determined to be located within the study area are identified in [Table E-4](#). All eleven of the wells were outside of the area or aquifer of concern and were classified into Category 3.

Sealed wells were found by reviewing the MDH sealed well list, by screening the MDH disclosed and new construction lists (which also contain sealed wells), and by talking with well owners. Wells identified as sealed are shown in [Table E-5](#). Disclosed wells that were located within the area of concern and that the MDH identified as having a change in status from active or inactive to sealed were further investigated for confirmation of their sealed status. Any wells that were already in the well inventory database that the MDH identified as having a change in status from active or inactive to sealed are shown in [Table E-5](#) with strikeouts through the old well category entry. Wells identified as sealed in the MDH database updates were assigned to Category 7a (documented as sealed/abandoned). Wells that were determined to be sealed through conversations with well owners were assigned to Category 7b (undocumented as sealed, or improperly abandoned).

Twenty-two Category 4 wells were studied in FY 2011. This study was accomplished through mapping of well locations, internet searches, telephone calls, letters, and/or site visits in an attempt to reclassify Category 4 wells that were in the existing well inventory database into one of the other categories. Contact information was updated as well as reclassification of some wells out of Category 4 due to new information and/or responses. One well was reclassified from

Category 4 to Category 7a based on information received from the MDH as part of the Well Inventory Update. One well was reclassified from Category 4 to Category 7b based on information compiled through internet searches and information compiled through past Well Inventory Updates. No new wells were added to Category 4a or 4b. An investigation summary is included in [Table E-6](#).

During the FY 2011 well inventory, any new Category 1a, 1b, 1c, 2a, 2b, 2c, and 4a wells were to be sampled. Through the FY 2011 well inventory update effort, no new wells were added to these categories; therefore, no wells were sampled. Therefore, no analytical data from well sampling was collected during the FY 2011 well inventory update (see [Table E-2](#).)

Information contained in [Tables E-3](#) through [E-6](#) has been updated in the well inventory database (Filename “[Well Inventory Main Database FY 2011](#)”, an Excel file included on this DVD).

Recommendations

- At this time no wells are recommended for the Army to offer alternate water supply or well abandonment.
- The next “major” sampling event is in FY 2013. Wells to be sampled in FY 2013 are:
 - All wells in Categories 1a, 1b, 1c, 2a, 2b, 2c, and 4a
 - Any previously undiscovered wells determined to be in Categories 1a, 1b, 1c, 2a, 2b, 2c, or 4a based on the FY 2010-FY2012 review of the MDH database.
 - Any Category 4b wells that are determined, from further investigation, to be in Category 1a, 1b, 1c, 2a, 2b, 2c, or 4a.

TABLE E-1
WELL INVENTORY CATEGORY DESCRIPTIONS

<u>Category</u>	<u>Subcategory</u>	<u>Explanation</u>
1		Water supply wells screened in an aquifer of concern, inside the 1 µg/l contour. Wells are divided into the following subcategories:
	1a	• Drinking water well
	1b	• Nondrinking but possible contact water
	1c	• Nondrinking, noncontact water
	1d	• Well is inoperable or has not been used for several years
	1e	• Well for which the owner has refused (or has been unresponsive to) an Army offer for abandonment, or for which the water use has been deemed acceptable
2		Water supply wells in an area of concern, inside the buffer lines, but outside the 1 µg/l contour, screened in an aquifer of concern. Wells are divided into the following subcategories:
	2a	• Drinking water well
	2b	• Nondrinking but possible contact water
	2c	• Nondrinking, noncontact water
	2d	• Well is inoperable or has not been used for several years
3		Water supply wells within the Study Area that are either outside the area of concern, or are within the area of concern but are not screened in an aquifer of concern.
4		Water supply wells with missing information, divided into the following subcategories:
	4a	• Unknown depth or aquifer, but located in the area of concern.
	4b	• Unknown location, but potentially located within the Study Area. Wells with both an unknown depth and an unknown location are included in 4b.
5		Wells that are in the study area, but that have been field checked and not located. No further action is recommended for these wells.
6		Nonsupply wells (primarily monitoring wells).
7		Sealed or abandoned wells. Wells are divided into the following subcategories:
	7a	• Documented as sealed/abandoned
	7b	• Undocumented as sealed, or improperly abandoned

TABLE E-2
WELL INVENTORY SAMPLING RESULTS
Fiscal Year 2011

No sampling conducted in FY11

**TABLE E-3
CONSTRUCTED WELLS**

<u>Unique Number</u>	<u>Category</u>	<u>Last Name or Business Name</u>	<u>Street</u>	<u>City</u>	<u>Use</u>	<u>Depth</u>	<u>Date Drilled</u>
769270	6	BRENNTAG GREAT LAKES	2130 ENERGY PARK DRIVE	St. Paul	Monitoring	58	11/2009
772515	6	LAMETTI AND SONS			Environ. Bore Hole	37	09/2009
775365	6	BANCO POPULAR	2849 CENTRAL AVENUE NE	Minneapolis	Monitoring	48	10/2009
761588	6	BODYCOTE THERMA PROCESSING. INC.	334 LINCOLN STREET	Minneapolis	Monitoring	60	02/2009
761583	6	BODYCOTE THERMA PROCESSING. INC.	900 E HENNEPIN AVENUE	Minneapolis	Monitoring	71	10/2008
761589	6	BODYCOTE THERMA PROCESSING. INC.	334 LINCOLN STREET	Minneapolis	Monitoring	48	02/2009
767630	6	DAVID FROST, INC.	1209 TYLER STREET NE	Minneapolis	Monitoring	21	05/2009
766406	6	ST. PAUL PORT AUTHORITY	656 PELHAM BOULEVARD	St. Paul	Monitoring	40	03/2010
766407	6	ST. PAUL PORT AUTHORITY	657 PELHAM BOULEVARD	St. Paul	Monitoring	40	03/2010
766408	6	ST. PAUL PORT AUTHORITY	658 PELHAM BOULEVARD	St. Paul	Monitoring	40	03/2010
775436	6	BRENNTAG GREAT LAKES	2130 ENERGY PARK DRIVE	St. Paul	Monitoring	18	07/2010
775435	6	BRENNTAG GREAT LAKES	2131 ENERGY PARK DRIVE	St. Paul	Monitoring	57	07/2010
777177	6	NEW BRIGHTON, CITY OF	1369 OLD HIGHWAY 8	New Brighton	Monitoring	19	07/2010
777178	6	NEW BRIGHTON, CITY OF	1370 OLD HIGHWAY 8	New Brighton	Monitoring	19	07/2010
777179	6	NEW BRIGHTON, CITY OF	1371 OLD HIGHWAY 8	New Brighton	Monitoring	22	08/2010
777180	6	NEW BRIGHTON, CITY OF	1372 OLD HIGHWAY 8	New Brighton	Monitoring	28	07/2010
777181	6	NEW BRIGHTON, CITY OF	1373 OLD HIGHWAY 8	New Brighton	Monitoring	22	08/2010
777182	6	NEW BRIGHTON, CITY OF	1374 OLD HIGHWAY 8	New Brighton	Monitoring	14	07/2010
769526	6	ASHLAND, INC.		Minneapolis	Monitoring	45	06/2010
777167	6	ASHLAND, INC.		Minneapolis	Recovery Well	45	06/2010
777168	6	ASHLAND, INC.		Minneapolis	Recovery Well	50	06/2010
73812	6	MN DOT			Environ. Bore Hole	41	06/2010
73741	6	MN DOT			Environ. Bore Hole	30	05/2010
73753	6	MN DOT			Environ. Bore Hole	35	06/2010

Indicates wells that were both constructed and later sealed during FY 2010.

TABLE E-4
WELLS DISCLOSED THROUGH PROPERTY TRANSFER

<u>Unique Number</u>	<u>Category</u>	<u>Last Name or Business Name</u>	<u>Street</u>	<u>City</u>	<u>Use</u>	<u>Status</u>	<u>Date Sealed</u>	<u>Depth</u>	<u>Aquifer</u>	<u>Date Drilled</u>
UNK0480672	3	GOFF	1680 OAK AVENUE	Arden Hills		In Use		0		
UNK0485554	3	City of New Brighton, NB Commons, LLC	200 FIFTH AVENUE NW	New Brighton		In Use		0		
UNK0485555	3	City of New Brighton, NB Commons, LLC	200 FIFTH AVENUE NW	New Brighton		In Use		0		
UNK0485556	3	City of New Brighton, NB Commons, LLC	200 FIFTH AVENUE NW	New Brighton		In Use		0		
UNK0485557	3	City of New Brighton, NB Commons, LLC	200 FIFTH AVENUE NW	New Brighton		In Use		0		
UNK0485558	3	City of New Brighton, NB Commons, LLC	200 FIFTH AVENUE NW	New Brighton		In Use		0		
134320	3	Bona, Lindsey	1741 TERRACE DRIVE	Shoreview	Domestic	In Use		105	QBAA	1978
UNK0486313	3	ST. PAUL PORT AUTHORITY	656 PELHAM	St. Paul		In Use		0		
UNK0486314	3	ST. PAUL PORT AUTHORITY	656 PELHAM	St. Paul		In Use		0		
UNK0486315	3	ST. PAUL PORT AUTHORITY	656 PELHAM	St. Paul		In Use		0		
UNK0488079	3	LUNZER	5060 SUNNYSIDE	Mounds View		In Use		0		

**TABLE E-5
SEALED WELLS**


<u>Unique Number</u>	<u>Category</u>	<u>Last Name or Business Name</u>	<u>Street</u>	<u>City</u>	<u>Status</u>	<u>Date Sealed</u>
H000268044	7a	BONA	4017 SILVER LAKE ROAD	ST. ANTHONY	Sealed	05/14/2010
H000273549	7a	NEW BRIGHTON, CITY OF	1400 OLD HIGHWAY 8	NEW BRIGHTON	Sealed	09/23/2009
H000280834	7a	TIMBERCRAFT REMODELING,	2377 W COUNTY ROAD B	ROSEVILLE	Sealed	11/13/2009
H000285565	7a	NEW BRIGHTON, CITY OF	1369 OLD HIGHWAY 8	NEW BRIGHTON	Sealed	10/05/2010
H000286307	7b, 7a	BURTON	2073 TENTH AVENUE	NEW BRIGHTON	Sealed	04/17/2010
H000286504	7a	TWIN CITIES STORES, INC.	11 SILVER LAKE ROAD	NEW BRIGHTON	Sealed	02/12/2010
H000287554	7a	VEIT AND CO.	2285 WALNUT STREET	ROSEVILLE	Sealed	04/20/2010
H000288097	7a	PATIO ENCLOSURES	2123 OLD HIGHWAY 8 NW	NEW BRIGHTON	Sealed	06/03/2010
UNK0480676	7a	SYVERSON	1975 CARL STREET	St. Paul	Sealed	00/00/0000
UNK0482346	3, 7a	Hagen, Horton	1718 TERRACE DRIVE	Shoreview	Sealed	00/00/0000
UNK0482355	4a, 7a	MACDONALD	1672 14TH AVENUE NW	NEW BRIGHTON	Sealed	00/00/0000
UNK0483977	7a	LOOSBROCK	4535 LAKESHORE PLACE	ARDEN HILLS	Sealed	00/00/0000
H000279758	7a	PETERSON	2430 LARPENTEUR AVENUE W	LAUDERDALE	Sealed	08/17/2010
554068	7a	ADE LEASING PARK MIDWEST COMMERCIAL REAL ESTATE	4955 CENTRAL AVENUE NE	COLUMBIA HTS.	Sealed	10/26/2009
554069	7a	ADE LEASING PARK MIDWEST COMMERCIAL REAL ESTATE	4955 CENTRAL AVENUE NE	COLUMBIA HTS.	Sealed	10/26/2009
554070	7a	ADE LEASING PARK MIDWEST COMMERCIAL REAL ESTATE	4955 CENTRAL AVENUE NE	COLUMBIA HTS.	Sealed	10/26/2009
570396	7a	CANADIAN PACIFIC RAILWAY	30TH (& UNIVERSITY) AVENUE NE	MINNEAPOLIS	Sealed	11/17/2009
570397	7a	CANADIAN PACIFIC RAILWAY	30TH (& UNIVERSITY) AVENUE NE	MINNEAPOLIS	Sealed	11/17/2009
570398	7a	CANADIAN PACIFIC RAILWAY	30TH (& UNIVERSITY) AVENUE NE	MINNEAPOLIS	Sealed	11/17/2009
598245	7a	MN PCA	1227 CENTRAL AVENUE NE	MINNEAPOLIS	Sealed	03/23/2010
598246	7a	MN PCA	1227 CENTRAL AVENUE NE	MINNEAPOLIS	Sealed	03/23/2010
598703	7a	BRENNTAG GREAT LAKES	2130 ENERGY PARK DRIVE	ST. PAUL	Sealed	07/19/2010
623979	7a	CROWN COCO, INC.	804 SIXTH STREET NW	NEW BRIGHTON	Sealed	07/17/2010
766406	6, 7a	ST. PAUL PORT AUTHORITY	656 PELHAM BOULEVARD	ST. PAUL	Sealed	09/08/2010
766407	6, 7a	ST. PAUL PORT AUTHORITY	656 PELHAM BOULEVARD	ST. PAUL	Sealed	09/08/2010
766408	6, 7a	ST. PAUL PORT AUTHORITY	656 PELHAM BOULEVARD	ST. PAUL	Sealed	09/08/2010
H000133371	3, 7a	Hudak, Lovhag	5621 FAIRVIEW AVENUE	SHOREVIEW	Sealed	00/00/0000
H000176327	7a	METRO TRANSIT,	515 CLEVELAND AVENUE N	ST. PAUL	Sealed	03/25/2010
H000240641	7a	RALCORP HOLDINGS, INC.	824 SIXTH AVENUE SE	MINNEAPOLIS	Sealed	05/30/2009
H000250482	7a	MEISCH ASSOCIATES	1721 COMO AVENUE SE	MINNEAPOLIS	Sealed	04/01/2009
H000250497	7a	MEISCH ASSOCIATES	1721 COMO AVENUE SE	MINNEAPOLIS	Sealed	09/02/2009
H000252204	3, 7a	NB COMMONS, LLC	200 FIFTH AVENUE NW	NEW BRIGHTON	Sealed	00/00/0000
H000261993	7a	U OF M	2613 FOURTH STREET SE	MINNEAPOLIS	Sealed	11/11/2009
H000262426	7a	CHARTER SCHOOL DEVELOPMENT CORP.	1616 BUCHANAN STREET NE	MINNEAPOLIS	Sealed	07/28/2009
H000267275	7a	BACHHUBER	2223 MARION ROAD	ROSEVILLE	Sealed	00/00/0000
H000268740	7a	ZAWADSKI	3441 LAKE JOHANNA BOULEVARD	ROSEVILLE	Sealed	10/01/2009
H000276550	7a	PAULSEN,	2587 ORIOLE LANE	NEW BRIGHTON	Sealed	00/00/0000
H000277029	7a	PIERCE	3316 NEW BRIGHTON ROAD	ARDEN HILLS	Sealed	02/27/2010
H000277038	7a	FENSKE	2218 W HIGHWAY 36	ROSEVILLE	Sealed	05/20/2010
H000277039	3, 7a	Williams, Ryder	2222 DRAPER AVENUE	ROSEVILLE	Sealed	05/28/2010
H000277040	7a	KIRBY	1911 RYAN AVENUE W	ROSEVILLE	Sealed	06/25/2010
H000277041	7a	GROFF	1757 FAIRVIEW AVENUE	ROSEVILLE	Sealed	06/30/2010
H000278283	7a	ERICKSON	2216 RAINBOW AVENUE	NEW BRIGHTON	Sealed	12/15/2009
H000279670	7a	SIME	2160 DRAPER AVENUE	ROSEVILLE	Sealed	11/18/2009
H000280665	7a	ELECTRIC MACHINE, INC.	800 CENTRAL AVENUE NE	MINNEAPOLIS	Sealed	08/10/2009
H000280839	3, 7a	Cimbura, Muske	5545 SCHUTTA ROAD	SHOREVIEW	Sealed	12/17/2009
H000280992	7a	METROPOLITAN COUNCIL	2286 UNIVERSITY AVENUE W	ST. PAUL	Sealed	09/03/2009
H000282834	7a	INTERPLASTIC CO.	2015 BROADWAY STREET NE	MINNEAPOLIS	Sealed	09/30/2009
H000282835	7a	INTERPLASTIC CO.	2015 BROADWAY STREET NE	MINNEAPOLIS	Sealed	09/30/2009
H000282836	7a	INTERPLASTIC CO.	2015 BROADWAY STREET NE	MINNEAPOLIS	Sealed	09/30/2009
H000283240	7a	METRO TRANSIT	515 CLEVELAND AVENUE N	ST. PAUL	Sealed	10/29/2009
H000283274	7a	TRADITION CAPITOL BANK	2625 FOURTH STREET SE	MINNEAPOLIS	Sealed	11/24/2009
H000283378	7a	UNITED PROPERTIES RESIDENTIAL, ATTN: ALEX HALL	3010 CLEVELAND AVENUE N	ROSEVILLE	Sealed	01/12/2010
H000283379	7a	UNITED PROPERTIES RESIDENTIAL, ATTN: ALEX HALL	3010 CLEVELAND AVENUE N	ROSEVILLE	Sealed	01/12/2010
H000283380	7a	UNITED PROPERTIES RESIDENTIAL, ATTN: ALEX HALL	3008 CLEVELAND AVENUE N	ROSEVILLE	Sealed	01/12/2010
H000284119	7a	WOOLCOTT	2270 BRONSON DRIVE	SHOREVIEW	Sealed	11/03/2010
H000284356	7a	METROPOLITAN COUNCIL	2324 UNIVERSITY AVENUE	MINNEAPOLIS	Sealed	10/19/2009
H000284357	7a	METROPOLITAN COUNCIL	2001 SIXTH STREET SE	MINNEAPOLIS	Sealed	10/22/2009
H000284359	7a	METROPOLITAN COUNCIL	3245 FOURTH STREET SE	MINNEAPOLIS	Sealed	10/28/2009
H000284371	7a	METROPOLITAN COUNCIL	2301 UNIVERSITY AVENUE SE	MINNEAPOLIS	Sealed	10/13/2009
H000284762	7a	SPIRE CREDIT UNION	1880 W PERIMETER DRIVE	ROSEVILLE	Sealed	11/11/2009
H000285104	7a	KEVITT EXCAVATING	951 LOWRY AVENUE NE	MINNEAPOLIS	Sealed	12/03/2009
H000285105	7a	KEVITT EXCAVATING	951 LOWRY AVENUE NE	MINNEAPOLIS	Sealed	12/04/2009
H000285116	7a	KEVITT EXCAVATING	951 LOWRY AVENUE NE	MINNEAPOLIS	Sealed	12/14/2009
H000285117	7a	KEVITT EXCAVATING	951 LOWRY AVENUE NE	MINNEAPOLIS	Sealed	12/14/2009
H000285207	7a	REPUBLIC VENTURES, LLC	2400 DELAWARE STREET	MINNEAPOLIS	Sealed	05/11/2010
H000285282	7a	MADEN	4501 CENTRAL AVENUE NE	COLUMBIA HEIGHTS	Sealed	12/10/2009
H000285328	7a	ST. PAUL PORT AUTHORITY	620 PELHAM BOULEVARD	ST. PAUL	Sealed	12/17/2009
H000285333	7a	AUGUSTINE BROTHERS	1900 COUNTY ROAD C W	ROSEVILLE	Sealed	01/07/2010
H000285967	3, 7a	Kobelearczyk, Brush Masters	1851 LONGVIEW DRIVE	NEW BRIGHTON	Sealed	05/10/2010
H000286320	7a	SCHMIDT	6388 PIERCE STREET NE	FRIDLEY	Sealed	05/24/2010
H000286330	3, 7a	VANDENHEUVEL	1783 OAKWOOD DRIVE	SHOREVIEW	Sealed	06/28/2010
H000286469	7a	RAYMOND PARTNERS	682 RAYMOND AVENUE	ST. PAUL	Sealed	06/22/2010
H000286515	7a	TIERNEY LAND CO.	2492 DOSWELL AVENUE	ST. PAUL	Sealed	03/09/2010
H000286524	7a	INFINITY ACCESS	2395 CAPP ROAD	ST. PAUL	Sealed	04/13/2010
H000286765	7a	GOLIAS	5079 RED OAK DRIVE	MOUNDS VIEW	Sealed	05/27/2010
H000287053	3, 7a	ZIEGLER	6425 DELLWOOD DRIVE NE	FRIDLEY	Sealed	03/24/2010
H000287335	7a	MIELKE	2853 COUNTY ROAD H	NEW BRIGHTON	Sealed	05/05/2010
H000287492	7a	CUMMINS POWER GENERATION	1440 73RD AVENUE	FRIDLEY	Sealed	05/26/2010
H000287614	7a	MN CHEMICAL	2285 HAMPPDEN AVENUE	ST. PAUL	Sealed	05/20/2010
H000287793	7a	CUMMINS	1901 STOWE AVENUE	ARDEN HILLS	Sealed	05/09/2010
H000288114	3, 7a	Knutsen, Beach	2251 LONG LAKE ROAD	NEW BRIGHTON	Sealed	06/11/2010
H000288848	7a	UNIVERSITY BUSINESS CENTER	2635 FOURTH STREET SE	MINNEAPOLIS	Sealed	07/16/2010
H000288869	7a	MN PCA, ATTN: MARK KOPLITZ	2121 UNIVERSITY AVENUE	ST. PAUL	Sealed	06/11/2010
H000288870	7a	MN PCA, ATTN: MARK KOPLITZ	2145 UNIVERSITY AVENUE	ST. PAUL	Sealed	06/11/2010
H000288871	7a	MN PCA, ATTN: MARK KOPLITZ	2161 UNIVERSITY AVENUE	ST. PAUL	Sealed	06/11/2010
H000289526	7a	MADEN	4501 CENTRAL AVENUE NE	COLUMBIA HEIGHTS	Sealed	06/23/2010

**TABLE E-5
SEALED WELLS**

<u>Unique Number</u>	<u>Category</u>	<u>Last Name or Business Name</u>	<u>Street</u>	<u>City</u>	<u>Status</u>	<u>Date Sealed</u>
H000289528	7a	EVEREST PROPERTIES	441 OLD HIGHWAY 8 NW	NEW BRIGHTON	Sealed	06/24/2010
H000289571	7a	ST. PAUL, CITY OF	2286 CAPP ROAD	ST. PAUL	Sealed	08/18/2010
H000289728	3, 7a	Michael Investments , Christen Properties	2310 HIGHWAY 10 NE	NEW BRIGHTON	Sealed	08/16/2010
H000289737	7a	CHRISTEN PROPERTIES	2310 HIGHWAY 10	NEW BRIGHTON	Sealed	08/16/2010
H000290065	7a	BOLLIG AND SONS	2125 DUDLEY AVENUE	ST. PAUL	Sealed	08/02/2010
H000290504	7a	BOYER TRUCK RENTAL FACILITY	743 TAFT STREET NE	MINNEAPOLIS	Sealed	08/17/2010
H000290515	7a	NORTHWESTERN COLLEGE	1201 W COUNTY ROAD E	ARDEN HILLS	Sealed	08/25/2010
UNK0481368	3, 7a	Hopsteek , Schneider	2201 DRAPER AVENUE	ROSEVILLE	Sealed	00/00/0000
UNK0482353	7a	HEPOKOSKI	1938 SUMMER STREET	Falcon Heights	Sealed	00/00/0000
UNK0483980	7a	LONG	154 SECOND AVENUE SE	NEW BRIGHTON	Sealed	00/00/0000
UNK0488077	7a	GROFF	2218 HIGHWAY 36 W	ROSEVILLE	Sealed	00/00/0000
73741	6, 7a	MN DOT			Sealed	05/26/2010
73743	7a	MN DOT			Sealed	06/02/2010
244356	7a	MN DNR			Sealed	05/20/2010
772515	6, 7a	LAMETTI AND SONS		ST. PAUL	Sealed	10/28/2009
H000274522	7a	U OF M		MINNEAPOLIS	Sealed	08/05/2009
H000274524	7a	METROPOLITAN COUNCIL	WASHINGTON AVENUE SE	MINNEAPOLIS	Sealed	08/11/2009
H000280983	7a	METROPOLITAN COUNCIL	HURON BOULEVARD SE	MINNEAPOLIS	Sealed	08/12/2009
H000280989	7a	METROPOLITAN COUNCIL	UNIVERSITY AVENUE W	ST. PAUL	Sealed	08/28/2009
H000280990	7a	METROPOLITAN COUNCIL	UNIVERSITY AVENUE	ST. PAUL	Sealed	08/28/2009
H000280993	7a	METROPOLITAN COUNCIL	UNIVERSITY AVENUE W	ST. PAUL	Sealed	08/13/2009
H000280994	7a	METROPOLITAN COUNCIL	UNIVERSITY AVENUE W	ST. PAUL	Sealed	08/21/2009
H000280995	7a	METROPOLITAN COUNCIL	UNIVERISTY AVENUE W	ST. PAUL	Sealed	08/24/2009
H000282585	7a	ST. PAUL PORT AUTHORITY			Sealed	10/12/2009
H000282619	7a	MINNEAPOLIS, CITY OF		MINNEAPOLIS	Sealed	11/28/2007
H000282620	7a	U OF M		MINNEAPOLIS	Sealed	08/06/2008
H000282621	7a	U OF M		MINNEAPOLIS	Sealed	08/07/2008
H000282636	7a	RAMSEY COUNTY RAIL AUTHORITY		ST. PAUL	Sealed	06/13/2008
H000284358	7a	METROPOLITAN COUNCIL		MINNEAPOLIS	Sealed	10/14/2009
H000284363	7a	METROPOLITAN COUNCIL		ST. PAUL	Sealed	07/29/2009
H000284364	7a	METROPOLITAN COUNCIL		MINNEAPOLIS	Sealed	10/26/2009
H000284395	7a	ROSEVILLE, CITY OF	TWIN LAKES PARKWAY	ROSEVILLE	Sealed	02/17/2010
H000285216	7a	ST. PAUL PORT AUTHORITY			Sealed	04/23/2010
H000286455	7a	DORAN COS.		MINNEAPOLIS	Sealed	03/03/2010
H000286584	7a	U OF M			Sealed	07/14/2010
H000286597	7a	U OF M			Sealed	07/16/2010
H000286598	7a	MINNEAPOLIS, CITY OF		MINNEAPOLIS	Sealed	07/28/2010
H000288096	7a	MN DOT		ARDEN HILLS	Sealed	06/04/2010

**TABLE E-6
FY 2011 FIELD INVESTIGATION AND SAMPLING SUMMARY**

<i>Unique Number</i>	<i>Category</i>	<i>Last Name or Business Name</i>	<i>Street</i>	<i>City</i>	<i>Date Last Sampled</i>	<i>Status</i>	<i>Depth</i>	<i>Comments</i>
S00295	4a	Moncada	2351 Summer St	Lauderdale		Unknown		Sent letter 3/23/11. No Response
								Sent letter 3/23/11. Letter returned by USPS
								3/28/11 with "return to sender, not deliverable as
								addressed, unable to forward" stamped on front
								of envelope.
	4a	Amundsen	2816 St. Anthony Blvd	St. Anthony		Not in Use		No action.
	4a	Hermes	2935 Old Hwy 8	Roseville	6/16/2009	Active		
UNKNOWN	4a	Holland	1475 16TH STREET NW	NEW BRIGHTON		Disclosure	0	Sent letter 3/23/11. No Response
249185	4a	Novotny	1706 Malvern St	Lauderdale		Unknown		Sent letter 3/23/11. No Response
	4a	Purdy	2816 Silver Lake Rd	St. Anthony		Inactive		Sent letter 3/23/11. No Response
126463	4b	B & M Construction	Nordeen Estates			Active	216	Could not locate.
S00650	4b	CME		New Brighton	6/24/1984	Active		Could not locate.
239465	4b	Lennox				Active	256	Could not locate.
234434	4b	Marquart		Arden Hills		Unknown		Could not locate.
	4b	Murray Heights				Not In Use		Could not locate.
105271	4b	Nelson				Active	137	Could not locate.
S00471	4b	R Komarek/Nelson-Miller Cons				Inactive		Could not locate.
S00551	4b	Tamarack Care Temp			2/17/1982	Unknown		Could not locate.
105242	4b	Weber, Nordeen Jr.				Unknown	214	Could not locate.
201192	4b					Unknown		Could not locate.
234532	4b					Unknown		Could not locate.
234537	4b					Unknown		Could not locate.
234545	4b				PHASE I	Unknown		Could not locate.
234658	4b				6/7/1982	Unknown		Could not locate.
								Documented as "sealed" in list of
								wells received from MDH for FY11 well
								inventory update.
UNKNOWN	7a	Macdonald	1672 14TH AVENUE NW	NEW BRIGHTON		Sealed	0	Moved to category 7b.
130000	7b	550 Associates		Arden Hills		Inactive		



ANNUAL PERFORMANCE REPORT

Well Inventory Study Area



Engineers - Scientists
Business Professionals
www.wenck.com

Wenck

1800 Pioneer Creek Center
Maple Plain, MN 55359-0429
1-800-472-2232

FY 2011

Figure E-1



ANNUAL PERFORMANCE REPORT

Areas of Concern (Unit 3 and Unit 4)




Engineers - Scientists
Business Professionals
www.wenck.com

Wenck

1800 Pioneer Creek Center
Maple Plain, MN 55359-0429
1-800-472-2232

FY 2011

Figure E-2



ANNUAL PERFORMANCE REPORT

Area of Concern (Unit 1)



Engineers - Scientists
 Business Professionals
www.wenck.com

Wenck

1800 Pioneer Creek Center
 Maple Plain, MN 55359-0429
 1-800-472-2232

FY 2011

Figure E-3

Annual Requirements for Maintaining Well Inventory Database



WELL INVENTORY DATABASE

The Well Inventory Database is located on this DVD in the following Microsoft Excel file:

[Well Inventory Main Database FY 2011.xls](#)

Appendix F

Site K and TGRS Operational Data

**F.1 Inspection and Maintenance Activities, Fiscal Year 2011,
 Site K, OU2**

APPENDIX F.1

INSPECTION AND MAINTENANCE ACTIVITIES
FISCAL YEAR 2011
SITE K, TCAAP
ARDEN HILLS, MINNESOTA

October 2010

- 1) 10/18/10 - Performed monthly O&M

November 2010

- 1) 11/19/10 - Performed monthly O&M

December 2010

- 1) 12/6/10 - Performed quarterly monitoring
2) 12/16/10 - Performed monthly O&M

January 2011

- 1) 1/27/11 - Performed monthly O&M

February 2011

- 1) 2/24/11 - Performed monthly O&M

March 2011

- 1) 3/2/11 - Collected Quarterly Inf/Eff samples
2) 3/29/11 - Performed monthly O&M

April 2011

- 1) 4/22/11 - Performed monthly O&M

May 2011

- 1) 5/27/11 - Performed monthly O&M

June 2011

- 1) 6/2/11 - Collected Quarterly Inf/Eff samples
2) 6/24/11 - Performed monthly O&M

July 2011

- 1) 7/6/11 - System down on low building fault alarm, lightning strike suspected. Xcel Energy replaced transformer fuse, which resulted in voltage correction, and restarted system. Total down time approximately 4.5 hours.

APPENDIX F.1

INSPECTION AND MAINTENANCE ACTIVITIES
FISCAL YEAR 2011
SITE K, TCAAP
ARDEN HILLS, MINNESOTA

2) 7/28/11 - Performed monthly O&M

August 2011

1) 8/29/11 - Performed monthly O&M

September 2011

1) 9/13/11 - Collected Quarterly Inf/Eff samples

2) 9/22/11 - Performed monthly O&M

F.2 Maintenance Activities, Fiscal Year 2011,
TGRS, OU2

APPENDIX F-2

**MAINTENANCE ACTIVITIES
FISCAL YEAR 2011
TGRS, OU2
ARDEN HILLS, MINNESOTA**

October 2010

10/5/2010	Building 116; CRA collects asbestos samples. Down time: None.
10/5/2010	Treatment System; A water sample was collected at wet well 1 with blower 1 off for 24 hours. Water samples were also collected from wet well 2 and wet well 3. The sample for wet well 1 was collected from the blow off valve of ECV1. The sample for wet well 2 was collected from the blow off valve of ECV2 and the sample for wet well 3 was collected using a dedicated bailer. The potable water line was turned off prior to collecting the samples at ECVs 1 and 2. Down time: None.
10/22/2010	Treatment System and Well Field; Turned the TGRS off to perform quarterly preventive maintenance work. Changed the oil in the motors for pumps 1, 2 and 4 in the treatment center. Down time: 3 hours at B4 and B9; 4 hours at B1, B13, B3 and B6.
10/25/2010	Pumphouse B4; The flow meter was not correctly totaling the gallons pumped. Changed the old flow meter with a new one from inventory. The old one was removed at 14:25 at meter reading 99398200 and the new one was installed at 15:15 at meter reading 61575400. The flow rates from 10/11-25/2010 were adjusted accordingly. Down time: None.
10/26/2010	Pumphouse SC5; The light was flashing on the PLC in Building 116. There was a storm that may have temporarily disturbed power to the pumphouse. Reset the PLC and the pump restarted normally. Down time: 16 hours.
10/29/2010	Pumphouse B3; Replaced the pump with a new 30 hp Marsh pump from inventory. Down time: 3 hours.
10/29/2010	Pumphouse B8; There was water spraying from the pitless adapter. Pulled the lift system and replaced the O-ring on the pitless adapter. There is no longer water spraying inside the casing. Down time: None.

APPENDIX F-2

**MAINTENANCE ACTIVITIES
FISCAL YEAR 2011
TGRS, OU2
ARDEN HILLS, MINNESOTA**

10/30/2010 Building 116 and the Treatment Center; Turned the heaters on in the treatment center, work shop and the control cabinets.
Down time: None.

November 2010

11/5/2010 Treatment System; ECV 1 was flashing that it would not open on command. Flushed control piping, changed the filter and adjusted the speed control valves. Cycled the valve and observed normal operation.
Down time: None.

11/7/2010 Treatment System and Well Field; Adjusted the flow rates because of daylight savings time.
Down time: None.

11/14/2010 Treatment System; ECV 2 valve opening fault. Valve would not open on command. Cleaned the operating solenoid and flushed the control piping. Reset the opening and closing speed control valves and cycled the valve three times. Normal operation observed.
Down time: None.

11/15/2010 Treatment System; ECV 1 valve opening fault indicated on the PDU two times. Flushed the control piping and adjusted the opening and closing speed valves.
Down time: None.

11/16/2010 Treatment System and Well Field; Turned the TGRS off to perform preventive maintenance work.
Down time: 1 hour each at B1 and B13.

11/21/2010 Treatment System; Valve opening fault at ECV 2. Flush control piping and remove and clean the solenoid valve. Cycle valve 3 times and observe normal operation.
Down time: 2 hours each at B1, B13 and B4.

11/19-24/2010 Pumphouse SC2; Re-developed the well and replaced the pump and motor.
Down time: 143 hours.

APPENDIX F-2

**MAINTENANCE ACTIVITIES
FISCAL YEAR 2011
TGRS, OU2
ARDEN HILLS, MINNESOTA**

December 2010

- 12/6/2010 Treatment System; ECV 2 would not open on command. Replaced solenoid valve, changed filter, flushed control piping. Cycled valve and observed normal operation. Down time: None.
- 12/22/2010 Treatment System; Turned off Pump 4 and removed the majority of the control piping harness in preparation for the replacement of ECV 4. Down time: None.

January 2011

- 1/1/2011 New Years Day; No daily inspection performed. Daily readings estimated. Down time: None.
- 1/5/2011 Treatment System and Well Field; Turned the TGRS off as part of the quarterly maintenance work. Down time: 1 hour each at B1, B13, B4 and B6.
- 1/19/2011 Pumphouse B4; Pump will not turn off when the PLC in Building 116 is turned off. Removed and replaced the old input communication card with a new one and observed normal operation. The majority of the well field was off during troubleshooting. Down time: None.
- 1/25-26/2011 Treatment System; Removed and replaced ECV 4 with a new 10" valve. Well field cycled during install. Down time: 1.5 hours each at B1, B13, B3 and B6.
- 1/28/2011 Pumphouses B8 and B11; The lights on the well field panel were flashing on arrival. Reset the well field panel and both pumps restarted normally. Down time: 11 hours at B8 and 8 hours at B11.

February 2011

- 2/8/2011 Treatment System and Well Field; Turned the TGRS off for monthly maintenance work. Down time: 1.5 hours at B1, B3, B5 and B6.

APPENDIX F-2

**MAINTENANCE ACTIVITIES
FISCAL YEAR 2011
TGRS, OU2
ARDEN HILLS, MINNESOTA**

2/9-10/2011	Treatment System; Laughlin Electric on site to install airflow switches in blower ducts 3 and 4. They de-energize the operating solenoids for ECV's 3 and 4 causing the valves to close, the pumps to turn off and creating an alarm condition where the autodialer calls out. Down time: None.
2/10/2011	Treatment system; Call out from Time Communications. ECV 4 failed to open on command. Changed the filter and adjusted the opening and closing speed control valves. Cycled the valve several times and observed normal operation. Down time: None.
2/10-15/2011	Pumphouse B3; Loud grinding noise coming from inside the well. T. L. Stevens pulled the lift system and found the motor to be no longer operable. Replaced the motor and turned the pump back on for normal service. Down time: 131 hours.
2/16/2011	Pumphouse B5; There is a bubbling sound coming from inside the well casing. Pulled the lift system and inspected all parts for wear. The lift system is in good condition. Determined that water is cascading down the well from the upper screen. Down time: 3 hours.
2/16/2011	Pumphouse SC 2; Removed the cold water flow meter and cleaned it. Replaced the meter and normal operation observed. Down time: None.

March 2011

3/1/2011	Treatment System; Call out from Time Communications-TGRS fail. Upon arrival, ECV 4 would not open on command. Adjust opening speed control valve and cycled the valve. Normal operation observed. Down time: 2 hours at SC5; 3 hours at B1 and B3; 5 hours at B8.
3/3/2011	Treatment System and Well Field; Turned pump 2 and Blower 3 off to inspect the amount of mineral build up on the packing material in tower 3. The well field cycled. Down time: None.

APPENDIX F-2

**MAINTENANCE ACTIVITIES
FISCAL YEAR 2011
TGRS, OU2
ARDEN HILLS, MINNESOTA**

3/7/2011	Pumphouse B1; Noticed a faint hot electrical like odor inside the pump house. Inspected the 480 volt disconnect and the middle fuse end was slightly discolored and the enclosure was warm. Follow-up inspections will be conducted. Down time: None.
3/7/2011	Treatment System and Well Field; Turned pump 1 and blower 4 off to inspect the amount of mineral build up on the packing material in tower 4. The well field cycled. Down time: 1.5 hours at B1.
3/7-9/2011	Pumphouse SC1; The flow meter was not totaling. Removed flow meter and cleaned out pieces of manganese that were lodged in the impellers. Re-installed the meter and observed normal operation. Adjusted the daily flows accordingly. Down time: None.
3/11/2011	Treatment System and Well Field; Upon arrival, the well field lights were off. Reset the PLC "Program/Run" key and the well field restarted normally. Down time: 3.5 hours at B11, 8 hours at SC2, 10 hours at B13, B3, B5, B6, B8, B9 and SC5; 11 hours at B1 and B4.
3/14/2011	Treatment System; Installed a re-built flow meter in the pump 4 discharge piping. Down time: None.
3/15/2011	Treatment System; Installed a re-built flow meter in the pump 3 discharge piping. Down time: None.
3/17-18/2011	Treatment System and Well Field; Turned the TGRS off to perform piping modification work to the treatment system to go from 4 tower treatment to 2 tower treatment. Changed the influent piping to by-pass towers 1 and 2 and go directly to towers 3 and 4. Down time: 28 hours at B1, B13, B3, B4, B5, B6, B8, B9, B11, SC1, SC2 and SC5.
3/22-23/2011	Treatment System and Well Field; Only SC2 and SC5 are lit on the well field panel. Further inspection determines there is a power outage to the boundary wells. Contact Xcel Energy and they replace a fuse on a power pole near B5. All pumphouses restart except B4 and B9. Reset B4 and B9 and normal operation resumes. Down time: 4 hours at B8; 5 hours at SC1; 6 hours at B11; 12 hours at B13, B3, B5 and B6; 16 hours at B1; 18 hours at B9 and 29 hours at B4.

APPENDIX F-2

**MAINTENANCE ACTIVITIES
FISCAL YEAR 2011
TGRS, OU2
ARDEN HILLS, MINNESOTA**

3/22/2011	Treatment System; Swap out flow meter 3 with flow meter 4. Flow meter 3 reading is at 228144000 and flow meter 4 meter is at 347604000 at 14:00 hours. Down time: None.
3/23/2011	Treatment System; Switched to two tower operation with only towers 3 and 4 in operation. Turned off pumps 1 and 2 and blowers 1 and 2 and closed the valves to towers 1 and 2. Down time: None.
3/23/2011	Treatment System; Installed an effluent pressure gauge on the downstream side of ECV 3. Down time: None.
3/25/2011	Treatment System and Well Field; Call from Time Communication "TGRS fail". Upon arrival, the well field lights were off. Reset the PLC "Program/Run" key and the well field restarted normally. Down time: 3 hours at B1 and B4; 2 hours at B13 and 1.5 hours at B3, B5, B6, B9 and SC5.
3/30/2011	Treatment System and Well Field. The well field was off upon arrival for the daily inspection. The red light for "BATT" and "PROG" was on inside the control cabinet below the key. Possible conflict with current operation of system. Turned the key from "RUN" to "PROG" and back to "RUN" which reset the PLC software and the system restarted normally. Down time: 4 hours at B11; 7 hours at B13, B3, B4, B5, B8 and SC5; 8.5 hours at B1, B9 and SC2 and 9.5 hours at B6.
3/31/2011	Pumphouse SC1; Turned the pump off to perform troubleshooting work. Down time: 20 hours.
3/31/2011	Pumphouse SC2; The forcemain pressure increased at the gate valve slowing the flow rate. Down time: 11 hours.

April 2011

4/1-15/2011	Pumphouse SC1; Turned the pump off to perform troubleshooting work. Also, re-developed the well from 4/11-15/2011. Down time: 361 hours.
4/3/2011	Treatment System; Call from Time Communications-"TGRS Fail". Upon arrival, the well field was off. Reset the PLC by cycling power and resetting the key. Down time: 2 hours at B8; 4.5 hours at B11 and SC2; 9 hours at B1, B13, B3, B4, B5, B6, B9, B11 and SC5. SC1 was already down for troubleshooting.

APPENDIX F-2

**MAINTENANCE ACTIVITIES
FISCAL YEAR 2011
TGRS, OU2
ARDEN HILLS, MINNESOTA**

4/4/2011	Treatment System; Call from Time Communications-"TGRS Fail". Upon arrival, the well field was off. Reset the PLC by cycling power and resetting the key. Down time: 10 hours at B8; 12 hours at B11; 13 hours at B5 and B9; 14.5 hours at B1, B13, B3, B4, B6, B9, SC2 and SC5. SC1 was already down for troubleshooting.
4/8/2011	Treatment System and Well Field; Laughlin Electric on site to install new wiring, a new coil and a new transformer in the TGRS treatment system control cabinets. The install is so the autodialer will be notified and call out in the event that there is a pump 4 failure. Turned the TGRS off to complete the work. Down time: 2.5 hours at B1, B6 and B9. SC1 already down for troubleshooting.
4/9/2011	Treatment System; Call from Time Communications-"TGRS Fail". Upon arrival, the well field was off. Reset the PLC by cycling power and resetting the key. Down time: 1.5 hours at SC2; 2.5 hours at SC5; 4 hours at B1, B13, B3, B4, B6 and B9.
4/11/2011	Treatment System; Call from Time Communications-"TGRS Fail". Upon arrival, the well field was off. Reset the PLC by cycling power and resetting the key. SC1 already down for troubleshooting. Down time: 1.5 hours at B5; 4 hours at SC2; 5.5 hours at SC5; 7 hours at B1, B13, B3, B6 and B9.
4/12/2011	Treatment System; Call from Time Communications-"TGRS Fail". Upon arrival, the well field was off. Reset the PLC by cycling power and resetting the key. SC1 already down for troubleshooting. Down time: 1 hour at B9. SC1 already down for troubleshooting.
4/13/2011	Treatment System; Removed the old PLC controller and installed a new PLC controller. Reset the PLC and performed follow-up troubleshooting work. Down time: 2 hours at B1, B13 and B6. SC1 already down for troubleshooting.
4/14/2011	Treatment System and Well Field; Turned the TGRS off for preventive maintenance Down time: 2 hours at B1, B13 and B8. SC1 already down for troubleshooting.
4/19/2011	Treatment System; ECV 4 would not close on command; Removed portions of the control piping and cleaned the strainer screen. Cycled the valve and observed normal operation. Down time: None.
4/19/2011	Pumphouse SC1; SC1 would not shut off when the "High Float" was activated in wet well 3. Replaced the relay in the SC1 control cabinet and observed normal operation. Down time: None.

APPENDIX F-2

**MAINTENANCE ACTIVITIES
FISCAL YEAR 2011
TGRS, OU2
ARDEN HILLS, MINNESOTA**

4/19/2011 Pumphouses B1, B3, B5, B6, B8 and B9; Opened the ECVs to their fully open position to increase their flow rates to maximum.
Down time: None.

4/24/2011 The daily inspection was not performed due to the Easter holiday.
Down time: None.

May 2011

5/2/2011 Pumphouse B3; Turned the pump off to replace the solenoid valve.
Down time: 1.5 hours.

5/5/2011 Treatment System and Well Field; Turned the TGRS off as part of the monthly preventive maintenance work.
Down time: None.

5/6/2011 Treatment System and Well Field; Turned the TGRS off as part of the monthly preventive maintenance work.
Down time: 1 hour at B3.

5/20/2011 Pumphouse SC2; Low power at pumphouse. Transformer pole at SC3 had a fusible switch gate open. Called Xcel Energy and they replaced two fuses at the transformer pole. SC2 on at 0945. Dead racoon at base of transformer pole.
Down time: 3.5 hours.

5/20/2011 Pumphouse B5; Unable to close the door due to the side panel seperating from the edge. Installed three self tapping screws for a temporary fix. Should replace door when possible.
Down time: None.

5/24/2011 Pumphouse B5; Replaced the pumphouse door with the door from pumphouse B7. Installed the door from pumphouse B5 on the B7 pumphouse.
Down time: None.

June 2011

6/11/2011 Treatment Center and Well Field; During the daily inspection, the Xcel Energy lock to the national guard gate was cut. Informed Shawn Horn of the incident.
Down time: None.

6/15-30/2011 Pumphouses B3, B9, SC2 and SC5; Shut the pump houses off so Midamerica could clean towers 3 and 4.

APPENDIX F-2

**MAINTENANCE ACTIVITIES
FISCAL YEAR 2011
TGRS, OU2
ARDEN HILLS, MINNESOTA**

Down time: 357 hours at B3, B9, SC2 and SC5.

- | | |
|-----------|------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|
| 6/20/2011 | <p>Pumphouses SC2 and SC5; Partial power outage at SC wells. Investigation reveals that a power pole was cut at the base over near substation Z. Informed Shawn Horn and left a message for Mike Fix. Called Xcel Energy, onsite at 0910 to survey damage. Should be able to make repair today.</p> <p>Down time: None, the pumphouses were already off for the tower cleaning work.</p> |
| 6/21/2011 | <p>Pumphouses B1, B13, B3, B4, B5, B6, B8, B9, B11, SC1, SC2 and SC5; Call out from Time Communications-TGRS fail. Partial power outage to the treatment system. Called Xcel Energy and they replaced a fusible link (location unknown). After power was restored, wet well pump 4 showed several faults. Reset the motor starter and pump 4 restarted normally.</p> <p>Down time: 3 hours at SC1, 4 hours at B8, 6 hours each at B1, B13, B4, B5 and B6. B3, B9, SC2 and SC5 already off for tower cleaning work.</p> |
| 6/22/2011 | <p>Treatment System and Pumphouses; Call out from Time Communications, TGRS fail reported. Blower 3 and 4 control switches should have been turned to "hand" instead of "auto" during the tower cleaning work. Switched the controls to "Hand" and observed normal operation.</p> <p>Down time: None.</p> |
| 6/23/2011 | <p>Treatment System and Pumphouses; Call out from Time Communications, TGRS fail reported. ECV 4 had several opening faults on the PDU. Changed the filter, flushed the control piping and reset the opening speed control valve. Cycled the valve 3 times and observed normal operation.</p> <p>Down time: 2 hours at B4 and 3 hours at B13.</p> |
| 6/24/2011 | <p>Treatment System and Pumphouses; Call out from autodialer to Time Communications, TGRS fail. Upon arrival, ECV 4 had several opening faults, flushed the control piping and adjusted the opening speed control valve. Cycled the valve 3 times and observed normal operation.</p> <p>Down time: 4 hours at B13.</p> |
| 6/26/2011 | <p>Treatment System an Well Field; Call out from Time Communications-TGRS fail. Upon arrival, a burnt plastic like odor was detected in Building 116. Further inspection revealed the old electronic boards inside the auto dialer cabinet were melted. Turned the power off to the cabinet and scheduled Laughlin Electric to move the auto dialer and cellular phone to a cabinet located behind the well field cabinet.</p> <p>Down time: 2 hours at B1, B13, B4, B5 and B6.</p> |

APPENDIX F-2**MAINTENANCE ACTIVITIES
FISCAL YEAR 2011
TGRS, OU2
ARDEN HILLS, MINNESOTA**

- 6/27/2011 Treatment System; Laughlin Electric re-located the autodialer and cellular phone to a cabinet behind the well field cabinet.
Down time: None.
- 6/28/2011 Treatment System; Performed monthly maintenance and created alarm conditions to test the treatment system response and the recently re-located auto dialer.
Down time: 3 hours at B1, B5 and B6. 5 hours at B13 and B4.

July 2011

- 7/1-9/2011 Pumphouses B3, B9, SC2 and SC3; Turned the pumps off to limit influent flow to tower 3 while the packing in tower 4 was being cleaned.
Down time: 218 hours at SC2 and SC5. 26 hours at B3 and B9.
- 7/9-13/2011 Pumphouses SC2 and SC5; Power outage due to vandals cutting down power poles on TCAAP.
Down time: 73 hours at SC2
- 7/16/2011 Pumphouses B8 and SC5; The lights were flashing on the well field panel. Reset the well field and the wells turned on normally.
Down time: 9.5 hours at SC5. No downtime for B8.

APPENDIX F-2

**MAINTENANCE ACTIVITIES
FISCAL YEAR 2011
TGRS, OU2
ARDEN HILLS, MINNESOTA**

7/20/2011 Pumphouse SC5; Light on PLC was flashing. Reset the well field and the light remained off most likely due to a blown I/O adapter card in paired pumphouse SC4. At pumphouse SC4, switched out the blown I/O adapter with a new one and the SC5 light illuminated normally.
Down time: 22.5 hours.

7/20/2011 Treatment System and Well Field; Turned the TGRS off to perform the quarterly preventive maintenance work.
Down time: 1.5 hours at B13 and 3 hours at B4.

August 2011

8/10/2011 Treatment System; A power pole was cut down by vandals which interrupted power to the treatment system. Xcel Energy repaired the problem and the treatment system restarted normally.
Down time: 1.5 hours at B1 and SC5; 2 hours at SC2 and 3 hours at B13 and B4.

8/17/2011 Pumphouses B8 and SC5; Lights were flashing on the PLC upon arrival. Likely the storm yesterday knocked out power to the pumphouses. Reset the PLC and both pumphouses restarted normally.
Down time: Pumphouse B8 for 10.5 hours and pumphouse SC5 for 11.5 hours.

8/25/2011 Treatment System and Well Field; Lost a leg of power at Building 116; Traced the problem back to an open fuse on a power pole in the old motorcade parking area near the location that power enters TCAAP (down by the entrance ramp to I-35W North). Contacted Xcel Energy and they repair the problem. The TGRS restarted normally. At approximately 15:45 a separate and unrelated power outage occurred. An arrestor blew on the power pole near pumphouse B7. Sparks fell to the ground and caused a grass fire. The fire department responded and put out the fire. Xcel Energy returned to the site and replaced the blown arrestor. The TGRS restarted normally.
Down time: 10 hours at B8 and SC1; 12 hours at B3, B5, B6, B11 and SC2; 14 hours at B1, B9 and SC5; 16 hours at B13 and B4.

September 2011

9/6/2011 Treatment System; ECV 3 will not close on command. Replaced the stop valve and observed normal operation.
Down time: None.

9/8/2011 Pumphouse B3; Control piping port on the ECV was leaking; Replaced plug with new and restarted the pump. Normal operation observed.
Down time: None.

APPENDIX F-2**MAINTENANCE ACTIVITIES
FISCAL YEAR 2011
TGRS, OU2
ARDEN HILLS, MINNESOTA**

9/9/2011	Treatment System; Replaced sections of scaled piping on ECV 3 control piping. Cycled valve and observed normal operation. Down time: None.
9/9/2011	Pumphouses B3, B5, B6 and B8; Increased the pressures on the ECVs to decrease the pumps flow rates. Down time: None.
9/13/2011	Treatment System; Reprogrammed the autodialer phone numbers to call out to Time Communications and the CRA call out list. Down time: None.
9/15/2011	Treatment System and Well Field; Turned the TGRS off as part of the quarterly preventive maintenance work. Down time: None.
9/15/2011	Treatment System; Removed and replaced the pressure gauge and associated piping at pump 3. Down time: None.
9/16/2011	Pumphouses B1, B3, B4, B5, B6, B8, B9, B11, SC2 and SC5; Removed water level probes from the wells and measured pumping water levels. Down time: None.
9/23/2011	Pumphouse SC2; The air release valve has failed and is leaking; Replaced the air release valve. Down time: None.
9/29/2011	Treatment System; Installed a new blow off port on the ECV 4 control piping. Down time: None.

**F.3 Maintenance Activities by Location, Fiscal Year 2011,
TGRS, OU2**

APPENDIX F-3

**MAINTENANCE ACTIVITIES BY LOCATION
FISCAL YEAR 2011
TGRS, OU2
ARDEN HILLS, MINNESOTA**

Pumphouse B1

10/22/2010	Treatment System and Well Field; Turned the TGRS off to perform quarterly preventive maintenance work. Changed the oil in the motors for pumps 1, 2 and 4 in the treatment center. Down time: 3 hours at B4 and B9; 4 hours at B1, B13, B3 and B6.
11/16/2010	Treatment System and Well Field; Turned the TGRS off to perform preventive maintenance work. Down time: 1 hour each at B1 and B13.
11/21/2010	Treatment System; Valve opening fault at ECV 2. Flush control piping and remove and clean the solenoid valve. Cycle valve 3 times and observe normal operation. Down time: 2 hours each at B1, B13 and B4.
1/5/2011	Treatment System and Well Field; Turned the TGRS off as part of the quarterly maintenance work. Down time: 1 hour each at B1, B13, B4 and B6.
1/25-26/2011	Treatment System; Removed and replaced ECV 4 with a new 10" valve. Well field cycled during install. Down time: 1.5 hours each at B1, B13, B3 and B6.
2/8/2011	Treatment System and Well Field; Turned the TGRS off for monthly maintenance work. Down time: 1.5 hours at B1, B3, B5 and B6.
3/1/2011	Treatment System; Call out from Time Communications-TGRS fail. Upon arrival, ECV 4 would not open on command. Adjust opening speed control valve and cycled the valve. Normal operation observed. Down time: 2 hours at SC5; 3 hours at B1 and B3; 5 hours at B8.
3/7/2011	Pumphouse B1; Noticed a faint hot electrical like odor inside the pump house. Inspected the 480 volt disconnect and the middle fuse end was slightly discolored and the enclosure was warm. Follow-up inspections will be conducted. Down time: None.
3/7/2011	Treatment System and Well Field; Turned pump 1 and blower 4 off to inspect the amount of mineral build up on the packing material in tower 4. The well field cycled. Down time: 1.5 hours at B1.

APPENDIX F-3
MAINTENANCE ACTIVITIES BY LOCATION
FISCAL YEAR 2011
TGRS, OU2
ARDEN HILLS, MINNESOTA

3/11/2011	<p>Treatment System and Well Field; Upon arrival, the well field lights were off. Reset the PLC "Program/Run" key and the well field restarted normally.</p> <p>Down time: 3.5 hours at B11, 8 hours at SC2, 10 hours at B13, B3, B5, B6, B8, B9 and SC5; 11 hours at B1 and B4.</p>
3/17-18/2011	<p>Treatment System and Well Field; Turned the TGRS off to perform piping modification work to the treatment system to go from 4 tower treatment to 2 tower treatment. Changed the influent piping to by-pass towers 1 and 2 and go directly to towers 3 and 4.</p> <p>Down time: 28 hours at B1, B13, B3, B4, B5, B6, B8, B9, B11, SC1, SC2 and SC5.</p>
3/22-23/2011	<p>Treatment System and Well Field; Only SC2 and SC5 are lit on the well field panel. Further inspection determines there is a power outage to the boundary wells. Contact Xcel Energy and they replace a fuse on a power pole near B5. All pumphouses restart except B4 and B9. Reset B4 and B9 and normal operation resumes.</p> <p>Down time: 4 hours at B8; 5 hours at SC1; 6 hours at B11; 12 hours at B13, B3, B5 and B6; 16 hours at B1; 18 hours at B9 and 29 hours at B4.</p>
3/25/2011	<p>Treatment System and Well Field; Call from Time Communication "TGRS fail". Upon arrival, the well field lights were off. Reset the PLC "Program/Run" key and the well field restarted normally.</p> <p>Down time: 3 hours at B1 and B4; 2 hours at B13 and 1.5 hours at B3, B5, B6, B9 and SC5.</p>
3/30/2011	<p>Treatment System and Well Field. The well field was off upon arrival for the daily inspection. The red light for "BATT" and "PROG" was on inside the control cabinet below the key. Possible conflict with current operation of system. Turned the key from "RUN" to "PROG" and back to "RUN" which reset the PLC software and the system restarted normally.</p> <p>Down time: 4 hours at B11; 7 hours at B13, B3, B4, B5, B8 and SC5; 8.5 hours at B1, B9 and SC2 and 9.5 hours at B6.</p>
4/3/2011	<p>Treatment System; Call from Time Communications-"TGRS Fail". Upon arrival, the well field was off. Reset the PLC by cycling power and resetting the key.</p> <p>Down time: 2 hours at B8; 4.5 hours at B11 and SC2; 9 hours at B1, B13, B3, B4, B5, B6, B9, B11 and SC5. SC1 was already down for troubleshooting.</p>
4/4/2011	<p>Treatment System; Call from Time Communications-"TGRS Fail". Upon arrival, the well field was off. Reset the PLC by cycling power and resetting the key.</p> <p>Down time: 10 hours at B8; 12 hours at B11; 13 hours at B5 and B9; 14.5 hours at B1, B13, B3, B4, B6, B9, SC2 and SC5. SC1 was already down for troubleshooting.</p>
4/8/2011	<p>Treatment System and Well Field; Laughlin Electric on site to install new wiring, a new coil and a new transformer in the TGRS treatment system control cabinets. The install is so the autodialer will be notified and call out in the event that there is a pump 4 failure. Turned the TGRS off to complete the work.</p> <p>Down time: 2.5 hours at B1, B6 and B9. SC1 already down for troubleshooting.</p>

APPENDIX F-3

MAINTENANCE ACTIVITIES BY LOCATION

FISCAL YEAR 2011

TGRS, OU2

ARDEN HILLS, MINNESOTA

4/9/2011	<p>Treatment System; Call from Time Communications-"TGRS Fail". Upon arrival, the well field was off. Reset the PLC by cycling power and resetting the key.</p> <p>Down time: 1.5 hours at SC2; 2.5 hours at SC5; 4 hours at B1, B13, B3, B4, B6 and B9.</p>
4/11/2011	<p>Treatment System; Call from Time Communications-"TGRS Fail". Upon arrival, the well field was off. Reset the PLC by cycling power and resetting the key. SC1 already down for troubleshooting.</p> <p>Down time: 1.5 hours at B5; 4 hours at SC2; 5.5 hours at SC5; 7 hours at B1, B13, B3, B6 and B9.</p>
4/13/2011	<p>Treatment System; Removed the old PLC controller and installed a new PLC controller. Reset the PLC and performed follow-up troubleshooting work.</p> <p>Down time: 2 hours at B1, B13 and B6. SC1 already down for troubleshooting.</p>
4/14/2011	<p>Treatment System and Well Field; Turned the TGRS off for preventive maintenance work.</p> <p>Down time: 2 hours at B1, B13 and B8. SC1 already down for troubleshooting.</p>
4/19/2011	<p>Pumphouses B1, B3, B5, B6, B8 and B9; Opened the ECVs to their fully open position to increase their flow rates to maximum.</p> <p>Down time: None.</p>
6/21/2011	<p>Pumphouses B1, B13, B3, B4, B5, B6, B8, B9, B11, SC1, SC2 and SC5; Call out from Time Communications-TGRS fail. Partial power outage to the treatment system. Called Xcel Energy and they replaced a fusible link (location unknown). After power was restored, wet well pump 4 showed several faults. Reset the motor starter and pump 4 restarted normally.</p> <p>Down time: 3 hours at SC1, 4 hours at B8, 6 hours each at B1, B13, B4, B5 and B6. B3, B9, SC2 and SC5 already off for tower cleaning work.</p>
6/26/2011	<p>Treatment System an Well Field; Call out from Time Communications-TGRS fail. Upon arrival, a burnt plastic like odor was detected in Building 116. Further inspection revealed the old electronic boards inside the auto dialer cabinet were melted. Turned the power off to the cabinet and scheduled Laughlin Electric to move the auto dialer and cellular phone to a cabinet located behind the well field cabinet.</p> <p>Down time: 2 hours at B1, B13, B4, B5 and B6.</p>
6/28/2011	<p>Treatment System; Performed monthly maintenance and created alarm conditions to test the treatment system response and the recently re-located auto dialer.</p> <p>Down time: 3 hours at B1, B5 and B6. 5 hours at B13 and B4.</p>
8/10/2011	<p>Treatment System; A power pole was cut down by vandals which interrupted power to the treatment system. Xcel Energy repaired the problem and the treatment system restarted normally.</p> <p>Down time: 1.5 hours at B1 and SC5; 2 hours at SC2 and 3 hours at B13 and B4.</p>
8/25/2011	<p>Treatment System and Well Field; Lost a leg of power at Building 116; Traced the problem back to an open fuse on a power pole in the old motorcade parking area near the location that power enters TCAAP (down by the entrance ramp to I-35W North). Contacted Xcel Energy and they repair the problem. The TGRS restarted normally. At approximately 15:45 a separate and unrelated power outage occurred. An arrestor blew on the power pole near pumphouse B7. Sparks fell to the ground and caused a grass fire. The fire department responded and put out the fire. Xcel Energy returned to the site and replaced the blown arrestor. The TGRS restarted normally.</p> <p>Down time: 10 hours at B8 and SC1; 12 hours at B3, B5, B6, B11 and SC2; 14 hours at B1, B9 and SC5; 16 hours at B13 and B4.</p>

APPENDIX F-3

MAINTENANCE ACTIVITIES BY LOCATION

FISCAL YEAR 2011

TGRS, OU2

ARDEN HILLS, MINNESOTA

9/16/2011 Pumphouses B1, B3, B4, B5, B6, B8, B9, B11, SC2 and SC5; Removed water level probes from the wells and measured pumping water levels.

Down time: None.

Pumphouse B3

10/22/2010 Treatment System and Well Field; Turned the TGRS off to perform quarterly preventive maintenance work. Changed the oil in the motors for pumps 1, 2 and 4 in the treatment center.

Down time: 3 hours at B4 and B9; 4 hours at B1, B13, B3 and B6.

10/29/2010 Pumphouse B3; Replaced the pump with a new 30 hp Marsh pump from inventory.

Down time: 3 hours.

1/25-26/2011 Treatment System; Removed and replaced ECV 4 with a new 10" valve. Well field cycled during install.

Down time: 1.5 hours each at B1, B13, B3 and B6.

2/8/2011 Treatment System and Well Field; Turned the TGRS off for monthly maintenance work.

Down time: 1.5 hours at B1, B3, B5 and B6.

2/10-15/2011 Pumphouse B3; Loud grinding noise coming from inside the well. T. L. Stevens pulled the lift system and found the motor to be no longer operable. Replaced the motor and turned the pump back on for normal service.

Down time: 131 hours.

3/1/2011 Treatment System; Call out from Time Communications-TGRS fail. Upon arrival, ECV 4 would not open on command. Adjust opening speed control valve and cycled the valve. Normal operation observed.

Down time: 2 hours at SC5; 3 hours at B1 and B3; 5 hours at B8.

3/11/2011 Treatment System and Well Field; Upon arrival, the well field lights were off. Reset the PLC "Program/Run" key and the well field restarted normally.

Down time: 3.5 hours at B11, 8 hours at SC2, 10 hours at B13, B3, B5, B6, B8, B9 and SC5; 11 hours at B1 and B4.

3/17-18/2011 Treatment System and Well Field; Turned the TGRS off to perform piping modification work to the treatment system to go from 4 tower treatment to 2 tower treatment. Changed the influent piping to by-pass towers 1 and 2 and go directly to towers 3 and 4.

Down time: 28 hours at B1, B13, B3, B4, B5, B6, B8, B9, B11, SC1, SC2 and SC5.

3/22-23/2011 Treatment System and Well Field; Only SC2 and SC5 are lit on the well field panel. Further inspection determines there is a power outage to the boundary wells. Contact Xcel Energy and they replace a fuse on a power pole near B5. All pumphouses restart except B4 and B9. Reset B4 and B9 and normal operation resumes.

Down time: 4 hours at B8; 5 hours at SC1; 6 hours at B11; 12 hours at B13, B3, B5 and B6; 16 hours at B1; 18 hours at B9 and 29 hours at B4.

3/25/2011 Treatment System and Well Field; Call from Time Communication "TGRS fail". Upon arrival, the well field lights were off. Reset the PLC "Program/Run" key and the well field restarted normally.

Down time: 3 hours at B1 and B4; 2 hours at B13 and 1.5 hours at B3, B5, B6, B9 and SC5.

APPENDIX F-3

MAINTENANCE ACTIVITIES BY LOCATION

FISCAL YEAR 2011

TGRS, OU2

ARDEN HILLS, MINNESOTA

3/30/2011	<p>Treatment System and Well Field. The well field was off upon arrival for the daily inspection. The red light for "BATT" and "PROG" was on inside the control cabinet below the key. Possible conflict with current operation of system. Turned the key from "RUN" to "PROG" and back to "RUN" which reset the PLC software and the system restarted normally.</p> <p>Down time: 4 hours at B11; 7 hours at B13, B3, B4, B5, B8 and SC5; 8.5 hours at B1, B9 and SC2 and 9.5 hours at B6.</p>
4/3/2011	<p>Treatment System; Call from Time Communications-"TGRS Fail". Upon arrival, the well field was off. Reset the PLC by cycling power and resetting the key.</p> <p>Down time: 2 hours at B8; 4.5 hours at B11 and SC2; 9 hours at B1, B13, B3, B4, B5, B6, B9, B11 and SC5. SC1 was already down for troubleshooting.</p>
4/4/2011	<p>Treatment System; Call from Time Communications-"TGRS Fail". Upon arrival, the well field was off. Reset the PLC by cycling power and resetting the key.</p> <p>Down time: 10 hours at B8; 12 hours at B11; 13 hours at B5 and B9; 14.5 hours at B1, B13, B3, B4, B6, B9, SC2 and SC5. SC1 was already down for troubleshooting.</p>
4/9/2011	<p>Treatment System; Call from Time Communications-"TGRS Fail". Upon arrival, the well field was off. Reset the PLC by cycling power and resetting the key.</p> <p>Down time: 1.5 hours at SC2; 2.5 hours at SC5; 4 hours at B1, B13, B3, B4, B6 and B9.</p>
4/11/2011	<p>Treatment System; Call from Time Communications-"TGRS Fail". Upon arrival, the well field was off. Reset the PLC by cycling power and resetting the key. SC1 already down for troubleshooting.</p> <p>Down time: 1.5 hours at B5; 4 hours at SC2; 5.5 hours at SC5; 7 hours at B1, B13, B3, B6 and B9.</p>
4/19/2011	<p>Pumphouses B1, B3, B5, B6, B8 and B9; Opened the ECVs to their fully open position to increase their flow rates to maximum.</p> <p>Down time: None.</p>
5/2/2011	<p>Pumphouse B3; Turned the pump off to replace the solenoid valve.</p> <p>Down time: 1.5 hours.</p>
5/6/2011	<p>Treatment System and Well Field; Turned the TGRS off as part of the monthly preventive maintenance work.</p> <p>Down time: 1 hour at B3.</p>
6/15-30/2011	<p>Pumphouses B3, B9, SC2 and SC5; Shut the pump houses off so Midamerica could clean towers 3 and 4.</p> <p>Down time: 357 hours at B3, B9, SC2 and SC5.</p>
6/21/2011	<p>Pumphouses B1, B13, B3, B4, B5, B6, B8, B9, B11, SC1, SC2 and SC5; Call out from Time Communications-TGRS fail. Partial power outage to the treatment system. Called Xcel Energy and they replaced a fusible link (location unknown). After power was restored, wet well pump 4 showed several faults. Reset the motor starter and pump 4 restarted normally.</p> <p>Down time: 3 hours at SC1, 4 hours at B8, 6 hours each at B1, B13, B4, B5 and B6. B3, B9, SC2 and SC5 already off for tower cleaning work.</p>
7/1-9/2011	<p>Pumphouses B3, B9, SC2 and SC3; Turned the pumps off to limit influent flow to tower 3 while the packing in tower 4 was being cleaned.</p> <p>Down time: 218 hours at SC2 and SC5. 26 hours at B3 and B9.</p>

APPENDIX F-3

MAINTENANCE ACTIVITIES BY LOCATION

FISCAL YEAR 2011

TGRS, OU2

ARDEN HILLS, MINNESOTA

8/25/2011	<p>Treatment System and Well Field; Lost a leg of power at Building 116; Traced the problem back to an open fuse on a power pole in the old motorcade parking area near the location that power enters TCAAP (down by the entrance ramp to I-35W North). Contacted Xcel Energy and they repair the problem. The TGRS restarted normally. At approximately 15:45 a separate and unrelated power outage occurred. An arrestor blew on the power pole near pumphouse B7. Sparks fell to the ground and caused a grass fire. The fire department responded and put out the fire. Xcel Energy returned to the site and replaced the blown arrestor. The TGRS restarted normally.</p> <p>Down time: 10 hours at B8 and SC1; 12 hours at B3, B5, B6, B11 and SC2; 14 hours at B1, B9 and SC5; 16 hours at B13 and B4.</p>
9/8/2011	<p>Pumphouse B3; Control piping port on the ECV was leaking; Replaced plug with new and restarted the pump. Normal operation observed.</p> <p>Down time: None.</p>
9/9/2011	<p>Pumphouses B3, B5, B6 and B8; Increased the pressures on the ECVs to decrease the pumps flow rates.</p> <p>Down time: None.</p>
9/16/2011	<p>Pumphouses B1, B3, B4, B5, B6, B8, B9, B11, SC2 and SC5; Removed water level probes from the wells and measured pumping water levels.</p> <p>Down time: None.</p>

Pumphouse B4

10/22/2010	<p>Treatment System and Well Field; Turned the TGRS off to perform quarterly preventive maintenance work. Changed the oil in the motors for pumps 1, 2 and 4 in the treatment center.</p> <p>Down time: 3 hours at B4 and B9; 4 hours at B1, B13, B3 and B6.</p>
10/25/2010	<p>Pumphouse B4; The flow meter was not correctly totaling the gallons pumped. Changed the old flow meter with a new one from inventory. The old one was removed at 14:25 at meter reading 99398200 and the new one was installed at 15:15 at meter reading 61575400. The flow rates from 10/11-25/2010 were adjusted accordingly.</p> <p>Down time: None.</p>
11/21/2010	<p>Treatment System; Valve opening fault at ECV 2. Flush control piping and remove and clean the solenoid valve. Cycle valve 3 times and observe normal operation.</p> <p>Down time: 2 hours each at B1, B13 and B4.</p>
1/5/2011	<p>Treatment System and Well Field; Turned the TGRS off as part of the quarterly maintenance work.</p> <p>Down time: 1 hour each at B1, B13, B4 and B6.</p>
1/19/2011	<p>Pumphouse B4; Pump will not turn off when the PLC in Building 116 is turned off. Removed and replaced the old input communication card with a new one and observed normal operation. The majority of the well field was off during troubleshooting.</p> <p>Down time: None.</p>
3/11/2011	<p>Treatment System and Well Field; Upon arrival, the well field lights were off. Reset the PLC "Program/Run" key and the well field restarted normally.</p> <p>Down time: 3.5 hours at B11, 8 hours at SC2, 10 hours at B13, B3, B5, B6, B8, B9 and SC5; 11 hours at B1 and B4.</p>
3/17-18/2011	<p>Treatment System and Well Field; Turned the TGRS off to perform piping modification work to the treatment system to go from 4 tower treatment to 2 tower treatment. Changed the influent piping to by-pass towers 1 and 2 and go directly to towers 3 and 4.</p> <p>Down time: 28 hours at B1, B13, B3, B4, B5, B6, B8, B9, B11, SC1, SC2 and SC5.</p>

APPENDIX F-3

MAINTENANCE ACTIVITIES BY LOCATION

FISCAL YEAR 2011

TGRS, OU2

ARDEN HILLS, MINNESOTA

3/22-23/2011	<p>Treatment System and Well Field; Only SC2 and SC5 are lit on the well field panel. Further inspection determines there is a power outage to the boundary wells. Contact Xcel Energy and they replace a fuse on a power pole near B5. All pumphouses restart except B4 and B9. Reset B4 and B9 and normal operation resumes.</p> <p>Down time: 4 hours at B8; 5 hours at SC1; 6 hours at B11; 12 hours at B13, B3, B5 and B6; 16 hours at B1; 18 hours at B9 and 29 hours at B4.</p>
3/25/2011	<p>Treatment System and Well Field; Call from Time Communication "TGRS fail". Upon arrival, the well field lights were off. Reset the PLC "Program/Run" key and the well field restarted normally.</p> <p>Down time: 3 hours at B1 and B4; 2 hours at B13 and 1.5 hours at B3, B5, B6, B9 and SC5.</p>
3/30/2011	<p>Treatment System and Well Field. The well field was off upon arrival for the daily inspection. The red light for "BATT" and "PROG" was on inside the control cabinet below the key. Possible conflict with current operation of system. Turned the key from "RUN" to "PROG" and back to "RUN" which reset the PLC software and the system restarted normally.</p> <p>Down time: 4 hours at B11; 7 hours at B13, B3, B4, B5, B8 and SC5; 8.5 hours at B1, B9 and SC2 and 9.5 hours at B6.</p>
4/3/2011	<p>Treatment System; Call from Time Communications-"TGRS Fail". Upon arrival, the well field was off. Reset the PLC by cycling power and resetting the key.</p> <p>Down time: 2 hours at B8; 4.5 hours at B11 and SC2; 9 hours at B1, B13, B3, B4, B5, B6, B9, B11 and SC5. SC1 was already down for troubleshooting.</p>
4/4/2011	<p>Treatment System; Call from Time Communications-"TGRS Fail". Upon arrival, the well field was off. Reset the PLC by cycling power and resetting the key.</p> <p>Down time: 10 hours at B8; 12 hours at B11; 13 hours at B5 and B9; 14.5 hours at B1, B13, B3, B4, B6, B9, SC2 and SC5. SC1 was already down for troubleshooting.</p>
4/9/2011	<p>Treatment System; Call from Time Communications-"TGRS Fail". Upon arrival, the well field was off. Reset the PLC by cycling power and resetting the key.</p> <p>Down time: 1.5 hours at SC2; 2.5 hours at SC5; 4 hours at B1, B13, B3, B4, B6 and B9.</p>
6/21/2011	<p>Pumphouses B1, B13, B3, B4, B5, B6, B8, B9, B11, SC1, SC2 and SC5; Call out from Time Communications-TGRS fail. Partial power outage to the treatment system. Called Xcel Energy and they replaced a fusible link (location unknown). After power was restored, wet well pump 4 showed several faults. Reset the motor starter and pump 4 restarted normally.</p> <p>Down time: 3 hours at SC1, 4 hours at B8, 6 hours each at B1, B13, B4, B5 and B6. B3, B9, SC2 and SC5 already off for tower cleaning work.</p>
6/23/2011	<p>Treatment System and Pumphouses; Call out from Time Communications, TGRS fail reported. ECV 4 had several opening faults on the PDU. Changed the filter, flushed the control piping and reset the opening speed control valve. Cycled the valve 3 times and observed normal operation.</p> <p>Down time: 2 hours at B4 and 3 hours at B13.</p>
6/26/2011	<p>Treatment System an Well Field; Call out from Time Communications-TGRS fail. Upon arrival, a burnt plastic like odor was detected in Building 116. Further inspection revealed the old electronic boards inside the auto dialer cabinet were melted. Turned the power off to the cabinet and scheduled Laughlin Electric to move the auto dialer and cellular phone to a cabinet located behind the well field cabinet.</p> <p>Down time: 2 hours at B1, B13, B4, B5 and B6.</p>

APPENDIX F-3

**MAINTENANCE ACTIVITIES BY LOCATION
FISCAL YEAR 2011
TGRS, OU2
ARDEN HILLS, MINNESOTA**

6/28/2011	Treatment System; Performed monthly maintenance and created alarm conditions to test the treatment system response and the recently re-located auto dialer. Down time: 3 hours at B1, B5 and B6. 5 hours at B13 and B4.
7/20/2011	Treatment System and Well Field; Turned the TGRS off to perform the quarterly preventive maintenance work. Down time: 1.5 hours at B13 and 3 hours at B4.
8/10/2011	Treatment System; A power pole was cut down by vandals which interrupted power to the treatment system. Xcel Energy repaired the problem and the treatment system restarted normally. Down time: 1.5 hours at B1 and SC5; 2 hours at SC2 and 3 hours at B13 and B4.
8/25/2011	Treatment System and Well Field; Lost a leg of power at Building 116; Traced the problem back to an open fuse on a power pole in the old motorcade parking area near the location that power enters TCAAP (down by the entrance ramp to I-35W North). Contacted Xcel Energy and they repair the problem. The TGRS restarted normally. At approximately 15:45 a separate and unrelated power outage occurred. An arrestor blew on the power pole near pumphouse B7. Sparks fell to the ground and caused a grass fire. The fire department responded and put out the fire. Xcel Energy returned to the site and replaced the blown arrestor. The TGRS restarted normally. Down time: 10 hours at B8 and SC1; 12 hours at B3, B5, B6, B11 and SC2; 14 hours at B1, B9 and SC5; 16 hours at B13 and B4.
9/16/2011	Pumphouses B1, B3, B4, B5, B6, B8, B9, B11, SC2 and SC5; Removed water level probes from the wells and measured pumping water levels. Down time: None.

Pumphouse B5

2/8/2011	Treatment System and Well Field; Turned the TGRS off for monthly maintenance work. Down time: 1.5 hours at B1, B3, B5 and B6.
2/16/2011	Pumphouse B5; There is a bubbling sound coming from inside the well casing. Pulled the lift system and inspected all parts for wear. The lift system is in good condition. Determined that water is cascading down the well from the upper screen. Down time: 3 hours.
3/11/2011	Treatment System and Well Field; Upon arrival, the well field lights were off. Reset the PLC "Program/Run" key and the well field restarted normally. Down time: 3.5 hours at B11, 8 hours at SC2, 10 hours at B13, B3, B5, B6, B8, B9 and SC5; 11 hours at B1 and B4.
3/17-18/2011	Treatment System and Well Field; Turned the TGRS off to perform piping modification work to the treatment system to go from 4 tower treatment to 2 tower treatment. Changed the influent piping to by-pass towers 1 and 2 and go directly to towers 3 and 4. Down time: 28 hours at B1, B13, B3, B4, B5, B6, B8, B9, B11, SC1, SC2 and SC5.

APPENDIX F-3

**MAINTENANCE ACTIVITIES BY LOCATION
FISCAL YEAR 2011
TGRS, OU2
ARDEN HILLS, MINNESOTA**

3/22-23/2011	<p>Treatment System and Well Field; Only SC2 and SC5 are lit on the well field panel. Further inspection determines there is a power outage to the boundary wells. Contact Xcel Energy and they replace a fuse on a power pole near B5. All pumphouses restart except B4 and B9. Reset B4 and B9 and normal operation resumes.</p> <p>Down time: 4 hours at B8; 5 hours at SC1; 6 hours at B11; 12 hours at B13, B3, B5 and B6; 16 hours at B1; 18 hours at B9 and 29 hours at B4.</p>
3/25/2011	<p>Treatment System and Well Field; Call from Time Communication "TGRS fail". Upon arrival, the well field lights were off. Reset the PLC "Program/Run" key and the well field restarted normally.</p> <p>Down time: 3 hours at B1 and B4; 2 hours at B13 and 1.5 hours at B3, B5, B6, B9 and SC5.</p>
3/30/2011	<p>Treatment System and Well Field. The well field was off upon arrival for the daily inspection. The red light for "BATT" and "PROG" was on inside the control cabinet below the key. Possible conflict with current operation of system. Turned the key from "RUN" to "PROG" and back to "RUN" which reset the PLC software and the system restarted normally.</p> <p>Down time: 4 hours at B11; 7 hours at B13, B3, B4, B5, B8 and SC5; 8.5 hours at B1, B9 and SC2 and 9.5 hours at B6.</p>
4/3/2011	<p>Treatment System; Call from Time Communications-"TGRS Fail". Upon arrival, the well field was off. Reset the PLC by cycling power and resetting the key.</p> <p>Down time: 2 hours at B8; 4.5 hours at B11 and SC2; 9 hours at B1, B13, B3, B4, B5, B6, B9, B11 and SC5. SC1 was already down for troubleshooting.</p>
4/4/2011	<p>Treatment System; Call from Time Communications-"TGRS Fail". Upon arrival, the well field was off. Reset the PLC by cycling power and resetting the key.</p> <p>Down time: 10 hours at B8; 12 hours at B11; 13 hours at B5 and B9; 14.5 hours at B1, B13, B3, B4, B6, B9, SC2 and SC5. SC1 was already down for troubleshooting.</p>
4/11/2011	<p>Treatment System; Call from Time Communications-"TGRS Fail". Upon arrival, the well field was off. Reset the PLC by cycling power and resetting the key. SC1 already down for troubleshooting.</p> <p>Down time: 1.5 hours at B5; 4 hours at SC2; 5.5 hours at SC5; 7 hours at B1, B13, B3, B6 and B9.</p>
4/19/2011	<p>Pumphouses B1, B3, B5, B6, B8 and B9; Opened the ECVs to their fully open position to increase their flow rates to maximum.</p> <p>Down time: None.</p>
8/6/2010	<p>Pumphouses B1, B3, B4, B5 and B9; Adjusted flow rates to maximize well grouping flow rates.</p> <p>Down time: None.</p>
5/20/2011	<p>Pumphouse B5; Unable to close the door due to the side panel separating from the edge. Installed three self tapping screws for a temporary fix. Should replace door when possible.</p> <p>Down time: None.</p>
5/24/2011	<p>Pumphouse B5; Replaced the pumphouse door with the door from pumphouse B7. Installed the door from pumphouse B5 on the B7 pumphouse.</p> <p>Down time: None.</p>

APPENDIX F-3

MAINTENANCE ACTIVITIES BY LOCATION

FISCAL YEAR 2011

TGRS, OU2

ARDEN HILLS, MINNESOTA

6/21/2011	<p>Pumphouses B1, B13, B3, B4, B5, B6, B8, B9, B11, SC1, SC2 and SC5; Call out from Time Communications-TGRS fail. Partial power outage to the treatment system. Called Xcel Energy and they replaced a fusible link (location unknown). After power was restored, wet well pump 4 showed several faults. Reset the motor starter and pump 4 restarted normally.</p> <p>Down time: 3 hours at SC1, 4 hours at B8, 6 hours each at B1, B13, B4, B5 and B6. B3, B9, SC2 and SC5 already off for tower cleaning work.</p>
6/26/2011	<p>Treatment System and Well Field; Call out from Time Communications-TGRS fail. Upon arrival, a burnt plastic like odor was detected in Building 116. Further inspection revealed the old electronic boards inside the auto dialer cabinet were melted. Turned the power off to the cabinet and scheduled Laughlin Electric to move the auto dialer and cellular phone to a cabinet located behind the well field cabinet.</p> <p>Down time: 2 hours at B1, B13, B4, B5 and B6.</p>
6/28/2011	<p>Treatment System; Performed monthly maintenance and created alarm conditions to test the treatment system response and the recently re-located auto dialer.</p> <p>Down time: 3 hours at B1, B5 and B6. 5 hours at B13 and B4.</p>
8/25/2011	<p>Treatment System and Well Field; Lost a leg of power at Building 116; Traced the problem back to an open fuse on a power pole in the old motorcade parking area near the location that power enters TCAAP (down by the entrance ramp to I-35W North). Contacted Xcel Energy and they repair the problem. The TGRS restarted normally. At approximately 15:45 a separate and unrelated power outage occurred. An arrestor blew on the power pole near pumphouse B7. Sparks fell to the ground and caused a grass fire. The fire department responded and put out the fire. Xcel Energy returned to the site and replaced the blown arrestor. The TGRS restarted normally.</p> <p>Down time: 10 hours at B8 and SC1; 12 hours at B3, B5, B6, B11 and SC2; 14 hours at B1, B9 and SC5; 16 hours at B13 and B4.</p>
9/9/2011	<p>Pumphouses B3, B5, B6 and B8; Increased the pressures on the ECVs to decrease the pumps flow rates.</p> <p>Down time: None.</p>
9/16/2011	<p>Pumphouses B1, B3, B4, B5, B6, B8, B9, B11, SC2 and SC5; Removed water level probes from the wells and measured pumping water levels.</p> <p>Down time: None.</p>

APPENDIX F-3

**MAINTENANCE ACTIVITIES BY LOCATION
FISCAL YEAR 2011
TGRS, OU2
ARDEN HILLS, MINNESOTA**

Pumphouse B6

10/22/2010	<p>Treatment System and Well Field; Turned the TGRS off to perform quarterly preventive maintenance work. Changed the oil in the motors for pumps 1, 2 and 4 in the treatment center.</p> <p>Down time: 3 hours at B4 and B9; 4 hours at B1, B13, B3 and B6.</p>
1/5/2011	<p>Treatment System and Well Field; Turned the TGRS off as part of the quarterly maintenance work.</p> <p>Down time: 1 hour each at B1, B13, B4 and B6.</p>
1/25-26/2011	<p>Treatment System; Removed and replaced ECV 4 with a new 10" valve. Well field cycled during install.</p> <p>Down time: 1.5 hours each at B1, B13, B3 and B6.</p>
2/8/2011	<p>Treatment System and Well Field; Turned the TGRS off for monthly maintenance work.</p> <p>Down time: 1.5 hours at B1, B3, B5 and B6.</p>
3/11/2011	<p>Treatment System and Well Field; Upon arrival, the well field lights were off. Reset the PLC "Program/Run" key and the well field restarted normally.</p> <p>Down time: 3.5 hours at B11, 8 hours at SC2, 10 hours at B13, B3, B5, B6, B8, B9 and SC5; 11 hours at B1 and B4.</p>
3/17-18/2011	<p>Treatment System and Well Field; Turned the TGRS off to perform piping modification work to the treatment system to go from 4 tower treatment to 2 tower treatment. Changed the influent piping to by-pass towers 1 and 2 and go directly to towers 3 and 4.</p> <p>Down time: 28 hours at B1, B13, B3, B4, B5, B6, B8, B9, B11, SC1, SC2 and SC5.</p>
3/22-23/2011	<p>Treatment System and Well Field; Only SC2 and SC5 are lit on the well field panel. Further inspection determines there is a power outage to the boundary wells. Contact Xcel Energy and they replace a fuse on a power pole near B5. All pumphouses restart except B4 and B9. Reset B4 and B9 and normal operation resumes.</p> <p>Down time: 4 hours at B8; 5 hours at SC1; 6 hours at B11; 12 hours at B13, B3, B5 and B6; 16 hours at B1; 18 hours at B9 and 29 hours at B4.</p>
3/25/2011	<p>Treatment System and Well Field; Call from Time Communication "TGRS fail". Upon arrival, the well field lights were off. Reset the PLC "Program/Run" key and the well field restarted normally.</p> <p>Down time: 3 hours at B1 and B4; 2 hours at B13 and 1.5 hours at B3, B5, B6, B9 and SC5.</p>
3/30/2011	<p>Treatment System and Well Field. The well field was off upon arrival for the daily inspection. The red light for "BATT" and "PROC" was on inside the control cabinet below the key. Possible conflict with current operation of system. Turned the key from "RUN" to "PROC" and back to "RUN" which reset the PLC software and the system restarted normally.</p> <p>Down time: 4 hours at B11; 7 hours at B13, B3, B4, B5, B8 and SC5; 8.5 hours at B1, B9 and SC2 and 9.5 hours at B6.</p>
4/3/2011	<p>Treatment System; Call from Time Communications-"TGRS Fail". Upon arrival, the well field was off. Reset the PLC by cycling power and resetting the key.</p> <p>Down time: 2 hours at B8; 4.5 hours at B11 and SC2; 9 hours at B1, B13, B3, B4, B5, B6, B9, B11 and SC5. SC1 was already down for troubleshooting.</p>
4/4/2011	<p>Treatment System; Call from Time Communications-"TGRS Fail". Upon arrival, the well field was off. Reset the PLC by cycling power and resetting the key.</p> <p>Down time: 10 hours at B8; 12 hours at B11; 13 hours at B5 and B9; 14.5 hours at B1, B13, B3, B4, B6, B9, SC2 and SC5. SC1 was already down for troubleshooting.</p>

APPENDIX F-3
MAINTENANCE ACTIVITIES BY LOCATION
FISCAL YEAR 2011
TGRS, OU2
ARDEN HILLS, MINNESOTA

4/9/2011	<p>4/9/2011; Treatment System; Call from Time Communications-"TGRS Fail". Upon arrival, the well field was off. Reset the PLC by cycling power and resetting the key.</p> <p>Down time: 1.5 hours at SC2; 2.5 hours at SC5; 4 hours at B1, B13, B3, B4, B6 and B9.</p>
4/11/2011	<p>Treatment System; Call from Time Communications-"TGRS Fail". Upon arrival, the well field was off. Reset the PLC by cycling power and resetting the key. SC1 already down for troubleshooting.</p> <p>Down time: 1.5 hours at B5; 4 hours at SC2; 5.5 hours at SC5; 7 hours at B1, B13, B3, B6 and B9.</p>
4/13/2011	<p>Treatment System; Removed the old PLC controller and installed a new PLC controller. Reset the PLC and performed follow-up troubleshooting work.</p> <p>Down time: 2 hours at B1, B13 and B6. SC1 already down for troubleshooting.</p>
4/19/2011	<p>Pumphouses B1, B3, B5, B6, B8 and B9; Opened the ECVs to their fully open position to increase their flow rates to maximum.</p> <p>Down time: None.</p>
4/8/2011	<p>Treatment System and Well Field; Laughlin Electric on site to install new wiring, a new coil and a new transformer in the TGRS treatment system control cabinets. The install is so the autodialer will be notified and call out in the event that there is a pump 4 failure. Turned the TGRS off to complete the work.</p> <p>Down time: 2.5 hours at B1, B6 and B9. SC1 already down for troubleshooting.</p>
6/21/2011	<p>Pumphouses B1, B13, B3, B4, B5, B6, B8, B9, B11, SC1, SC2 and SC5; Call out from Time Communications-TGRS fail. Partial power outage to the treatment system. Called Xcel Energy and they replaced a fusible link (location unknown). After power was restored, wet well pump 4 showed several faults. Reset the motor starter and pump 4 restarted normally.</p> <p>Down time: 3 hours at SC1, 4 hours at B8, 6 hours each at B1, B13, B4, B5 and B6. B3, B9, SC2 and SC5 already off for tower cleaning work.</p>
6/26/2011	<p>Treatment System an Well Field; Call out from Time Communications-TGRS fail. Upon arrival, a burnt plastic like odor was detected in Building 116. Further inspection revealed the old electronic boards inside the auto dialer cabinet were melted. Turned the power off to the cabinet and scheduled Laughlin Electric to move the auto dialer and cellular phone to a cabinet located behind the well field cabinet.</p> <p>Down time: 2 hours at B1, B13, B4, B5 and B6.</p>
6/28/2011	<p>Treatment System; Performed monthly maintenance and created alarm conditions to test the treatment system response and the recently re-located auto dialer.</p> <p>Down time: 3 hours at B1, B5 and B6. 5 hours at B13 and B4.</p>
8/25/2011	<p>Treatment System and Well Field; Lost a leg of power at Building 116; Traced the problem back to an open fuse on a power pole in the old motorcade parking area near the location that power enters TCAAP (down by the entrance ramp to I-35W North). Contacted Xcel Energy and they repair the problem. The TGRS restarted normally. At approximately 15:45 a separate and unrelated power outage occurred. An arrestor blew on the power pole near pumphouse B7. Sparks fell to the ground and caused a grass fire. The fire department responded and put out the fire. Xcel Energy returned to the site and replaced the blown arrestor. The TGRS restarted normally.</p> <p>Down time: 10 hours at B8 and SC1; 12 hours at B3, B5, B6, B11 and SC2; 14 hours at B1, B9 and SC5; 16 hours at B13 and B4.</p>
9/9/2011	<p>Pumphouses B3, B5, B6 and B8; Increased the pressures on the ECVs to decrease the pumps flow rates.</p> <p>Down time: None.</p>
9/16/2011	<p>Pumphouses B1, B3, B4, B5, B6, B8, B9, B11, SC2 and SC5; Removed water level probes from the wells and measured pumping water levels.</p>

APPENDIX F-3

**MAINTENANCE ACTIVITIES BY LOCATION
FISCAL YEAR 2011
TGRS, OU2
ARDEN HILLS, MINNESOTA**

Down time: None.

Pumphouse B7**Pumphouse B8**

10/29/2010	<p>Pumphouse B8; There was water spraying from the pitless adapter. Pulled the lift system and replaced the O-ring on the pitless adapter. There is no longer water spraying inside the casing.</p> <p>Down time: None.</p>
1/28/2011	<p>Pumphouses B8 and B11; The lights on the well field panel were flashing on arrival. Reset the well field panel and both pumps restarted normally.</p> <p>Down time: 11 hours at B8 and 8 hours at B11.</p>
3/1/2011	<p>Treatment System; Call out from Time Communications-TGRS fail. Upon arrival, ECV 4 would not open on command. Adjust opening speed control valve and cycled the valve. Normal operation observed.</p> <p>Down time: 2 hours at SC5; 3 hours at B1 and B3; 5 hours at B8.</p>
3/11/2011	<p>Treatment System and Well Field; Upon arrival, the well field lights were off. Reset the PLC "Program/Run" key and the well field restarted normally.</p> <p>Down time: 3.5 hours at B11, 8 hours at SC2, 10 hours at B13, B3, B5, B6, B8, B9 and SC5;</p>
3/17-18/2011	<p>Treatment System and Well Field; Turned the TGRS off to perform piping modification work to the treatment system to go from 4 tower treatment to 2 tower treatment. Changed the influent piping to by-pass towers 1 and 2 and go directly to towers 3 and 4.</p> <p>Down time: 28 hours at B1, B13, B3, B4, B5, B6, B8, B9, B11, SC1, SC2 and SC5.</p>
3/22-23/2011	<p>Treatment System and Well Field; Only SC2 and SC5 are lit on the well field panel. Further inspection determines there is a power outage to the boundary wells. Contact Xcel Energy and they replace a fuse on a power pole near B5. All pumphouses restart except B4 and B9. Reset B4 and B9 and normal operation resumes.</p> <p>Down time: 4 hours at B8; 5 hours at SC1; 6 hours at B11; 12 hours at B13, B3, B5 and B6; 16 hours at B1; 18 hours at B9 and 29 hours at B4.</p>
3/30/2011	<p>Treatment System and Well Field. The well field was off upon arrival for the daily inspection. The red light for "BATT" and "PROG" was on inside the control cabinet below the key. Possible conflict with current operation of system. Turned the key from "RUN" to "PROG" and back to "RUN" which reset the PLC software and the system restarted normally.</p> <p>Down time: 4 hours at B11; 7 hours at B13, B3, B4, B5, B8 and SC5; 8.5 hours at B1, B9 and SC2 and 9.5 hours at B6.</p>
4/3/2011	<p>Treatment System; Call from Time Communications-"TGRS Fail". Upon arrival, the well field was off. Reset the PLC by cycling power and resetting the key.</p> <p>Down time: 2 hours at B8; 4.5 hours at B11 and SC2; 9 hours at B1, B13, B3, B4, B5, B6, B9, B11 and SC5. SC1 was already down for troubleshooting.</p>
4/4/2011	<p>Treatment System; Call from Time Communications-"TGRS Fail". Upon arrival, the well field was off. Reset the PLC by cycling power and resetting the key.</p> <p>Down time: 10 hours at B8; 12 hours at B11; 13 hours at B5 and B9; 14.5 hours at B1, B13, B3, B4, B6, B9, SC2 and SC5. SC1 was already down for troubleshooting.</p>
4/14/2011	<p>Treatment System and Well Field; Turned the TGRS off for preventive maintenance work.</p> <p>Down time: 2 hours at B1, B13 and B8. SC1 already down for troubleshooting.</p>

APPENDIX F-3

MAINTENANCE ACTIVITIES BY LOCATION

FISCAL YEAR 2011

TGRS, OU2

ARDEN HILLS, MINNESOTA

4/19/2011 Pumphouses B1, B3, B5, B6, B8 and B9; Opened the ECVs to their fully open position to increase their flow rates to maximum.

Down time: None.

6/21/2011 Pumphouses B1, B13, B3, B4, B5, B6, B8, B9, B11, SC1, SC2 and SC5; Call out from Time Communications-TGRS fail. Partial power outage to the treatment system. Called Xcel Energy and they replaced a fusible link (location unknown). After power was restored, wet well pump 4 showed several faults. Reset the motor starter and pump 4 restarted normally.

Down time: 3 hours at SC1, 4 hours at B8, 6 hours each at B1, B13, B4, B5 and B6. B3, B9, SC2 and SC5 already off for tower cleaning work.

APPENDIX F-3

**MAINTENANCE ACTIVITIES BY LOCATION
FISCAL YEAR 2011
TGRS, OU2
ARDEN HILLS, MINNESOTA**

7/16/2011	<p>Pumphouses B8 and SC5; The lights were flashing on the well field panel. Reset the well field and the wells turned on normally.</p> <p>Down time: 9.5 hours at SC5. No downtime for B8.</p>
8/17/2011	<p>Pumphouses B8 and SC5; Lights were flashing on the PLC upon arrival. Likely the storm yesterday knocked out power to the pumphouses. Reset the PLC and both pumphouses restarted normally.</p> <p>Down time: Pumphouse B8 for 10.5 hours and pumphouse SC5 for 11.5 hours.</p>
8/25/2011	<p>Treatment System and Well Field; Lost a leg of power at Building 116; Traced the problem back to an open fuse on a power pole in the old motorcade parking area near the location that power enters TCAAP (down by the entrance ramp to I-35W North). Contacted Xcel Energy and they repair the problem. The TGRS restarted normally. At approximately 15:45 a separate and unrelated power outage occurred. An arrestor blew on the power pole near pumphouse B7. Sparks fell to the ground and caused a grass fire. The fire department responded and put out the fire. Xcel Energy returned to the site and replaced the blown arrestor. The TGRS restarted normally.</p> <p>Down time: 10 hours at B8 and SC1; 12 hours at B3, B5, B6, B11 and SC2; 14 hours at B1,</p>
9/9/2011	<p>Pumphouses B3, B5, B6 and B8; Increased the pressures on the ECVs to decrease the pumps flow rates.</p> <p>Down time: None.</p>
9/16/2011	<p>Pumphouses B1, B3, B4, B5, B6, B8, B9, B11, SC2 and SC5; Removed water level probes from the wells and measured pumping water levels.</p> <p>Down time: None.</p>

Pumphouse B9

10/22/2010	<p>Treatment System and Well Field; Turned the TGRS off to perform quarterly preventive maintenance work. Changed the oil in the motors for pumps 1, 2 and 4 in the treatment center.</p> <p>Down time: 3 hours at B4 and B9; 4 hours at B1, B13, B3 and B6.</p>
3/11/2011	<p>Treatment System and Well Field; Upon arrival, the well field lights were off. Reset the PLC "Program/Run" key and the well field restarted normally.</p> <p>Down time: 3.5 hours at B11, 8 hours at SC2, 10 hours at B13, B3, B5, B6, B8, B9 and SC5; 11 hours at B1 and B4.</p>
3/17-18/2011	<p>Treatment System and Well Field; Turned the TGRS off to perform piping modification work to the treatment system to go from 4 tower treatment to 2 tower treatment. Changed the influent piping to by-pass towers 1 and 2 and go directly to towers 3 and 4.</p> <p>Down time: 28 hours at B1, B13, B3, B4, B5, B6, B8, B9, B11, SC1, SC2 and SC5.</p>
3/22-23/2011	<p>Treatment System and Well Field; Only SC2 and SC5 are lit on the well field panel. Further inspection determines there is a power outage to the boundary wells. Contact Xcel Energy and they replace a fuse on a power pole near B5. All pumphouses restart except B4 and B9. Reset B4 and B9 and normal operation resumes.</p> <p>Down time: 4 hours at B8; 5 hours at SC1; 6 hours at B11; 12 hours at B13, B3, B5 and B6; 16 hours at B1; 18 hours at B9 and 29 hours at B4.</p>

APPENDIX F-3

MAINTENANCE ACTIVITIES BY LOCATION

FISCAL YEAR 2011

TGRS, OU2

ARDEN HILLS, MINNESOTA

3/25/2011	<p>Treatment System and Well Field; Call from Time Communication "TGRS fail". Upon arrival, the well field lights were off. Reset the PLC "Program/Run" key and the well field restarted normally.</p> <p>Down time: 3 hours at B1 and B4; 2 hours at B13 and 1.5 hours at B3, B5, B6, B9 and SC5.</p>
3/30/2011	<p>Treatment System and Well Field. The well field was off upon arrival for the daily inspection. The red light for "BATT" and "PROG" was on inside the control cabinet below the key. Possible conflict with current operation of system. Turned the key from "RUN" to "PROG" and back to "RUN" which reset the PLC software and the system restarted normally.</p> <p>Down time: 4 hours at B11; 7 hours at B13, B3, B4, B5, B8 and SC5; 8.5 hours at B1, B9 and SC2 and 9.5 hours at B6.</p>
4/3/2011	<p>Treatment System; Call from Time Communications-"TGRS Fail". Upon arrival, the well field was off. Reset the PLC by cycling power and resetting the key.</p> <p>Down time: 2 hours at B8; 4.5 hours at B11 and SC2; 9 hours at B1, B13, B3, B4, B5, B6, B9, B11 and SC5. SC1 was already down for troubleshooting.</p>
4/4/2011	<p>Treatment System; Call from Time Communications-"TGRS Fail". Upon arrival, the well field was off. Reset the PLC by cycling power and resetting the key.</p> <p>Down time: 10 hours at B8; 12 hours at B11; 13 hours at B5 and B9; 14.5 hours at B1, B13, B3, B4, B6, B9, SC2 and SC5. SC1 was already down for troubleshooting.</p>
4/8/2011	<p>Treatment System and Well Field; Laughlin Electric on site to install new wiring, a new coil and a new transformer in the TGRS treatment system control cabinets. The install is so the autodialer will be notified and call out in the event that there is a pump 4 failure. Turned the TGRS off to complete the work.</p> <p>Down time: 2.5 hours at B1, B6 and B9. SC1 already down for troubleshooting.</p>
4/9/2011	<p>Treatment System; Call from Time Communications-"TGRS Fail". Upon arrival, the well field was off. Reset the PLC by cycling power and resetting the key.</p> <p>Down time: 1.5 hours at SC2; 2.5 hours at SC5; 4 hours at B1, B13, B3, B4, B6 and B9.</p>
4/11/2011	<p>Treatment System; Call from Time Communications-"TGRS Fail". Upon arrival, the well field was off. Reset the PLC by cycling power and resetting the key. SC1 already down for troubleshooting.</p> <p>Down time: 1.5 hours at B5; 4 hours at SC2; 5.5 hours at SC5; 7 hours at B1, B13, B3, B6 and B9.</p>
4/12/2011	<p>Treatment System; Call from Time Communications-"TGRS Fail". Upon arrival, the well field was off. Reset the PLC by cycling power and resetting the key. SC1 already down for troubleshooting.</p> <p>Down time: 1 hour at B9. SC1 already down for troubleshooting.</p>
4/19/2011	<p>Pumphouses B1, B3, B5, B6, B8 and B9; Opened the ECVs to their fully open position to increase their flow rates to maximum.</p> <p>Down time: None.</p>
6/15-30/2011	<p>Pumphouses B3, B9, SC2 and SC5; Shut the pump houses off so Midamerica could clean towers 3 and 4.</p> <p>Down time: 357 hours at B3, B9, SC2 and SC5.</p>

APPENDIX F-3

**MAINTENANCE ACTIVITIES BY LOCATION
FISCAL YEAR 2011
TGRS, OU2
ARDEN HILLS, MINNESOTA**

6/21/2011	<p>Pumphouses B1, B13, B3, B4, B5, B6, B8, B9, B11, SC1, SC2 and SC5; Call out from Time Communications-TGRS fail. Partial power outage to the treatment system. Called Xcel Energy and they replaced a fusible link (location unknown). After power was restored, wet well pump 4 showed several faults. Reset the motor starter and pump 4 restarted normally.</p> <p>Down time: 3 hours at SC1, 4 hours at B8, 6 hours each at B1, B13, B4, B5 and B6. B3, B9, SC2 and SC5 already off for tower cleaning work.</p>
7/1-9/2011	<p>Pumphouses B3, B9, SC2 and SC3; Turned the pumps off to limit influent flow to tower 3 while the packing in tower 4 was being cleaned.</p> <p>Down time: 218 hours at SC2 and SC5. 26 hours at B3 and B9.</p>
8/25/2011	<p>Treatment System and Well Field; Lost a leg of power at Building 116; Traced the problem back to an open fuse on a power pole in the old motorcade parking area near the location that power enters TCAAP (down by the entrance ramp to I-35W North). Contacted Xcel Energy and they repair the problem. The TGRS restarted normally. At approximately 15:45 a separate and unrelated power outage occurred. An arrestor blew on the power pole near pumphouse B7. Sparks fell to the ground and caused a grass fire. The fire department responded and put out the fire. Xcel Energy returned to the site and replaced the blown arrestor. The TGRS restarted normally.</p> <p>Down time: 10 hours at B8 and SC1; 12 hours at B3, B5, B6, B11 and SC2; 14 hours at B1, B9 and SC5; 16 hours at B13 and B4.</p>
9/16/2011	<p>Pumphouses B1, B3, B4, B5, B6, B8, B9, B11, SC2 and SC5; Removed water level probes from the wells and measured pumping water levels.</p> <p>Down time: None.</p>

Pumphouse B10**Pumphouse B11**

1/28/2011	<p>Pumphouses B8 and B11; The lights on the well field panel were flashing on arrival. Reset the well field panel and both pumps restarted normally.</p> <p>Down time: 11 hours at B8 and 8 hours at B11.</p>
3/11/2011	<p>Treatment System and Well Field; Upon arrival, the well field lights were off. Reset the PLC "Program/Run" key and the well field restarted normally.</p> <p>Down time: 3.5 hours at B11, 8 hours at SC2, 10 hours at B13, B3, B5, B6, B8, B9 and SC5; 11 hours at B1 and B4.</p>
3/17-18/2011	<p>Treatment System and Well Field; Turned the TGRS off to perform piping modification work to the treatment system to go from 4 tower treatment to 2 tower treatment. Changed the influent piping to by-pass towers 1 and 2 and go directly to towers 3 and 4.</p> <p>Down time: 28 hours at B1, B13, B3, B4, B5, B6, B8, B9, B11, SC1, SC2 and SC5.</p>

APPENDIX F-3

MAINTENANCE ACTIVITIES BY LOCATION

FISCAL YEAR 2011

TGRS, OU2

ARDEN HILLS, MINNESOTA

3/22-23/2011	<p>Treatment System and Well Field; Only SC2 and SC5 are lit on the well field panel. Further inspection determines there is a power outage to the boundary wells. Contact Xcel Energy and they replace a fuse on a power pole near B5. All pumphouses restart except B4 and B9. Reset B4 and B9 and normal operation resumes.</p> <p>Down time: 4 hours at B8; 5 hours at SC1; 6 hours at B11; 12 hours at B13, B3, B5 and B6; 16 hours at B1; 18 hours at B9 and 29 hours at B4.</p>
3/30/2011	<p>Treatment System and Well Field. The well field was off upon arrival for the daily inspection. The red light for "BATT" and "PROC" was on inside the control cabinet below the key. Possible conflict with current operation of system. Turned the key from "RUN" to "PROG" and back to "RUN" which reset the PLC software and the system restarted normally.</p> <p>Down time: 4 hours at B11; 7 hours at B13, B3, B4, B5, B8 and SC5; 8.5 hours at B1, B9 and SC2 and 9.5 hours at B6.</p>
4/3/2011	<p>Treatment System; Call from Time Communications-"TGRS Fail". Upon arrival, the well field was off. Reset the PLC by cycling power and resetting the key.</p> <p>Down time: 2 hours at B8; 4.5 hours at B11 and SC2; 9 hours at B1, B13, B3, B4, B5, B6, B9, B11 and SC5. SC1 was already down for troubleshooting.</p>
4/4/2011	<p>Treatment System; Call from Time Communications-"TGRS Fail". Upon arrival, the well field was off. Reset the PLC by cycling power and resetting the key.</p> <p>Down time: 10 hours at B8; 12 hours at B11; 13 hours at B5 and B9; 14.5 hours at B1, B13, B3, B4, B6, B9, SC2 and SC5. SC1 was already down for troubleshooting.</p>
6/21/2011	<p>Pumphouses B1, B13, B3, B4, B5, B6, B8, B9, B11, SC1, SC2 and SC5; Call out from Time Communications-TGRS fail. Partial power outage to the treatment system. Called Xcel Energy and they replaced a fusible link (location unknown). After power was restored, wet well pump 4 showed several faults. Reset the motor starter and pump 4 restarted normally.</p> <p>Down time: 3 hours at SC1, 4 hours at B8, 6 hours each at B1, B13, B4, B5 and B6. B3, B9, SC2 and SC5 already off for tower cleaning work.</p>
8/25/2011	<p>Treatment System and Well Field; Lost a leg of power at Building 116; Traced the problem back to an open fuse on a power pole in the old motorcade parking area near the location that power enters TCAAP (down by the entrance ramp to I-35W North). Contacted Xcel Energy and they repair the problem. The TGRS restarted normally. At approximately 15:45 a separate and unrelated power outage occurred. An arrestor blew on the power pole near pumphouse B7. Sparks fell to the ground and caused a grass fire. The fire department responded and put out the fire. Xcel Energy returned to the site and replaced the blown arrestor. The TGRS restarted normally.</p> <p>Down time: 10 hours at B8 and SC1; 12 hours at B3, B5, B6, B11 and SC2; 14 hours at B1, B9 and SC5; 16 hours at B13 and B4.</p>
9/16/2011	<p>Pumphouses B1, B3, B4, B5, B6, B8, B9, B11, SC2 and SC5; Removed water level probes from the wells and measured pumping water levels.</p> <p>Down time: None.</p>

Pumphouse B12

APPENDIX F-3

**MAINTENANCE ACTIVITIES BY LOCATION
FISCAL YEAR 2011
TGRS, OU2
ARDEN HILLS, MINNESOTA**

Pumphouse B13

10/22/2010	<p>Treatment System and Well Field; Turned the TGRS off to perform quarterly preventive maintenance work. Changed the oil in the motors for pumps 1, 2 and 4 in the treatment center.</p> <p>Down time: 3 hours at B4 and B9; 4 hours at B1, B13, B3 and B6.</p>
11/16/2010	<p>Treatment System and Well Field; Turned the TGRS off to perform preventive maintenance work.</p> <p>Down time: 1 hour each at B1 and B13.</p>
11/21/2010	<p>Treatment System; Valve opening fault at ECV 2. Flush control piping and remove and clean the solenoid valve. Cycle valve 3 times and observe normal operation.</p> <p>Down time: 2 hours each at B1, B13 and B4.</p>
1/5/2011	<p>Treatment System and Well Field; Turned the TGRS off as part of the quarterly maintenance work.</p> <p>Down time: 1 hour each at B1, B13, B4 and B6.</p>
1/25-26/2011	<p>Treatment System; Removed and replaced ECV 4 with a new 10" valve. Well field cycled during install.</p> <p>Down time: 1.5 hours each at B1, B13, B3 and B6.</p>
3/11/2011	<p>Treatment System and Well Field; Upon arrival, the well field lights were off. Reset the PLC "Program/Run" key and the well field restarted normally.</p> <p>Down time: 3.5 hours at B11, 8 hours at SC2, 10 hours at B13, B3, B5, B6, B8, B9 and SC5; 11 hours at B1 and B4.</p>
3/17-18/2011	<p>Treatment System and Well Field; Turned the TGRS off to perform piping modification work to the treatment system to go from 4 tower treatment to 2 tower treatment. Changed the influent piping to by-pass towers 1 and 2 and go directly to towers 3 and 4.</p> <p>Down time: 28 hours at B1, B13, B3, B4, B5, B6, B8, B9, B11, SC1, SC2 and SC5.</p>
3/22-23/2011	<p>Treatment System and Well Field; Only SC2 and SC5 are lit on the well field panel. Further inspection determines there is a power outage to the boundary wells. Contact Xcel Energy and they replace a fuse on a power pole near B5. All pumphouses restart except B4 and B9. Reset B4 and B9 and normal operation resumes.</p> <p>Down time: 4 hours at B8; 5 hours at SC1; 6 hours at B11; 12 hours at B13, B3, B5 and B6; 16 hours at B1; 18 hours at B9 and 29 hours at B4.</p>
3/25/2011	<p>Treatment System and Well Field; Call from Time Communication "TGRS fail". Upon arrival, the well field lights were off. Reset the PLC "Program/Run" key and the well field restarted normally.</p> <p>Down time: 3 hours at B1 and B4; 2 hours at B13 and 1.5 hours at B3, B5, B6, B9 and SC5.</p>
3/30/2011	<p>Treatment System and Well Field. The well field was off upon arrival for the daily inspection. The red light for "BATT" and "PROG" was on inside the control cabinet below the key. Possible conflict with current operation of system. Turned the key from "RUN" to "PROG" and back to "RUN" which reset the PLC software and the system restarted normally.</p> <p>Down time: 4 hours at B11; 7 hours at B13, B3, B4, B5, B8 and SC5; 8.5 hours at B1, B9 and SC2 and 9.5 hours at B6.</p>

APPENDIX F-3
MAINTENANCE ACTIVITIES BY LOCATION
FISCAL YEAR 2011
TGRS, OU2
ARDEN HILLS, MINNESOTA

4/3/2011	<p>Treatment System; Call from Time Communications-"TGRS Fail". Upon arrival, the well field was off. Reset the PLC by cycling power and resetting the key.</p> <p>Down time: 2 hours at B8; 4.5 hours at B11 and SC2; 9 hours at B1, B13, B3, B4, B5, B6, B9, B11 and SC5. SC1 was already down for troubleshooting.</p>
4/4/2011	<p>Treatment System; Call from Time Communications-"TGRS Fail". Upon arrival, the well field was off. Reset the PLC by cycling power and resetting the key.</p> <p>Down time: 10 hours at B8; 12 hours at B11; 13 hours at B5 and B9; 14.5 hours at B1, B13, B3, B4, B6, B9, SC2 and SC5. SC1 was already down for troubleshooting.</p>
4/9/2011	<p>Treatment System; Call from Time Communications-"TGRS Fail". Upon arrival, the well field was off. Reset the PLC by cycling power and resetting the key.</p> <p>Down time: 1.5 hours at SC2; 2.5 hours at SC5; 4 hours at B1, B13, B3, B4, B6 and B9.</p>
4/13/2011	<p>Treatment System; Removed the old PLC controller and installed a new PLC controller. Reset the PLC and performed follow-up troubleshooting work.</p> <p>Down time: 2 hours at B1, B13 and B6. SC1 already down for troubleshooting.</p>
4/14/2011	<p>Treatment System and Well Field; Turned the TGRS off for preventive maintenance work.</p> <p>Down time: 2 hours at B1, B13 and B8. SC1 already down for troubleshooting.</p>
6/21/2011	<p>Pumphouses B1, B13, B3, B4, B5, B6, B8, B9, B11, SC1, SC2 and SC5; Call out from Time Communications-TGRS fail. Partial power outage to the treatment system. Called Xcel Energy and they replaced a fusible link (location unknown). After power was restored, wet well pump 4 showed several faults. Reset the motor starter and pump 4 restarted normally.</p> <p>Down time: 3 hours at SC1, 4 hours at B8, 6 hours each at B1, B13, B4, B5 and B6. B3, B9, SC2 and SC5 already off for tower cleaning work.</p>
6/23/2011	<p>Treatment System and Pumphouses; Call out from Time Communications, TGRS fail reported. ECV 4 had several opening faults on the PDU. Changed the filter, flushed the control piping and reset the opening speed control valve. Cycled the valve 3 times and observed normal operation.</p> <p>Down time: 2 hours at B4 and 3 hours at B13.</p>
6/24/2011	<p>Treatment System and Pumphouses; Call out from autodialer to Time Communications, TGRS fail. Upon arrival, ECV 4 had several opening faults, flushed the control piping and adjusted the opening speed control valve. Cycled the valve 3 times and observed normal operation.</p> <p>Down time: 4 hours at B13.</p>
6/26/2011	<p>Treatment System and Well Field; Call out from Time Communications-TGRS fail. Upon arrival, a burnt plastic like odor was detected in Building 116. Further inspection revealed the old electronic boards inside the auto dialer cabinet were melted. Turned the power off to the cabinet and scheduled Laughlin Electric to move the auto dialer and cellular phone to a cabinet located behind the well field cabinet.</p> <p>Down time: 2 hours at B1, B13, B4, B5 and B6.</p>
6/28/2011	<p>Treatment System; Performed monthly maintenance and created alarm conditions to test the treatment system response and the recently re-located auto dialer.</p> <p>Down time: 3 hours at B1, B5 and B6. 5 hours at B13 and B4.</p>
7/20/2011	<p>Treatment System and Well Field; Turned the TGRS off to perform the quarterly preventive maintenance work.</p> <p>Down time: 1.5 hours at B13 and 3 hours at B4.</p>

APPENDIX F-3

MAINTENANCE ACTIVITIES BY LOCATION

FISCAL YEAR 2011

TGRS, OU2

ARDEN HILLS, MINNESOTA

8/10/2011	Treatment System; A power pole was cut down by vandals which interrupted power to the treatment system. Xcel Energy repaired the problem and the treatment system restarted normally. Down time: 1.5 hours at B1 and SC5; 2 hours at SC2 and 3 hours at B13 and B4.
8/25/2011	Treatment System and Well Field; Lost a leg of power at Building 116; Traced the problem back to an open fuse on a power pole in the old motorcade parking area near the location that power enters TCAAP (down by the entrance ramp to I-35W North). Contacted Xcel Energy and they repair the problem. The TGRS restarted normally. At approximately 15:45 a separate and unrelated power outage occurred. An arrestor blew on the power pole near pumphouse B7. Sparks fell to the ground and caused a grass fire. The fire department responded and put out the fire. Xcel Energy returned to the site and replaced the blown arrestor. The TGRS restarted normally. Down time: 10 hours at B8 and SC1; 12 hours at B3, B5, B6, B11 and SC2; 14 hours at B1, B9 and SC5; 16 hours at B13 and B4.
9/16/2011	Pumphouses B1, B3, B4, B5, B6, B8, B9, B11, SC2 and SC5; Removed water level probes from the wells and measured pumping water levels. Down time: None.

Pumphouse SC1

3/7-9/2011	Pumphouse SC1; The flow meter was not totaling. Removed flow meter and cleaned out pieces of manganese that were lodged in the impellers. Re-installed the meter and observed normal operation. Adjusted the daily flows accordingly. Down time: None.
3/17-18/2011	Treatment System and Well Field; Turned the TGRS off to perform piping modification work to the treatment system to go from 4 tower treatment to 2 tower treatment. Changed the influent piping to by-pass towers 1 and 2 and go directly to towers 3 and 4. Down time: 28 hours at B1, B13, B3, B4, B5, B6, B8, B9, B11, SC1, SC2 and SC5.
3/22-23/2011	Treatment System and Well Field; Only SC2 and SC5 are lit on the well field panel. Further inspection determines there is a power outage to the boundary wells. Contact Xcel Energy and they replace a fuse on a power pole near B5. All pumphouses restart except B4 and B9. Reset B4 and B9 and normal operation resumes. Down time: 4 hours at B8; 5 hours at SC1; 6 hours at B11; 12 hours at B13, B3, B5 and B6; 16 hours at B1; 18 hours at B9 and 29 hours at B4.
3/31/2011	Pumphouse SC1; Turned the pump off to perform troubleshooting work. Down time: 20 hours.
4/1-15/2011	Pumphouse SC1; Turned the pump off to perform troubleshooting work. Also, re-developed the well from 4/11-15/2011. Down time: 361 hours.
4/19/2011	Pumphouse SC1; SC1 would not shut off when the "High Float" was activated in wet well 3. Replaced the relay in the SC1 control cabinet and observed normal operation. Down time: None.
6/21/2011	Pumphouses B1, B13, B3, B4, B5, B6, B8, B9, B11, SC1, SC2 and SC5; Call out from Time Communications-TGRS fail. Partial power outage to the treatment system. Called Xcel Energy and they replaced a fusible link (location unknown). After power was restored, wet well pump 4 showed several faults. Reset the motor starter and pump 4 restarted normally. Down time: 3 hours at SC1, 4 hours at B8, 6 hours each at B1, B13, B4, B5 and B6. B3, B9, SC2 and SC5 already off for tower cleaning work.

APPENDIX F-3

MAINTENANCE ACTIVITIES BY LOCATION

FISCAL YEAR 2011

TGRS, OU2

ARDEN HILLS, MINNESOTA

8/25/2011	<p>Treatment System and Well Field; Lost a leg of power at Building 116; Traced the problem back to an open fuse on a power pole in the old motorcade parking area near the location that power enters TCAAP (down by the entrance ramp to I-35W North). Contacted Xcel Energy and they repair the problem. The TGRS restarted normally. At approximately 15:45 a separate and unrelated power outage occurred. An arrestor blew on the power pole near pumphouse B7. Sparks fell to the ground and caused a grass fire. The fire department responded and put out the fire. Xcel Energy returned to the site and replaced the blown arrestor. The TGRS restarted normally.</p> <p>Down time: 10 hours at B8 and SC1; 12 hours at B3, B5, B6, B11 and SC2; 14 hours at B1, B9 and SC5; 16 hours at B13 and B4.</p>
9/16/2011	<p>Pumphouses B1, B3, B4, B5, B6, B8, B9, B11, SC2 and SC5; Removed water level probes from the wells and measured pumping water levels.</p> <p>Down time: None.</p>

Pumphouse SC2

11/19-24/2010	<p>Pumphouse SC2; Re-developed the well and replaced the pump and motor.</p> <p>Down time: 143 hours.</p>
2/16/2011	<p>Pumphouse SC 2; Removed the cold water flow meter and cleaned it. Replaced the meter and normal operation observed.</p> <p>Down time: None.</p>
3/11/2011	<p>Treatment System and Well Field; Upon arrival, the well field lights were off. Reset the PLC "Program/Run" key and the well field restarted normally.</p> <p>Down time: 3.5 hours at B11, 8 hours at SC2, 10 hours at B13, B3, B5, B6, B8, B9 and SC5; 11 hours at B1 and B4.</p>
3/17-18/2011	<p>Treatment System and Well Field; Turned the TGRS off to perform piping modification work to the treatment system to go from 4 tower treatment to 2 tower treatment. Changed the influent piping to by-pass towers 1 and 2 and go directly to towers 3 and 4.</p> <p>Down time: 28 hours at B1, B13, B3, B4, B5, B6, B8, B9, B11, SC1, SC2 and SC5.</p>
3/30/2011	<p>Treatment System and Well Field. The well field was off upon arrival for the daily inspection. The red light for "BATT" and "PROG" was on inside the control cabinet below the key. Possible conflict with current operation of system. Turned the key from "RUN" to "PROG" and back to "RUN" which reset the PLC software and the system restarted normally.</p> <p>Down time: 4 hours at B11; 7 hours at B13, B3, B4, B5, B8 and SC5; 8.5 hours at B1, B9 and SC2 and 9.5 hours at B6.</p>
3/31/2011	<p>Pumphouse SC2; The forcemain pressure increased at the gate valve slowing the flow rate.</p> <p>Down time: 11 hours.</p>

APPENDIX F-3

MAINTENANCE ACTIVITIES BY LOCATION

FISCAL YEAR 2011

TGRS, OU2

ARDEN HILLS, MINNESOTA

4/3/2011	<p>Treatment System; Call from Time Communications-"TGRS Fail". Upon arrival, the well field was off. Reset the PLC by cycling power and resetting the key.</p> <p>Down time: 2 hours at B8; 4.5 hours at B11 and SC2; 9 hours at B1, B13, B3, B4, B5, B6, B9, B11 and SC5. SC1 was already down for troubleshooting.</p>
4/4/2011	<p>Treatment System; Call from Time Communications-"TGRS Fail". Upon arrival, the well field was off. Reset the PLC by cycling power and resetting the key.</p> <p>Down time: 10 hours at B8; 12 hours at B11; 13 hours at B5 and B9; 14.5 hours at B1, B13, B3, B4, B6, B9, SC2 and SC5. SC1 was already down for troubleshooting.</p>
4/9/2011	<p>Treatment System; Call from Time Communications-"TGRS Fail". Upon arrival, the well field was off. Reset the PLC by cycling power and resetting the key.</p> <p>Down time: 1.5 hours at SC2; 2.5 hours at SC5; 4 hours at B1, B13, B3, B4, B6 and B9.</p>
4/11/2011	<p>Treatment System; Call from Time Communications-"TGRS Fail". Upon arrival, the well field was off. Reset the PLC by cycling power and resetting the key. SC1 already down for troubleshooting.</p> <p>Down time: 1.5 hours at B5; 4 hours at SC2; 5.5 hours at SC5; 7 hours at B1, B13, B3, B6</p>
5/20/2011	<p>Pumphouse SC2; Low power at pumphouse. Transformer pole at SC3 had a fusible switch gate open. Called Xcel Energy and they replaced two fuses at the transformer pole. SC2 on at 0945. Dead raccoon at base of transformer pole.</p> <p>Down time: 3.5 hours.</p>
6/15-30/2011	<p>Pumphouses B3, B9, SC2 and SC5; Shut the pump houses off so Midamerica could clean towers 3 and 4.</p> <p>Down time: 357 hours at B3, B9, SC2 and SC5.</p>
6/20/2011	<p>Pumphouses SC2 and SC5; Partial power outage at SC wells. Investigation reveals that a power pole was cut at the base over near substation Z. Informed Shawn Horn and left a message for Mike Fix. Called Xcel Energy, onsite at 0910 to survey damage. Should be able to make repair today.</p> <p>Down time: None, the pumphouses were already off for the tower cleaning work.</p>
6/21/2011	<p>Pumphouses B1, B13, B3, B4, B5, B6, B8, B9, B11, SC1, SC2 and SC5; Call out from Time Communications-TGRS fail. Partial power outage to the treatment system. Called Xcel Energy and they replaced a fusible link (location unknown). After power was restored, wet well pump 4 showed several faults. Reset the motor starter and pump 4 restarted normally.</p> <p>Down time: 3 hours at SC1, 4 hours at B8, 6 hours each at B1, B13, B4, B5 and B6. B3, B9, SC2 and SC5 already off for tower cleaning work.</p>
7/1-9/2011	<p>Pumphouses B3, B9, SC2 and SC3; Turned the pumps off to limit influent flow to tower 3 while the packing in tower 4 was being cleaned.</p> <p>Down time: 218 hours at SC2 and SC5. 26 hours at B3 and B9.</p>
7/9-13/2011	<p>Pumphouses SC2 and SC5; Power outage due to vandals cutting down power poles on TCAAP.</p> <p>Down time: 73 hours at SC2</p>
8/10/2011	<p>Treatment System; A power pole was cut down by vandals which interrupted power to the treatment system. Xcel Energy repaired the problem and the treatment system restarted normally.</p> <p>Down time: 1.5 hours at B1 and SC5; 2 hours at SC2 and 3 hours at B13 and B4.</p>

APPENDIX F-3

MAINTENANCE ACTIVITIES BY LOCATION

FISCAL YEAR 2011

TGRS, OU2

ARDEN HILLS, MINNESOTA

8/25/2011 Treatment System and Well Field; Lost a leg of power at Building 116; Traced the problem back to an open fuse on a power pole in the old motorcade parking area near the location that power enters TCAAP (down by the entrance ramp to I-35W North). Contacted Xcel Energy and they repair the problem. The TGRS restarted normally. At approximately 15:45 a separate and unrelated power outage occurred. An arrestor blew on the power pole near pumphouse B7. Sparks fell to the ground and caused a grass fire. The fire department responded and put out the fire. Xcel Energy returned to the site and replaced the blown Down time: 10 hours at B8 and SC1; 12 hours at B3, B5, B6, B11 and SC2; 14 hours at B1, B9 and SC5; 16 hours at B13 and B4.

9/16/2011 Pumphouses B1, B3, B4, B5, B6, B8, B9, B11, SC2 and SC5; Removed water level probes from the wells and measured pumping water levels.

Down time: None.

Pumphouse SC3**Pumphouse SC4****Pumphouse SC5**

10/26/2010 Pumphouse SC5; The light was flashing on the PLC in Building 116. There was a storm that may have temporarily disturbed power to the pumphouse. Reset the PLC and the pump restarted normally.

Down time: 16 hours.

3/1/2011 Treatment System; Call out from Time Communications-TGRS fail. Upon arrival, ECV 4 would not open on command. Adjust opening speed control valve and cycled the valve. Normal operation observed.

Down time: 2 hours at SC5; 3 hours at B1 and B3; 5 hours at B8.

3/11/2011 Treatment System and Well Field; Upon arrival, the well field lights were off. Reset the PLC "Program/Run" key and the well field restarted normally.

Down time: 3.5 hours at B11, 8 hours at SC2, 10 hours at B13, B3, B5, B6, B8, B9 and SC5; 11 hours at B1 and B4.

3/17-18/2011 Treatment System and Well Field; Turned the TGRS off to perform piping modification work to the treatment system to go from 4 tower treatment to 2 tower treatment. Changed the influent piping to by-pass towers 1 and 2 and go directly to towers 3 and 4.

Down time: 28 hours at B1, B13, B3, B4, B5, B6, B8, B9, B11, SC1, SC2 and SC5.

3/25/2011 Treatment System and Well Field; Call from Time Communication "TGRS fail". Upon arrival, the well field lights were off. Reset the PLC "Program/Run" key and the well field restarted normally.

Down time: 3 hours at B1 and B4; 2 hours at B13 and 1.5 hours at B3, B5, B6, B9 and SC5.

3/30/2011 Treatment System and Well Field. The well field was off upon arrival for the daily inspection. The red light for "BATT" and "PROG" was on inside the control cabinet below the key. Possible conflict with current operation of system. Turned the key from "RUN" to "PROG" and back to "RUN" which reset the PLC software and the system restarted normally.

Down time: 4 hours at B11; 7 hours at B13, B3, B4, B5, B8 and SC5; 8.5 hours at B1, B9 and SC2 and 9.5 hours at B6.

APPENDIX F-3

**MAINTENANCE ACTIVITIES BY LOCATION
FISCAL YEAR 2011
TGRS, OU2
ARDEN HILLS, MINNESOTA**

4/3/2011	<p>Treatment System; Call from Time Communications-"TGRS Fail". Upon arrival, the well field was off. Reset the PLC by cycling power and resetting the key.</p> <p>Down time: 2 hours at B8; 4.5 hours at B11 and SC2; 9 hours at B1, B13, B3, B4, B5, B6, B9, B11 and SC5. SC1 was already down for troubleshooting.</p>
4/4/2011	<p>Treatment System; Call from Time Communications-"TGRS Fail". Upon arrival, the well field was off. Reset the PLC by cycling power and resetting the key.</p> <p>Down time: 10 hours at B8; 12 hours at B11; 13 hours at B5 and B9; 14.5 hours at B1, B13, B3, B4, B6, B9, SC2 and SC5. SC1 was already down for troubleshooting.</p>
4/9/2011	<p>Treatment System; Call from Time Communications-"TGRS Fail". Upon arrival, the well field was off. Reset the PLC by cycling power and resetting the key.</p> <p>Down time: 1.5 hours at SC2; 2.5 hours at SC5; 4 hours at B1, B13, B3, B4, B6 and B9.</p>
4/11/2011	<p>Treatment System; Call from Time Communications-"TGRS Fail". Upon arrival, the well field was off. Reset the PLC by cycling power and resetting the key. SC1 already down for troubleshooting.</p> <p>Down time: 1.5 hours at B5; 4 hours at SC2; 5.5 hours at SC5; 7 hours at B1, B13, B3, B6 and B9.</p>
6/15-30/2011	<p>Pumphouses B3, B9, SC2 and SC5; Shut the pump houses off so Midamerica could clean towers 3 and 4.</p> <p>Down time: 357 hours at B3, B9, SC2 and SC5.</p>
6/20/2011	<p>Pumphouses SC2 and SC5; Partial power outage at SC wells. Investigation reveals that a power pole was cut at the base over near substation Z. Informed Shawn Horn and left a message for Mike Fix. Called Xcel Energy, onsite at 0910 to survey damage. Should be able to make repair today.</p> <p>Down time: None, the pumphouses were already off for the tower cleaning work.</p>
6/21/2011	<p>Pumphouses B1, B13, B3, B4, B5, B6, B8, B9, B11, SC1, SC2 and SC5; Call out from Time Communications-TGRS fail. Partial power outage to the treatment system. Called Xcel Energy and they replaced a fusible link (location unknown). After power was restored, wet well pump 4 showed several faults. Reset the motor starter and pump 4 restarted normally.</p> <p>Down time: 3 hours at SC1, 4 hours at B8, 6 hours each at B1, B13, B4, B5 and B6. B3, B9, SC2 and SC5 already off for tower cleaning work.</p>
7/1-9/2011	<p>Pumphouses B3, B9, SC2 and SC3; Turned the pumps off to limit influent flow to tower 3 while the packing in tower 4 was being cleaned.</p> <p>Down time: 218 hours at SC2 and SC5. 26 hours at B3 and B9.</p>
7/9-13/2011	<p>Pumphouses SC2 and SC5; Power outage due to vandals cutting down power poles on TCAAP.</p> <p>Down time: 73 hours at SC2</p>
7/16/2011	<p>Pumphouses B8 and SC5; The lights were flashing on the well field panel. Reset the well field and the wells turned on normally.</p> <p>Down time: 9.5 hours at SC5. No downtime for B8.</p>
7/20/2011	<p>Pumphouse SC5; Light on PLC was flashing. Reset the well field and the light remained off most likely due to a blown I/O adapter card in paired pumphouse SC4. At pumphouse SC4, switched out the blown I/O adapter with a new one and the SC5 light illuminated normally.</p> <p>Down time: 22.5 hours.</p>

APPENDIX F-3

**MAINTENANCE ACTIVITIES BY LOCATION
FISCAL YEAR 2011
TGRS, OU2
ARDEN HILLS, MINNESOTA**

8/10/2011	<p>Treatment System; A power pole was cut down by vandals which interrupted power to the treatment system. Xcel Energy repaired the problem and the treatment system restarted normally.</p> <p>Down time: 1.5 hours at B1 and SC5; 2 hours at SC2 and 3 hours at B13 and B4.</p>
8/17/2011	<p>Pumphouses B8 and SC5; Lights were flashing on the PLC upon arrival. Likely the storm yesterday knocked out power to the pumphouses. Reset the PLC and both pumphouses restarted normally.</p> <p>Down time: Pumphouse B8 for 10.5 hours and pumphouse SC5 for 11.5 hours.</p>
8/25/2011	<p>Treatment System and Well Field; Lost a leg of power at Building 116; Traced the problem back to an open fuse on a power pole in the old motorcade parking area near the location that power enters TCAAP (down by the entrance ramp to I-35W North). Contacted Xcel Energy and they repair the problem. The TGRS restarted normally. At approximately 15:45 a separate and unrelated power outage occurred. An arrestor blew on the power pole near pumphouse B7. Sparks fell to the ground and caused a grass fire. The fire department responded and put out the fire. Xcel Energy returned to the site and replaced the blown arrestor. The TGRS restarted normally.</p> <p>Down time: 10 hours at B8 and SC1; 12 hours at B3, B5, B6, B11 and SC2; 14 hours at B1, B9 and SC5; 16 hours at B13 and B4.</p>
9/16/2011	<p>Pumphouses B1, B3, B4, B5, B6, B8, B9, B11, SC2 and SC5; Removed water level probes from the wells and measured pumping water levels.</p> <p>Down time: None.</p>

TREATMENT SYSTEM

10/5/2010	<p>Treatment System; A water sample was collected at wet well 1 with blower 1 off for 24 hours. Water samples were also collected from wet well 2 and wet well 3. The sample for wet well 1 was collected from the blow off valve of ECV1. The sample for wet well 2 was collected from the blow off valve of ECV2 and the sample for wet well 3 was collected using a dedicated bailer. The potable water line was turned off prior to collecting the samples at ECVs 1 and 2.</p> <p>Down time: None.</p>
10/22/2010	<p>Treatment System and Well Field; Turned the TGRS off to perform quarterly preventive maintenance work. Changed the oil in the motors for pumps 1, 2 and 4 in the treatment center.</p> <p>Down time: 3 hours at B4 and B9; 4 hours at B1, B13, B3 and B6.</p>
10/30/2010	<p>Building 116 and the Treatment Center; Turned the heaters on in the treatment center, work shop and the control cabinets.</p> <p>Down time: None.</p>
11/5/2010	<p>Treatment System; ECV 1 was flashing that it would not open on command. Flushed control piping, changed the filter and adjusted the speed control valves. Cycled the valve and observed normal operation.</p> <p>Down time: None.</p>
11/7/2010	<p>Treatment System and Well Field; Adjusted the flow rates because of daylight savings time.</p> <p>Down time: None.</p>

APPENDIX F-3

MAINTENANCE ACTIVITIES BY LOCATION

FISCAL YEAR 2011

TGRS, OU2

ARDEN HILLS, MINNESOTA

11/14/2010	<p>Treatment System; ECV 2 valve opening fault. Valve would not open on command. Cleaned the operating solenoid and flushed the control piping. Reset the opening and closing speed control valves and cycled the valve three times. Normal operation observed.</p> <p>Down time: None.</p>
11/15/2010	<p>Treatment System; ECV 1 valve opening fault indicated on the PDU two times. Flushed the control piping and adjusted the opening and closing speed valves.</p> <p>Down time: None.</p>
11/16/2010	<p>Treatment System and Well Field; Turned the TGRS off to perform preventive maintenance work.</p> <p>Down time: 1 hour each at B1 and B13.</p>
11/21/2010	<p>Treatment System; Valve opening fault at ECV 2. Flush control piping and remove and clean the solenoid valve. Cycle valve 3 times and observe normal operation.</p> <p>Down time: 2 hours each at B1, B13 and B4.</p>
12/6/2010	<p>Treatment System; ECV 2 would not open on command. Replaced solenoid valve, changed filter, flushed control piping. Cycled valve and observed normal operation.</p> <p>Down time: None.</p>
12/22/2010	<p>Treatment System; Turned off Pump 4 and removed the majority of the control piping harness in preparation for the replacement of ECV 4.</p> <p>Down time: None.</p>
1/5/2011	<p>Treatment System and Well Field; Turned the TGRS off as part of the quarterly maintenance work.</p> <p>Down time: 1 hour each at B1, B13, B4 and B6.</p>
1/25-26/2011	<p>Treatment System; Removed and replaced ECV 4 with a new 10" valve. Well field cycled during install.</p> <p>Down time: 1.5 hours each at B1, B13, B3 and B6.</p>
2/8/2011	<p>Treatment System and Well Field; Turned the TGRS off for monthly maintenance work.</p> <p>Down time: 1.5 hours at B1, B3, B5 and B6.</p>
2/9-10/2011	<p>Treatment System; Laughlin Electric on site to install airflow switches in blower ducts 3 and 4. They de-energize the operating solenoids for ECV's 3 and 4 causing the valves to close, the pumps to turn off and creating an alarm condition where the autodialer calls out.</p> <p>Down time: None.</p>
2/10/2011	<p>2/10/2011; Treatment system; Call out from Time Communications. ECV 4 failed to open on command. Changed the filter and adjusted the opening and closing speed control valves. Cycled the valve several times and observed normal operation.</p> <p>Down time: None.</p>
3/1/2011	<p>Treatment System; Call out from Time Communications-TGRS fail. Upon arrival, ECV 4 would not open on command. Adjust opening speed control valve and cycled the valve. Normal operation observed.</p> <p>Down time: 2 hours at SC5; 3 hours at B1 and B3; 5 hours at B8.</p>
3/3/2011	<p>Treatment System and Well Field; Turned pump 2 and Blower 3 off to inspect the amount of mineral build up on the packing material in tower 3. The well field cycled.</p> <p>Down time: None.</p>

APPENDIX F-3

**MAINTENANCE ACTIVITIES BY LOCATION
FISCAL YEAR 2011
TGRS, OU2
ARDEN HILLS, MINNESOTA**

3/7/2011	<p>Treatment System and Well Field; Turned pump 1 and blower 4 off to inspect the amount of mineral build up on the packing material in tower 4. The well field cycled.</p> <p>Down time: 1.5 hours at B1.</p> <p>Down time: None.</p>
3/11/2011	<p>Treatment System and Well Field; Upon arrival, the well field lights were off. Reset the PLC "Program/Run" key and the well field restarted normally.</p> <p>Down time: 3.5 hours at B11, 8 hours at SC2, 10 hours at B13, B3, B5, B6, B8, B9 and SC5; 11 hours at B1 and B4.</p>
3/15/2011	<p>Treatment System; Installed a re-built flow meter in the pump 3 discharge piping.</p> <p>Down time: None.</p>
3/17-18/2011	<p>Treatment System and Well Field; Turned the TGRS off to perform piping modification work to the treatment system to go from 4 tower treatment to 2 tower treatment. Changed the influent piping to by-pass towers 1 and 2 and go directly to towers 3 and 4.</p> <p>Down time: 28 hours at B1, B13, B3, B4, B5, B6, B8, B9, B11, SC1, SC2 and SC5.</p>
3/22-23/2011	<p>Treatment System and Well Field; Only SC2 and SC5 are lit on the well field panel. Further inspection determines there is a power outage to the boundary wells. Contact Xcel Energy and they replace a fuse on a power pole near B5. All pumphouses restart except B4 and B9. Reset B4 and B9 and normal operation resumes.</p> <p>Down time: 4 hours at B8; 5 hours at SC1; 6 hours at B11; 12 hours at B13, B3, B5 and B6; 16 hours at B1; 18 hours at B9 and 29 hours at B4.</p>
3/22/2011	<p>Treatment System; Swap out flow meter 3 with flow meter 4. Flow meter 3 reading is at 228144000 and flow meter 4 meter is at 347604000 at 14:00 hours.</p> <p>Down time: None.</p>
3/23/2011	<p>Treatment System; Switched to two tower operation with only towers 3 and 4 in operation. Turned off pumps 1 and 2 and blowers 1 and 2 and closed the valves to towers 1 and 2.</p> <p>Down time: None.</p>
3/23/2011	<p>Treatment System; Installed an effluent pressure gauge on the downstream side of ECV 3.</p> <p>Down time: None.</p>
3/30/2011	<p>Treatment System and Well Field. The well field was off upon arrival for the daily inspection. The red light for "BATT" and "PROC" was on inside the control cabinet below the key. Possible conflict with current operation of system. Turned the key from "RUN" to "PROC" and back to "RUN" which reset the PLC software and the system restarted normally.</p> <p>Down time: 4 hours at B11; 7 hours at B13, B3, B4, B5, B8 and SC5; 8.5 hours at B1, B9 and SC2 and 9.5 hours at B6.</p>
4/3/2011	<p>Treatment System; Call from Time Communications-"TGRS Fail". Upon arrival, the well field was off. Reset the PLC by cycling power and resetting the key.</p> <p>Down time: 2 hours at B8; 4.5 hours at B11 and SC2; 9 hours at B1, B13, B3, B4, B5, B6, B9, B11 and SC5. SC1 was already down for troubleshooting.</p>
4/4/2011	<p>Treatment System; Call from Time Communications-"TGRS Fail". Upon arrival, the well field was off. Reset the PLC by cycling power and resetting the key.</p> <p>Down time: 10 hours at B8; 12 hours at B11; 13 hours at B5 and B9; 14.5 hours at B1, B13, B3, B4, B6, B9, SC2 and SC5. SC1 was already down for troubleshooting.</p>

APPENDIX F-3

MAINTENANCE ACTIVITIES BY LOCATION

FISCAL YEAR 2011

TGRS, OU2

ARDEN HILLS, MINNESOTA

4/8/2011	<p>Treatment System and Well Field; Laughlin Electric on site to install new wiring, a new coil and a new transformer in the TGRS treatment system control cabinets. The install is so the autodialer will be notified and call out in the event that there is a pump 4 failure. Turned the TGRS off to complete the work.</p> <p>Down time: 2.5 hours at B1, B6 and B9. SC1 already down for troubleshooting.</p>
4/9/2011	<p>Treatment System; Call from Time Communications-"TGRS Fail". Upon arrival, the well field was off. Reset the PLC by cycling power and resetting the key.</p> <p>Down time: 1.5 hours at SC2; 2.5 hours at SC5; 4 hours at B1, B13, B3, B4, B6 and B9.</p>
4/11/2011	<p>Treatment System; Call from Time Communications-"TGRS Fail". Upon arrival, the well field was off. Reset the PLC by cycling power and resetting the key. SC1 already down for troubleshooting.</p> <p>Down time: 1.5 hours at B5; 4 hours at SC2; 5.5 hours at SC5; 7 hours at B1, B13, B3, B6 and B9.</p>
4/12/2011	<p>Treatment System; Call from Time Communications-"TGRS Fail". Upon arrival, the well field was off. Reset the PLC by cycling power and resetting the key. SC1 already down for troubleshooting.</p> <p>Down time: 1 hour at B9. SC1 already down for troubleshooting.</p>
4/13/2011	<p>Treatment System; Removed the old PLC controller and installed a new PLC controller. Reset the PLC and performed follow-up troubleshooting work.</p> <p>Down time: 2 hours at B1, B13 and B6. SC1 already down for troubleshooting.</p>
4/14/2011	<p>Treatment System and Well Field; Turned the TGRS off for preventive maintenance work.</p> <p>Down time: 2 hours at B1, B13 and B8. SC1 already down for troubleshooting.</p>
4/19/2011	<p>Treatment System; ECV 4 would not close on command; Removed portions of the control piping and cleaned the strainer screen. Cycled the valve and observed normal operation.</p> <p>Down time: None.</p>
5/5/2011	<p>Treatment System and Well Field; Turned the TGRS off as part of the monthly preventive maintenance work.</p> <p>Down time: None.</p>
5/6/2011	<p>Treatment System and Well Field; Turned the TGRS off as part of the monthly preventive maintenance work.</p> <p>Down time: 1 hour at B3.</p>
6/11/2011	<p>Treatment Center and Well Field; During the daily inspection, the Xcel Energy lock to the national guard gate was cut. Informed Shawn Horn of the incident.</p> <p>Down time: None.</p>
6/21/2011	<p>Treatment System and Pumphouses B1, B13, B3, B4, B5, B6, B8, B9, B11, SC1, SC2 and SC5; Call out from Time Communications-TGRS fail. Partial power outage to the treatment system. Called Xcel Energy and they replaced a fusible link (location unknown). After power was restored, wet well pump 4 showed several faults. Reset the motor starter and pump 4 restarted normally.</p> <p>Down time: 3 hours at SC1, 4 hours at B8, 6 hours each at B1, B13, B4, B5 and B6. B3, B9, SC2 and SC5 already off for tower cleaning work.</p>
6/22/2011	<p>Treatment System and Pumphouses; Call out from Time Communications, TGRS fail reported. Blower 3 and 4 control switches should have been turned to "hand" instead of "auto" during the tower cleaning work. Switched the controls to "Hand" and observed normal operation.</p> <p>Down time: None.</p>

APPENDIX F-3

MAINTENANCE ACTIVITIES BY LOCATION

FISCAL YEAR 2011

TGRS, OU2

ARDEN HILLS, MINNESOTA

6/23/2011	<p>Treatment System and Pumphouses; Call out from Time Communications, TGRS fail reported. ECV 4 had several opening faults on the PDU. Changed the filter, flushed the control piping and reset the opening speed control valve. Cycled the valve 3 times and observed normal operation.</p> <p>Down time: 2 hours at B4 and 3 hours at B13.</p>
6/24/2011	<p>Treatment System and Pumphouses; Call out from autodialer to Time Communications, TGRS fail. Upon arrival, ECV 4 had several opening faults, flushed the control piping and adjusted the opening speed control valve. Cycled the valve 3 times and observed normal operation.</p> <p>Down time: 4 hours at B13.</p>
6/26/2011	<p>Treatment System and Well Field; Call out from Time Communications-TGRS fail. Upon arrival, a burnt plastic like odor was detected in Building 116. Further inspection revealed the old electronic boards inside the auto dialer cabinet were melted. Turned the power off to the cabinet and scheduled Laughlin Electric to move the auto dialer and cellular phone to a cabinet located behind the well field cabinet.</p> <p>Down time: 2 hours at B1, B13, B4, B5 and B6.</p>
6/27/2011	<p>Treatment System; Laughlin Electric re-located the autodialer and cellular phone to a cabinet behind the well field cabinet.</p> <p>Down time: None.</p>
6/28/2011	<p>Treatment System; Performed monthly maintenance and created alarm conditions to test the treatment system response and the recently re-located auto dialer.</p> <p>Down time: 3 hours at B1, B5 and B6. 5 hours at B13 and B4.</p>
7/20/2011	<p>Treatment System and Well Field; Turned the TGRS off to perform the quarterly preventive maintenance work.</p> <p>Down time: 1.5 hours at B13 and 3 hours at B4.</p>
8/10/2011	<p>Treatment System; A power pole was cut down by vandals which interrupted power to the treatment system. Xcel Energy repaired the problem and the treatment system restarted normally.</p> <p>Down time: 1.5 hours at B1 and SC5; 2 hours at SC2 and 3 hours at B13 and B4.</p>
8/25/2011	<p>Treatment System and Well Field; Lost a leg of power at Building 116; Traced the problem back to an open fuse on a power pole in the old motorcade parking area near the location that power enters TCAAP (down by the entrance ramp to I-35W North). Contacted Xcel Energy and they repair the problem. The TGRS restarted normally. At approximately 15:45 a separate and unrelated power outage occurred. An arrestor blew on the power pole near pumphouse B7. Sparks fell to the ground and caused a grass fire. The fire department responded and put out the fire. Xcel Energy returned to the site and replaced the blown arrestor. The TGRS restarted normally.</p> <p>Down time: 10 hours at B8 and SC1; 12 hours at B3, B5, B6, B11 and SC2; 14 hours at B1, B9 and SC5; 16 hours at B13 and B4.</p>
9/6/2011	<p>Treatment System; ECV 3 will not close on command. Replaced the stop valve and observed normal operation.</p> <p>Down time: None.</p>
9/9/2011	<p>Treatment System; Replaced sections of scaled piping on ECV 3 control piping. Cycled valve and observed normal operation.</p> <p>Down time: None.</p>
9/13/2011	<p>Treatment System; Reprogrammed the autodialer phone numbers to call out to Time Communications and the CRA call out list.</p> <p>Down time: None.</p>

APPENDIX F-3**MAINTENANCE ACTIVITIES BY LOCATION****FISCAL YEAR 2011****TGRS, OU2****ARDEN HILLS, MINNESOTA**

9/15/2011	Treatment System and Well Field; Turned the TGRS off as part of the quarterly preventive maintenance work. Down time: None.
9/15/2011	Treatment System; Removed and replaced the pressure gauge and associated piping at pump 3. Down time: None.

FORCEMAIN**BUILDING 116**

10/5/2010	Building 116; CRA collects asbestos samples. Down time: None.
10/30/2010	Building 116 and the Treatment Center; Turned the heaters on in the treatment center, work shop and the control cabinets. Down time: None.


Appendix G

TGRS Chemical Data

G.1 TGRS Extraction Wells – TRCLE Versus Time

APPENDIX G-1


EXTRACTION WELL B1 - TRCLE VS.TIME



Note: Samples reporting concentrations less than the detection limit were plotted as zero.

APPENDIX G-1


EXTRACTION WELL B2 - TRCLE VS. TIME



Note: Samples reporting concentrations less than the detection limit were plotted as zero.

APPENDIX G-1


EXTRACTION WELL B3 - TRCLE VS. TIME



Note: Samples reporting concentrations less than the detection limit were plotted as zero.

APPENDIX G-1


EXTRACTION WELL B4 - TRCLE VS. TIME



Note: Samples reporting concentrations less than the detection limit were plotted as zero.

APPENDIX G-1


EXTRACTION WELL B5 - TRCLE VS. TIME



Note: Samples reporting concentrations less than the detection limit were plotted as zero.

APPENDIX G-1


EXTRACTION WELL B6 - TRCLE VS. TIME



Note: Samples reporting concentrations less than the detection limit were plotted as zero.

APPENDIX G-1


EXTRACTION WELL B7 - TRCLE VS. TIME



Note: Samples reporting concentrations less than the detection limit were plotted as zero.

APPENDIX G-1

EXTRACTION WELL B8 - TRCLE VS. TIME



Note: Samples reporting concentrations less than the detection limit were plotted as zero.

APPENDIX G-1


EXTRACTION WELL B9 - TRCLE VS. TIME



Note: Samples reporting concentrations less than the detection limit were plotted as zero.

APPENDIX G-1


EXTRACTION WELL B10 - TRCLE VS. TIME



Note: Samples reporting concentrations less than the detection limit were plotted as zero.

APPENDIX G-1


EXTRACTION WELL B11 - TRCLE VS. TIME



Note: Samples reporting concentrations less than the detection limit were plotted as zero.

APPENDIX G-1

EXTRACTION WELL B12 - TRCLE VS. TIME



Note: Samples reporting concentrations less than the detection limit were plotted as zero.

APPENDIX G-1

EXTRACTION WELL B13 - TRCLE VS. TIME



Note: Samples reporting concentrations less than the detection limit were plotted as zero.

APPENDIX G-1


EXTRACTION WELL SC1 - TRCLE VS. TIME



Note: Samples reporting concentrations less than the detection limit were plotted as zero.

APPENDIX G-1


EXTRACTION WELL SC2 - TRCLE VS. TIME



Note: Samples reporting concentrations less than the detection limit were plotted as zero.

APPENDIX G-1


EXTRACTION WELL SC3 - TRCLE VS. TIME



Note: Samples reporting concentrations less than the detection limit were plotted as zero.

APPENDIX G-1

EXTRACTION WELL SC4 - TRCLE VS. TIME



Note: Samples reporting concentrations less than the detection limit were plotted as zero.

APPENDIX G-1

EXTRACTION WELL SC5 - TRCLE VS. TIME



Note: Samples reporting concentrations less than the detection limit were plotted as zero.

G.2 Influent/Effluent Database ($\mu\text{g/L}$), Fiscal Year 2011,
TGRS, OU2

INFLUENT/EFFLUENT DATABASE (µg/L)
FISCAL YEAR 2011
TGRS, OU2
ARDEN HILLS, MINNESOTA

			<i>1,1,1-Trichloroethane</i>	<i>1,1-Dichloroethane</i>	<i>1,1-Dichloroethene</i>	<i>1,2-Dichloroethane</i>	<i>cis-1,2-Dichloroethene</i>	<i>Tetrachloroethene</i>	<i>Trichloroethene</i>
<i>TGRS Cleanup Level⁽¹⁾</i>			200	70	6	4	70	5	5
<i>Location</i>	<i>Date</i>		µg/L	µg/L	µg/L	µg/L	µg/L	µg/L	µg/L
TGRSE	10/1/10		< 1	< 1	< 1	< 1	< 1	< 1	0.46 JP
TGRSE	11/1/10		< 1	< 1	< 1	< 1	< 1	< 1	0.64 JP
TGRSE	11/1/10	D	< 1	< 1	< 1	< 1	< 1	< 1	0.59 JP
TGRSE	12/6/10		< 1	< 1	< 1	< 1	< 1	< 1	0.25 J
TGRSE	12/6/10	D	< 1	< 1	< 1	< 1	< 1	< 1	< 1
TGRSE	1/3/11		< 1	< 1	< 1	< 1	< 1	< 1	0.59 JP
TGRSE	2/3/11		< 1	< 1	< 1	< 1	< 1	< 1	1.3
TGRSE	2/3/11	D	< 1	< 1	< 1	< 1	< 1	< 1	1.5
TGRSE	3/15/11		< 1	< 1	< 1	< 1	< 1	< 1	2.4
TGRSE	3/15/11	D	0.3 JP	< 1	< 1	< 1	< 1	< 1	2.2
TGRSE	4/12/11		< 1	< 1	< 1	< 1	< 1	< 1	2.2
TGRSE	4/12/11	D	< 1	< 1	< 1	< 1	< 1	< 1	2.2
TGRSE	5/3/11		< 1	< 1	< 1	< 1	< 1	< 1	2.4
TGRSE	6/3/11		< 1	< 1	< 1	< 1	< 1	< 1	1.9
TGRSE	6/3/11	D	< 1	< 1	< 1	< 1	< 1	< 1	1.9
TGRSE	7/13/11		0.45 JP	< 1	< 1	< 1	< 1	< 1	2.3
TGRSE	7/13/11	D	0.43 JP	< 1	< 1	< 1	< 1	< 1	2.3
TGRSE	8/3/11		0.31 JP	< 1	< 1	< 1	< 1	< 1	2.2
TGRSE	8/3/11	D	0.31 JP	< 1	< 1	< 1	< 1	< 1	2.3
TGRSE	9/7/11		0.31 JP	< 1	< 1	< 1	< 1	< 1	2.1
TGRSE	9/7/11	D	< 1	< 1	< 1	< 1	< 1	< 1	2

INFLUENT/EFFLUENT DATABASE (µg/L)
FISCAL YEAR 2011
TGRS, OU2
ARDEN HILLS, MINNESOTA

			<i>1,1,1-Trichloroethane</i>	<i>1,1-Dichloroethane</i>	<i>1,1-Dichloroethene</i>	<i>1,2-Dichloroethane</i>	<i>cis-1,2-Dichloroethene</i>	<i>Tetrachloroethene</i>	<i>Trichloroethene</i>
<i>TGRS Cleanup Level⁽¹⁾</i>			<i>200</i>	<i>70</i>	<i>6</i>	<i>4</i>	<i>70</i>	<i>5</i>	<i>5</i>
<i>Location</i>	<i>Date</i>		<i>µg/L</i>	<i>µg/L</i>	<i>µg/L</i>	<i>µg/L</i>	<i>µg/L</i>	<i>µg/L</i>	<i>µg/L</i>
TGRSI	10/1/10		39	2.9	3.4	< 1	2	1.1	200
TGRSI	10/1/10	D	39	2.8	3.4	< 1	1.8	1.3	190
TGRSI	11/1/10		43	3.5	4.7	< 1	2.3	1.8	210
TGRSI	12/6/10		6.1	2.3	2.4	< 1	2.6	1.2	95
TGRSI	1/3/11		50	3.1	4.1	< 1	1.9	1.6	200
TGRSI	1/3/11	D	52	3	3.4	< 1	1.9	1.5	200
TGRSI	2/3/11		44	2.9	4.2	< 1	2.2	1.3	220
TGRSI	3/15/11		54	3	4.5	< 1	2	1.4	220
TGRSI	4/12/11		34	2.7	2.8	< 1	1.6	1.2	170
TGRSI	5/3/11		39	2.5	4.9	< 1	2	1.3	190
TGRSI	5/3/11	D	42	2.7	5.2	< 1	2.1	1.4	200
TGRSI	6/3/11		24	2.1	2.6	< 1	1.5	0.88 JP	130
TGRSI	7/13/11		62	3.3	4.8	< 1	2.2	0.87 JP	200
TGRSI	8/3/11		34	2.5	2.7	< 1	1.9	1.1	180
TGRSI	9/7/11		39	2.8	3.5	< 1	2.3	1.2	180

Notes:

⁽¹⁾ Cleanup levels for TGRS are from the OU2 ROD.

D - Field Duplicate

JP - Result is qualified as estimated since the detection is below the laboratory quantitation limit.

Appendix H

Operable Unit 3 Statistical Analysis

TABLE H.1

MAROS DECISION MATRIX

<i>Kendall S</i>	<i>Confidence</i>	<i>Coefficient of Variance</i>	<i>Trend</i>
$S > 0$	> 95%	NA	Definitely Increasing
$S > 0$	90-95%	NA	Probably Increasing
$S > 0$	< 90%	NA	No Trend
$S \leq 0$	< 90%	≥ 1	No Trend
$S \leq 0$	< 90%	< 1	Stable
$S < 0$	90-95%	NA	Probably Decreasing
$S < 0$	>95%	NA	Definitely Decreasing

TABLE H.2

CONFIDENCE VALUES FOR SIX DATA PAIRS

<i>Kendall S</i>	<i>Confidence</i>
1	50.00%
3	64.00%
5	76.50%
7	86.40%
9	93.20%
11	97.20%
13	99.17%
15	99.86%


WELL 03L673
MANN-KENDALL STATISTICAL ANALYSIS
OU3 - 2011

Date	TCE (µg/l)	Mann-Kendall Calculation:								
6/1/2003	6.3	1								
6/1/2004	180	1	1							
6/22/2005	150	1	1	-1						
6/21/2007	110	1	1	-1	-1					
6/18/2009	110	1	1	-1	-1	0				
6/24/2011	95	1	1	-1	-1	-1	-1			
N		6	5	4	3	2	1	0		15
sum			5	-4	-3	-1	-1	0		Kendall S -4
Possibles		15								
										Kendall tau -0.267

Mean 108.55
 STNDEV 59.1034
 COV 0.5445

Trend: Negative

Confidence (lookup) 75.25%



Raw Data

03L673	Date	TCE
	11/12/1987	1200
	5/2/1990	3200
	3/11/1991	2000
	3/11/1991	1900 D
	6/17/1991	5500
	3/12/1992	3900
	3/3/1993	2100
	3/4/1994	3300
	6/6/1994	2000
	6/6/1994	2000 D
	9/14/1994	1600
	12/8/1994	1400
	3/15/1995	910
	6/12/1996	650
	6/12/1997	240
	6/25/1998	270
	6/4/1999	280
	6/12/2001	24
	6/1/2003	6.3
	6/1/2004	180
	6/22/2005	150

Date	TCE
6/21/2007	110
6/18/2009	110
6/24/2011	95


WELL 03L848
MANN-KENDALL STATISTICAL ANALYSIS
OU3 - 2011

Date	TCE (µg/l)	Mann-Kendall Calculation:								
6/12/2001	3.5	1								
6/1/2003	3.8	1	1							
6/21/2005	5.8	1	1	1						
6/21/2007	5.4	1	1	1	-1					
6/14/2009	4.8	1	1	1	-1	-1				
6/24/2011	4.5	1	1	1	-1	-1	-1			
N		6	5	4	3	2	1	0		15
sum			5	4	-3	-2	-1	0	Kendall S	3
Possibles		15							Kendall tau	0.2

Mean 4.63
STNDEV 0.8914
COV 0.1924

Trend: Positive

Confidence (lookup) 64.00%



Raw Data
03L848

Date	TCE
12/2/1987	570
5/3/1989	270
7/20/1989	130
10/19/1989	610
4/19/1990	460
7/19/1990	260
3/18/1991	250
3/18/1992	92
3/9/1993	52.9
6/6/1994	27
9/15/1994	27.1
12/8/1994	22
3/10/1995	16.6
6/3/1996	11.3
6/5/1997	9.34
6/5/1997	8.57 D
6/29/1998	10.7
6/4/1999	7.3
6/12/2001	3.5
6/1/2003	3.8
6/21/2005	5.8

Date	TCE
6/21/2007	5.4
6/21/2007	5.3 D
6/17/2009	4.8
6/17/2009	2.6 D
6/24/2011	4.5

WELL 409548
MANN-KENDALL STATISTICAL ANALYSIS
OU3 - 2011


Date	TCE (µg/l)	Mann-Kendall Calculation:						
6/19/2001	1.6	1						
6/11/2003	1.4	1	-1					
6/8/2005	1.1	1	-1	-1				
6/12/2007	1.3	1	-1	-1	1			
6/8/2009	0.85	1	-1	-1	-1	-1		
6/15/2011	1	1	-1	-1	-1	-1	1	

N	6	5	4	3	2	1	0	15
sum		-5	-4	-1	-2	1	0	Kendall S -11
Possibles	15							Kendall tau -0.733

Mean 1.21
 STNDEV 0.2764
 COV 0.2288

Trend: Negative

Confidence (lookup) 97.20%



Raw Data
409548


Date	TCE
5/10/1989	<0.50
7/20/1989	<1.10
10/18/1989	<1.10
4/17/1990	1.17
3/18/1991	0.88
3/25/1992	>50.10
3/18/1993	1.05
3/18/1993	2
3/21/1994	2.66
3/21/1994	2.96
6/9/1994	2.8
9/16/1994	2.73
12/9/1994	22.7
3/10/1995	2.03
6/4/1996	2.84
6/4/1997	2.7 JP
6/22/1998	2.91
6/14/1999	2.8
6/14/1999	2.9
6/19/2001	1.6
6/11/2003	1.4

Date	TCE
6/8/2005	1.1
6/12/2007	1.3
6/8/2009	0.85 JP
6/15/2011	1

WELL 04U673
MANN-KENDALL STATISTICAL ANALYSIS
OU3 - 2011

Date	TCE (µg/l)	Mann-Kendall Calculation:							
6/1/2003	15	1							
6/1/2004	51	1	1						
6/22/2005	49	1	1	-1					
6/21/2007	42	1	1	-1	-1				
6/18/2009	38	1	1	-1	-1	-1			
6/24/2011	35	1	1	-1	-1	-1	-1		
N		6	5	4	3	2	1	0	15
	sum		5	-4	-3	-2	-1	0	Kendall S -5
Possibles		15							
									Kendall tau -0.333

Mean 38.33
STNDEV 12.9872
COV 0.3388
Trend: Negative
Confidence (lookup) 76.50%



Raw Data
04U673

Date	TCE	Date	TCE
11/24/1987	145	3/15/1995	160
1/21/1988	580	3/15/1995	140
5/16/1988	560	9/12/1995	260
8/4/1988	253	6/12/1996	125
11/1/1988	1700	6/12/1997	60.4
5/3/1989	700	6/25/1998	81.9
7/21/1989	1200	6/4/1999	74
10/19/1989	1100	6/12/2001	2.9
5/1/1990	3100	6/1/2003	15
3/11/1991	990	6/1/2004	51
3/11/1991	940	6/22/2005	49
6/17/1991	410	6/21/2007	42
3/12/1992	460	6/18/2009	38
6/4/1992	430	6/24/2011	35
9/8/1992	540		
3/3/1993	280		
9/13/1993	190		
3/3/1994	270		
6/6/1994	210		
9/8/1994	170		
12/8/1994	190		


WELL 04U832
MANN-KENDALL STATISTICAL ANALYSIS
OU3 - 2011

Date	TCE (µg/l)	Mann-Kendall Calculation:							
6/23/2005	41	1							
6/13/2006	54	1	1						
6/22/2007	56	1	1	1					
6/17/2008	48	1	1	-1	-1				
6/19/2009	46	1	1	-1	-1	-1			
6/23/2011	49	1	1	-1	-1	1	1		
N		6	5	4	3	2	1	0	15
sum			5	-2	-3	0	1	0	Kendall S 1
Possibles		15							Kendall tau 0.0667

Mean 49.00
 STNDEV 5.4406
 COV 0.1110

Trend: Positive

Confidence (lookup) 50.00%



Raw Data
04U832

Date	TCE	Date	TCE
11/24/1987	100	6/17/2008	48
12/16/1988	65	6/19/2009	46
4/25/1990	69.53	6/23/2011	49
3/19/1991	47.6		
3/25/1992	52.5		
3/16/1993	42		
3/16/1993	45.9		
6/10/1994	49		
9/13/1994	49.5		
12/7/1994	43.3		
12/7/1994	47.1		
3/10/1995	56		
6/3/1996	41		
6/4/1997	35.2		
6/25/1998	36.4		
6/7/1999	29		
6/14/2001	3.5		
6/1/2003	4.1		
6/23/2005	41		
6/13/2006	54		
6/22/2007	56		


WELL 04U845
MANN-KENDALL STATISTICAL ANALYSIS
OU3 - 2011

Date	TCE (µg/l)	Mann-Kendall Calculation:							
6/22/2005	20	1							
6/13/2006	14	1	-1						
6/22/2007	15	1	-1	1					
6/17/2008	15	1	-1	1	0				
6/17/2009	6.3	1	-1	-1	-1	-1			
6/23/2011	11	1	-1	-1	-1	-1	1		
N		6	5	4	3	2	1	0	15
	sum		-5	0	-2	-2	1	0	Kendall S -8
Possibles		15							
									Kendall tau -0.533

Mean 13.55
STNDEV 4.58
COV 0.34

Trend: Negative

Confidence (lookup) 89.80%



Raw Data
04U845

Date	TCE	Date	TCE
12/1/1987	59	6/13/2006	14
12/16/1988	155	6/13/2006	14
5/4/1989	100	6/22/2007	15
7/20/1989	160	6/17/2008	15
10/20/1989	62	6/17/2009	6.3
4/26/1990	38	6/23/2011	11
3/20/1991	100		
3/23/1992	>50.10		
3/23/1992	100		
3/15/1993	84		
6/8/1994	64		
9/13/1994	70		
12/7/1994	54		
3/10/1995	39.5		
6/4/1996	51.2		
6/5/1997	30.8		
6/25/1998	32.9		
6/7/1999	35		
6/13/2001	4.3		
6/1/2003	4		
6/22/2005	20		


WELL 04U848
MANN-KENDALL STATISTICAL ANALYSIS
OU3 - 2011

Date	TCE (µg/l)	Mann-Kendall Calculation:							
6/12/2001	0.49	1							
6/1/2003	0.46	1	-1						
6/21/2005	5.6	1	1	1					
6/21/2007	5.3	1	1	1	-1				
6/17/2009	4.3	1	1	1	-1	-1			
6/24/2011	4.6	1	1	1	-1	-1	1		
N		6	5	4	3	2	1	0	15
	sum		3	4	-3	-2	1	0	Kendall S 3
Possibles		15							Kendall tau 0.2

Mean 3.46
 STNDEV 2.3576
 COV 0.6817

Trend: Positive

Confidence (lookup) 64.00%



Raw Data
04U848

Date	TCE	Date	TCE
12/2/1987	700	6/1/2003	0.46 JP
8/24/1988	470	6/21/2005	5.6
5/3/1989	150	6/21/2007	5.3
7/20/1989	700	6/17/2009	4.3
10/19/1989	280	6/24/2011	4.6
4/19/1990	240		
7/19/1990	140		
9/17/1990	150		
3/18/1991	64		
3/18/1992	22.5		
3/18/1992	23.4		
3/10/1993	26		
6/6/1994	12.2		
9/15/1994	16.8		
12/8/1994	15.6		
3/10/1995	9.94		
6/3/1996	6.15		
6/5/1997	3.3		
6/29/1998	4.19		
6/4/1999	3.6		
6/12/2001	0.49 J		


WELL 03M848
MANN-KENDALL STATISTICAL ANALYSIS
OU3 - 2011

Date	TCE (µg/l)	Mann-Kendall Calculation:							
6/13/2006	190	1							
6/21/2007	150	1	-1						
6/18/2008	130	1	-1	-1					
6/17/2009	130	1	-1	-1	0				
6/8/2010	130	1	-1	-1	0	0			
6/24/2011	160	1	-1	1	1	1	1		
N		6	5	4	3	2	1	0	15
sum			-5	-2	1	1	1	0	Kendall S -4
Possibles		15							
Kendall tau -0.267									

Mean 148.33
STNDEV 24.0139
COV 0.1619

Trend: Negative

Confidence (lookup) 70.25%



Raw Data

03M848	Date	TCE	Date	TCE
	12/2/1987	440	6/1/2003	450
	4/19/1990	190	6/21/2005	230
	7/19/1990	190	6/13/2006	190
	9/17/1990	330	6/21/2007	150
	3/18/1991	310	6/18/2008	130
	6/4/1991	730	6/17/2009	130
	9/3/1991	700	6/8/2010	130
	3/18/1992	640	6/24/2011	150
	6/3/1992	>50.10	6/24/2011	160 D
	6/3/1992	570 D		
	9/3/1992	>50.10		
	3/9/1993	1300		
	3/9/1993	970 D		
	3/17/1994	910		
	3/16/1995	59		
	6/21/1996	1400		
	6/26/1997	510		
	6/29/1998	660		
	6/4/1999	700		
	6/4/1999	650 D		
	6/12/2001	370		

WELL 04U859
MANN-KENDALL STATISTICAL ANALYSIS
OU3 - 2011


Date	TCE (µg/l)	Mann-Kendall Calculation:							
6/13/2001	8.4	1							
6/1/2003	4.4	1	-1						
6/22/2005	71	1	1	1					
6/21/2007	60	1	1	1	-1				
6/18/2009	50	1	1	1	-1	-1			
6/24/2011	49	1	1	1	-1	-1	-1		
N		6	5	4	3	2	1	0	15
sum			3	4	-3	-2	-1	0	Kendall S 1
Possibles		15							

Kendall tau 0.0667

Mean 40.47
 STNDEV 27.5921
 COV 0.6818

Trend: Positive

Confidence (lookup) 50.00%



Raw Data
04U859

Date	TCE	Date	TCE
11/13/1987	0.3	6/18/2009	50
12/15/1988	8.5	6/24/2011	49
4/30/1990	5.59		
3/19/1991	5.24		
3/20/1992	9.29		
3/11/1993	40.5		
3/18/1994	47		
3/18/1994	49.5		
6/9/1994	48.9		
9/14/1994	64		
12/7/1994	52.5		
3/10/1995	43.8		
6/3/1996	50.8		
6/4/1997	31.9		
6/25/1998	42		
6/25/1998	46.8		
6/7/1999	75		
6/13/2001	8.4		
6/1/2003	4.4		
6/22/2005	71		
6/21/2007	60		

Appendix I

Annual Site Inspection Checklist for Land Use Controls

ANNUAL SITE INSPECTION CHECKLIST FOR LAND USE CONTROLS

Operable Unit 2, New Brighton/Arden Hills Superfund Site

Date: 15 JUL 2011

Inspected by: MARY LEE, MATT BOWERS
MIKE FIX

Period Covered: From prior annual inspection (7/14/10) to above date

	BLANKET LUCs			OTHER LUC AREAS	SITES WITH ADDITIONAL LUCs FOR SOIL COVERS							
				Area w/Restricted Commercial Use	C	D	E	G	H	I	129-15	Outdoor Firing Range
Property owner:	BRAC	N.G.	Reserve	N.G.	BRAC	N.G.	N.G.	N.G.	N.G.	BRAC	N.G.	N.G.
Soil LUCs												
Are there any land uses that result in a non-compliant exposure versus the exposure assumptions described in the LUCRD?	NO	NO	NO	NO	(Soil LUCs are covered under the Blanket LUCs)							
Soil Cover LUCs												
Has there been any excavation activity or any other man-made soil disturbance at the site?	N/A	N/A	N/A	N/A	NO	NO	NO	NO	NO	N/A	NO	NO
Are there any areas of the soil cover that have inadequate vegetative cover?	N/A	N/A	N/A	N/A	NO	NO	NO	NO	NO	N/A	NO	NO
Has there been any damage to run-on/runoff controls (swales, berms, riprap, etc.)?	N/A	N/A	N/A	N/A	NO	NO	NO	NO	NO	N/A	NO	NO
Has there been any damage to or removal of the signs marking the edge of the soil cover?	N/A	N/A	N/A	N/A	NO	NO	NO	NO	NO	N/A	NO	NO
If the soil cover has a permeability requirement, is there any woody vegetation present that exceeds 2-inch diameter?	N/A	N/A	N/A	N/A	N/A	N/A	N/A	NO	N/A	N/A	N/A	N/A
Has there been any damage to or removal of the concrete slab that serves as a protective cover?	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	NO	N/A	N/A
Groundwater LUCs												
Have any wells been installed that withdraw water from a contaminated aquifer, without MDH/MPCA/USEPA approval?	NO	NO	NO	(Groundwater LUCs are covered under the Blanket LUCs)								
Has there been any damage to or interference with any groundwater remedy infrastructure (wells, piping, treatment systems, etc.)?	NO	NO	NO									

Comments (Attach additional pages as necessary):

BRAC = Base Realignment and Closure Division

N.G. = MN Army National Guard/National Guard Bureau

Reserve = U.S. Army Reserve

Certification:

Based on the annual site inspection, the undersigned hereby certifies that the above-named property owners and above-described land use controls have been complied with for the period noted. Alternatively, any known deficiencies and completed or planned actions to address such deficiencies are described in the attached Explanation of Deficiency(ies).

Michael R. Fix
Michael R. Fix (Commander's Representative)

Description of Deficiency(ies) attached? ☐ Yes ☒ No (none were identified)